



Four Week Schedule

UTICA																						
11/25/24																						
DESCRIPTION OF WORK	Completed November	Current Week November					Next Week December					Week 3 December					Week 4 December					SUBCONTRACTOR
		25 M	26 T	27 W	28 T	29 F	2 M	3 T	4 W	5 T	6 F	9 M	10 T	11 W	12 T	13 F	16 M	17 T	18 W	19 T	20 F	
1	Form and rebar at basketball court	X				T	T														DSC	
2	Install playground perimeter fence panels	X				H	H														All Commercial	
3	Basketball court pour first half	X				A	A														DSC	
4	Basketball court pour second half	X				N	N														DSC	
5	Strip footings at basketball court		X			K	K														DSC	
6	Interpretive Trail Grading		X	X	X	S	S	X	X	X	X	X	X	X	X						Peterson Excavation	
7	Finish grade @ amphitheater			X		G	G														Peterson Excavation	
8	Curb and gutter at playground area			X	X	I	I	X	X	X											DSC	
9	Amphitheater footings			X		V	V	X	X	X	X	X	X	X	X						Peterson/DSC	
10	Underground utilities					I	I	X	X	X	X	X	X	X	X						Peterson Excavation	
11	Site Electrical					N	N					X	X	X	X	X					Gold Electric	
12	Form and rebar at amphitheater foundation					G	G							X	X	X					DSC	
13	Install basketball poles													X							Boyer	
14	Install fence panels at basketball court					D	O								X	X					All Commercial	
15	Form and rebar for playground stairs/path					A	F									X	X	X	X	X	DSC	
16	Pour concrete @ playground stairs/path					Y	F													X	DSC	
17	Relocate Mark Twain to Site																				Lanzini	
18	Interpretive Trail Finish Surfacing																				Peterson Excavation	
19	Installation of Frogs at Park																				Lanzini	
20	Irrigation																				Alley	
21	Inspections																				City/CSG	

NOTES: