

Four Week Schedule

UTICA																						
2/3/25																						
	T = Tentative						Next Week February					Week 3 February					Week 4 February					
	X = Pour Day																					
	Inspection required	3	4	5	6	7	10	11	12	13	14	17	18	19	20	21	24	25	26	27	28	
	DESCRIPTION OF WORK	М	T	W	Т	F	М	T	W	T	F	М	T	W	T	F	M	T	W	T	F	SUBCONTRACTOR
			•		•	•	-				•	_					_			•		
1	Irrigation Infrastructure	X	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Alley Tree and Landscape
2	Form, rebar and pour ADA sidewalk and curb	Х	Х	Х	Х	Х	X															DSC
3	Form and rebar amphitheater sidewalk	Х	Х	Х	Х	Х		X				Х	Х	Х	X							DSC
4	Install gym equipment and PIP	Х					Х	Х														SpecPlay
5	Electrical rough-in at amphitheater		Х																			Gold Electric
6	Grade amphitheater flatwork			Х																		Peterson
7	Form and rebar - amphitheater flatwork											Х	Х									DSC
8	Pour flatwork at amphitheater													Х	Х	Х						DSC
9	Form and pour drainage swale at amphitheater																					DSC
10	Grade for parcourse locations																					Peterson
11	Site Lighting											X	Х	X	X	Х						Gold Electric
12	Christmas Tree Plug															Х						Gold Electric
13	Bocce Court Surfacing											X	Х									Boyer
14	Amphitheater Roofing													Х	Х	Х						JMK
15	Form and rebar at basketball path																Х	Х	Х	Х		DSC
16	Interpretive Trail TrueGrid																Х	Х	Х	Х	Х	Peterson
17	Basketball Court Striping																Х	Х	Х			First Serve
18	Pour path to basketball court																			Х	Х	DSC
19	Relocate Mark Twain to Site																				X	Lanzini
20	Installation of Frogs at Park																				X	Lanzini
21	Patch Paving																					Peterson Excavation
22	Parking lot Striping																					Peterson Excavation
23	Hydroseed																					Alley Tree and Landscape
24	Tree Planting																				Х	Alley Tree and Landscape
NOTES:																						