

Cyndra Kastens
City of Anthony
124 South Bluff
PO Box 504
Anthony, KS 67003

September 28, 2022
Project No: R4032.1
Invoice No: 14101

Project R4032.1 Anthony WWTF Cell No. 1 Improvements 2021
Project Manager: Andrew Brunner

Professional Services from August 28, 2022 to September 24, 2022

Amount Due

Billing Phase	Fee	Earned
Design	60,000.00	60,000.00
Construction	50,646.33	50,646.33
Observation		
Additional Services	2,062.50	2,062.50
KWPCRF	2,187.50	2,187.50
Administration		
Total Fee	114,896.33	114,896.33
Previous Fee Billing		102,529.81
Current Fee Billing		12,366.52
Total Fee		12,366.52
	Total this Invoice	\$12,366.52

RECEIVED

SEP 30 2022

By _____

Anthony WWTF Cell No. 1 Improvements

Pay Estimate 4

27-Sep-22

			Contract			Constructed		
Item	Description	Unit	Unit Price	Quantity	Price	Since last Pay Est	Quantity	Price
Base Bid								
1	Mobilization	LS	\$ 58,750.00	1	\$ 58,750.00		0.9	\$ 52,875.00
2	Remove Existing 30 mil Liner and Sludge	LS	\$ 96,000.00	1	\$ 96,000.00		1.0	\$ 96,000.00
3	Compacted Embankment	LS	\$ 66,000.00	1	\$ 66,000.00	0.2	1.0	\$ 66,000.00
4	Bentonite Sealing	Tons	\$ 465.00	625	\$ 290,625.00	131.5	606.5	\$ 282,022.50
5	Rip Rap Slope Protection	SY	\$ 34.00	5,785	\$ 196,690.00	2,895.0	5785.0	\$ 196,690.00
6	12" PC350 DI Pipe	LF	\$ 300.00	60	\$ 18,000.00	60.0	60.0	\$ 18,000.00
7	Seepage Testing	LS	\$ 2,500.00	1	\$ 2,500.00		0.0	\$ -
8	Seeding	LS	\$ 4,387.50	1	\$ 4,387.50	1.0	1.0	\$ 4,387.50
					\$ 732,952.50			\$ 715,975.00

	TOTAL	USED
Stored Material	\$ -	0% \$ -
Total Due Contractor from Construction		\$ 715,975.00
Retainage (5%) (constructed work only, not on stored materials)		\$ 35,798.75
Previously Paid		\$ 468,729.00
Amount Due This Pay Estimate		\$ 211,447.25



EBH Engineering

9-27-2022

Date



Dondlinger & Sons Construction Company, Inc.

9/28/2022

Date



City of Anthony

9/30/22

Date