



ITEM REPORT UTILITIES COMMISSION

Agenda Date: 4/2/2025
Agenda Section: Information Only

Department Origination: Public Works

Agenda Item: Lift Station No. 15 Reconstruction Project Monthly Update

Approval Required: No Action Required

BACKGROUND

Work on the project has been suspended for the winter.

Outstanding items include the following:

- Arc Flash analysis and stickers (Widseth and Holden Electric).
- Check punch list items
- Communications issues – There have been numerous communications failures with the new panel supplied by Quality Flow. The City has contracted with True North Controls to complete a field radio study and work on the study has commenced with the focus on comms fails from recently installed panels.

The original project budget was \$236,500. Current expenditures are \$178,307.09. Projected final project cost is currently estimated at \$181,307.09 which is \$55,192.91 under budget.

EXPENSE ITEM	ORIGINAL PROJECT BUDGET	CURRENT EXPENDITURES	PROJECTED FINAL PROJECT COSTS
CONSTRUCTION (ORIGIONAL LUMP SUM BID)	\$165,100.00	\$94,200.00	\$97,200.00
CHANGES			
CHANGE ORDER 1		\$12,710.96	\$12,710.96
ENGINEERING	\$14,000.00	\$13,996.13	\$13,996.13
QUALITY FLOW (PUMPS AND CONTROLS)	\$57,400.00	\$57,400.00	\$57,400.00
TOTALS	\$236,500.00	\$178,307.09	\$181,307.09

FINANCIAL IMPLICATIONS

Click or tap here to enter text.

STAFF RECOMMENDATIONS

Click or tap here to enter text.

COUNCIL ACTION REQUESTED

Click or tap here to enter text.