



ITEM REPORT UTILITIES COMMISSION

Agenda Date: 3/4/2026
Agenda Section: Information Only

Department Origination: Public Works

Agenda Item: 2022 Trunk Highway 210 & Inglewood Drive Railway Crossing Improvements Project Update - City of Baxter - Municipal Project No.: 4121 BMI Project No. T42.120675

Approval Required: No Action Required

BACKGROUND

Bolton & Menk is the consultant engineer for the City of Baxter on this Trunk Highway 210 & Inglewood Drive Railway Crossing Improvements (Inglewood Drive) project (www.inglewooddrive.com). It is one of the two components of the larger plan to establish a west reliever roadway for T.H. 371 and align Inglewood Drive to improve the northbound-southbound local movements through the city. The second component to this plan is the 2022 Foley Road, Forthun Road and Isle Drive Improvements project which started construction May 2022 and was completed on October 13, 2023.

The Inglewood Drive and TH 210 traffic signal was activated and Inglewood Drive from TH 210 to Foley Road was opened on July 11, 2023. The Reduced Conflict Intersection (RCI) on TH 210 at Knollwood Drive was completed on August 11, 2023, and lane restrictions on TH 210 removed. Punchlist items and traffic control additions approved in October were completed on October 27, 2023.

MnDOT directed the City to implement Change Order No. 4 of installing catch basins within the TH 210 and Inglewood Drive intersection to address a drainage issue. Anderson Brothers completed the storm sewer and roadwork from June 4, 2024 to June 7, 2024. Punchlist items have been completed. The project has received a final inspection report from MnDOT, granting the City to start the project closeout process. Final Payment to Anderson Brothers was approved by the City Council on November 19, 2024.

In the month of January final payment requests were submitted for Federal Aid Force Account and Federal Aid Construction. The final Federal Aid Force Account Payment was completed in April.

State/Federal Aid Payment reimbursements were submitted in July and were expected to be received by the city late August or early September. Federal Aid requested confirmations on details of the request and Bolton & Menk responded in an email on 9/19. In October Federal Aid approved their reimbursement request. With Federal Aid and State Aid payments approved, Bolton & Menk is proceeding with the final payment from the State/LPP Program which will officially close-out the project. Some requests in January were sent by Bolton & Menk to MnDOT of communicating that things need to be accelerated for this payment process, as the City needs their money. MnDOT LPP and Federal Aid stated that they need to discuss internally the specifics of the funding prior to proceeding with the final LPP funds.

FINANCIAL IMPLICATIONS

The process of final payment requests is in motion. The project is expected to be short of hitting the maximum amount of eligible federal funds of \$1,254,815.40, by \$44,132.25, and the State LPP cap of \$1,100,000, by \$14,838.88. The project team vetted all possibilities to maximize those opportunities, by reallocating funds in multiple scenarios, but was unsuccessful. MnDOT will pay for all the overruns that were experienced at the RCI intersection, however.

When it comes to State Aid funds, we initially requested the full amount allotted to the City per eligibilities. The project experienced some overruns in certain areas that have the potential to be covered by State Aid funds. Bolton & Menk is working with MnDOT D3 DSAE to explore these possible reimbursement eligibilities. If any additional State Aid funds are received, they will be put toward the City's responsible costs, alleviating the need to utilize assessment funds to pay for their share.

The expected final project cost participation is:

TH 210/INGLEWOOD PROJECT	
COMPARISON OF TOTAL PROJECT COMPENSATIONS TO DATE	
Actual Bids (8/1/22)	
CITY	\$1,709,781
MnDOT	\$1,100,000
MnDOT (RCI)	\$568,441
FEDERAL	\$603,900
TOTAL	\$3,982,122
Current Agency Splits	
CITY	\$1,433,302.80
MnDOT#	\$1,085,161.12
MnDOT (RCI)	\$589,037.49
FEDERAL	\$1,216,998.67
TOTAL	\$4,324,500.08
# Max Cap Amount Available for Project (\$1,100,000)	
State Aid Funds	
<i>S.P. 230-107-003 (25% Engineering)</i>	\$99,338.77
<i>S.P. 230-121-001 (25% Engineering)</i>	\$142,791.04
<i>BNSF 40-Year Maintenance</i>	\$645,910.00
<i>State Aid Eligible Construction</i>	\$114,232.84
<i>Trunk Highway Portion (25% Engineering)</i>	\$289,826.21
State Aid Funds TOTAL	\$1,292,098.86
CITY COSTS LEFT OVER (Pre-Assessments)	\$141,203.94

The overall project budget and status of project cost is as follows:

TH 210/INGLEWOOD PROJECT				
COMPARISON OF TOTAL PROJECT COSTS TO DATE (CITY)				
Item Description	Feasibility Report (9/21/21)	Actual Bids/Award (9/6/22)	Expected Total Costs (Today)	Current Total Cost (Today)
CONSTRUCTION COSTS	\$1,196,800	\$2,127,824.00	\$2,351,623.60	\$2,359,787.58
BNSF Surface Crossing Construction	\$100,000	\$104,918.00	\$104,918.00	\$143,031.30
BNSF Signal Crossing Construction	\$441,600	\$453,259.00	\$453,259.00	\$397,089.46
Preliminary Construction Contingencies (10%)	\$114,700	N/A	N/A	N/A
Considerations for COVID-19 during Design (Street Only) (10%)	\$114,700	N/A	N/A	N/A
Contingency (5%)***	N/A	\$107,983.34	N/A	N/A
TOTAL CONSTRUCTION COSTS	\$1,967,800	\$2,793,984.34	\$2,909,800.60	\$2,899,908.34
Engineering and Construction Administration (22%)	\$302,800	-	-	-
Legal and Other Costs (2%)	\$27,600	-	-	-
Administration (2%)	\$27,600	-	-	-
BNSF Easement	\$50,000	\$57,065	\$57,065	\$57,065
BNSF 40-Year Maintenance	\$800,000	\$645,910	\$645,910	\$645,910
WSN Feasibility Study	-	\$21,318	\$21,318	\$21,318
BNSF Engineering	-	\$16,110	\$16,110	\$16,110
BNSF Flagging	-	\$48,000	\$48,000	-
Administration	-	\$27,600	\$27,600	\$27,600
Legal, Bonding, and Other Costs	-	\$27,600	\$27,600	\$27,600
Bolton & Menk Engineering/Construction Admin Contract	-	\$344,535	\$576,107	\$588,008
MnDOT IA Inspection Costs	-	-	\$673.27	\$673.27
MnDOT Supplied Signal Cabinet	-	-	\$40,307	\$40,307
TOTAL OTHER COSTS	\$1,208,000	\$1,188,138	\$1,460,690	\$1,424,592
TOTAL PROJECT FEES	\$3,175,800	\$3,982,122.34	\$4,370,490.87	\$4,324,500.08
	Items Not included			
	Knollwood/Foley Intersection	\$192,350		
	Revised Total	\$3,368,150		

***Contingency includes BNSF Signal Crossing Costs, BNSF Surface Crossing Costs, Construction Costs minus RCI

TH 210/INGLEWOOD PROJECT	
CITY OF BAXTER PROJECT COST SUMMARY	
TOTAL CITY COST	\$1,433,302.80
STATE AID ADVANCEMENT	\$1,292,098.86
ASSESSMENTS	\$149,965.80
REMAINING LOCAL COST	(\$8,761.86)
TH 210/INGLEWOOD PROJECT	
PROJECT CONTINGENCY	
TOTAL MNDOT**	\$14,838.88
TOTAL CITY	\$8,761.86
TOTAL PROJECT	\$23,600.74

**RCI PORTION IS NOT CAPPED. CONTINGENCY SHOWN IS CAPPED AMOUNT OF PROJECT.

STAFF RECOMMENDATIONS

None, for information only.

COUNCIL ACTION REQUESTED

None, for information only.