Short Elliott Hendrickson Inc. 13850 Bluestem Court, Suite 150 Baxter, MN 56425-6029

Contract Number: BAXTE 181112

Pay Request Number: 1

Project Number	Project Description
BAXTE 181112	2025 Water Supply Improvements – Wells 5 & 6: Contract C -
	Well Control Panel Procurement

Contractor:	Integrated Process Solutions, Inc.	Vendor Number:	N/A
	34696 412th St SE	Up To Date:	06/30/2025
	Fosston, MN 56542		

Contract Amount \$154,944.00 Original Contract \$0.00 Contract Changes \$0.00 Revised Contract \$154,944.00 Work Certified To Date \$131,702.40 Base Bid Items \$131,702.40 Contract Changes \$0.00 Material On Hand \$0.00

	Work Certified This Request	Work Certified To Date	Less Amount Retained	Less Previous Payments	Amount Paid This Request	Total Amount Paid To Date
ſ	\$131,702.40	\$131,702.40	\$0.00	\$0.00	\$131,702.40	\$131,702.40
Ī			Percent: Retained: 0%		Pe	rcent Complete: 85%

\$131,702.40

This is to certify that the items of work shown in this certificate of Pay Estimate have been actually furnished for the work comprising the above-mentioned projects in accordance with the plans and specifications heretofore approved.

Approved By:	Short Elliott Hendrickson Inc.	Approved By:	Integrated Process Solutions, Inc.
Ken Vo		Low	Aunold
Date 07/07/20	25	Date	3/25
Approved By:	City of Baxter	Approved By:	City of Baxter
_			
Date		Date	
Approved By:	City of Baxter Utilities Commission		
Date			



Total



Payment Summary				
		Work Certified	Amount Retained	Amount Paid
No.	Up To Date	Per Request	Per Request	Per Request
1	2025-06-30	\$131,702.40	\$0.00	\$131,702.40

Funding Category Name	Funding Category No.	Work Certified to Date	Less Amount Retained	Less Previous Payments	Amount Paid this Request	Total Amount Paid to Date
BAXTE 181112		\$131,702.40	\$0.00	\$0.00	\$131,702.40	\$131,702.40

Accounting Number	Funding Source	Amount Paid this Request	Revised Contract Amount	Funds Encumbered to Date	Paid Contractor to Date
BAXTE 181112	Local	\$131,702.40	\$154,944.00	\$154,944.00	\$131,702.40

Contract	Item S	Status								
Base/Alt	Line	Item	Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
Base Bid	1	0	LUMP SUM BID PRICE	LUMP SUM	\$154,944.00	1	0.85	\$131,702.40	0.85	\$131,702.40
Totals:								\$131,702.40		\$131,702.40

Contract Total \$131,702.40



