Total

Contract Number: BAXTE 172114

Pay Request Number: 11

Project Number	Project Description
BAXTE 172114	2024 South Forestview Area Improvements

Contractor:	RL Larson Excavating, Inc. 2255 12th Street SE St. Cloud, MN 56304	Vendor Number: Up To Date: 06/13/2025	
Contract Amount			
Original Contract	\$5,857,405.33		
Contract Changes	\$279,800.49		
Revised Contract	\$6,137,205.82		
Work Certified To Date			
Base Bid Items	\$5,281,738.23		
Contract Changes	\$699,559.89		
Material On Hand	\$0.00		

Work Certified This Request	Work Certified To Date	Less Amount Retained	Less Previous Payments	Amount Paid This Request	Total Amount Paid To Date
\$10,175.97	\$5,981,298.12	\$89,719.47	\$5,881,555.32	\$10,023.33	\$5,891,578.65
	Per	cent: Retained: 1.5%		Perce	nt Complete: 97.46%

\$5,981,298.12

This is to certify that the items of work shown in this certificate of Pay Estimate have been actually furnished for the work comprising the above-mentioned projects in accordance with the plans and specifications heretofore approved

above-mentioned projects in accordance with the plans and specification	is nerecolore approved.
Approved By Short Elliott Hendrickson Inc. Date 06/23/2025	Date 0 - 20 - 2 5
Approved By City of Baxter	Approved By City of Baxter
Date	Date
Approved By City of Baxter – Utilities Commission	
Date	

Payment Summary				
No.	Up To Date	Work Certified Per Request	Amount Retained Per Request	Amount Paid Per Request
1	2024-04-26	\$435,553.11	\$21,777.66	\$413,775.45
2	2024-05-17	\$1,458,692.40	\$72,934.62	\$1,385,757.78
3	2024-06-20	\$585,814.65	\$29,290.73	\$556,523.92
4	2024-07-19	\$786,642.00	\$39,332.10	\$747,309.90
5	2024-08-16	\$857,506.70	\$42,875.33	\$814,631.37
6	2024-09-13	\$735,477.76	\$36,773.89	\$698,703.87
7	2024-10-18	\$886,995.67	\$44,349.78	\$842,645.89
8	2024-11-20	\$55,608.17	\$2,780.41	\$52,827.76
9	2024-12-13	\$97,383.61	(\$201,619.41)	\$299,003.02
10	2025-05-16	\$71,448.08	\$1,071.72	\$70,376.36
11	2025-06-13	\$10,175.97	\$152.64	\$10,023.33

Funding Category Name	Funding Category No.	Work Certified to Date	Less Amount Retained	Less Previous Payments	Amount Paid this Request	Total Amount Paid to Date
City of Baxter		\$5,981,298.12	\$89,719.47	\$5,881,555.32	\$10,023.33	\$5,891,578.65

Accounting		Amount Paid this	Revised Contract	Funds Encumbered	Paid Contractor to
Number	Funding Source	Request	Amount	to Date	Date
172114	Local	\$10,023.33	\$6,137,205.82	\$5,857,405.33	\$5,891,578.65

Contract	Item S	Statu	s							
Base/Alt	Line	Item	Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
Base Bid	1	1	MOBILIZATION	LUMP	\$215,000.00	1	0	\$0.00	1	\$215,000.00
Base Bid	2	2	TRAFFIC CONTROL	LUMP SUM	\$5,640.00	1	0	\$0.00	1	\$5,640.00
Base Bid	3	3	LABORER	HOUR	\$0.01	120	0	\$0.00	0	\$0.00
Base Bid	4	4	EXCAVATOR	HOUR	\$0.01	60	0	\$0.00	0	\$0.00
Base Bid	5	5	SKIDSTEER	HOUR	\$0.01	100	0	\$0.00	0	\$0.00
Base Bid	6	6	MOTOR GRADER	HOUR	\$0.01	40	0	\$0.00	0	\$0.00
Base Bid	7	7	CLEARING AND GRUBBING	ACRE	\$10,200.00	5.25	0	\$0.00	1.85	\$18,870.00
Base Bid	8	8	CLEARING AND GRUBBING	TREE	\$615.00	18	0	\$0.00	31	\$19,065.00
Base Bid	9	9	GRUBBING	ACRE	\$6,150.00	3.32	0	\$0.00	5.9	\$36,285.00
Base Bid	10	10	GRUBBING	TREE	\$307.00	33	0	\$0.00	42	\$12,894.00
Base Bid	11	11	DISPOSE OF BRUSH/STUMP PILE	LUMP SUM	\$4,100.00	1	0	\$0.00	1	\$4,100.00
Base Bid	12	12	TREE TRIMMING/PRUNING	HOUR	\$190.00	80	0	\$0.00	0.5	\$95.00
Base Bid	13	13	SAWING BITUMINOUS PAVEMENT (FULL DEPTH)	LIN FT	\$2.30	1185	0	\$0.00	1060	\$2,438.00
Base Bid	14	14	SAWING CONCRETE PAVEMENT (FULL DEPTH)	LIN FT	\$5.50	97	0	\$0.00	110	\$605.00
Base Bid	15	15	SALVAGE HYDRANT AND VALVE	EACH	\$1,020.00	1	0	\$0.00	1	\$1,020.00
Base Bid	16	16	SALVAGE ADDRESS SIGN	EACH	\$10.50	78	0	\$0.00	81	\$850.50
Base Bid	17	17	SALVAGE SIGN	EACH	\$51.50	7	0	\$0.00	10	\$515.00
Base Bid	18	18	SALVAGE LIGHT POLE	EACH	\$333.00	11	0	\$0.00	10	\$3,330.00
Base Bid	19	19	SALVAGE MAILBOX & REMOVE SUPPORT	EACH	\$20.50	82	0	\$0.00	81	\$1,660.50
Base Bid	20	20	SALVAGE DELINIATOR	EACH	\$41.00	8	0	\$0.00	8	\$328.00

Contract	Item S	Statu	s							
Base/Alt	Line	Item	Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
Base Bid	21		SALVAGE BOLLARD	EACH	\$256.00	1	0	\$0.00	1	\$256.00
Base Bid	22	22	SALVAGE BOULDER	EACH	\$98.50	6	0	\$0.00	7	\$689.50
Base Bid	23	23	REMOVE SIGN	EACH	\$51.50	35	0	\$0.00	35	\$1,802.50
Base Bid	24	24	REMOVE BARRICADE	EACH	\$103.00	2	0	\$0.00	2	\$206.00
Base Bid	25	25	REMOVE FENCE	LIN FT	\$6.00	122	0	\$0.00	180	\$1,080.00
Base Bid	26	26	REMOVE CULVERT	LIN FT	\$10.50	221	0	\$0.00	277	\$2,908.50
Base Bid	27	27	REMOVE BITUMINOUS PAVEMENT	SQ YD	\$2.60	34688	0	\$0.00	34678.6	\$90,164.36
Base Bid	28		REMOVE BITUMINOUS DRIVEWAY PAVEMENT	SQ YD	\$3.40	3730	0	\$0.00	3245	\$11,033.00
Base Bid	29	29	REMOVE CONCRETE PAVEMENT	SQ YD	\$5.70	312	0	\$0.00	317.1	\$1,807.47
Base Bid	30	30	REMOVE CONCRETE SIDEWALK	SQ YD	\$25.00	15	0	\$0.00	23	\$575.00
Base Bid	31	31	SALVAGE AGGREGATE BASE	CU YD	\$39.00	11	0	\$0.00	11	\$429.00
Base Bid	32	32	EXCAVATION-COMMON (EV)	CU YD	\$13.00	26575	0	\$0.00	27346	\$355,498.00
Base Bid	33	33	COMMON EMBANKMENT (CV)	CU YD	\$3.60	16398	0	\$0.00	17211.44	\$61,961.18
Base Bid	34		DEWATERING	LUMP SUM	\$24,800.00	1	0	\$0.00	1	\$24,800.00
Base Bid	35	35	STREET SWEEPER (WITH PICKUP BROOM)	HOUR	\$1.50	200	0	\$0.00	62.5	\$93.75
Base Bid	36	36	SUBGRADE PREPARATION	ROAD STA	\$573.00	36	0	\$0.00	36	\$20,628.00
Base Bid	37	37	CONSTRUCTION WATER	PER 1000 GAL	\$30.00	1500	0	\$0.00	808	\$24,240.00
Base Bid	38		AGGREGATE BASE (CV) CLASS 5 (P) (P)	CU YD	\$26.50	6799	0	\$0.00	6799	\$180,173.50
Base Bid	39	39	TYPE SP 9.5 WEARING COURSE MIXTURE (2,C)	TON	\$88.00	3528	0	\$0.00	3115.52	\$274,165.76
Base Bid	40	40	TYPE SP 12.5 NON WEARING COURSE MIXTURE (2,B)	TON	\$77.00	0	0	\$0.00	0	\$0.00
Base Bid	41	41	BITUMINOUS MATERIAL FOR TACK COAT	GAL	\$2.80	1912	0	\$0.00	1883	\$5,272.40
Base Bid	42	42	RESHAPE GRAVEL & SHAPE TOPSOIL	ROAD STA	\$524.00	36	0	\$0.00	36	\$18,864.00
Base Bid	43	43	AGGREGATE SURFACING (CV) CLASS 5 (P) (ACCESS ROAD) (P)	CU YD	\$34.00	1655	0	\$0.00	1655	\$56,270.00
Base Bid	44	44	INSTALL SALVAGED AGGREGATE BASE	CU YD	\$47.50	11	0	\$0.00	0	\$0.00
Base Bid	45	45	TRUNCATED DOMES	SQ FT	\$82.00	52	0	\$0.00	53	\$4,346.00
Base Bid	46	46	BITUMINOUS DRIVEWAY RESTORATION (RESIDENTIAL)	SQ YD	\$40.00	3250	0	\$0.00	3520.7	\$140,828.00
Base Bid	47	47	BITUMINOUS DRIVEWAY RESTORATION (COMMERCIAL)	SQ YD	\$64.00	160	0	\$0.00	175	\$11,200.00
Base Bid	48	48	BITUMINOUS TRAIL RESTORATION	SQ YD	\$31.50	266	0	\$0.00	430	\$13,545.00
Base Bid	49	49	BITUMINOUS TRAIL RESURFACING	SQ YD	\$40.50	139	0	\$0.00	139	\$5,629.50
Base Bid	50	50	CONCRETE DRIVEWAY RESTORATION (RESIDENTIAL)	SQ YD	\$94.00	288	0	\$0.00	364.94	\$34,304.36
Base Bid	51	51	6" CONCRETE WALK	SQ FT	\$17.50	2745	0	\$0.00	2961	\$51,817.50
Base Bid	52	52	FURNISH AND INSTALL LIGHTING UNIT	EACH	\$1,840.00	13	0	\$0.00	11	\$20,240.00

Contract Item Status												
						Contract	Quantity This	Amount This	Quantity	Amount To		
Base/Alt	Line	Item	Description	Units	Unit Price	Quantity	Request	Request	To Date	Date		
Base Bid	53	53	FURNISH AND INSTALL CLASS C POLE	EACH	\$3,210.00	3	0	\$0.00	3	\$9,630.00		
Base Bid	54		LINE EXTENSION (ELECTRICAL SERVICE TO LIGHT)	LIN FT	\$9.20	1810	0	\$0.00	1884	\$17,332.80		
Base Bid	55		INSTALL SALVAGED LIGHTING UNIT ON NEW POLE	EACH	\$1,130.00	3	0	\$0.00	3	\$3,390.00		
Base Bid	56	56	LIGHTING UNIT (LED)	EACH	\$697.00	1	0	\$0.00	2	\$1,394.00		
Base Bid	57	-	INSTALL SALVAGED STREET SIGNS	EACH	\$205.00	8	0	\$0.00	15	\$3,075.00		
Base Bid	58	58	TEMPORARY MAIL SERVICE	LUMP SUM	\$1,020.00	1	0	\$0.00	1	\$1,020.00		
Base Bid	59	59	MAILBOX SUPPORT	EACH	\$118.00	77	0	\$0.00	87	\$10,266.00		
Base Bid	60	60	MAILBOX (MATCH COLOR)	EACH	\$31.00	12	0	\$0.00	19	\$589.00		
Base Bid	61	61	INSTALL SALVAGED ADDRESS SIGN	EACH	\$20.50	78	0	\$0.00	87	\$1,783.50		
Base Bid	62	62	INSTALL PERMANENT BARRICADE	LIN FT	\$38.50	48	0	\$0.00	0	\$0.00		
Base Bid	63	63	SIGN TYPE C (INCLUDES POST)	SQ FT	\$61.50	260.75	0	\$0.00	271.5	\$16,697.25		
Base Bid	64		UNITUFF DELINEATORS W/ POST (BLACK AND WHITE)	EACH	\$97.50	12	0	\$0.00	14	\$1,365.00		
Base Bid	65		UNITUFF DELINEATORS (YELLOW)	EACH	\$97.50	1	0	\$0.00	1	\$97.50		
Base Bid	66	66	INSTALL GV & MH MARKERS	EACH	\$97.50	12	0	\$0.00	1	\$97.50		
Base Bid	67	67	HANDICAP SYMBOL PAINT	EACH	\$200.00	1	0	\$0.00	1	\$200.00		
Base Bid	68	68	4" SOLID LINE PAINT	LIN FT	\$2.10	480	0	\$0.00	469	\$984.90		
Base Bid	69	69	4" BROKEN LINE PAINT	LIN FT	\$0.30	1795	0	\$0.00	1839	\$551.70		
Base Bid	70	70	4" DOUBLE SOLID LINE PAINT	LIN FT	\$0.50	3082	0	\$0.00	3273	\$1,636.50		
Base Bid	71	71	8" SOLID LINE PAINT	LIN FT	\$0.50	9786	0	\$0.00	9960	\$4,980.00		
Base Bid	72		12' SWING GATE	EACH	\$2,000.00	1	0	\$0.00	1	\$2,000.00		
Base Bid	73	73	22' SWING GATE	EACH	\$4,050.00	1	0	\$0.00	1	\$4,050.00		
Base Bid	74	74	END POST CHAIN LINK FENCE	EACH	\$154.00	1	0	\$0.00	1	\$154.00		
Base Bid	75	75	INSTALL CHAIN LINK FENCE	LIN FT	\$74.00	16	0	\$0.00	16	\$1,184.00		
Base Bid	76	76	16' CHAIN LINK GATE	EACH	\$3,950.00	0	0	\$0.00	0	\$0.00		
Base Bid	77	77	6' PRIVACY FENCE (VINYL)	LIN FT	\$113.00	270	0	\$0.00	217.35	\$24,560.55		
Base Bid	78	78	SNOW FENCE	LIN FT	\$4.00	400	0	\$0.00	390	\$1,560.00		
Base Bid	79	79	BOLLARD	EACH	\$1,230.00	5	0	\$0.00	5	\$6,150.00		
Base Bid	80	80	INSTALL SALVAGED BOLLARD	EACH	\$615.00	1	0	\$0.00	1	\$615.00		
Base Bid	81	81	ADJUST FRAME & RING CASTING (WEAR COURSE)	EACH	\$318.00	25	0	\$0.00	0	\$0.00		
Base Bid	82		CONNECT TO EXISTING SANITARY SEWER	EACH	\$1,490.00	1	0	\$0.00	1	\$1,490.00		
Base Bid	83	83	4" SCH 40 PVC SEWER SERVICE PIPE	LIN FT	\$11.00	5200	0	\$0.00	5604.5	\$61,649.50		
Base Bid	84	84	6" SCH 40 PVC SEWER SERVICE PIPE	LIN FT	\$18.00	250	0	\$0.00	250	\$4,500.00		
Base Bid	85	85	8" PVC SDR 26 SANITARY SEWER	LIN FT	\$42.00	10333	0	\$0.00	10471	\$439,782.00		
Base Bid	86		10" PVC SDR 26 SANITARY SEWER	LIN FT	\$57.50	110	0	\$0.00	100	\$5,750.00		

Contract	Item S	Statu	s							
Base/Alt	Line	Item	Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
Base Bid	87	87	8" DUCTILE IRON SAN SWR, CL	LIN FT	\$82.50	160	0	\$0.00	210	\$17,325.00
Base Bid	88	88	52 CONSTRUCT 8" OUTSIDE DROP	LIN FT	\$967.00	33.2	0	\$0.00	33.2	\$32,104.40
Base Bid	89	89	8" X 4" PVC WYE	EACH	\$479.00	131	0	\$0.00	140	\$67,060.00
Base Bid	90	90	INSTALL 4" SANITARY SEWER CLEANOUT	EACH	\$376.00	135	0	\$0.00	140	\$52,640.00
Base Bid	91	91	INSTALL 6" SANITARY SEWER CLEANOUT	EACH	\$546.00	4	0	\$0.00	4	\$2,184.00
Base Bid	92	92	SEWER SERVICE CASTING (PAVED AREAS)	EACH	\$241.00	3	0	\$0.00	3	\$723.00
Base Bid	93	93	SEWER SERVICE IRRIGATION BOX	EACH	\$110.00	138	0	\$0.00	140	\$15,400.00
Base Bid	94	94	4" PVC FORCEMAIN	LIN FT	\$30.50	3460	0	\$0.00	3414.5	\$104,142.25
Base Bid	95	95	DUCTILE IRON FITTINGS (FORCEMAIN)	POUND	\$21.50	367	0	\$0.00	218	\$4,687.00
Base Bid	96	96	SANITARY STRUCTURE DESIGN 4007	LIN FT	\$390.00	688	0	\$0.00	725.92	\$283,108.80
Base Bid	97	97	ANTI BUOYANCY COLLAR	EACH	\$1,460.00	2	0	\$0.00	2	\$2,920.00
Base Bid	98	98	SANITARY CASTING ASSEMBLY	EACH	\$985.00	45	0	\$0.00	47	\$46,295.00
Base Bid	99	99	CLEAN AND TELEVISE SANITARY SEWER - MAINLINE	LIN FT	\$1.30	10345	0	\$0.00	10681	\$13,885.30
Base Bid	100	100	CLEAN AND TELEVISE SANITARY SEWER - SERVICES	LIN FT	\$3.20	5410	0	\$0.00	5854.5	\$18,734.40
Base Bid	101	101	LIFT STATION (LS 25)	LUMP SUM	\$145,000.00	1	0	\$0.00	1	\$145,000.00
Base Bid	102	102	LIFT STATION (LS 26)	LUMP SUM	\$130,000.00	1	0	\$0.00	1	\$130,000.00
Base Bid	103	103	TRACER WIRE SYSTEM (FORCEMAIN)	LUMP SUM	\$2,130.00	1	0	\$0.00	1	\$2,130.00
Base Bid	104	104	TRACER WIRE SYSTEM (SANITARY)	LUMP SUM	\$24,700.00	1	0	\$0.00	1	\$24,700.00
Base Bid	105	105	CONNECT TO EXISTING WATERMAIN PIPE	EACH	\$1,960.00	2	0	\$0.00	2	\$3,920.00
Base Bid	106	106	WET TAP CONNECTION W/ 6" GATE VALVE (12" x 6")	EACH	\$5,260.00	1	0	\$0.00	1	\$5,260.00
Base Bid	107	107	6" WATER MAIN - C900 PVC	LIN FT	\$33.50	650	0	\$0.00	665	\$22,277.50
Base Bid	108	108	8" WATER MAIN - C900 PVC	LIN FT	\$45.00	11531	0	\$0.00	11246.75	\$506,103.75
Base Bid	109	109	6" GATE VALVE AND BOX	EACH	\$2,130.00	25	0	\$0.00	23	\$48,990.00
Base Bid	110	110	8" GATE VALVE AND BOX	EACH	\$2,920.00	28	0	\$0.00	25	\$73,000.00
Base Bid	111	111	1" TYPE PE PIPE	LIN FT	\$6.90	5115	0	\$0.00	5583.5	\$38,526.15
Base Bid	112	112	2" TYPE PE PIPE	LIN FT	\$11.00	275	0	\$0.00	275	\$3,025.00
Base Bid	113	113	1" CORPORATION STOP AND SADDLE	EACH	\$600.00	134	0	\$0.00	140	\$84,000.00
Base Bid	114	114	2" CORPORATION STOP AND SADDLE	EACH	\$881.00	1	0	\$0.00	1	\$881.00
Base Bid	115	115	1" CURB STOP AND BOX	EACH	\$717.00	134	0	\$0.00	139	\$99,663.00
Base Bid	116	116	2" CURB STOP AND BOX	EACH	\$1,050.00	1	0	\$0.00	1	\$1,050.00
Base Bid	117	117	2" INSULATION	SQ YD	\$48.50	10	0	\$0.00	60.48	\$2,933.28
Base Bid	118	118	4" INSULATION	SQ YD	\$73.00	40	0	\$0.00	42.8	\$3,124.40
Base Bid	119		HYDRANT (8' BURY)	EACH	\$6,390.00	8	0	\$0.00	8	\$51,120.00
Base Bid	120	120	HYDRANT (8.5' BURY)	EACH	\$6,480.00	4	0	\$0.00	4	\$25,920.00

Contract	Item S	Statu	S							
Base/Alt	Line		Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
Base Bid	121	121	HYDRANT (9' BURY)	EACH	\$6,580.00	3	0	\$0.00	3	\$19,740.00
Base Bid	122	122	HYDRANT (9.5' BURY)	EACH	\$6,670.00	4	0	\$0.00	4	\$26,680.00
Base Bid	123	123	HYDRANT (10' BURY)	EACH	\$6,530.00	4	0	\$0.00	4	\$26,120.00
Base Bid	124	124	HYDRANT (11' BURY)	EACH	\$6,950.00	1	0	\$0.00	0	\$0.00
Base Bid	125		INSTALL SALVAGED HYDRANT AND VALVE	EACH	\$2,030.00	1	0	\$0.00	1	\$2,030.00
Base Bid	126		HYDRANT RISER 6"	EACH	\$1,140.00	4	0	\$0.00	3	\$3,420.00
Base Bid	127	127	HYDRANT RISER 12"	EACH	\$1,290.00	4	0	\$0.00	1	\$1,290.00
Base Bid	128	128	HYDRANT RISER 18"	EACH	\$1,460.00	2	0	\$0.00	0	\$0.00
Base Bid	129	129	HYDRANT RISER 24"	EACH	\$1,610.00	2	0	\$0.00	1	\$1,610.00
Base Bid	130	130	DUCTILE IRON FITTINGS	POUND	\$24.00	4685	0	\$0.00	4225	\$101,400.00
Base Bid	131	131	TRACER WIRE SYSTEM (WATER MAIN)	LUMP SUM	\$27,400.00	1	0	\$0.00	1	\$27,400.00
Base Bid	132	132	12" RCP CULVERT (CLASS V)	LIN FT	\$62.50	123	0	\$0.00	92	\$5,750.00
Base Bid	133	133	18" RCP CULVERT (CLASS V)	LIN FT	\$75.50	100	0	\$0.00	88	\$6,644.00
Base Bid	134	134	24" RCP CULVERT (CLASS IV)	LIN FT	\$95.00	56	0	\$0.00	48	\$4,560.00
Base Bid	135	135	12" RC APRON	EACH	\$1,030.00	10	0	\$0.00	7	\$7,210.00
Base Bid	136	136	18" RC APRON	EACH	\$1,140.00	2	0	\$0.00	2	\$2,280.00
Base Bid	137	137	24" RC APRON	EACH	\$1,310.00	2	0	\$0.00	2	\$2,620.00
Base Bid	138	138	FLEXAMAT	SQ YD	\$113.00	176	0	\$0.00	116.88	\$13,207.44
Base Bid	139	139	CLEAN AND TELEVISE STORM SEWER	LIN FT	\$3.60	342	0	\$0.00	0	\$0.00
Base Bid	140	140	WEATHER WARNING SIREN	EACH	\$26,200.00	1	0	\$0.00	0.95	\$24,890.00
Base Bid	141		STABILIZED CONSTRUCTION EXIT	LUMP SUM	\$4,380.00	1	0	\$0.00	1	\$4,380.00
Base Bid	142		STORM CULVERT PROTECTION	EACH	\$184.00	6	0	\$0.00	6	\$1,104.00
Base Bid	143		COMMON TOPSOIL BORROW (LV)	CU YD	\$34.00	2400	0	\$0.00	1742.53	\$59,246.02
Base Bid	144		48" BOULDER	EACH	\$196.00	39	0	\$0.00	80	\$15,680.00
Base Bid	145	145	INSTALL SALVAGED BOULDER	EACH	\$250.00	1	0	\$0.00	7	\$1,750.00
Base Bid	146	146	SILT FENCE, TYPE MS	LIN FT	\$5.60	450	0	\$0.00	168	\$940.80
Base Bid	147	147	8" BIOROLL WOOD FIBER	LIN FT	\$5.20	12000	0	\$0.00	7250	\$37,700.00
Base Bid	148	148	12" BIOROLL WOOD FIBER	LIN FT	\$5.40	3000	0	\$0.00	0	\$0.00
Base Bid	149	149	DECIDUOUS SHRUB NO 5 CONT	EACH	\$231.00	8	0	\$0.00	8	\$1,848.00
Base Bid	150	150	DECIDUOUS TREE 1.5" CAL CONT	EACH	\$769.00	5	0	\$0.00	3	\$2,307.00
Base Bid	151	151	CONIFEROUS TREE 6' HT B&B	EACH	\$810.00	40	0	\$0.00	44	\$35,640.00
Base Bid	152	152	CONIFEROUS TREE 3' HT CONT	EACH	\$605.00	0	0	\$0.00	0	\$0.00
Base Bid	153	153	LANDSCAPING MULCH (MULCH MATERIAL TYPE 6)	CU YD	\$128.00	56	0	\$0.00	62	\$7,936.00
Base Bid	154	154	LANDSCAPING FABRIC	SQ YD	\$3.10	280	0	\$0.00	300	\$930.00
Base Bid	155	155	TURF ESTABLISHMENT (RFM)	SQ YD	\$0.80	51656	0	\$0.00	69106.99	\$55,285.59
Base Bid	156	156	TURF ESTABLISHMENT (CAT 25 BLANKET)	SQ YD	\$3.10	1500	0	\$0.00	2530	\$7,843.00

Contract I	tem S	Statu	s							
						Contract	Quantity This	Amount This	Quantity	Amount To
	Line		Description	Units	Unit Price	Quantity	Request	Request	To Date	Date
Base Bid	157		TURF ESTABLISHMENT (SEED MIX 36-711 WITH RFM)	SQ YD	\$5.20	350	0	\$0.00	418.43	\$2,175.84
Base Bid	158	158	SOIL ADDITIVE	SQ YD	\$1.50	53156	0	\$0.00	59678.44	\$89,517.66
Base Bid	159	159	SODDING, TYPE LAWN	SQ YD	\$7.90	22014	0	\$0.00	24926	\$196,915.40
Base Bid	160		WATERING (TURF AND TREES)	PER 1,000 GAL	\$82.00	300	0	\$0.00	233.4	\$19,138.80
Base Bid	161	161	TEMPORARY SEEDING	SQ YD	\$0.40	25000	0	\$0.00	968	\$387.20
Base Bid	162	162	IRRIGATION SYSTEM REPAIR	ALLOW ANCE	\$30,000.00	1	0.004375	\$131.25	0.56985	\$17,095.50
Alternate 1	163	163	MOBILIZATION	LUMP SUM	\$500.00	1	0	\$0.00	1	\$500.00
Alternate 1	164	164	TRAFFIC CONTROL	LUMP SUM	\$1,230.00	1	0	\$0.00	1	\$1,230.00
Alternate 1	165	165	CLEARING AND GRUBBING	ACRE	\$12,300.00	0.05	0	\$0.00	0.1	\$1,230.00
Alternate 1	166		SAWING BITUMINOUS PAVEMENT (FULL DEPTH)	LIN FT	\$3.40	151	0	\$0.00	153	\$520.20
Alternate 1	167		REMOVE BITUMINOUS PAVEMENT	SQ YD	\$4.80	330	0	\$0.00	400	\$1,920.00
Alternate 1	168		EXCAVATION-COMMON (EV) (P) (P)	CU YD	\$14.50	94	0	\$0.00	94	\$1,363.00
Alternate 1	169		COMMON EMBANKMENT (CV) (P) (P)	CU YD	\$17.50	18	0	\$0.00	18	\$315.00
Alternate 1	170		BITUMINOUS RESTORATION (STREET)	SQ YD	\$32.00	330	0	\$0.00	400	\$12,800.00
Alternate 1	171	171	6" WATER MAIN - C900 PVC	LIN FT	\$51.50	10	0	\$0.00	15.5	\$798.25
Alternate 1	172	172	8" WATER MAIN - C900 PVC	LIN FT	\$37.00	110	0	\$0.00	105	\$3,885.00
Alternate 1	173		DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING)	LIN FT	\$209.00	380	0	\$0.00	380	\$79,420.00
Alternate 1	174	174	8" OR 10" WATER MAIN (CARRIER PIPE)	LIN FT	\$69.00	380	0	\$0.00	380	\$26,220.00
Alternate 1	175	175	6" GATE VALVE AND BOX	EACH	\$2,130.00	1	0	\$0.00	1	\$2,130.00
Alternate 1	176		1" TYPE PE PIPE	LIN FT	\$20.50	25	0	\$0.00	29	\$594.50
Alternate 1	177		1" CORPORATION STOP AND SADDLE	EACH	\$600.00	1	0	\$0.00	1	\$600.00
Alternate 1	178	178	1" CURB STOP AND BOX	EACH	\$717.00	1	0	\$0.00	1	\$717.00
Alternate 1	179	179	HYDRANT (9' BURY)	EACH	\$6,580.00	1	0	\$0.00	1	\$6,580.00
Alternate 1	180	180	DUCTILE IRON FITTINGS	POUND	\$24.00	155	0	\$0.00	118	\$2,832.00
Alternate 1	181	181	TRACER WIRE SYSTEM (WATER MAIN)	LUMP SUM	\$642.00	1	0	\$0.00	1	\$642.00
Alternate 1	182		COMMON TOPSOIL BORROW (LV)	CU YD	\$48.50	15	0	\$0.00	15	\$727.50
Alternate 1	183		8" BIOROLL WOOD FIBER	LIN FT	\$6.70	110	0	\$0.00	60	\$402.00
Alternate 1	184	184	TURF ESTABLISHMENT (RFM)	SQ YD	\$4.10	300	0	\$0.00	417.2	\$1,710.52
Alternate 1	185	185	SOIL ADDITIVE	SQ YD	\$1.50	300	0	\$0.00	417.2	\$625.80
Alternate 1	186	186	WATERING (TURF AND TREES)	PER 1,000 GAL	\$205.00	2	0	\$0.00	2	\$410.00
Totals:								\$131.25		\$5,281,738.23

							New Item	Quantity			
Project	СС	Line	Item	Unit Price	Contract Quantity	Contract Amount	or Adj to Existing	This Request	Amount This Request	Quantity To Date	Amount To Date
BAXTE 172114		40	40 TYPE SP 12.5 NON WEARING COURSE	\$77.00	-4705	(\$362,285.00)	ADJ	•			
BAXTE 172114	CO1	187	MIXTURE (2,B) (TON) 187 CALCIUM CHLORIDE SOLUTION	\$1.95	6000	\$11,700.00	ITM	0.00	\$0.00	2550	\$4,972.50
	CO1		(GALLON) 188 10" X 4" PVC WYE	\$1,055.00	1	\$1,055.00	ITM	0.00	\$0.00	1	\$1,055.00
172114 BAXTE 172114	CO1	189	(EACH) 189 TYPE SP 12.5 NON- WEARING COURSE (2,C) (TON)	\$84.38	4705	\$397,007.90	ITM	0.00	\$0.00	4665.53	\$393,677.42
BAXTE 172114	CO2		132 12" RCP CULVERT (CLASS V) (LIN FT)	\$62.50	-63	(\$3,937.50)	ADJ				
BAXTE 172114	CO2	138	138 FLEXAMAT (SQ YD)	\$113.00	-86	(\$9,718.00)	ADJ				
	CO2		190 RELOCATE HYDRANT (EACH)	\$2,453.00	1	\$2,453.00	ITM	0.00	\$0.00	1	\$2,453.00
	CO2	191	2503.503 12" RC PIPE SEWER CLASS V (L F)	\$62.50	182	\$11,375.00	ITM	0.00	\$0.00	182	\$11,375.00
	CO2	192	2506.502 CONST DRAINAGE STRUCTURE DESIGN H (EACH)	\$3,753.92	1	\$3,753.92	ITM	0.00	\$0.00	1	\$3,753.92
172114			2506.502 CONST DRAINAGE STRUCTURE DESIGN G (EACH)	\$5,062.13	3	\$15,186.39	ITM	0.00	\$0.00	3	\$15,186.39
BAXTE 172114	CO2		194 CLEANOUT MODIFICATION (EACH)	\$10.97	142	\$1,557.74	ITM	0.00	\$0.00	140	\$1,535.80
172114			1 BATTERIES (STORM SIREN) (LUMP SUM)	\$1,297.33	1	\$1,297.33	ITM	0.00	\$0.00	1	\$1,297.33
BAXTE 172114	CO3		1 GRADING (FENCE) (LUMP SUM)	\$1,526.00	1	\$1,526.00	ITM	0.00	\$0.00	1	\$1,526.00
BAXTE 172114	CO3	197	1 #4 Bar (EPOXY) (LIN FT)	\$1.90	800	\$1,520.00	ITM	0.00	\$0.00	1560	\$2,964.00
BAXTE 172114	CO4		198 WATERING (MAINTENANCE PERIOD) (PER 1000 GALLON)	\$73.00	2000	\$146,000.00	ITM	133.60	\$9,752.80	1417.3	\$103,462.90
BAXTE 172114			76 16' CHAIN LINK GATE (EACH)	\$3,950.00	-1	(\$3,950.00)	ADJ				
BAXTE 172114	CO5		0 CONSTRUCTION SIGN SPECIAL (LUMP SUM)	\$710.81	1	\$710.81	ITM	0.00	\$0.00	1	\$710.81
BAXTE 172114	CO5		0 SALVAGE AND REINSTALL GATE (EACH)	\$2,235.00	1	\$2,235.00	ITM	0.00	\$0.00	1	\$2,235.00
BAXTE 172114	CO5		0 RELOCATE HYDRANTS (LUMP SUM)	\$18,600.00	1	\$18,600.00	ITM	0.00	\$0.00	1	\$18,600.00
172114			0 ADJUST WATER SERVICE (LUMP SUM)	\$2,100.00	1	\$2,100.00	ITM	0.00	\$0.00	1	\$2,100.00
BAXTE 172114	CO5		0 ADJUST HYDRANT LEAD (LUMP SUM)	\$1,400.00	1	\$1,400.00	ITM	0.00	\$0.00	1	\$1,400.00
BAXTE 172114			85 8" PVC SDR 26 SANITARY SEWER (LIN FT)	\$12.26	117	\$1,434.42	ITM	0.00	\$0.00	117	\$1,434.42
172114			0 FREIGHT CHARGE SPECIAL (LUMP SUM)	\$2,600.00	1	\$2,600.00	ITM	0.00	\$0.00	1	\$2,600.00
172114			152 CONIFEROUS TREE 3' HT CONT (EACH)	\$605.00	-150	(\$90,750.00)	ADJ				
172114			SPECIAL (LUMP SUM)	\$13,722.63	1	\$13,722.63	ITM	0.00	\$0.00	1	\$13,722.63
BAXTE 172114	CO6		206 CLEARING - SPECIAL (LUMP SUM)	\$9,926.29	1	\$9,926.29	ITM	0.00	\$0.00	1	\$9,926.29

Contra	ct CI	nang	je Item Status								
Project				Unit Price	Contract Quantity	Contract Amount	New Item or Adj to Existing	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
172114	CO6		207 REMOBILIZATION - TURF RESTORATION (LUMP SUM)	\$1,949.85	1	\$1,949.85	ITM	0.00	\$0.00	1	\$1,949.85
172114			208 GRADING TRAIL - SPECIAL (LUMP SUM)	\$5,040.72	1	\$5,040.72	ITM	0.00	\$0.00	1	\$5,040.72
172114	CO6		209 GRADING & TOPSOIL - SPECIAL (LUMP SUM)	\$1,925.00	1	\$1,925.00	ITM	0.00	\$0.00	1	\$1,925.00
172114	CO6		2571.502 CONIFEROUS TREE 3' HT CONT (EACH)	\$698.25	100	\$69,825.00	ITM	0.00	\$0.00	100	\$69,825.00
BAXTE 172114	CO6	211	2571.502 ORNAMENTAL GRASS NO 1 CONT (EACH)	\$72.98	4	\$291.92	ITM	4.00	\$291.92	8	\$583.84
BAXTE 172114	CO6	212	212 RESTOCKING FEE (EACH)	\$2,375.00	1	\$2,375.00	ITM	0.00	\$0.00	1	\$2,375.00
	CO6		0 TEMPORARY SIGN SPECIAL (24" X 24") (EACH)	\$131.25	37	\$4,856.25	ITM	0.00	\$0.00	37	\$4,856.25
BAXTE 172114	CO7		214 STORM SIREN - PROGRAMMING (LUMP SUM)	\$666.51	1	\$666.51	ITM	0.00	\$0.00	1	\$666.51
BAXTE 172114	CO7		215 CONDUIT MODIFICATIONS – LIFT STATIONS (LUMP SUM)	\$2,119.91	1	\$2,119.91	ITM	0.00	\$0.00	1	\$2,119.91
BAXTE 172114	CO7	216	216 VENT PIPE MODIFICATIONS (LUMP SUM)	\$1,570.47	1	\$1,570.47	ITM	0.00	\$0.00	1	\$1,570.47
BAXTE 172114	CO7		217 LIFT STATION SUPPORT BRACKETS (LUMP SUM)	\$1,823.93	1	\$1,823.93	ITM	0.00	\$0.00	1	\$1,823.93
BAXTE 172114	CO7		218 GRADING MODIFICATIONS - BERM (LUMP SUM)	\$4,220.00	1	\$4,220.00	ITM	0.00	\$0.00	1	\$4,220.00
172114			219 PERMANENT BARRICADES- TYPE 3 (ALUMINUM) (EACH)	\$787.50	6	\$4,725.00	ITM	0.00	\$0.00	6	\$4,725.00
BAXTE 172114	CO7	220	220 BARRICADE PANELS (ALUMINUM) (EACH)	\$210.00	9	\$1,890.00	ITM	0.00	\$0.00	9	\$1,890.00
Contra	ct CI	nang	je Totals:		•				\$10,044.72		\$699,559.89

Cont	Contract Change Totals					
No.	Description	Effective Date	Amount			
1	The gravel access roadway will require treatment with a solution for dust control. Public Works staff and the Engineer determined that a Calcium Chloride Solution is most desirable for the access road segment, as it will control dust more effectively that using water for dust control. The bid item for this solution was not included in the original bid form, thus the item is represented in this Change Order. The plan inadvertently noted an 8" wye along the sewer main on Forestview Drive. A 10"	04/29/2024	\$47,477.90			
	Wye is needed along this pipe segment for the sanitary sewer service. The bid item for the 10" wye was not included in the original bid; thus the item is represented in this Change Order.					
	Public Works staff reviewed the bituminous mixture for this project after the bid date and determined that the B Oil was not desired for this roadway, rather that the segment be upgraded to a different oil designation to give the City an opportunity to review the street segments and determine if the performance is enhanced with the use of the C Oil. Public					
	Works staff suggested that the mix designation be upgraded for the project to the C Oil designation. The Contractor provided pricing for the upgrade, and the amount noted as an increase is considered reasonable. The Change Order identifies the cost associated with					
	the modification by eliminating the original bid item, and adding a separate bid item to clearly identify the material that will be used for the project.					
2	Riverwood Road Storm Sewer modification, Paris Road hydrant relocation, cleanout modification	06/03/2024	\$20,670.55			
3	Change Order No. 3	07/18/2024	\$4,343.33			
4	During project discussions, staff from RL Larson noted that their bid prices did not include watering sodded or seeded areas and trees. RL Larson suggested that the language included within the special provision sections for turf restoration and tree plantings did not clearly identify watering, and that a separate item was included for this purpose. RL Larson's interpretation of the contract was that watering was not an incidental item. After additional discussion between RL Larson, City Staff, and SEH, RL Larson requested a Change Order and provided a cost for a new bid item related to watering during the maintenance period. City Staff and the Engineer determined that RL Larson's interpretation of contract language has merit and accepts the new bid item for watering. The cost noted for this item incorporates the City waiving fees for water used for maintenance of trees or sodded and seeded areas for those specific gallons that will be utilized for this activity.	08/06/2024	\$146,000.00			
5	Change Order No. 5	08/09/2024	\$25,130.23			
6	Change Order No. 6	09/13/2024	\$19,162.66			
7	Change Order No. 7	11/15/2024	\$17,015.82			

Mater	Material On Hand Balance							
Line	Item	Description	Date	Added	Used	Remaining		
66	66	INSTALL GV & MH MARKERS	2024-05-17	1 EACH \$39.85	1 EACH \$39.85	0 EACH \$0.00		
83	83	4" SCH 40 PVC SEWER SERVICE PIPE	2024-05-17	1,314 LIN FT \$14,451.18	1,314 LIN FT \$14,451.18	0 LIN FT \$0.00		
84	84	6" SCH 40 PVC SEWER SERVICE PIPE	2024-05-17	2 LIN FT \$30.61	2 LIN FT \$30.61	0 LIN FT \$0.00		
85	85	8" PVC SDR 26 SANITARY SEWER	2024-05-17	1,658 LIN FT \$69,618.44	1,658 LIN FT \$69,618.44	0 LIN FT \$0.00		
86	86	10" PVC SDR 26 SANITARY SEWER	2024-05-17	38 LIN FT \$2,149.39	38 LIN FT \$2,149.39	0 LIN FT \$0.00		
87	87	8" DUCTILE IRON SAN SWR, CL 52	2024-05-17	85 LIN FT \$6,997.69	85 LIN FT \$6,997.69	0 LIN FT \$0.00		
88	88	CONSTRUCT 8" OUTSIDE DROP	2024-05-17	6 LIN FT \$5,304.10	6 LIN FT \$5,304.10	0 LIN FT \$0.00		
89	89	8" X 4" PVC WYE	2024-05-17	34 EACH \$16,189.50	34 EACH \$16,189.50	0 EACH \$0.00		
90	90	INSTALL 4" SANITARY SEWER CLEANOUT	2024-05-17	17 EACH \$6,354.80	17 EACH \$6,354.80	0 EACH \$0.00		
91	91	INSTALL 6" SANITARY SEWER CLEANOUT	2024-05-17	2 EACH \$852.98	2 EACH \$852.98	0 EACH \$0.00		
94	94	4" PVC FORCEMAIN	2024-05-17	489 LIN FT \$14,892.58	489 LIN FT \$14,892.58	0 LIN FT \$0.00		

	Mater	ial On H	land Balance				
FORCEMAIN				Date	Added	Used	
101 LIFT STATION (LS 25)	95	95		2024-05-17			0 POUND \$0.00
102 102 102 107							
102	101	101	LIFT STATION (LS 25)	2024-05-17			
103 103 TRACER WIRE SYSTEM (FORCEMAIN) 2024-05-17 LIUMP SUM 51,539.16 \$1,539.16 \$0,00 \$1,539.16	102	102	LIFT STATION (LS 26)	2024-05-17			
103	102	102	LII I STATION (LO 20)	2024-03-17			
104 104 TRACER WIRE SYSTEM (SANITARY) 2024-05-17 LILUMP SUM \$21,709.95 \$21,709.95 \$21,709.95 \$20,709.95	103	103	TRACER WIRE SYSTEM (FORCEMAIN)	2024-05-17			
S21,709.95 \$21,709.95 \$0.00			, , ,				\$0.00
105	104	104	TRACER WIRE SYSTEM (SANITARY)	2024-05-17			
PIPE WET TAP CONNECTION W/ 6" GATE 2024-05-17 1EACH \$676.76 1EACH \$676.76 0 EACH \$0.00							
106	105	105		2024-05-17	1 EACH \$629.34	1 EACH \$629.34	0 EACH \$0.00
VALVE (12" x 6") VALVE (12" x 6") 2024-05-17 242 LIN FT	106	106		2024-05-17	1 FACH \$676.76	1 FACH \$676.76	0 EACH \$0 00
107	100	100		2024-00-17	1 Εποιτφονοίνο	Γ Ε/(ΟΙΤ ΦΟ/ Ο./ Ο	ο Εποιτφοίου
108	107	107		2024-05-17	242 LIN FT	242 LIN FT	0 LIN FT \$0.00
109 109 6" GATE VALVE AND BOX 2024-05-17 20 EACH \$41,676.12 \$41,676.1							
109	108	108	8" WATER MAIN - C900 PVC	2024-05-17			0 LIN FT \$0.00
\$41,676.12 \$41,676.12 \$41,676.12 \$41,676.12 \$42,60H \$4	400	400	CII CATE VALVE AND DOV	0004.05.47			0.54011.000
110	109	109	6" GATE VALVE AND BOX	2024-05-17			0 EACH \$0.00
111	110	110	8" GATE VALVE AND BOX	2024-05-17			0 FACH \$0 00
111	110	110	O CATE VALVE AND BOX	2024-00-17			ο Εποιτφοίου
113	111	111	1" TYPE PE PIPE	2024-05-17			0 LIN FT \$0.00
115							
115	113	113	1" CORPORATION STOP AND SADDLE	2024-05-17			0 EACH \$0.00
117	445	445	ALCUED CTOD AND DOV	0004.05.47			0.54011.000
117	115	115	TECURB STOP AND BOX	2024-05-17			0 EACH \$0.00
118	117	117	2" INSULATION	2024-05-17			0.SQ YD \$0.00
118	,		2 moderment	2021 00 17			ο ο ο το φοισο
119	118	118	4" INSULATION	2024-05-17			0 SQ YD \$0.00
\$41,015.67 \$41,015.67 \$41,015.67 \$41,015.67 \$41,015.67 \$20.887.08 \$20							
120	119	119	HYDRANT (8' BURY)	2024-05-17			0 EACH \$0.00
\$20,887.08 \$20,845.62 \$21,645.62	120	120	LIVDDANT (9 5' DI IDV)	2024 05 17			0 EACH \$0 00
121	120	120	HTDRANT (6.5 BORT)	2024-05-17			0 EACH \$0.00
\$15,853.19 \$15,855.19 \$15	121	121	HYDRANT (9' BURY)	2024-05-17			0 EACH \$0.00
\$21,645.62 \$21,645.62 \$21,645.62 \$21,645.62 \$21,645.62 \$21,045.62 \$21,045.62 \$21,045.62 \$21,045.62 \$21,045.62 \$21,045.62 \$21,045.62 \$21,045.62 \$21,045.62 \$21,045.74 \$21			()				
123 123 HYDRANT (10' BURY) 2024-05-17 4 EACH \$21,994.74 4 EACH \$21,994.74 0 EACH \$0.00 125 125 INSTALL SALVAGED HYDRANT AND VALVE 2024-05-17 1 EACH \$250.79 1 EACH \$250.79 0 EACH \$0.00 130 130 DUCTILE IRON FITTINGS 2024-05-17 1,548 POUND \$37,144.57 \$37,144.57 0 POUND \$0.00 131 131 TRACER WIRE SYSTEM (WATER MAIN) 2024-05-17 1 LUMP SUM \$24,299.04 0 LUMP SUM \$0.00 0 LUMP SUM \$0.00 0 LUMP SUM \$0.00 0 EACH \$0.00	122	122	HYDRANT (9.5' BURY)	2024-05-17			0 EACH \$0.00
\$21,994.74 \$21							
125	123	123	HYDRANT (10' BURY)	2024-05-17			0 EACH \$0.00
VALVE	125	125	INSTALL SALVAGED HYDRANT AND	2024-05-17			0 EACH \$0 00
130 130 DUCTILE IRON FITTINGS 2024-05-17 1,548 POUND \$37,144.57 0 POUND \$0.00 131 131 TRACER WIRE SYSTEM (WATER MAIN) 2024-05-17 1 LUMP SUM \$24,299.04 0 LUMP SUM \$0.00 149 149 DECIDUOUS SHRUB NO 5 CONT 2024-09-13 8 EACH \$440.00 8 EACH \$440.00 0 EACH \$0.00 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 2 EACH \$2 EACH \$1,450.00 0 EACH \$0.00 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 1 EACH \$625.00 1 EACH \$625.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6" HT B&B 2024-09-13 28 EACH \$8,036.00 28 EACH \$8,036.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6" HT B&B 2024-09-13 16 EACH \$8,036.00 0 EACH \$0.00 173 173 DIRECTIONAL DRILL 18" CASING \$18,672.00 \$4,672.00 \$4,672.00 \$18,554.50 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	123	123		2024-00-17	Ι ΕΑΟΙΙ ψ250.75	Γ ΕΑΟΙΤ ψ230.73	υ Ελοιτ ψο.ου
131 131 TRACER WIRE SYSTEM (WATER MAIN) 2024-05-17 1 LUMP SUM \$24,299.04 \$24,299.04 \$0.00 149 149 DECIDUOUS SHRUB NO 5 CONT 2024-09-13 8 EACH \$440.00 8 EACH \$440.00 0 EACH \$0.00 150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 2 EACH \$1,450.00 2 EACH \$1,450.00 0 EACH \$0.00 150 150 DECIDUOUS TREE 6' HT B&B 2024-09-13 1 EACH \$625.00 1 EACH \$625.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 28 EACH \$8,036.00 28 EACH \$8,036.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH \$4,672.00 0 EACH \$0.00 173 173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 89 LIN FT \$89 LIN FT \$18,554.50 0 LIN FT \$0.00 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	130	130		2024-05-17	1,548 POUND	1,548 POUND	0 POUND \$0.00
\$24,299.04 \$24,299.04 \$0.00 149 149 DECIDUOUS SHRUB NO 5 CONT 2024-09-13 8 EACH \$440.00 8 EACH \$440.00 0 EACH \$0.00 150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 2 EACH \$1,450.00 \$1,450.00 0 EACH \$0.00 150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 1 EACH \$625.00 1 EACH \$625.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 28 EACH 28 EACH 28 EACH 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH 16 EACH 16 EACH 16 EACH \$4,672.00 \$4,672.00 \$4,672.00 173 173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 89 LIN FT \$89 LIN FT \$18,554.50 \$18,554.50 \$18,554.50 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00						\$37,144.57	•
149 149 DECIDUOUS SHRUB NO 5 CONT 2024-09-13 8 EACH \$440.00 8 EACH \$440.00 0 EACH \$0.00 150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 2 EACH \$1,450.00 0 EACH \$0.00 150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 1 EACH \$625.00 1 EACH \$625.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 28 EACH \$8,036.00 28 EACH \$8,036.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH \$8,036.00 0 EACH \$0.00 173 173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 89 LIN FT \$89 LIN FT \$1,450.00 0 LIN FT \$0.00 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	131	131	TRACER WIRE SYSTEM (WATER MAIN)	2024-05-17			
150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 2 EACH \$1,450.00 2 EACH \$1,450.00 0 EACH \$0.00 150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 1 EACH \$625.00 1 EACH \$625.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 28 EACH 28 EACH 28 EACH \$8,036.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH 16	440	4.40	DECIDIO IO CURUR NO E CONT	0004.00.40			
\$1,450.00 \$1,450.00 \$1,450.00 \$1.00	149	149	DECIDUOUS SHRUB NO 5 CONT	2024-09-13	8 EACH \$440.00	8 EACH \$440.00	U EACH \$0.00
150 150 DECIDUOUS TREE 1.5" CAL CONT 2024-09-13 1 EACH \$625.00 1 EACH \$625.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 28 EACH \$8,036.00 28 EACH \$8,036.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH \$8,036.00 16 EACH \$8,036.00 0 EACH \$0.00 173 173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 89 LIN FT \$89 LIN FT \$89 LIN FT \$18,554.50 0 LIN FT \$0.00 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	150	150	DECIDUOUS TREE 1.5" CAL CONT	2024-09-13			0 EACH \$0.00
151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 28 EACH \$8,036.00 28 EACH \$8,036.00 0 EACH \$0.00 151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH \$8,036.00 16 EACH \$8,036.00 0 EACH \$0.00 173 173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 89 LIN FT \$89 LIN FT \$89 LIN FT \$18,554.50 0 LIN FT \$0.00 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	450	450	PEOIDUOUS TREE : TECH CONTE	0004.00.46			0.5401150.00
151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH 16 EAC	150	150	DECIDUOUS TREE 1.5" CAL CONT	2024-09-13	1 EACH \$625.00	1 EACH \$625.00	U EACH \$0.00
151 151 CONIFEROUS TREE 6' HT B&B 2024-09-13 16 EACH 16 EACH 0 EACH \$0.00 173 173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 89 LIN FT (18,554.50) 89 LIN FT (18,554.50) 0 LIN FT \$0.00 174 174 8" OR 10" WATER MAIN (CARRIER) 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	151	151	CONIFEROUS TREE 6' HT B&B	2024-09-13			0 EACH \$0.00
173 173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 (174 LIN FT) 89 LIN FT (174 LIN FT) 98 LIN FT (174 LIN FT) 0 LIN FT (174 LIN FT)							
173 DIRECTIONAL DRILL 18" CASING (HDPE/PVC/STEEL CASING) 2024-05-17 89 LIN FT \$89 LIN FT \$18,554.50 0 LIN FT \$0.00 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	151	151	CONIFEROUS TREE 6' HT B&B	2024-09-13			0 EACH \$0.00
(HDPE/PVC/STEEL CASING) \$18,554.50 \$18,554.50 174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	470	170	DIDECTIONAL DRILL 49" CACINIC	2024 05 47			
174 174 8" OR 10" WATER MAIN (CARRIER 2024-05-17 174 LIN FT 174 LIN FT 0 LIN FT \$0.00	1/3	1/3		2024-05-17			U LIN F I \$U.UU
	174	174		2024-05-17			0 LIN FT \$0.00
							, , , , , ,

Mater	Material On Hand Balance							
Line	Item	Description	Date	Added	Used	Remaining		
175	175	6" GATE VALVE AND BOX	2024-05-17	1 EACH	1 EACH	0 EACH \$0.00		
				\$1,826.63	\$1,826.63			
179	179	HYDRANT (9' BURY)	2024-05-17	1 EACH \$99.69	1 EACH \$99.69	0 EACH \$0.00		
180	180	DUCTILE IRON FITTINGS	2024-05-17	13 POUND	13 POUND	0 POUND \$0.00		
				\$300.85	\$300.85			
181	181	TRACER WIRE SYSTEM (WATER MAIN)	2024-05-17	1 LUMP SUM	1 LUMP SUM	0 LUMP SUM		
				\$494.23	\$494.23	\$0.00		
210	2571	CONIFEROUS TREE 3' HT CONT	2024-09-13	50 EACH	50 EACH	0 EACH \$0.00		
	.502			\$11,700.00	\$11,700.00			
210	2571	CONIFEROUS TREE 3' HT CONT	2024-09-13	40 EACH	40 EACH	0 EACH \$0.00		
	.502			\$9,360.00	\$9,360.00			
210	2571	CONIFEROUS TREE 3' HT CONT	2024-09-13	10 EACH	10 EACH	0 EACH \$0.00		
	.502			\$2,340.00	\$2,340.00			
211	2571	ORNAMENTAL GRASS NO 1 CONT	2024-09-13	4 EACH \$160.00	4 EACH \$160.00	0 EACH \$0.00		
	.502							

Contract Total	\$5,981,298.12
Contract Total	,