

**PAYMENT REQUEST FOR CONSTRUCTION PROJECTS UNDER
THE DRINKING WATER SYSTEMS IMPROVEMENTS REVOLVING LOAN FUND PROGRAM**

1. STATE LOAN NUMBER DWI-L 230001-01-0

2. a. PAYMENT REQUEST NO. 2 b. IS THIS THE FINAL PAY REQUEST? NO

3. PERIOD COVERED BY THIS REQUEST: 4/1/2026 TO 4/30/2026
MONTH/DAY/YEAR MONTH/DAY/YEAR

4. LOAN RECIPIENT: _____ 5. PAYEE (IF OTHER THAN LOAN RECIPIENT): _____

City of Bay St. Louis
NAME

NAME

688 Highway 90
STREET ADDRESS

STREET ADDRESS

Bay St. Louis, MS 39520
CITY, STATE, ZIP

CITY, STATE, ZIP

228-466-8951
TELEPHONE

TELEPHONE

6. FUNDS REQUESTED:	AMOUNT PREVIOUSLY PAID	TOTAL AMOUNT REQUESTED TO DATE	AMOUNT REQUESTED THIS PAYMENT
a. Construction	\$57,000.00	\$417,138.16	\$360,138.16
b. Equipment (Not included in line a)			
c. Supplies			
d. Testing			
e. Land, Easements, Rights-of-Way			
f. Allowance for Facilities P/D			
g. Allowance for Construction Phase Professional Services			
h. DWSIRLF Administrative Fee			
i. Total	\$57,000.00	\$417,138.16	\$360,138.16

7. CERTIFICATION

I certify that all requested payments are in accordance with the contracts for such services, that this request represents the amount due and not previously requested, that all costs requested for reimbursement from the Drinking Water Systems Improvements Revolving Loan Fund have not been, and will not be, also requested or received from other State or Federal agency funding sources, and that all work included in this request is in accordance with the terms of the DWSIRLF Loan Agreement.

SIGNATURE OF AUTHORIZED OFFICIAL REPRESENTATIVE

Michael Favre, Mayor
TYPED NAME AND TITLE

5/19/2026
DATE

FOR DEPARTMENT USE ONLY
ASSOCIATED WITH SPAP FUNDS? YES/NO

8. DEPARTMENT RECOMMENDATION/APPROVAL:

Check Mailed: _____

PROJECT MANAGER APPROVAL DATE

DEPARTMENT OF HEALTH APPROVAL DATE



**Drinking Water Systems Improvements Revolving Loan Fund
Loan Recipient's Davis Bacon Certification**

Loan Recipient: City of Bay St. Louis
Project Name: Water Supply Well
Loan Number: DWI-L230001-01-0
Starting Date: 4/1/2026 **Ending Date:** 4/30/2026

I certify to the best of my knowledge and belief that the above referenced project complies with the Davis Bacon and Related Acts as is required in 42 U.S.C. 300j-9(e) and 300j-12(a)(5) of the Safe Drinking Water Act and that all laborers and mechanics employed by contractors and subcontractors during the above referenced period were paid wages at rates not less than those listed on the prevailing wage rate contained in the contract documents and that all applicable provisions of the Davis-Bacon and Related Acts have been met. I also certify that interviews and periodic reviews of a representative sample of the weekly payroll data have been performed to verify that contractors and subcontractors are paying the appropriate wage rates.

I understand that falsifying information on this certification may be grounds for termination of the Drinking Water SRF Loan Agreement.

Signature of the Authorized Loan Representative

Michael Favre, Mayor

Type (Print) Name and Title of the Authorized Representative

Jason Chiniche, P.E.

Signature of the Davis Bacon Consultant

Jason Chiniche, Project Engineer

Type (Print) Name and Title of the Davis Bacon Consultant



May 12, 2026

Michael Favre, Mayor
City of Bay St. Louis
688 Highway 90
Bay St. Louis, MS 39520

RE: Water Supply Well
Pay Application #2
SRF Loan DWI-L230001-01-0

Dear Mayor Favre,

Please find attached Pay Application #2 for Thompson Brothers Drilling, Inc. for the amount due of \$360,138.16 for work completed on the Water Supply Well project. Pay Application #2 has been reviewed, approved, and payment is recommended.

Thank you for your consideration with this matter and if you should have any questions or need any additional information do not hesitate to contact me at (228) 467-6755 or jason@chiniche.com.

Sincerely,

A handwritten signature in blue ink that reads "Jason Chiniche, P.E." in a cursive style.

Jason Chiniche, P.E.
Principal Engineer



Contractor's Application for Payment No. 2

	Application Period: 04/01/2026 - 04/30/2026	Application Date: 4/30/2026
To (Owner): City of Bay St. Louis	From (Contractor): Thompson Brothers Drilling, Inc.	Via (Engineer): Jason Chiniche
Project: Water Supply Well	Contract: Lee Backstrom	Chiniche Engineering & Surveying
Owner's Contract No.:	Contractor's Project No.:	Engineer's Project No.: DWI-L0230001-01-0

**Application For Payment
Change Order Summary**

Approved Change Orders	1. ORIGINAL CONTRACT PRICE.....
Number	\$ \$2,194,463.00
Additions	2. Net change by Change Orders.....
Deductions	\$
	3. Current Contract Price (Line 1 ± 2).....
	\$ \$2,194,463.00
	4. TOTAL COMPLETED AND STORED TO DATE
	(Column F total on Progress Estimates).....
	\$ \$439,092.80
	5. RETAINAGE:
	a. 5% X <u>\$381,403.00</u> Work Completed.....
	\$ \$19,070.15
	b. 5% X <u>\$57,689.80</u> Stored Material.....
	\$ \$2,884.49
	c. Total Retainage (Line 5.a + Line 5.b).....
	\$ \$21,954.64
	6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c).....
	\$ \$417,138.16
	7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application).....
	\$ \$57,000.00
	8. AMOUNT DUE THIS APPLICATION.....
	\$ \$360,138.16
	9. BALANCE TO FINISH, PLUS RETAINAGE
	(Column G total on Progress Estimates + Line 5.c above).....
	\$ \$1,777,324.84
TOTALS	
NET CHANGE BY CHANGE ORDERS	

Contractor's Certification	
The undersigned Contractor certifies, to the best of its knowledge, the following:	
(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;	
(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances); and	
(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.	
Contractor Signature	
By: <u>Lee Backstrom</u>	Date: 4/30/2026

Payment of: \$ 360,138.16
(Line 8 or other - attach explanation of the other amount)

is recommended by: Jason Chiniche, P.E. 5/12/26
(Engineer) (Date)

Payment of: \$ _____
(Line 8 or other - attach explanation of the other amount)

is approved by: _____
(Owner) (Date)

Approved by: _____
Funding or Financing Entity (if applicable) (Date)

Progress Estimate - Unit Price Work

Contractor's Application

For (Contract): City of Bay St. Louis Water Supply Well						Application Number: 2					
Application Period: Apr-26						Application Date: 30-Apr-26					
A					B	C	D	E	F		
Item		Contract Information				Estimated Quantity Installed	Value of Work Installed to Date	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D + E)	% (F / B)	Balance to Finish (B - F)
Bid Item No.	Description	Item Quantity	Units	Unit Price	Total Value of Item (\$)						
01500 A	Mobilization	1	LS	\$20,000.00	\$20,000.00	0.5	\$10,000.00		\$10,000.00	50.0%	\$10,000.00
01510 A	Maintenance of Traffic	1	LS	\$18,113.00	\$18,113.00						\$18,113.00
02000 A	Removal of Debris	1	LS	\$24,762.00	\$24,762.00						\$24,762.00
02000 B	Removal of Community Garden Infrastructure	1	LS	\$29,834.00	\$29,834.00						\$29,834.00
02020 A	Construction Entrance	1	EA	\$1,035.00	\$1,035.00						\$1,035.00
02020 B	Silt Fence	500	LF	\$10.35	\$5,175.00						\$5,175.00
02020 C	Straw Wattles	50	LF	\$30.42	\$1,521.00						\$1,521.00
02500 B	10" Ductile Iron Water Line	25	LF	\$3,744.20	\$93,605.00						\$93,605.00
02500 C	Ductile Iron Fittings	0.25	TON	\$26,084.00	\$6,521.00						\$6,521.00
02500 D	10" Gate Valve	1	EA	\$10,233.00	\$10,233.00						\$10,233.00
02540 A	Test Hole, 1200' Depth	1	LS	\$311,403.00	\$311,403.00	1	\$311,403.00		\$311,403.00	100.0%	
	Add or Deduct		LF	\$50.00							
02550 A	1500 GPM Water Supply Well, 1200' Depth	1	LS	\$1,025,290.00	\$1,025,290.00			\$57,689.80	\$57,689.80	5.6%	\$967,600.20
	Add or Deduct		LF	\$100.00							
11200 A	Chlorination System	1	LS	\$168,085.00	\$168,085.00						\$168,085.00
11250 A	16'x8' Fiberglass Building	1	LS	\$82,203.00	\$82,203.00						\$82,203.00
11250 B	Phosphate System	1	LS	\$17,388.00	\$17,388.00						\$17,388.00
11250 C	Fluride System	1	LS	\$14,490.00	\$14,490.00						\$14,490.00
TOTAL BASE BID											\$1,450,565.20
01500 A	Mobilization	1	LS	\$2,070.00	\$2,070.00						\$2,070.00
01510 A	Maintenance of Traffic	1	LS	\$18,113.00	\$18,113.00						\$18,113.00
02000 C	Remove, Store and Reinstall Fencing	1	LS	\$2,588.00	\$2,588.00						\$2,588.00
02350 A	Limestone Surfacing	260	SY	\$107.95	\$28,067.00						\$28,067.00

Progress Estimate - Unit Price Work

Contractor's Application

For (Contract): City of Bay St. Louis Water Supply Well						Application Number: 2							
Application Period: Apr-26						Application Date: 30-Apr-26							
A				B	C	D	E	F					
Item		Contract Information				Estimated Quantity Installed	Value of Work Installed to Date	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D + E)	% (F / B)	Balance to Finish (B - F)		
Bid Item No.	Description	Item Quantity	Units	Unit Price	Total Value of Item (\$)								
02500 A	10" PVC Water Line	225	FL	\$179.68	\$40,428.00						\$40,428.00		
02500 C	Ductile Iron Fittings	1	TON	\$13,910.00	\$6,955.00						\$6,955.00		
02500 E	10" Tapping Sleeve & Valve	1	EA	\$22,315.00	\$22,315.00						\$22,315.00		
02810 A	8' Chain Link Fence	200	LF	\$60.66	\$12,132.00						\$12,132.00		
02810 B	16' Double Swing Gate	1	EA	\$3,623.00	\$3,623.00						\$3,623.00		
02810 C	4' Pedestrian Gate	1	EA	\$1,449.00	\$1,449.00						\$1,449.00		
02710 A	Asphalt Pavement Repair	10	SY	\$1,796.80	\$17,968.00						\$17,968.00		
02900 A	Placement of Seed	150	SY	\$72.46	\$10,869.00						\$10,869.00		
TOTAL ADDITIVE ALTERNATE #1											\$166,577.00		
01500 A	Mobilization	1	LS	\$500.00	\$500.00						\$500.00		
263213 A	Generator System	1	LS	\$137,728.00	\$137,728.00						\$137,728.00		
TOTAL ADDITIVE ALTERNATE #2											\$138,228.00		
01500 A	Mobilization	1	LS	\$5,000.00	\$5,000.00	1	\$5,000.00		\$5,000.00	100.0%			
02590 A	Harry Street Well Casing Rehabilitation	1	LS	\$55,000.00	\$55,000.00	1	\$55,000.00		\$55,000.00	100.0%			
TOTAL ADDITIVE ALTERNATE #3													
Totals					\$2,017,368.52		\$2,194,463.00		\$381,403.00	\$57,689.80	\$439,092.80	20.0%	\$1,755,370.20



CONSOLIDATED
PIPE & SUPPLY CO

INVOICE

Invoice Number **MS00417672**
Invoice Date 04/20/2026

Customer No MS00419478

Job Name BAY ST LOUIS WATER WELL 2024

Sales Representative Wesley Brewer

Sold To
THOMPSON BRO DRILLING
3420 ELLISVILLE BLVD
LAUREL, MS 39443, USA

Ship To
THOMPSON BRO DRILLING
3420 ELLISVILLE BLVD
BRAD THOMPSON 601-297-9472
LAUREL, MS 39443, USA

Sales Site
CONSOLIDATED PIPE & SUPPLY
110 MORRIS DRIVE
BRANDON, MS 39042, USA
PHONE: 601-922-6600

Order S641862	Ship Date 04/20/2026	Ordered By Brad Thompson
	Terms of Payment Net 30 Days	Customer PO No 14709
	Delivery Terms Prepaid Destination	

Order Line Details

Line	CPS Part No Part Description	Customer Part No	Bid Item	Order Qty	Invoice Qty	Unit Price	UoM	Extended Amount
1	60-1600-00089 16 OD .375 API 5L X52 ERW DRL PEB BARE M/M USA TENARIS			770.00	792.60	\$63.50	FT	\$50,330.10
2	60-1034-00019 10-3/4 OD .365 API 5L X52 ERW DRL PEB BARE M/M USA TENARIS			80.00	86.40	\$41.50	FT	\$3,585.60

Invoice Subtotal Amount	\$53,915.70
Invoice Tax Amount	\$3,774.10
Invoice Total	\$57,689.80

Pay out of #3

APPROVED BY AND DATE

ST

9863

REMIT PAYMENT TO: CONSOLIDATED PIPE & SUPPLY COMPANY, INC. DEPARTMENT 3147, PO BOX 2153, BIRMINGHAM, AL 35287-3147, USA

This Invoice is subject to and will be governed by Consolidated Pipe's Domestic Terms and Conditions which can be found at <https://consolidatedpipe.com/wp-content/uploads/Consolidated-Pipe-Supply-General-Terms-and-Conditions-of-Sale-10.1.16-03622602-7.pdf>. Only Consolidated Pipe's Terms and Conditions shall apply. Any other new, additional, or conflicting terms and conditions shall be inapplicable to this invoice as well as to any related purchase order or other agreement, or any performance thereunder.



Thompson Brothers Drilling

"Our Most Important Asset Wears a Hardhat"

Drinking Water Systems Improvements Revolving Loan Fund (DWSIRLF) Contractor/Subcontractor American Iron and Steel (AIS) Certification

Contractor/Sub Name: Thompson Brothers Drilling, Inc.

Contractor Estimate: \$360,138.16

I hereby certify that to the best of my knowledge and belief that all iron, steel and construction materials identified in the referenced estimate comply with the American Iron and Steel provisions as defined in 42 U.S.C. 300j-12(a)(4) of the Safe Drinking Water Act or the items are subject of a waiver of the requirements as approved by the Administrator of the Environmental Protection Agency (EPA). Additionally, manufacturer AIS certifications have been provided to the owner for all applicable material included in the referenced estimate.

I understand that a false statement on this certification will be grounds for rejection of payment and contract termination.

Lee Backstrom

04/30/2026

Signature of Prime or Subcontractor Representative

Date

Lee Backstrom

Type (Print) Name of Prime or Subcontractor Representative



**Drinking Water Systems Improvements Revolving Loan Fund (DWSIRLF)
Build America, Buy America Act (BABAA) Certification**

Contractor/Sub Name: Thompson Brothers Drilling, Inc.

Contractor Estimate: \$360,138.16

I hereby certify that to the best of my knowledge and belief that all iron, steel, manufactured products and construction materials identified in the referenced estimate are produced in the United States comply with the Build America, Buy America Act (BABAA) provisions as defined in the Infrastructure Investment and Jobs Act Public Law number 117-58, Title IX, Subtitle A, Part 1 – Buy America Sourcing Requirements; Section 70911-70917 or the items are subject of a waiver of the requirements as approved by the Made in America Office. Additionally, manufacturer BABAA certifications have been provided to the owner for all applicable material included in the referenced estimate.

I understand that a false statement on this certification will be grounds for rejection of payment and contract termination.

Lee Backstrom 04/30/2026
Signature of Prime or Subcontractor Representative Date

Lee Backstrom
Type (Print) Name of Prime or Subcontractor Representative