



June 8, 2026

Mayor Michael Favre  
City of Bay St. Louis  
688 Highway 90  
Bay St. Louis, MS 39520

RE: Pay Application 16  
Bay St. Louis Citywide Sewer Improvements Project  
22-006 Phase 2

Dear Mayor Favre,

Please find the attached Pay Application 16 for BLD Services, LLC for the amount due of \$201,065.13 for work complete on the Bay St. Louis Citywide Sewer Improvements Project. Pay Application 16 has been reviewed, approved, and payment is recommended.

Thank you for your consideration with this matter. If you have any questions or need any information, contact me at (228) 467-6755 or [jason@chiniche.com](mailto:jason@chiniche.com).

Sincerely,

A handwritten signature in blue ink that reads "Jason Chiniche, P.E." in a cursive style.

Jason Chiniche, PE  
Principal Engineer

**TO (Owner):**  
 City of Bay St. Louis, MS  
 688 Highway 90  
 Bay St. Louis, MS 39520

**PROJECT:**  
 Bay St.. Louis Citywide Sewer Improvement Project

**APPLICATION NO: #** 16  
**PERIOD :** 05/01/26 - 05/31/26

**Distribution to:**  
 OWNER  
 ARCHITECT  
 CONTRACTOR

Contract # 20111041-02

**CONTRACT FOR:** Bay St. Louis, MS  
**CONTRACT DATE:** 01/04/25

**FROM (CONTRACTOR):**  
 BLD Services, LLC  
 2424 Tyler Street  
 Kenner, LA 70062  
**CONTRACT FOR:**

**VIA**  
**(ARCHITECT):**

**CONTRACTOR'S APPLICATION FOR PAYMENT**

CHANGE ORDER SUMMARY		
	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner, TOTAL		
Approved this Month		
1	\$ 97,150.00	
2	\$ 126,679.40	
3	\$ 258,750.00	
<b>TOTALS</b>	<b>\$ 482,579.40</b>	<b>\$ -</b>
Net change by Change Orders	<b>\$ 482,579.40</b>	

The undersigned Contractor certifies that to the best of the Contractor's Knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: BLD Services, LLC

By: Jacob Trapani, Vice President Date: 6/2/2026

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's Knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

1. ORIGINAL CONTRACT SUM	\$ 3,058,457.00
2. Net change by Change Orders	\$ 482,579.40
3. CONTRACT SUM TO DATE (Line 1±2)	\$ 3,541,036.40
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 3,215,111.90
5. RETAINAGE:	
a. 5 % Of Completed Work (Column D+E on G703)	\$ 160,755.60
b. 0 % of Stored Material (Column F on G703)	\$0.00
Total Retainage (Line 5a + 5b or Total in Column 1 of G703)	\$ 160,755.60
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 3,054,356.31
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$2,853,291.18
8. CURRENT PAYMENT DUE	\$ 201,065.13
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6)	\$ 486,680.10

State of: **LOUISIANA** County of: **Jefferson**  
 Subscribed and sworn to before me this 2nd date of June 2026  
 Notary Public: [Signature]  
 My Commission expires: AT DEATH

**AMOUNT CERTIFIED** **\$201,065.13**

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:  
 By: Juan Chinclo, P.E. Date: June 5, 2026

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and-acceptance of payment are without prejudice to any right of the Owner or Contractor under this Contract.

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 16  
 APPLICATION DATE: 4/30/2026  
 PERIOD TO: 05/01/26 - 05/31/26

Contract Item No.	DESCRIPTION OF WORK	Unit	Qty	Unit Price	C		D		E		F		G		H		I		
					Scheduled Value	Previous Qty	Previous Invoice	QTY THIS PERIOD	BILLED THIS PERIOD	Qty to Date	TOTAL BILLED TO DATE (D+E+F)	% Complete	Balance to Finish (C-G)	Retainage Amount					
<b>Base Bid</b>																			
01500-A	Mobilization	LS	1	\$ 35,000.00	\$ 35,000.00	0.50	\$ 17,500.00	\$ -	\$ -	0.5	\$ 17,500.00	50.00%	\$ 17,500.00	\$ 875.00					
01510-A	Maintenance of Traffic	LS	1	\$ 35,000.00	\$ 35,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 35,000.00	\$ -					
02020-A	Construction Entrance	LS	1	\$ 35,000.00	\$ 35,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 35,000.00	\$ -					
02020-B	Sill Fence	LF	200	\$ 3.00	\$ 600.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 600.00	\$ -					
02020-C	Straw Wattles	LF	500	\$ 3.00	\$ 1,500.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 1,500.00	\$ -					
02400-A	Select Backfill	CY	3000	\$ 25.00	\$ 75,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 75,000.00	\$ -					
02400-B	Point Repair For Existing Sewer Main - 6" Diameter, <6' Depth, up to 5' in length	EA	2	\$ 6,000.00	\$ 12,000.00	2.00	\$ 12,000.00	\$ -	\$ -	2.0	\$ 12,000.00	100.00%	\$ -	\$ 600.00					
02400-B1	Point Repair For Existing Sewer Main - 6" Diameter, <6' Depth, additional footage beyond 5' in length	LF	1	\$ 150.00	\$ 150.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 150.00	\$ -					
02400-C	Point Repair For Existing Sewer Main - 8" Diameter, <6' Depth, up to 5' in length	EA	22	\$ 7,200.00	\$ 158,400.00	7.00	\$ 50,400.00	\$ -	\$ -	7.0	\$ 50,400.00	31.82%	\$ 108,000.00	\$ 2,520.00					
02400-C1	Point Repair For Existing Sewer Main - 8" Diameter, <6' Depth, additional footage beyond 5' in length	LF	1	\$ 2.00	\$ 2.00	15.00	\$ 30.00	\$ -	\$ -	15.0	\$ 30.00	1500.00%	\$ (28.00)	\$ 1.50					
02400-D	Point Repair For Existing Sewer Main - 8" Diameter, 6' To 8' Depth, up to 5' in length	EA	15	\$ 8,200.00	\$ 123,000.00	11.00	\$ 90,200.00	\$ -	\$ -	11.0	\$ 90,200.00	73.33%	\$ 32,800.00	\$ 4,510.00					
02400-D1	Point Repair For Existing Sewer Main - 8" Diameter, 6' To 8' Depth, additional footage beyond 5' in length	LF	1	\$ 210.00	\$ 210.00	27.00	\$ 5,670.00	\$ -	\$ -	27.0	\$ 5,670.00	2700.00%	\$ (5,460.00)	\$ 283.50					
02400-E	Point Repair For Existing Sewer Main - 8" Diameter, 8'-1" To 10' Depth, up to 5' in length	EA	6	\$ 10,200.00	\$ 61,200.00	3.00	\$ 30,600.00	\$ -	\$ -	3.0	\$ 30,600.00	50.00%	\$ 30,600.00	\$ 1,530.00					
02400-E1	Point Repair For Existing Sewer Main - 8" Diameter, 8'-1" To 10' Depth, additional footage beyond 5' in length	LF	1	\$ 250.00	\$ 250.00	6.00	\$ 1,500.00	\$ -	\$ -	6.0	\$ 1,500.00	600.00%	\$ (1,250.00)	\$ 75.00					
02400-F	Point Repair For Existing Sewer Main - 8" Diameter, >10' Depth, up to 5' in length	EA	2	\$ 12,000.00	\$ 24,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 24,000.00	\$ -					
02400-F1	Point Repair For Existing Sewer Main - 8" Diameter, >10' Depth, additional footage beyond 5' in length	LF	1	\$ 250.00	\$ 250.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 250.00	\$ -					
02400-G	Point Repair For Existing Sewer Main - 10" Diameter, 8'-1" To 10' Depth, up to 5' in length	EA	1	\$ 11,000.00	\$ 11,000.00	3.00	\$ 33,000.00	\$ -	\$ -	3.0	\$ 33,000.00	300.00%	\$ (22,000.00)	\$ 1,650.00					
02400-G1	Point Repair For Existing Sewer Main - 10" Diameter, 8'-1" To 10' Depth, additional footage beyond 5' in length	LF	1	\$ 220.00	\$ 220.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 220.00	\$ -					
02400-H	Point Repair For Existing Sewer Main - 10" Diameter, >10' Depth, up to 5' in length	EA	4	\$ 13,000.00	\$ 52,000.00	2.00	\$ 26,000.00	\$ -	\$ -	2.0	\$ 26,000.00	50.00%	\$ 26,000.00	\$ 1,300.00					
02400-H1	Point Repair For Existing Sewer Main - 10" Diameter, >10' Depth, additional footage beyond 5' in length	LF	1	\$ 250.00	\$ 250.00	12.00	\$ 3,000.00	\$ -	\$ -	12.0	\$ 3,000.00	1200.00%	\$ (2,750.00)	\$ 150.00					
02400-I	Point Repair For Existing Sewer Main - 12" Diameter, >10' Depth, up to 5' in length	EA	1	\$ 11,500.00	\$ 11,500.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 11,500.00	\$ -					
02400-I1	Point Repair For Existing Sewer Main - 12" Diameter, >10' Depth, additional footage beyond 5' in length	LF	1	\$ 300.00	\$ 300.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 300.00	\$ -					
02400-J	Point Repair For Existing Sewer Main - 18" Diameter, 8'-1" To 10' Depth, up to 5' in length	EA	1	\$ 13,000.00	\$ 13,000.00	1.00	\$ 13,000.00	\$ -	\$ -	1.0	\$ 13,000.00	100.00%	\$ -	\$ 650.00					
02400-J1	Point Repair For Existing Sewer Main - 18" Diameter, 8'-1" To 10' Depth, additional footage beyond 5' in length	LF	1	\$ 320.00	\$ 320.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 320.00	\$ -					
02400-K	Point Repair For Existing Sewer Main - 18" Diameter, >10' Depth, up to 5' in length	EA	1	\$ 14,000.00	\$ 14,000.00	1.00	\$ 14,000.00	\$ -	\$ -	1.0	\$ 14,000.00	100.00%	\$ -	\$ 700.00					
02400-K1	Point Repair For Existing Sewer Main - 18" Diameter, >10' Depth, additional footage beyond 5' in length	LF	1	\$ 340.00	\$ 340.00	5.00	\$ 1,700.00	\$ -	\$ -	5.0	\$ 1,700.00	500.00%	\$ (1,360.00)	\$ 85.00					
02400-L	Point Repair For Existing Sewer Main - 24" Diameter, 8'-1" To 10' Depth, up to 5' in length	EA	1	\$ 15,000.00	\$ 15,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 15,000.00	\$ -					
02400-L1	Point Repair For Existing Sewer Main - 24" Diameter, 8'-1" To 10' Depth, additional footage beyond 5' in length	LF	1	\$ 400.00	\$ 400.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 400.00	\$ -					
02400-M	Point Repair For Existing Sewer Main - 24" Diameter, >10' Depth, up to 5' in length	EA	1	\$ 17,000.00	\$ 17,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 17,000.00	\$ -					
02400-M1	Point Repair For Existing Sewer Main - 24" Diameter, >10' Depth, additional footage beyond 5' in length	LF	1	\$ 600.00	\$ 600.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 600.00	\$ -					
02400-N	Manhole Lid Adjustment	EA	20	\$ 610.00	\$ 12,200.00	43.00	\$ 26,230.00	\$ -	\$ -	43.0	\$ 26,230.00	215.00%	\$ (14,030.00)	\$ 1,311.50					
02460-A	6" Cured-In-Place Pipe (CIPP)	LF	910	\$ 42.50	\$ 38,675.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 38,675.00	\$ -					
02460-B	8" Cured-In-Place Pipe (CIPP)	LF	32524	\$ 40.50	\$ 1,317,222.00	32341.00	\$ 1,309,810.50	45.00	\$ 1,822.50	32386.0	\$ 1,311,633.00	99.58%	\$ 5,589.00	\$ 65,581.65					
02460-C	10" Cured-In-Place	LF	9765	\$ 41.00	\$ 400,365.00	10026.00	\$ 411,066.00	84.00	\$ 3,444.00	10110.0	\$ 414,510.00	103.53%	\$ (14,145.00)	\$ 20,725.50					
02460-D	12" Cured-In-Place	LF	2713	\$ 51.00	\$ 138,363.00	1728.00	\$ 88,128.00	49.00	\$ 2,499.00	1777.0	\$ 90,627.00	65.50%	\$ 47,736.00	\$ 4,531.35					
02460-E	24" Cured-In-Place	LF	828	\$ 130.00	\$ 107,640.00	1189.00	\$ 154,570.00	\$ -	\$ -	1189.0	\$ 154,570.00	143.60%	\$ (46,930.00)	\$ 7,728.50					
<b>Additive Alternate Bid</b>																			
01500-A	Mobilization	LS	1	\$ 15,000.00	\$ 15,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 15,000.00	\$ -					
01510-A	Maintenance Of Traffic	LS	1	\$ 15,000.00	\$ 15,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 15,000.00	\$ -					
02552-A	Manhole Protective Coating	VF	853	\$ 350.00	\$ 298,550.00	1176.53	\$ 411,785.50	581.28	\$ 203,448.00	1757.81	\$ 615,233.50	206.07%	\$ (316,683.50)	\$ 30,761.68					
02552-B	Frame Grouting	EA	71	\$ 250.00	\$ 17,750.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 17,750.00	\$ -					
02552-C	Bench Repair	EA	4	\$ 50.00	\$ 200.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 200.00	\$ -					
<b>Subtotal:</b>					\$ 3,058,457.00		\$ 2,700,190.00		\$ 211,213.50		\$ 2,911,403.50		\$ 147,053.50	\$ 145,570.18					
<b>TOTAL</b>					\$ 3,058,457.00		\$ 2,700,190.00		\$ 211,213.50		\$ 2,911,403.50	95.19%	\$ 147,053.50	\$ 145,570.18					
<b>Change Order</b>																			
1	CIPP Lateral Set Up	EA	10	\$ 1,500.00	\$ 15,000.00	4.00	\$ 6,000.00	\$ -	\$ -	4.0	\$ 6,000.00	40.00%	\$ 9,000.00	\$ 300.00					
1	Lateral CCTV	EA	10	\$ 525.00	\$ 5,250.00	11.00	\$ 5,775.00	\$ -	\$ -	11.0	\$ 5,775.00	110.00%	\$ (525.00)	\$ 288.75					
1	4"- 6" Lateral on 8" Mainline	EA	2	\$ 3,950.00	\$ 7,900.00	5.00	\$ 19,750.00	\$ -	\$ -	5.0	\$ 19,750.00	250.00%	\$ (11,850.00)	\$ 987.50					
1	4"- 6" Lateral on 10" Mainline	EA	2	\$ 4,350.00	\$ 8,700.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 8,700.00	\$ -					
1	4"- 6" Lateral on 12" Mainline	EA	2	\$ 5,000.00	\$ 10,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 10,000.00	\$ -					
1	4"- 6" Lateral on 15" Mainline	EA	2	\$ 6,200.00	\$ 12,400.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 12,400.00	\$ -					
1	4"- 6" Lateral on 18" Mainline	EA	2	\$ 6,950.00	\$ 13,900.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 13,900.00	\$ -					
1	Additional Footage Beyond 25'	LF	100	\$ 50.00	\$ 5,000.00	19.00	\$ 950.00	\$ -	\$ -	19.0	\$ 950.00	19.00%	\$ 4,050.00	\$ 47.50					
1	Additional Sewer Mainline CCTV	LF	4000	\$ 4.00	\$ 16,000.00	18305.00	\$ 73,220.00	46.00	\$ 184.00	18351.0	\$ 73,404.00	458.78%	\$ (57,404.00)	\$ 3,670.20					
1	Protruding Tap/Obstruction Removal	EA	10	\$ 300.00	\$ 3,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 3,000.00	\$ -					
2	Sewer Force Main Repairs	LS	1	\$ 126,679.40	\$ 126,679.40	1.00	\$ 126,679.40	\$ -	\$ -	1.0	\$ 126,679.40	100.00%	\$ -	\$ 6,333.97					
3.1	Manhole Locates	EA	50	\$ 250.00	\$ 12,500.00	42.00	\$ 10,500.00	1.00	\$ 250.00	43.0	\$ 10,750.00	86.00%	\$ 1,750.00	\$ 537.50					
3.2	Remove & Replace Manhole Cone	EA	10	\$ 5,000.00	\$ 50,000.00	1.00	\$ 5,000.00	\$ -	\$ -	1.0	\$ 5,000.00	10.00%	\$ 45,000.00	\$ 250.00					
3.3	Remove & Replace Manhole Wall	VF	5	\$ 50.00	\$ 250.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 250.00	\$ -					
3.4	Replace MH Cover & Casting	EA	15	\$ 3,500.00	\$ 52,500.00	2.00	\$ 7,000.00	\$ -	\$ -	2.0	\$ 7,000.00	13.33%	\$ 45,500.00	\$ 350.00					
3.5	Remove & Replace Asphaltic Concrete Roadway	SY	500	\$ 225.00	\$ 112,500.00	64.00	\$ 14,400.00	\$ -	\$ -	64.0	\$ 14,400.00	12.80%	\$ 98,100.00	\$ 720.00					
3.6	Slab Sodding	SY	500	\$ 10.00	\$ 5,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 5,000.00	\$ -					
3.7	Expose Manhole Only	EA	20	\$ 1,000.00	\$ 20,000.00	34.00	\$ 34,000.00	\$ -	\$ -	34.0	\$ 34,000.00	170.00%	\$ (14,000.00)	\$ 1,700.00					
3.8	Protruding Tap Removal	EA	20	\$ 300.00	\$ 6,000.00		\$ -	\$ -	\$ -		\$ -	0.00%	\$ 6,000.00	\$ -					
<b>CO Total</b>					\$ 482,579.40		\$ 303,274.40		\$ 434.00		\$ 303,708.40		\$ 178,871.00	\$ 15,185.42					
<b>Grand Totals</b>					\$ 3,541,036.40		\$ 3,003,464.40		\$ 211,647.50		\$ 3,215,111.90	90.8%	\$ 325,924.50	\$ 160,755.60					

**BLD Services, LLC - PRODUCTION & REVENUE REPORT**

**Week Ending** 9-May-26

**Job Name:** \_\_\_\_\_

**Job Number:** 25008

**Job Location:** BAY ST. LOUIS

**Superintendent:** STAHL

**BLD "Service Connection Seal + Lateral"**

Sewer Type	Street Easement	LS / Area / Segment # / Repair #	UPS MH #	DWNS MH #	House Number	Street Name	Repair Location	Bid Item Number	Activity	Mainline Diameter	Lateral Diameter	Length	Quantity	Unit Price	Extended Total	Comments
			<b>WEDNESDAY</b>	<b>05/06/26</b>												
Sanitary Sewer	Street		01-167	01-166		WEBB ST.		'02460-C	CIPP	10"		14'	15	\$ 41.00	\$ 615.00	
Sanitary Sewer	Street		001	002		S. BEACH BLVD		'02460-B	CIPP	8"		35'	35	\$ 40.50	\$ 1,417.50	
			<b>THURSDAY</b>	<b>05/07/26</b>												
Sanitary Sewer	Street		005-21	005-20		S. BEACH BLVD		'02460-C	CIPP	10"		52'	52	\$ 41.00	\$ 2,132.00	
Sanitary Sewer	Street		005-19	LS5		S. BEACH BLVD		'02460-C	CIPP	10"		17'	17	\$ 41.00	\$ 697.00	
Sanitary Sewer	Street		37-02A	37-02		UNION ST.		'02460-B	CIPP	8"		10'	10	\$ 40.50	\$ 405.00	
			11-37	11-39		N 2nd St		'02460-D	CIPP	12"		49'	49	\$ 51.00	\$ 2,499.00	

**TOTAL \$ 7,765.50**

Comments on Job Status: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**BLD Services, LLC - PRODUCTION & REVENUE REPORT**  
**Week Ending** 9-May-26

**Clean & CCTV**

**Job Name:** BAY ST. LOUIS  
**Job Location:** BAY ST. LOUIS

**Job Number:** 25008  
**Superintendent:** R. Tannehill

Sewer Type	Street Easement	LS / Area / Segment # / Repair #	UPS MH #	DWNS MH #	House Number	Street Name	Repair Location	Bid Item Number	Activity	Mainline Diameter	Lateral Diameter	Length	Quantity	Unit Price	Extended Total	Comments
			MONDAY	05/04/26												
Sanitary Sewer	Street		25-54	25-X70				1	Video Only	8"		46	46	\$ 4.00	\$ 184.00	VIDEO ONLY. ALL PVC MAIN. NO PREP
								3.1	Manhole Locate				1	\$ 250.00	\$ 250.00	LOCATED MANHOLE AT EDGE OF DRIVEWAY. MARKED IN GREEN PAINT
													47	<b>TOTAL</b>	\$ 434.00	

Comments on Job Status: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Manhole Number	Address	V.F	Martor Date	Epoxy Date	Spark Testing Date	Epoxy Removal	Comments
06-01	1000 P Reach Blvd	7	4/28/2026	5/21/2026	5/29/2026	Billed in April	
06-02	1000 P Reach Blvd	7	4/22/2026	5/20/2026	5/29/2026	Billed in April	
07-01	1350 N Beach Blvd	5	4/28/2026	5/19/2026		Billed in April	
07-03	1316 N Beach Blvd	5	4/28/2026	5/19/2026		Billed in April	
06-04	1220 N Beach Blvd	6	4/22/2026	5/21/2026	5/29/2026	Billed in April	
06-06	1220 N Beach Blvd	7	4/22/2026	5/21/2026	5/29/2026	Billed in April	
08-25	1512 Dunbar Ave	9	4/29/2026	5/27/2026		Billed in April	
08-01	101 Blake more St	10	4/23/2026	5/27/2026	6/1/2026	Billed in April	
08-06	1888 N Beach Blvd	5	4/23/2026	5/29/2026	6/1/2026	Billed in April	
08-07	44 Paradise Point DR	4	4/23/2026	5/29/2026	6/1/2026	Billed in April	
05-29	108 Leopold St	5	4/17/2026	5/20/2026	6/1/2026	Billed in April	
06-08	195 Chartrey St	4	4/22/2026	5/27/2026	5/29/2026	Billed in April	
06-10	110 Julia St	6	4/22/2026	5/27/2026	5/29/2026	Billed in April	
06-11	110 Julia St	4.5	4/22/2026	5/27/2026	5/29/2026	Billed in April	
06-15	107 Beverly Dr	7	4/22/2026	5/27/2026	5/29/2026	Billed in April	
06-17	115 Beverly Dr	4.5	4/22/2026	5/27/2026	5/29/2026	Billed in April	
06-21	118 Leon hare Dr	5	4/22/2026	5/29/2026		Billed in April	
06-22	118 Leon hare Dr	5	4/22/2026	5/29/2026		Billed in April	
06-24	100 Boardman Ave	5	4/22/2026	5/29/2026		Billed in April	
06-27	100 Boardman Ave	6	4/22/2026	5/29/2026		Billed in April	
08-08	25 Paradise Point Dr	4	4/23/2026	6/29/2026	6/1/2026	Billed in April	
08-11	24 Paradise point Dr	4	4/23/2026	5/29/2026	6/1/2026	Billed in April	
08-12	15 Paradise point Dr	4	4/23/2026	5/29/2026	6/1/2026	Billed in April	
08-13	4 Paradise point Dr	3	4/23/2026	5/30/2026	6/1/2026	Billed in April	
08-15	1886 N Beach Blvd	4.5	4/28/2026	5/30/2026	6/1/2026	Billed in April	
08-19	107 Pine Tree St	4	4/28/2026	5/29/2026		Billed in April	
08-20	146 Cedar Point St	6	4/29/2026	5/29/2026		Billed in April	
08-24	108 Cedar Point St	9	4/29/2026	5/27/2026		Billed in April	
08-22	105 Dogwood Rd	5	4/29/2026	5/29/2026		Billed in April	
08-23	104 Dogwood Rd	3	4/29/2026	5/29/2026		Billed in April	
06-29	810 W Beach Blvd	5	4/23/2026	5/27/2026	5/29/2026	Billed in April	
06-30	810 W Beach Blvd	5	4/23/2026	5/29/2026		Billed in April	
08-27	187 Harrison St	7	4/29/2026	6/1/2026		Billed in April	
08-28	187 Harrison St	6	4/30/2026	6/1/2026		Billed in April	
08-33	137 Bannett St	6	4/30/2026	6/1/2026		Billed in April	
08-34	110Fox Dr	4	4/30/2026	6/1/2026		Billed in April	
08-29	1366 Dunbar Ave	10	4/30/2026	5/30/2026		Billed in April	
08-30	192 Harrison CT	8	4/30/2026	6/1/2026		Billed in April	
08-35	Fox Dr	4	4/30/2026	6/1/2026		Billed in April	

Manhole Number	Address	V.F	Martor Date	Epoxy Date	Spark Testing Date	Epoxy Removal	Comments
08-26	107 Blake more St	7.5	4/29/2026	6/1/2026		Billed in April	
08-03	1409 Dunbar Ave	10	4/23/2026	5/27/2026	6/1/2026	Billed in April	
07-02	1350 N Beach Blvd	5	4/28/2026	5/19/2026		Billed in April	
07-04	1312 N Beach Blvd	3	4/28/2026	5/19/2026		Billed in April	
07-05	1312 N Beach Blvd	4	4/28/2026	5/19/2026		Billed in April	
11-81	122 Demontluzin Ave					5/2/2026	
11-82	112 Demontluzin Ave					5/2/2026	
11-83	208 Demontluzin Ave					5/2/2026	
11-84	121 State Ave					5/2/2026	
11-85	122 State Ave					5/2/2026	
11-98	905 Ulman Ave					5/2/2026	
11-108	355 Carroll Ave					5/2/2026	
11-109	365 Carroll Ave					5/2/2026	
11-110	311 Carroll Ave					5/2/2026	
11-111	306 Carroll Ave					5/2/2026	
11-112	208 Carroll Ave					5/2/2026	
10-32	130 Felicity St					5/2/2026	
33-06	460 Thomas St					5/2/2026	
33-05	460 Thomas St					5/2/2026	
33-04	460 Thomas St					5/2/2026	
10-35	112 Felicity St					5/2/2026	
10-13	201 Old Bay Ln					5/2/2026	
11-97	347 Ulman Ave					5/4/2026	
11-113	205 George St	5.5	5/14/2026	5/19/2026		5/4/2026	
11-114	300 Toulma St					5/4/2026	
11-116	313 Ulman Ave					5/4/2026	
11-117	308 Ulman Ave					5/4/2026	
11-219	201 S Toulme St					5/4/2026	
11-218	S toulme St & John St					5/4/2026	
11-209	146 Main St					5/4/2026	
11-182	124 Court St					5/4/2026	
11-181	Court St & Cuf St					5/4/2026	
11-180	198 Court St					5/4/2026	
11-175	101 Marty St					5/5/2026	
11-173	Marty St & Agnes St					5/5/2026	
11-174	305 Railroad Ave					5/5/2026	
11-172	315 Easterbrook St					5/5/2026	
11-118	301 Ulman Ave					5/5/2026	
11-120	303 George St	6	5/14/2026	5/19/2026		5/5/2026	

Manhole Number	Address	V.F	Martor Date	Epoxy Date	Spark Testing Date	Epoxy Removal	Comments
11-121	318 George St					5/5/2026	
11-122	326 George St					5/5/2026	
11-123	344 George St					5/5/2026	
11-124	204 Demont Luzin Ave					5/6/2026	
11-125	213 Demont Luzin Ave					5/6/2026	
11-126	304 Demont Luzin Ave					5/6/2026	
11-127	306 Demont Luzin Ave					5/6/2026	
11-128	317 Demont Luzin Ave					5/6/2026	
11-161	313 Saint John St					5/6/2026	
11-162	307 Saint John St					5/6/2026	
11-169	215 S Necaize Hill					5/6/2026	
11-170	341 Easter Brook St					5/6/2026	
11-171	323 Easter Brook St					5/6/2026	
11-129	325 Demont Luzin Ave					5/7/2026	
34-01	115 Pogp Rd					5/7/2026	
34-02	105 Pogo Rd					5/7/2026	
34-03	N Beach Blvd & Pogo Rd					5/7/2026	
34-04	N Beach Blvd & Pogo Rd					5/7/2026	
11-134	206 S Tate St					5/7/2026	
11-135	105 N Toulme St					5/7/2026	
11-137	314 State St					5/7/2026	
11-140	332 State St					5/7/2026	
11-141	330 State St					5/7/2026	
11-158	335 Saint John St					5/7/2026	
33-07	814 Thomas St					5/7/2026	
11-159	329 Saint John St					5/8/2026	
11-160	317 Saint John St					5/8/2026	
33-10	410 Julia St					5/8/2026	
34-06	Engman Ave & N Beach Blvd					5/8/2026	
34-07	1502 Engman Ave					5/8/2026	
34-08	1510 Engman Ave					5/8/2026	
34-10	114 Engman Ave					5/8/2026	
11-86	200 Stare St					5/12/2026	
35-08	1522 N Beach Blvd					5/12/2026	
35-07	1522 N Beach Blvd					5/12/2026	
35-06	1528 N Beach Blvd					5/12/2026	
35-05	4000 N Beach Blvd					5/12/2026	
34-11	1506 N Beach Blvd					5/12/2026	
34-14	104 Cedar Ridge					5/12/2026	

