



February 24, 2026

Mayor Michael Favre
City of Bay St. Louis
688 Highway 90
Bay St. Louis, MS 39520

RE: Pay Application 2 for the Bay St. Louis Bayou LaCroix Boat Launch
Improvements Phase 2

Dear Mayor Favre,

Please find attached Pay Application 2 for Coastal Land and Marine
Construction, LLC for the amount due of \$44,260.98 for work completed on the
Bay St. Louis Bayou LaCroix Boat Launch Phase 2. Pay Application 2 has been
reviewed, approved, and payment is recommended.

Thank you for your consideration with this matter and if you should have any
questions or need any additional information do not hesitate to contact me at
(228) 467-6755 or jason@chiniche.com.

Sincerely,

A handwritten signature in blue ink that reads "Jason Chiniche, P.E." in a cursive style.

Jason Chiniche, P.E.
Principal Engineer

Contractor's Application for Payment

Owner: <u>City of Bay st. Louis</u>	Owner's Project No.: <u>15-007-032</u>
Engineer: <u>Chiniche Engineering & Surveying</u>	Engineer's Project No.: <u>15-007-032</u>
Contractor: <u>Coastal Land and Marine Construction, LLC</u>	Contractor's Project No.: _____
Project: <u>Bay St. Louis Bayou Lacroix Boat Launch Improvements Phase 2</u>	
Contract: <u>Bay St. Louis Bayou Lacroix Boat Launch Improvements Phase 2</u>	
Application No.: <u>2</u>	Application Date: <u>2/16/2026</u>
Application Period: From <u>1/24/2026</u> to <u>2/14/2026</u>	

1. Original Contract Price	\$	119,110.50
2. Net change by Change Orders	\$	-
3. Current Contract Price (Line 1 + Line 2)	\$	119,110.50
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$	130,801.00
5. Retainage		
a. <u>5%</u> X <u>\$ 130,801.00</u> Work Completed =	\$	6,540.05
b. _____ X <u>\$ -</u> Stored Materials =	\$	-
c. Total Retainage (Line 5.a + Line 5.b)	\$	6,540.05
6. Amount eligible to date (Line 4 - Line 5.c)	\$	124,260.95
7. Less previous payments (Line 6 from prior application)	\$	79,999.97
8. Amount due this application	\$	44,260.98
9. Balance to finish, including retainage (Line 3 - Line 4 + Line 5.c)	\$	(5,150.45)

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

- (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
- (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and
- (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor: Coastal Land and Marine Construction, LLC

Signature: Jeremy Ramer

Date: 2-17-25

Recommended by Engineer

By: Jason Chiniche, P.E.

Title: Project Engineer

Date: February 24, 2026

Approved by Owner

By: _____

Title: Mayor

Date: _____

Approved by Funding Agency

By: _____

Title: _____

Date: _____

By: _____

Title: _____

Date: _____

