

Week of 04-10-2020			Previous Week						Week 1						Week 2						Week 3						
Description	Activity ID	Responsibility	M 4/6	T 4/7	W 4/8	TH 4/9	F 4/10	Sa 4/11	M 4/13	T 4/14	W 4/15	TH 4/16	F 4/17	Sa 4/18	M 4/20	T 4/21	W 4/22	TH 4/23	F 4/24	Sa 4/25	M 4/27	T 4/28	W 4/29	TH 4/30	F 5/1	Sa 5/2	
Yard/Site Piping/Demo																											
Install Ductbank 204	4540	Southern	Rain Out	Rain Out	Rain Out	Rain Out	Rain Out		Rain Out																		
Install Fiber Optic	4480 / 4595 / 4675	Southern	Rain Out	Rain Out	Rain Out	Rain Out	Rain Out																				
Install Potable Water Line	4195	WML-Ernesto																									
Install NPW	4225	WML-Ernesto	Rain Out	Rain Out	Rain Out	Rain Out	Rain Out		Rain Out																		
Headworks Screen																											
Install FRP Grating	6075	WML-Armando																									
Install Media - Odor Control	6210	WML-Armando																									
Manufacturers Start Up and Test Washer Compactor	21010	WML-Martin																									
Grit Chamber																											
Install FRP Grating	7115	WML-Armando																									
Influent Pump Station																											
Set-Up/Install IPS Bypass	8050	WML-Ernesto																									
Mech Demo	5050	WML-Ernesto																									
Electrical Safe-off	5002	Southern																									
Fine Screens																											
Install FRP Grating	9095	WML-Armando																									
Install Media - Odor Control	9120	WML-Armando																									
MBR Building																											
Metal Building Assembly / Punchlist	12200	G&W																									
Install Lighting & Devices	12555	Southern																									
Pull Wire - Areas 1,2 & 3 / Terminate	12460 / 12590	Southern																									
Install Cabinets at Laboratory and Break Room	12420	Cabinetry																									
Install Tile and Flooring	12435	Commtrac																									
Small Diameter Pipe and Struts Supports Installation	12385	WML-Martin																									
Coat Above Ground Piping	12480	Parada																									
Install Chemical Skids Piping and Supports	12290 / UFE03.48	WML-Martin																									
Install Windows	N/A	Fallbrook																									
F/P/S HVAC Concrete Pads & Door Stoops	N/A	WML-Armando																									
Install Grating and Stairs	12205	WML-Armando																									
Install Water Heater	12425	WML-Armando																									
Install Furnace	12425	AMS																									
Install Radiant Heaters and Vents	12300	AMS																									
Install HVAC	12415	AMS																									
Install Exhaust Fans	12305	AMS																									
Install FRP Grating	12225	WML-Armando																									
Insulation Installation on Tepid Water and 20" Scour Air Line	12395	PCI																									
Install Harmonic Filter	12325	WML/Southern																									
Aeration Basin																											
F/P/S North Stairway Pads	12205	WML-Armando																									
Install North Stairway	12205	WML-Armando																									
Chemical Tank Farm																											
Install Ductbank	N/A	WML/Southern																									
Install AG Chemical Lines	UFB03.38	WML-Martin	Rain Out	Rain Out	Rain Out	Rain Out	Rain Out																				
Install UG Chemical Lines / Set Vaults	UFB03.34	WML-Ernesto																									
Install AG Conduit & Control Panel	15060	WML/Southern	Rain Out	Rain Out	Rain Out	Rain Out	Rain Out																				

Week of 04-10-2020			Previous Week						Week 1						Week 2						Week 3					
Description	Activity ID	Responsibility	M 4/6	T 4/7	W 4/8	TH 4/9	F 4/10	Sa 4/11	M 4/13	T 4/14	W 4/15	TH 4/16	F 4/17	Sa 4/18	M 4/20	T 4/21	W 4/22	TH 4/23	F 4/24	Sa 4/25	M 4/27	T 4/28	W 4/29	TH 4/30	F 5/1	Sa 5/2
Chemical Storage #2																										
Set Control Panels and Pull Wire	15075	WML/Southern																								
Install UG Chemical Lines	15065	WML-Ernesto																								
Install AG Chemical Lines	15065	WML-Martin																								
Recycled Water Pump Station																										
Install FRP Grating	14050	WML-Armando																								
Install Conduits Pull Wire and Terminate	14090 / 14085	WML/Southern																								
Storm Water Pump Station																										
Electrical Building																										
Pull Wire/Terminate - HVAC	20070	Southern																								