

Biweekly Construction Summary City of Bonifay



Project Title: Bonifay Southside Drainage Improvements

DHM Project ID # BON25CD


Work performed the week of: November 3, 2025 Through November 16, 2025

Holmes County Contact: <u>Sierra Smith, Grants Coordinator</u>	Design Engineer: <u>Rod Adams, P.E., DHM</u>
Contractor Project Mgr: <u>Kenneth Jenkins, GCUC</u>	CEI Project Mgr: <u>Jake Mathis, DHM</u>
Distribute To: <u>Larry Cook, Mayor of Bonifay</u> <u>Sierra Smith, City of Bonifay</u> <u>Kenneth Jenkins, GCUC</u> <u>Chris Corbin, GCUC</u>	Senior Inspector: <u>Sandra Toole, DHM</u>
	<u>David Melvin, DHM Engineering</u> <u>Brent E. Melvin, P.E., DHM Engineering</u> <u>Rod Adams, DHM Engineering</u> <u>Jake Mathis, DHM Engineering</u>

Notice To Proceed Date:	<u>June 16, 2025</u>	
Substantial Completion Date:	<u>November 26, 2025</u>	
Final Completion Date:	<u>December 26, 2025</u>	
Previous Contract Amount:	<u>\$915,008.25</u>	
Current Contract Amount:	<u>\$1,023,292.63</u>	
SA / WCO's Approved No.:	<u>2</u>	<u>\$108,284.38</u>
Pay Estimate Approved No.:	<u>4</u>	<u>\$415,708.59</u> 41%
Estimated Constr. Complete:		71%
Contract Time Used:		79%

Project is on Schedule? X Yes No

Total Contract Days:	<u>194</u>
Previous Contract Days:	<u>150</u>
Contract Day:	<u>154</u>
Substantial Days Remaining:	<u>10</u>
Final Days Remaining:	<u>40</u>
Total Weather Days:	<u>4</u>
Total Holidays:	<u>1</u>



Description of Work:

Accomplishments:

Clifford St, Jernigan Ave, and Hightower Ave, all work completed.
Walk-Thru conducted on 10/10/25 for Clifford St, Jernigan Ave, & Hightower Ave.
Subcontractor completed 4" sewer and 8" waterline bores on St. Johns Rd.
Subcontractor completed all utility tie-ins located on St. Johns Rd.
Contractor began Road Closure on St. Johns Road on 10/16/2025.
Message Boards placed for St. Johns Rd 10/10/2025.
Contractor installed S-1 and S-3 Box Culverts
Subcontractor constructed concrete Class IV footers for Box Culverts Endwalls.

Current Activities:

GCUC

Maintained Message Boards and set up Detour Signs and Road Closure for St. Johns Rd.
Contractor completed grouting inside Box Culverts S-1 and S-3.
Contractor excavated to grade for footers for wing walls and installed 1 LF of rock.

Tightline Construction

Subcontractor formed footers for wingwalls & endwalls on St. Johns Rd.
Subcontractor installed rebar in footer forms per plans.
Subcontractor pour Class IV concrete and finished concrete footers and cut-off walls left and right sides.
Subcontractor formed, installed rebar for S-2 extensions, left & right wingwalls, and endwalls.

Holiday & Weather Days

Holiday's = Sept. 1, 2025
Weather days = August 4, 13, October 27, November 11, 2025

Pending Issues:

NONE

Potential Problems:

NONE

Project Changes:

Work Change #1 added 30 days for utility issues on St. Johns Rd.
Work Change #2 Added 14 days for work change #3 and #4 for equipment and labor on utility issues for St. Johns Rd. and Hightower Ave.
Work Change added two concrete driveway aprons in exchange for Mr. Fisher signing the easement for lateral ditch excavation.

Future:

Tightline, Subcontractor to pour and finished Wingwalls and endwalls for Box Culvert 11/17/25.

Jake Mathis
Construction Project Manager



City of Bonifay / Bonifay Drainage Improvements
Construction Photos



St. Johns Rd
Subcontractor forming footers for wingwalls and endwalls and installed rebar Left West Side



St. Johns Rd
Subcontractor forming footers for wingwalls and endwalls and installed rebar Right East Side



St. Johns Rd
Subcontractor using pump truck to pour Class IV concrete footers



St. Johns Rd.
J & M Testing making concrete cylinders with Class IV concrete



City of Bonifay / Bonifay Drainage Improvements
Construction Photos



St. Johns Rd
Subcontractor using vibrator in concrete



St. Johns Rd
Subcontractor finishing concrete for footers



St. Johns Rd
Subcontractor formed Left West wingwall, installed rebar and chamfer strips



St. Johns Rd.
Subcontractor formed Left End Wall and installed rebar #6 and #3 stirrups



City of Bonifay / Bonifay Drainage Improvements
Construction Photos



St. Johns Rd
Subcontractor tying rebar mats for top of S-2



St. Johns Rd
Subcontractor forming and installing rebar for Endwall on Right Side



St. Johns Rd
Wingwall bracing for Left West wingwall



St. Johns Rd.
Subcontractor formed and installed rebar & chamfer strips for Left East wingwall

