

Biweekly Construction Summary City of Bonifay



Project Title: Bonifay Southside Drainage Improvements

DHM Project ID # BON25CD

Work performed the week of: December 1, 2025 Through December 14, 2025

Holmes County Contact: Sierra Smith, Grants Coordinator

Design Engineer: Rod Adams, P.E., DHM

Contractor Project Mgr: Kenneth Jenkins, GCUC

CEI Project Mgr: Jake Mathis, DHM

Senior Inspector: Sandra Toole, DHM


Distribute To: Larry Cook, Mayor of Bonifay
Sierra Smith, City of Bonifay
Kenneth Jenkins, GCUC
Chris Corbin, GCUC

David Melvin, DHM Engineering
Brent E. Melvin, P.E., DHM Engineering
Rod Adams, DHM Engineering
Jake Mathis, DHM Engineering

Notice To Proceed Date: June 16, 2025
Substantial Completion Date: November 26, 2025
Final Completion Date: December 26, 2025
Previous Contract Amount: \$915,008.25
Current Contract Amount: \$1,023,292.63
SA / WCO's Approved No. 2 \$108,284.38
Pay Estimate Approved No. 4 \$415,708.59 41%
Estimated Constr. Complete: 80%
Contract Time Used: 94%

Total Contract Days: 194
Previous Contract Days: 150
Contract Day: 182
Substantial Days Remaining: -18
Final Days Remaining: 12
Total Weather Days: 7
Total Holidays: 3

Project is on Schedule? X Yes No



Description of Work:

Accomplishments:

Clifford St, Jernigan Ave, and Hightower Ave, all work completed.
Walk-Thru conducted on 10/10/25 for Clifford St, Jernigan Ave, & Hightower Ave.
Subcontractor completed 4" sewer and 8" waterline bores on St. Johns Rd.
Subcontractor completed all utility tie-ins located on St. Johns Rd.
Contractor began Road Closure on St. Johns Road on 10/16/2025.
Message Boards placed for St. Johns Rd 10/10/2025.
Contractor completed S-1 & S-3 Box Culvert installation on St. Johns Rd.
Subcontractor constructed concrete Class IV S-2 Box Culvert extensions, Wingwalls, Endwalls & Footers on St. Johns Rd.
Contractor completed Rip-Rap installation for south side of Box Culvert on St. Johns Rd.
Contractor installed limerock base on St. Johns Road and graded to 2% slope, built shoulders, dressed to grade at 4% slope.
Contractor completed milling roadway on St. Johns Rd.

Current Activities:

GCUC
Maintained Message Boards and set up Detour Signs and Road Closure for St. Johns Rd.
Contractor backfilled in lifts East of S-3 and West of S-1.
Contractor installed limerock base on top of Box Culverts and Shoulders.
J & M Testing checked density on backfill lifts and limerock base.
Contractor dressed limerock in roadway @ 2% slope and shoulders @ 4% slope.
Contractor milled roadway asphalt Sta. 15+05 – 15+81 and Sta. 16+30 – 17+05 L-1 & R-1.

ECSC

No Work This Period.

Holiday & Weather Days

Holiday's = Sept. 1, November 27-28, 2025
Weather days = August 4, 13, October 27, November 11, December 4, 5, 8, 2025

Pending Issues:

NONE

Potential Problems:

NONE

Project Changes:

Work Change #1 added 30 days for utility issues on St. Johns Rd.
Work Change #2 Added 14 days for work change #3 and #4 for equipment and labor on utility issues for St. Johns Rd. and Hightower Ave.
Work Change added two concrete driveway aprons in exchange for Mr. Fisher signing the easement for lateral ditch excavation.

Future:

Subcontractor to install Guardrail Special Post.
Contractor to pave asphalt for roadway and miscellaneous asphalt for Guardrail Pad.

Jake Mathis
Construction Project Manager



City of Bonifay / Bonifay Drainage Improvements
Construction Photos



St. Johns Rd
Contractor pouring flowable fill between S-1 and S-2
Box Culverts



St. Johns Rd
Contractor pouring flowable fill between S-2 and
S-3 Box Culvert



St. Johns Rd
Contractor completed flowable fill between Box
Culverts



St. Johns Rd.
Contractor backfilling and compacting East of S-3 Box
Culvert



City of Bonifay / Bonifay Drainage Improvements
Construction Photos



St. Johns Rd
J & M Testing checking density on backfill lift east side
of S-3 Box Culvert

St. Johns Rd
Backfill lift density @ 98.1 %



St. Johns Rd
J & M Testing checking density on backfill lift west of
S-1 Box Culvert

St. Johns Rd.
Contractor installing limerock base on top of Box
Culverts and compacting



City of Bonifay / Bonifay Drainage Improvements
Construction Photos



St. Johns Rd
VT checking shoulder slope @ 4.2%



St. Johns Rd
Contractor dressing limerock to grade



St. Johns Rd
Contractor milling 1" existing asphalt west side of box culverts



St. Johns Rd.
Contractor milling 1" existing asphalt east side of box culverts

