

SRF DISBURSEMENT REQUEST FORM

SECTION 1: PARTICIPANT INFORMATION				SRF LOAN NUMBER: DW22282001			
SRF Participant:		Town of Bristol Water Utility			UEI Number:		NF35QSFKCC57
Participant's Mailing Address:		PO Box 122					
City:	Bristol				State:	IN	Zip Code: 46507-9489
Participant's Contact:		Mr. Mike Yoder	Contact Phone:	574.848.7007	Contact Email: mikeyoder@bristol.in.gov		
Authorized Representative:		Ms. Cathy Antonelli			Auth. Rep. Email: townclerk@bristol.in.gov		
Participant's Bank:		Mailing Address:					
City:					State:		Zip Code:
Account Name:		Routing Number:			Account Number:		

SECTION 2: DISBURSEMENT INFORMATION				REQUEST NUMBER: 38	
SRF Funding Source to be used for this Request (if multiple sources are being used to pay one invoice, submit a separate DRF for each source):					
☒ SRF Primary Funds	☐ SRF Secondary Funds	☐ Local Funds; TYPE:	☐ Other Funds; TYPE:		
Beginning Balance of this Funding Source:					\$ 8,726,072
Total Amount of Previous Disbursements for this Funding Source:					\$ 6,982,928
Is any part of this request being paid by a Non-SRF Funding Source? (OCRA, RD, etc):					☐ Yes ☒ No
If yes:		Non-SRF Source:	Non-SRF Amount:		\$

SECTION 3: CONTRACTOR INFORMATION					
Contractor:		Phoenix Fabricators and Erectors, LLC		Mailing Address: 182 S County Road 900 East	
City:	Avon			State:	IN
Contractor's Bank:		Enterprise Bank & Trust		Mailing Address: 150 N Meramec Ave	
City:	Clayton			State:	MO
Account Name:		Phoenix Fabricators and Erectors,	Routing Number:		Account Number:
Contractor's Escrow Bank:		Mailing Address:			
City:				State:	
Account Name:		Routing Number:		Account Number:	

SECTION 4: PAYMENT INFORMATION			
Amount of this request to be paid by SRF Funding Source identified in Section 2 (less retainage):			\$ 101,382
Participant has paid Contractor for this Request and is requesting SRF to reimburse payment to Participant			☐ Yes ☒ No
If yes, Participant requests: ☐ Check mailed to Participant's address above ☐ Payment wired to Participant's Bank via wiring instructions above			
Participant has not paid Contractor for this Request and is requesting SRF to pay Contractor directly			☒ Yes ☐ No
If yes, Participant requests: ☐ Check mailed to Contractor's address above ☒ Payment wired to Contractor's Bank via wiring instructions above			

SECTION 5: RETAINAGE INFORMATION (if applicable)			
Retainage Amount for this Pay Application to be paid by SRF Funding Source identified in Section 2:			\$ 5,336
Participant requests that retainage for this Pay Application be held by SRF			☒ Yes ☐ No
Participant requests that retainage for this Pay Application be sent to Participant			☐ Yes ☒ No
If yes, Participant requests: ☐ Check mailed to Participant's address above ☐ Retainage wired to Participant's Bank via wiring instructions above			
Participant requests that retainage for this Pay Application be sent to Contractor's Escrow Bank			☐ Yes ☒ No
If yes, Participant requests: ☐ Check mailed to Escrow Bank's address above ☐ Retainage wired to Escrow Bank via wiring instructions above			

The undersigned hereby certifies this request for disbursement is, to the best of my knowledge and belief, true and accurate and made in accordance with the conditions of the project agreement(s); that the certified payrolls received in connection with any enclosed construction invoices are in compliance with the Davis Bacon Act / US Dept. of Labor requirements of 29 CFR 5.5(a)(1), and in compliance with SRF incentive programs.			
Authorized Representative Signature:			Date:

FOR INTERNAL USE ONLY:

Approved by:		Date:		GPR:	\$	Lead:	\$	EC:	\$	Other:	\$
Processed by:		Date:		DC Notes:							


Contractor's Application for Payment

Owner: <u>Town of Bristol</u>	Owner's Project No.: <u>n/a</u>
Engineer: <u>Jones Petrie Rafinski, Corp.</u>	Engineer's Project No.: <u>2023-0005</u>
Contractor: <u>Phoenix Fabricators & Erectors, LLC</u>	Contractor's Project No.: <u>4030</u>
Project: <u>Water System Improvements Project</u>	
Contract: <u>Contract B - Water Tower Construction</u>	
Application No.: <u>TEN</u> Application Date: <u>9/30/2025</u>	
Application Period: <u>From 9/1/2025 to 9/30/2025</u>	

1. Original Contract Price	\$ 5,750,000.00
2. Net change by Change Orders	\$ (137,199.00)
3. Current Contract Price (Line 1 + Line 2)	\$ 5,612,801.00
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 2,986,646.94
5. Retainage	
a. 5% X \$ 2,916,949.03 Work Completed	\$ 145,847.45
b. 5% X \$ 69,697.91 Stored Materials	\$ 3,484.90
c. Total Retainage (Line 5.a + Line 5.b)	\$ 149,332.35
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 2,837,314.59
7. Less previous payments (Line 6 from prior application)	\$ 2,735,932.49
8. Amount due this application	\$ 101,382.10
9. Balance to finish, including retainage (Line 3 - Line 4 + Line 5c)	\$ 2,775,486.41

Contractor's Certification
The undersigned Contractor certifies, to the best of its knowledge, the following:
(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and
(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor: <u>Phoenix Fabricators & Erectors, LLC</u>	
Signature: <u></u>	Date: <u>9/30/2025</u>

Recommended by Engineer By: <u></u> Title: <u>Sr Project Engineer</u> Date: <u>2025-10-08</u>	Approved by Owner By: _____ Title: _____ Date: _____
Approved by Funding Agency By: _____ Title: _____ Date: _____	By: _____ Title: _____ Date: _____

Total number of weather days for project: 0

Progress Estimate - Lump Sum Work
Contractor's Application for Payment

Owner: Town of Bristol
Engineer: Jones Petrie Rafinski, Corp.
Contractor: Phoenix Fabricators & Erectors, LLC
Project: Water System Improvements Project
Contract: Contract B - Water Tower Construction

Owner's Project No.: n/a
Engineer's Project No.: 2023-0005
Contractor's Project No.: 4030

Application No.:	TEN	Application Period:	From	09/01/25	to	09/30/25	Application Date:	09/30/25
A	B	C	D	E	F	G	H	I
			Work Completed		Materials Currently Stored (not in D or E) (\$)	Work Completed and Materials Stored to Date (D + E + F) (\$)	% of Scheduled Value (G / C) (%)	Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
Item No.	Description	Scheduled Value (\$)						
Original Contract								
1	PROPOSED WATER TOWER CONSTRUCTION							
1.1	ENGINEERING	345,000.00	345,000.00	-		345,000.00	100%	-
1.2	PILES / DEEP FOUNDATION	335,000.00	335,000.00	-		335,000.00	100%	-
1.3	FOUNDATION	908,000.00	908,000.00	-		908,000.00	100%	-
1.4	YARD PIPING	200,000.00	-	-		-	0%	200,000.00
1.5	TANK SHAFT	1,026,000.00	923,400.00	102,600.00		1,026,000.00	100%	-
1.6	TANK MATERIAL / SHOP FABRICATION	582,000.00	107,949.03	-	69,697.91	177,646.94	31%	404,353.06
1.7	TANK DELIVERY	38,000.00	-	-		-	0%	38,000.00
1.8	TANK ERECTION	456,000.00	-	-		-	0%	456,000.00
1.9	TANK PAINTING	298,000.00	-	-		-	0%	298,000.00
2	EXISTING WATER TOWER DEMOLITION	120,000.00	-	-		-	0%	120,000.00
3	DEWATERING	65,000.00	-	-		-	0%	65,000.00
4	WATER TOWER INTERIOR IMPROVEMENTS	504,500.00	-	-		-	0%	504,500.00
4.1	TANK MIXING SYSTEM	12,500.00	-	-		-	0%	12,500.00
4.2	ELECTRICAL / CONTROLS	231,000.00	-	-		-	0%	231,000.00
4.3	DISINFECTION / TESTING / STARTUP	2,000.00	-	-		-	0%	2,000.00
5	EXISTING TOWER SITE RESTORATION	45,000.00	-	-		-	0%	45,000.00
6	FREEDOM POWDER SITE IMPROVEMENTS	220,000.00	-	-		-	0%	220,000.00
7	FREEDOM POWDER SITE RESTORATION	75,000.00	-	-		-	0%	75,000.00
8	MOBILIZATION / DEMOBILIZATION	115,000.00	23,000.00	-		23,000.00	20%	92,000.00
8.1	BONDS / INSURANCE	172,000.00	172,000.00	-		172,000.00	100%	-
Original Contract Totals		\$ 5,750,000.00	\$ 2,814,349.03	\$ 102,600.00	\$ 69,697.91	\$ 2,986,646.94	52%	\$ 2,763,353.06
Change Orders								
CO1	DER SITE IMP. & RESTORATION MODIFIED TANK/CHLORINE TANK/A	(137,199.00)		-		-	0%	(137,199.00)
				-		-	0%	-
				-		-	0%	-
Change Order Totals		\$ (137,199.00)	\$ -	\$ -	\$ -	\$ -	0%	\$ (137,199.00)
Original Contract and Change Orders								
Project Totals		\$ 5,612,801.00	\$ 2,814,349.03	\$ 102,600.00	\$ 69,697.91	\$ 2,986,646.94	53%	\$ 2,626,154.06

Total number of weather days for project: 0



CONSOLIDATED PIPE & SUPPLY CO

INVOICE

Invoice Number

TN00318042

Invoice Date

09/05/2025

Customer No TN00326165

Job Name 4030 - TOWN OF BRISTOL - WTR SYS IM

Sales Representative Drew Womack

Sold ToPHOENIX FABRICATORS
182 SO COUNTY RD 900
EAST
AVON, IN 46123, USA**Ship To**PHOENIX FABRICATORS
1329 US HWY 41 N
ATTN: JOE NURRENBERN 270-835-2600
SEBREE, KY 42455, USA**Sales Site**CONSOLIDATED PIPE & SUPPLY
190 MANN DRIVE
COLLIERVILLE, TN 38017
PHONE: 901-850-3200

Order S481212

Ship Date

09/05/2025

Terms of Payment

Net 30 Days

Delivery Terms

Prepaid Destination

Ordered By

LAURIE SIMMONS

Customer PO No

4461

Order Line Details

Line	CPS Part No Part Description	Cust Line	Customer Part No	Bid Item	Order Qty	Invoice Qty	Unit Price	UoM	Extended Amount
1	20-1400-00118 14 CL150 A/SA105 CARBON STEEL SLIP ON FLANGE FF DOM	1			1.00	1.00	\$296.00	EA	\$296.00
3	20-1200-02832 12 CL150 A/SA182 304/L SS SLIP ON FLANGE FF DOM	2			2.00	2.00	\$1,128.00	EA	\$2,256.00
2	20-1400-00790 14 SCH10S A/SA403 304/L WPW SS SR 90 ELBOW DOM	3			1.00	1.00	\$1,862.00	EA	\$1,862.00

Invoice Subtotal Amount

\$4,414.00

Invoice Tax Amount

\$264.84

Invoice Total

\$4,678.84

REMIT PAYMENT TO: CONSOLIDATED PIPE & SUPPLY COMPANY, INC. DEPARTMENT 3147, PO BOX 2153, BIRMINGHAM, AL 35287-3147

Page 1 of 1

This Invoice is subject to and will be governed by Consolidated Pipe's Domestic Terms and Conditions which can be found at <https://consolidatedpipe.com/wp-content/uploads/Consolidated-Pipe-Supply-General-Terms-and-Conditions-of-Sale-10.1.16-03622602-7.pdf>. Only Consolidated Pipe's Terms and Conditions shall apply. Any other new, additional, or conflicting terms and conditions shall be inapplicable to this Invoice as well as to any related purchase order or other agreement, or any performance thereunder.

03857229000001010100