

SRF Job #46



February 12, 2026

Mr. Mike Yoder
Town Manager
Town of Bristol
303 E Vistula St
Bristol, IN 46507

**RE: Job Number S22145
WWTP Improvement Project
Contractor's Application for Partial Payment No. 19**

Dear Mr. Yoder:

Enclosed, please find the Contractor's Application for Partial Payment No. 19 for the WWTP Improvements Project.

Commonwealth has reviewed the Contractor's Application for Payment and finds it to be complete and accurate. Therefore, Commonwealth recommends payment to Crosby Construction as follows:

- **Contractor Payment, Application No. 19: \$ 350,019.90**

Commonwealth recommends payment to the project retainage account as follows:

- **Retainage Withheld, Application No. 19: \$ 18,422.10**

For summary reference purposes, the current record of recommended payments (including this recommendation) is:

Partial Payment No.	Payment to Contractor	Retainage Withheld	Total
1 (07/2024)	\$593,940.00	\$31,260.00	\$625,200.00
2 (08/2024)	\$274,468.30	\$14,445.70	\$288,914.00
3 (09/2024)	\$1,326,624.87	\$69,822.36	\$1,396,447.23
4 (10/2024)	\$727,739.90	\$38,302.10	\$766,042.00
5 (11/2024)	\$705,049.16	\$37,107.85	\$742,157.01
6 (12/2024)	\$746,978.18	\$39,314.64	\$786,292.82
7(01/2025)	\$422,687.38	\$22,246.70	\$444,934.08
8 (02/2025)	\$801,200.19	\$42,168.43	\$843,368.62
9 (03/2025)	\$403,436.03	\$21,233.48	\$424,669.51
10 (04/2025)	\$1,894,449.86	\$99,707.89	\$1,994,157.75
11 (05/2025)	\$2,124,226.54	\$111,801.40	\$2,236,027.94
12 (06/2025)	\$1,009,196.72	\$53,115.62	\$1,062,312.34
13 (07/2025)	\$1,052,058.88	\$55,371.52	\$1,107,430.40
14(08/2025)	\$1,563,783.96	\$82,304.42	\$1,646,088.38
15 (09/2025)	\$1,498,844.17	\$78,886.54	\$1,577,730.71
16 (10/2025)	\$1,209,214.72	\$63,642.88	\$1,272,857.60
17 (11/2025)	\$898,030.06	\$47,264.74	\$945,294.80
18 (12/2025)	\$865,135.35	\$45,533.44	\$910,668.79
19 (01/2026)	\$350,019.90	\$18,422.10	\$368,442.00
Total	\$18,467,084.17	\$971,951.81	\$19,439,035.98
Project Completion for this Division of work based on monetary value:			81%
Project Completion for this Division of work based on contract duration:			107%

If you have any questions, comments, or concerns, please do not hesitate to contact us.

Sincerely,

COMMONWEALTH ENGINEERS, INC.



Amy Mendoza, PE
 Project Engineer

Enclosure

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	WW 22532001
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S22145
Contractor:	Crosby Construction	Contractor's Project No.:	24105-01
Project:	WWTP Improvement Project		
Contract:	WWTP Improvement Project		
Application No.:	19	Application Date:	2/6/2026
Application Period:	From 1/10/2026	to	2/6/2026

1. Original Contract Price	\$ 24,293,749.00
2. Net change by Change Orders	\$ (222,612.70)
3. Current Contract Price (Line 1 + Line 2)	\$ 24,071,136.30
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 19,439,035.96
5. Retainage	
a. 5% X \$ 19,188,034.58 Work Completed	\$ 959,401.73
b. 5% X \$ 251,001.38 Stored Materials	\$ 12,550.07
c. Total Retainage (Line 5.a + Line 5.b)	\$ 971,951.80
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 18,467,084.16
7. Less previous payments (Line 6 from prior application)	\$ 18,117,064.26
8. Amount due this application	\$ 350,019.90
9. Balance to finish, including retainage (Line 3 - Line 4)	\$ 4,632,100.34

Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); ~~and~~ (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective; (4) all items and amounts on the face of this Contractor's Application for Payment are correct; (5) all Work has been performed and/or material supplied in full accordance with the requirements of the referenced Contract, and/or duly authorized deviations, substitutions, alterations, and/or additions; (6) the foregoing is a true and correct statement of the Contract account up to and including the last day of the period covered by this Periodic Estimate, (7) no part of the "Balance Due This Payment" has been received, and (8) the undersigned and his subcontractors have - (check applicable line):

- a. Complied with all labor provisions of said Contract.
- b. Complied with all labor provisions of said Contract except in those instances where an honest dispute exists with respect to said labor provisions (if (b) is checked, describe briefly nature of dispute on an attached sheet).

Jeff Carlson
RPR
02/10/2026

Contractor: Crosby Construction
Signature: Russell Jacobs Date: 2/6/2026

Recommended by Engineer	Approved by Owner
By: <u>Amy Mendoza</u>	By: <u>1</u>
Title: <u>Project Engineer</u>	Title: <u>Council President Jeff Beachy</u>
Date: <u>2/12/26</u>	Date: <u>February 19, 2026</u>
Approved by Funding Agency	
By: _____	By: _____
Title: _____	Title: _____
Date: _____	Date: _____

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	WW 22532001
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S22145
Contractor:	Crosby Construction	Contractor's Project No.:	24105-01
Project:	WWTP Improvement Project		
Contract:	WWTP Improvement Project		

Application No.: 19 Application Period: From 1/10/2026 to 02/06/26 Application Date: 02/06/26

A Item No.	B Description	C Scheduled Value (\$)	D + E Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value (G / C) (%)	I Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
Original Contract								
		242000	\$ 242,000.00			242,000.00	100%	-
1	Bond / Insurance	958000	\$ 910,100.00			910,100.00	95%	47,900.00
2	Mobilization / Demobilization	600000	\$ 412,500.00	\$ 25,000.00		437,500.00	73%	162,500.00
3	General Conditions / Supervision	151440	\$ 151,440.00			151,440.00	100%	-
4	Dewatering - Installation	355000	\$ 280,000.00	\$ 10,000.00		290,000.00	82%	65,000.00
5	Dewatering Maintenance	144335				-	0%	144,335.00
6	Demo - Existing Treatment Facility Structures	70200				-	0%	70,200.00
7	Demo - Onsite Pipe Removal / Abandonment	39000	\$ 39,000.00			39,000.00	100%	-
8	Demo - Reed Sludge Drying Beds	40825				-	0%	40,825.00
9	Demo - Lab / Office Building	36800				-	0%	36,800.00
10	Demo - Maintenance Building	11500				-	0%	11,500.00
11	Demo - Pavement / Sidewalks	349280	\$ 349,280.00			349,280.00	100%	-
12	Concrete - Treatment Tank Slab	1342250	\$ 1,342,250.00			1,342,250.00	100%	-
13	Concrete - Treatment Tank Walls	214760	\$ 214,760.00			214,760.00	100%	-
14	Concrete - Treatment Tank Walkways / Top Slab	87320	\$ 87,320.00			87,320.00	100%	-
15	Concrete - Grout Tank Slabs	25370	\$ 25,370.00			25,370.00	100%	-
16	Concrete - UV Slabs	92040	\$ 92,040.00			92,040.00	100%	-
17	Concrete - UV Walls	44530	\$ 44,530.00			44,530.00	100%	-
18	Concrete - Cascade Slab	140300	\$ 140,300.00			140,300.00	100%	-
19	Concrete - Cascade Walls	33040	\$ 33,040.00			33,040.00	100%	-
20	Concrete - Headworks Slab	257240	\$ 257,240.00			257,240.00	100%	-
21	Concrete - Headworks Walls	140300	\$ 140,300.00			140,300.00	100%	-
22	Concrete - Headworks Top Slab	43920				-	0%	43,920.00
23	Concrete - ASH Modifications	52900				-	0%	52,900.00
24	Concrete - Lab/Off Foundations	46000				-	0%	46,000.00
25	Concrete - Lab/Off Slab	51750				-	0%	51,750.00
26	Concrete - Maintenance Foundations	57500				-	0%	57,500.00
27	Concrete - Maintenance Slab	54280	\$ 27,140.00			27,140.00	50%	27,140.00
28	Concrete - Blower Pads	11328				-	0%	11,328.00
29	Concrete - Generator Pad	38940	\$ 38,940.00			38,940.00	100%	-
30	Concrete - Outfall Structure	47150	\$ 7,000.00			7,000.00	15%	40,150.00
31	Concrete - Stoops / Sidewalks	6900				-	0%	6,900.00
32	Concrete - Poles Bases	402706	\$ 386,653.46		\$ 16,052.54	402,706.00	100%	-
33	Reinforcement - Material ONLY	421850	\$ 421,850.00			421,850.00	100%	-
34	Reinforcement - Treatment Tank	18300	\$ 18,300.00			18,300.00	100%	-
35	Reinforcement - UV	27450	\$ 27,450.00			27,450.00	100%	-
36	Reinforcement - Cascade	27450	\$ 27,450.00			27,450.00	100%	-
37	Reinforcement - Headworks							

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner: Town of Bristol
 Engineer: Commonwealth Engineers, Inc.
 Contractor: Crosby Construction
 Project: WWTP Improvement Project
 Contract: WWTP Improvement Project

Owner's Project No.: WW 22532001
 Engineer's Project No.: S22145
 Contractor's Project No.: 24105-01

Application No.: 19 Application Period: From 1/10/2026 to 02/06/26 Application Date: 02/06/26

A Item No.	B Description	C Scheduled Value (\$)	D + E Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value (G / C) (%)	I Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
38	Reinforcement - Control / Maintenance Bldgs	27313				-	0%	27,313.00
39	Reinforcement - ASH Tanks	4313				-	0%	4,313.00
40	Masonry	270600	\$ 270,600.00			270,600.00	100%	-
41	Masonry Veneers	98185				-	0%	98,185.00
42	Treatment Tank - Stairs w/ HR	96380	\$ 77,500.00	\$ 18,880.00		96,380.00	100%	-
43	Treatment Tank - Top HR	111020	\$ 100,000.00	\$ 11,020.00		111,020.00	100%	-
44	Headworks - Stairs w/ HR	101260	\$ 96,000.00	\$ 3,500.00		99,500.00	98%	1,760.00
45	Headworks - Misc Metals / Grating	30256	\$ 27,090.00	\$ 3,166.00		30,256.00	100%	-
46	UV - Misc Metals / Grating	21960	\$ 20,960.00			20,960.00	95%	1,000.00
47	Cascade - Misc Metals / Grating	40260	\$ 30,195.00	\$ 6,200.00		36,395.00	90%	3,865.00
48	Pipe Bollards	41480				-	0%	41,480.00
49	Headworks - Roof Structure	62535	\$ 59,789.00			59,789.00	96%	2,746.00
50	Lab/Off - Pole Building	182900				-	0%	182,900.00
51	Lab/Off - Interior Framing	63000				-	0%	63,000.00
52	Maintenance - Pole Building	115000				-	0%	115,000.00
53	Canopy Structures	46000	\$ 16,100.00	\$ 4,600.00		20,700.00	45%	25,300.00
54	Drywall / Insulation	77000	\$ 3,650.00			3,650.00	5%	73,350.00
55	Doors / Frames / Hrdw	97680	\$ 15,000.00		\$ 12,023.27	27,023.27	28%	70,656.73
56	Access Hatches	45360	\$ 45,360.00			45,360.00	100%	-
57	Coiling Doors	79560	\$ 20,000.00			20,000.00	25%	59,560.00
58	Painting / Coatings	390000	\$ 136,500.00	\$ 69,000.00		205,500.00	53%	184,500.00
59	Flooring	22080				-	0%	22,080.00
60	Acoustical Ceilings	16215				-	0%	16,215.00
61	Casework	52000	\$ 5,200.00			5,200.00	10%	46,800.00
62	Toilet Accessories / Partitions / Lockers	39100				-	0%	39,100.00
63	Cascade Aerator	111838	\$ 111,838.00			111,838.00	100%	-
64	Chemical Feed Equipment / Storage Tank	118486	\$ 94,789.00			94,789.00	80%	23,697.00
65	Samplers Equipment	19054		\$ 17,149.00		17,149.00	90%	1,905.00
66	Influent Pumps	203583	\$ 203,583.00			203,583.00	100%	-
67	Sludge Pumps	47298	\$ 47,298.00			47,298.00	100%	-
68	Influent Screening	257888	\$ 257,888.00			257,888.00	100%	-
69	UV Equipment	257600	\$ 257,600.00			257,600.00	100%	-
70	SBR Equipment	1810555	\$ 1,810,555.00			1,810,555.00	100%	-
71	Davit Cranes	22500	\$ 16,875.00			16,875.00	75%	5,625.00
72	ASH Blowers	178361			\$ 156,434.00	156,434.00	88%	21,927.00
73	Fine Bubble Aerators	114000	\$ 114,000.00			114,000.00	100%	-
74	SCADA	480125	\$ 470,523.00			470,523.00	98%	9,602.00
75	Process Piping - Influent Pump Sta.	239448	\$ 227,476.00	\$ 11,972.00		239,448.00	100%	-

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	WW 22532001
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S22145
Contractor:	Crosby Construction	Contractor's Project No.:	24105-01
Project:	WWTP Improvement Project		
Contract:	WWTP Improvement Project		

Application No.: 19 Application Period: From 1/10/2026 to 02/06/26 Application Date: 02/06/26

A Item No.	B Description	C Scheduled Value (\$)	D + E Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value (G / C) (%)	I Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
76	Process Piping - SBR Piping	620388	\$ 620,388.00			620,388.00	100%	-
77	Process Piping - SBR Blowers	54420	\$ 54,420.00			54,420.00	100%	-
78	Process Piping - ASH Blowers	32652				-	0%	32,652.00
79	Process Piping - Headworks	32652	\$ 32,652.00			32,652.00	100%	-
80	Process Piping - UV	21768	\$ 21,768.00			21,768.00	100%	-
81	Process Piping - Sludge Holding Tank #1	65304				-	0%	65,304.00
82	Process Piping - Sludge Holding Tank #2	21768				-	0%	21,768.00
83	Process Valves - Influent PS	82824	\$ 82,824.00			82,824.00	100%	-
84	Process Valves - SBR Valve (Not by Aqua)	109620	\$ 109,620.00			109,620.00	100%	-
85	Process Valves - SBR Blower Valves	14616	\$ 14,616.00			14,616.00	100%	-
86	Process Valves - ASH Blower Valves	14616			\$ 12,920.00	12,920.00	88%	1,696.00
87	Process Valves - Sludge Holding Tank #1	21924				-	0%	21,924.00
88	Slide Gates - Headworks	19358	\$ 19,358.00			19,358.00	100%	-
89	Slide Gates - UV	38717	\$ 38,717.00			38,717.00	100%	-
90	Pipe Insulation - Headworks	31050				-	0%	31,050.00
91	Pipe Insulation - Sludge Holding Tank #1	51750				-	0%	51,750.00
92	Pipe Insulation - Sludge Holding Tank #2	69000				-	0%	69,000.00
93	Plumbing / HVAC - Headworks	136880	\$ 102,660.00	\$ 20,532.00		123,192.00	90%	13,688.00
94	Plumbing / HVAC - Lab/Off	325496				-	0%	325,496.00
95	Plumbing / HVAC - Maintenance	168432				-	0%	168,432.00
96	Plumbing / HVAC - Treatment Fac.	231768	\$ 231,768.00			231,768.00	100%	-
97	Electrical - Temp Electric / Structures	324000	\$ 324,000.00			324,000.00	100%	-
98	Electrical - New Lab/Off	215033			\$ 20,530.71	20,530.71	10%	194,502.29
99	Electrical - New Maintenance	149535			\$ 13,147.92	13,147.92	9%	136,387.08
100	Electrical - New Headworks	167122	\$ 167,122.00			167,122.00	100%	-
101	Electrical - New Treatment SBR	406827	\$ 406,827.00			406,827.00	100%	-
102	Electrical - New UV	106946	\$ 106,946.00			106,946.00	100%	-
103	Electrical - New WW / VV Structure	116571	\$ 116,571.00			116,571.00	100%	-
104	Electrical - Demolition	38506				-	0%	38,506.00
105	Electrical - Underground Conduit/Wire	563997	\$ 507,598.00			507,598.00	90%	56,399.00
106	Electrical - Generator / ATS	240100		\$ 192,080.00		192,080.00	80%	48,020.00
107	Electrical - Screen Equipment	66612	\$ 66,612.00			66,612.00	100%	-
108	Electrical - Blowers	80432	\$ 78,824.00	\$ 1,608.00		80,432.00	100%	-
109	Electrical - Pole Lights	25268			\$ 2,587.09	2,587.09	10%	22,680.91
110	Erosion Control	18000	\$ 14,400.00	\$ 900.00		15,300.00	85%	2,700.00
111	Excavation / Backfill - Wet Well / VV	192760	\$ 192,760.00			192,760.00	100%	-
112	Excavation / Backfill - Treatment Facility	471200	\$ 469,776.00			469,776.00	100%	1,424.00
113	Excavation / Backfill - UV	52080	\$ 52,080.00			52,080.00	100%	-

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	WW 22532001
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	522145
Contractor:	Crosby Construction	Contractor's Project No.:	24105-01
Project:	WWTP Improvement Project		
Contract:	WWTP Improvement Project		

Application No.: 19 Application Period: From 1/10/2026 to 02/06/26 Application Date: 02/06/26

A Item No.	B Description	C Scheduled Value (\$)	D Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value (G / C) (%)	I Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
114	Excavation / Backfill - Cascade	83235	\$ 83,235.00			83,235.00	100%	-
115	Excavation / Backfill - Headworks	59520	\$ 59,520.00			59,520.00	100%	-
116	Excavation / Backfill - Control Bldg	21240				-	0%	21,240.00
117	Excavation / Backfill - Maintenance Bldg	29500				-	0%	29,500.00
118	Excavation / Backfill - Outfall Structures	9450	\$ 9,450.00			9,450.00	100%	-
119	Earth Retention - Treatment Facility	923614	\$ 923,614.00			923,614.00	100%	-
120	Earth Retention - Cascade	148000	\$ 89,600.00			89,600.00	61%	58,400.00
121	Backfill - Site / Existing Structures	112125				-	0%	112,125.00
122	Rough Grade / Top Soil	81650				-	0%	81,650.00
123	Auger Pipe Bollards	29325				-	0%	29,325.00
124	LS / WW / VV - Structures / Hatches	335500	\$ 335,500.00			335,500.00	100%	-
125	Oil / Water Separator	14375				-	0%	14,375.00
126	Site - Manhole Structures	91134	\$ 23,000.00	\$ 32,000.00		55,000.00	60%	36,134.00
127	Site - Storm Inlets	7021				-	0%	7,021.00
128	Site - 4"-8" Sewer	37496				-	0%	37,496.00
129	Site - 12" Forcemain	29264	\$ 29,264.00			29,264.00	100%	-
130	Site - 18" Influent	62066	\$ 46,550.00	\$ 9,310.00		55,860.00	90%	6,206.00
131	Site - 16" Effluent	75520	\$ 75,520.00			75,520.00	100%	-
132	Site - 24" Effluent (Headwall Str. Item #30)	221368	\$ 221,368.00			221,368.00	100%	-
133	Site - WW/VV 10" Piping	36600	\$ 36,600.00			36,600.00	100%	-
134	Site - 4" WAS	84913	\$ 46,703.00	\$ 25,474.00		72,177.00	85%	12,736.00
135	Site - 4" Sludge / Decant Lines	21830		\$ 16,373.00		16,373.00	75%	5,457.00
136	Site - 6" Air Lines	66541	\$ 53,233.00			53,233.00	80%	13,308.00
137	Site - 6"-8" Drain Lines	15576		\$ 10,904.00		10,904.00	70%	4,672.00
138	Site - 1"-3" Waterlines	62682		\$ 38,000.00		38,000.00	61%	24,682.00
139	Site - 4"-6" Waterlines	21240				-	0%	21,240.00
140	Live Tap / Patching	18703				-	0%	18,703.00
141	Asphalt	251575				-	0%	251,575.00
142	Stone Drives	69090				-	0%	69,090.00
143	Sidewalk Prep / Stone	10584	\$ 2,000.00			2,000.00	19%	8,584.00
144	Fencing	57600			17,305.85	17,305.85	30%	40,294.15
145	Landscaping / Seed	39600				-	0%	39,600.00
146	Primary Clarifier Liquid Sludge - Mobilize	14960				-	0%	14,960.00
147	Primary Clarifier Liquid Sludge (26,250 gals.)	32813				-	0%	32,813.00
148	Epoxy Injection Repair Type EI - 250 LF	18750				-	0%	18,750.00
149	Chem Grout Injection Type CG - 250 LF	26250				-	0%	26,250.00
150	Partial Depth Horiz Surface Type P - 500 SF	46500	\$ 46,500.00			46,500.00	100%	-
151	Partial Depth Vert Surface Type P - 500 SF	46500	\$ 46,500.00			46,500.00	100%	-

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	WW 22532001
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S22145
Contractor:	Crosby Construction	Contractor's Project No.:	24105-01
Project:	WWTP Improvement Project		
Contract:	WWTP Improvement Project		

Application No.: 19		Application Period: From 1/10/2026 to 02/06/26		Application Date: 02/06/26				
A	B	C	D	E	F	G	H	I
Item No.	Description	Scheduled Value (\$)	Work Completed		Materials Currently Stored (not in D or E) (\$)	Work Completed and Materials Stored to Date (D + E + F) (\$)	% of Scheduled Value (G / C) (%)	Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
152	Epoxy Injection Repair Type EI - 200 LF	15000					0%	15,000.00
153	Chem Grout Injection Type CG - 200 LF	21000					0%	21,000.00
154	Partial Depth Vert Surface Type P - 500 SF	46500	\$ 46,500.00			46,500.00	100%	-
155	Reed / Sludge Drying Beds - Mobilize	7500	\$ 7,500.00			7,500.00	100%	-
156	Reed / Sludge Drying Beds - 2,500 Tons	167500	\$ 167,500.00			167,500.00	100%	-
157	All Treatment Strs - Debris / Grit - Mobilize	13400					0%	13,400.00
158	All Treatment Strs - Debris / Grit - 100 CY	24000					0%	24,000.00
159	Allowance - ASH Tank Inspection	3000					0%	3,000.00
160	Allowance - Paint / Asbestos	10000	\$ 5,614.00			5,614.00	56%	4,386.00
161	Allowance - Decorative Masonry	100000	\$ 100,000.00			100,000.00	100%	-
162	MA-1 - Lift Station 1							
163	Excavation / Backfill	204060	\$ 204,060.00			204,060.00	100%	-
164	Lift Station Upgrades / Equipment	245100	\$ 245,100.00			245,100.00	100%	-
165	Electrical	48840	\$ 48,840.00			48,840.00	100%	-
166	MA-2 - Lift Station 3							
167	Excavation / Backfill	256500	\$ 256,500.00			256,500.00	100%	-
168	Lift Station Upgrades / Equipment	359100	\$ 359,100.00			359,100.00	100%	-
169	Electrical	54400	\$ 54,400.00			54,400.00	100%	-
170	MA-3 - Lift Station 8							
171	Excavation / Backfill	236493	\$ 236,493.00			236,493.00	100%	-
172	Lift Station Upgrades / Equipment	373350	\$ 373,350.00			373,350.00	100%	-
173	Electrical	55157	\$ 55,157.00			55,157.00	100%	-
174	MA-4 - Lift Station 10							
175	Excavation / Backfill	59,400.00	\$ 59,400.00			59,400.00	100%	-
176	Chemical Tank / Equipment	102,600.00	\$ 102,600.00			102,600.00	100%	-
177	Electrical	6,900.00	\$ 6,900.00			6,900.00	100%	-
178	Value Engineering	156,100.00	\$ 156,100.00			156,100.00	100%	-
179	MA-5 - Lift Station Upgrades SCADA							
180	Controls / Equipment	188,000.00	\$ 188,000.00			188,000.00	100%	-
181								
182	Work Owner Allowance	150,000.00	\$ 65,949.82			65,949.82	44%	84,050.18
183								
184								
185								
186								
Original Contract Totals		\$ 24,293,749.00	\$ 18,952,150.28	\$ 527,668.00	\$ 251,001.38	\$ 19,730,819.66	81%	\$ 4,562,929.34

Stored Materials Summary

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	WW 22532001
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	522145
Contractor:	Crosby Construction	Contractor's Project No.:	24105-01
Project:	WWTP Improvement Project		
Contract:	WWTP Improvement Project		

Application No.:		19		Application		From		01/10/26		to		02/06/26		Application Date:		02/06/26		
A	B	C	D	E	F	G		H		I		J		K		L		M
Item No. (Lump Sum Tab) or Bid Item No. (Unit Price Tab)	Supplier Invoice No.	Submittal No. (with Specification Section No.)	Description of Materials or Equipment Stored	Storage Location	Application No. When Materials Placed In Storage	Materials Stored		Materials Stored		Materials Stored		Incorporated in Work		Incorporated in Work		Total Amount Incorporated in the Work (J+K) (\$)	Materials Remaining in Storage (I-L) (\$)	
						Previous Amount Stored (\$)	Amount Stored this Period (\$)	Amount Stored to Date (G+H) (\$)	Amount Previously Incorporated in the Work (\$)	Amount Incorporated in the Work this Period (\$)								
33	PS1450012A		Reinforcement Steel	Jobsite	3	\$17,852.06		17,852.06		17,852.06						17,852.06		
69	28388		UV - Trojan	Trojan	3	\$16,198.00		16,198.00		16,198.00						16,198.00		
84	33101		Valves - Bl Anderson	Jobsite	3	\$3,540.00		3,540.00		3,540.00						3,540.00		
84	122627		Valves - DeZurik	Jobsite	3	\$250.00		250.00		250.00						250.00		
13	50028175781		Conc Access. - White Cap	Jobsite	3	\$6,003.92		6,003.92		6,003.92						6,003.92		
84	130649		Valves - DeZurik	Jobsite	4	\$13,200.00		13,200.00		13,200.00						13,200.00		
33	PS1432865A		Reinforcement Steel	Jobsite	5	\$31,927.43		31,927.43		31,927.43						31,927.43		
68	26015		Screen - Duperon	Duperon	5	\$55,750.00		55,750.00		55,750.00						55,750.00		
84	132956		valve chains 3 ea	DeZurik	5	\$426.00		426.00		426.00						426.00		
84	133272		Valves Tag: Sht 42 New Influent Ps	DeZurik	5	\$2,150.00		2,150.00		2,150.00						2,150.00		
84	130649		Valves Tag: 46 New SBR tank	DeZurik	5	\$13,200.00		13,200.00		13,200.00						13,200.00		
84	133882		Valves Tag: Sht 41 Influent PS & Sht 63, 64 Aerated Sludge holding tank	DeZurik	5	\$19,275.00		19,275.00		19,275.00						19,275.00		
84	135091		Valves Tag sheet 46 New SBR Tanks	DeZurik	5	\$31,650.00		31,650.00		31,650.00						31,650.00		
180	79531		American Pump - Lift Station Controls Submittal	American Pump	5	\$41,500.00		41,500.00		41,500.00						41,500.00		
67	3556D56970		Xylem - NP Sludge Pump	Jobsite	6	\$11,220.19		11,220.19		11,220.19						11,220.19		
98	S115015394.004		Electrical Components - Lab	D&D Electric	7	\$6,637.71		6,637.71									6,637.71	
99	S115015394.006		Electrical Components - Maintenance	D&D Electric	7	\$1,998.86		1,998.86									1,998.86	
101	S115015394.009		Electrical Components - SBR	D&D Electric	7	\$2,955.43		2,955.43		2,955.43						2,955.43		
100	S115015394.010		Electrical Components - Headwork	D&D Electric	7	\$15,862.86		15,862.86		15,862.86						15,862.86		
98	S115015394.012		Electrical Components - Lab	D&D Electric	7	\$2,744.00		2,744.00									2,744.00	
109	S115015394.014		Electrical Components - Light Poles	D&D Electric	7	\$2,587.09		2,587.09									2,587.09	
66	3556D59058		Xylem - Influent Pumps	Jobsite	7	\$91,704.37		91,704.37		91,704.37						91,704.37		
67	3556D59054		Xylem - Sludge Pumps	Jobsite	7	\$20,920.44		20,920.44		20,920.44						20,920.44		
33	PS1454870A		Reinforcement Steel	Jobsite	7	\$121,491.57		121,491.57		121,491.57						121,491.57		
98/99	S115015394.016		Electrical Components - Lab / Maintenance	D&D Electric	8	\$15,612.35		15,612.35									15,612.35	
98/99	S115154235.002		Electrical Components - Lab / Maintenance	D&D Electric	8	\$6,685.71		6,685.71									6,685.71	
33	PS1455922A		Reinforcement Steel	Jobsite	8	\$46,981.06		46,981.06		46,981.06						46,981.06		
180	79683		American Pump - Lift Station Controls	Crosby	8	\$124,000.00		124,000.00		124,000.00						124,000.00		
72	35043		ASH Blowers	Crosby	8	\$156,434.00		156,434.00									156,434.00	
56	C1000041603		Access Hatches	Site	8	\$8,621.00		8,621.00		8,621.00						8,621.00		
106	IN0648011		Electrical - Genset	D&D Electric	9	\$144,158.00		144,158.00				144,158.00				144,158.00		
86	INV164952		Bl Anderson - Butterfly Valves	Site	9	\$12,920.00		12,920.00									12,920.00	
85	INV155843		Bl Anderson - Butterfly Valves	Site	9	\$6,264.00		6,264.00		6,264.00						6,264.00		
76	0410828-1		Ferguson - SBR Fittings	Site	10	\$10,111.00		10,111.00		10,111.00						10,111.00		
89	20229		Waco - Slide Gates	Site	10	\$27,764.00		27,764.00		27,764.00						27,764.00		
74	35498		Bl Anderson - VFDs	Site	10	\$83,500.00		83,500.00		83,500.00						83,500.00		
76	410828		Ferguson - SBR Fittings	Site	10	\$128,898.00		128,898.00		128,898.00						128,898.00		
70	1046994		Aqua-Aerobic Systems - SBR	Site	10	\$219,813.75		219,813.75		219,813.75						219,813.75		
176	12962		Niblock - LS10 Equipment	Site	10	\$84,510.00		84,510.00		84,510.00						84,510.00		
76	418457		Ferguson - Bolt Packs	Site	11	\$23,233.44		23,233.44		23,233.44						23,233.44		
69	35970		Trojan UV Equipment	Site	11	\$137,683.00		137,683.00		137,683.00						137,683.00		
70	1047601		SBR Equipment	Site	11	\$43,514.06		43,514.06		43,514.06						43,514.06		
70	1047444		SBR Equipment	Site	11	\$159,055.19		159,055.19		159,055.19						159,055.19		

AFFIDAVIT

State of Indiana)
Elkhart County

Michael R. Mattingly being duly sworn states that he is the President of Robert E. Crosby, Inc. and having contracted with the **Town of Bristol** for a project known as **WWTP Improvements Project** located in Elkhart County, Indiana and does hereby further state on behalf of the aforementioned contractor that receipt of

\$17,251,928.93 is acknowledged and upon receipt of \$865,135.35 & \$350,019.90

Robert E. Crosby, Inc. will waive and release unto the Owner of said premises, any and all lien, right of lien or claim of whatsoever kind of character on the above described building and real estate, to and for said amount, on account of labor or material or both, furnished by the undersigned thereto through **February 6th, 2026**.

ROBERT E. CROSBY, INC.

Russell Jacobs

Russell Jacobs, Vice President

Subscribed to and sworn to before me this 6th day of February, 2026 by Russell Jacobs, Vice President of Robert E. Crosby, Inc.



KIERSTON SIMS, Notary Public
Allen County, State of Indiana
Commission Number NP0743180
My Commission Expires August 22, 2030

Kierston Sims

Notary Public

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	WW 22532001
Engineer:	Commonwealth Engineers, Inc.	Engineer's Project No.:	S22145
Contractor:	Crosby Construction	Contractor's Project No.:	24105-01
Project:	WWTP Improvement Project		
Contract:	WWTP Improvement Project		

Application No.:	19	Application Period:	From 01/10/26 to 02/06/26	Application Date:	02/06/26
-------------------------	----	----------------------------	---------------------------	--------------------------	----------

1. Total Value of Original Contract Work Completed This Estimate Period:	\$	\$527,668.00
2. Total Value of Change Order Work Completed This Estimate Period:	\$	\$0.00
3. Total Net Contract Work Completed This Estimate Period:	\$	\$527,668.00
4. Total Value of Stored Materials From <u>PREVIOUS</u> Pay Estimate:	\$	\$410,227.38
5. Total Value of Stored Materials For <u>THIS</u> Pay Estimate Period:	\$	\$251,001.38
6. Net Increase/Decrease For Stored Materials on This Pay Estimate:	\$	-\$159,226.00
7. Total Value of ALL Work Completed & Stored Material This Estimate Period (Line 3 + Line 6):	\$	\$368,442.00
8. Total Value of Retainage (ESCROW) Payment This Estimate Period @ 5%:	\$	\$18,422.10
9. Total Amount Due to Contractor This Estimate Period:	\$	\$350,019.90