

SRF Disbursement Request Form

Participant Information									
Name:	Town of Bristol Water Utility				SRF Loan Number:	DW22282001			
UEI #:	NF35QSFKCC57	Cage Code:	870T8	Request Number:	15				
Mailing Address:	PO Box 122								
City:	Bristol	State:	IN	ZIP Code:	46507-9489				
Contact Person:	Mr. Mike Yoder			Contact Phone Number:	574-848-4853				
Authorized Representative:	Ms. Cathy Antonelli			Authorized Representative Phone Number:	574-848-7007				
If requesting reimbursement to the Participant by wire transfer please provide the following information:									
Bank Name:				Bank Routing Number:					
Account Name:				Account Number:					
Loan Information									
Description of work for which claim is being made (services, fees, type of work, etc.):				Construction Activities Pay Application 2					
Is any part of this claim funded by an alternate funding source?								<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
If yes, please identify the source and amount of the claim funded by the alternate source (OCRA, SAP, Local								\$	
Is any part of this claim funded by the Indiana Brownfields Program?								<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
Has the Participant paid the request and is now seeking reimbursement?								<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
Is any part of this claim a result of a change order? If yes, please attach the SRF change order approval letter.								<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
Are there Green Project Reserve components involved in this request? If yes, please describe:								<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
Are there any Lead Line replacement components in this request?								<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
Loan Financial Information									
Original Loan Amount:						\$	15,709,000		
Total Amount of Previous Disbursements:						\$	2,508,939		
Balance Available After this Disbursement:						\$	13,118,124		
Amount to Contractor for this Request:						\$	81,938		
Is any part of this request a partial or final release of retainage to the contractor?								<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
Contractor Name:	Phoenix Fabricators and Erectors, LLC			DUNS #:					
Mailing address:	182 S County Road 900 East								
City:	Avon	State:	IN	ZIP Code:	46123				
Wiring Information:									
Bank Name:	Enterprise Bank & Trust			Bank Routing Number:	081006162				
Account Name:	Phoenix Fabricators and Erectors, LLC			Account Number:	1937516				
Retainage Amount for this Request:						\$	4,313		
Participant requests that the retainage amount be held by SRF:								<input checked="" type="checkbox"/>	
Participant requests that the retainage amount be sent to the Participant via check to the mailing address listed above:								<input type="checkbox"/>	
Participant requests that the retainage amount be sent to the following bank:								<input type="checkbox"/>	
Bank Name:				Bank Routing Number:					
Account Name:				Account Number:					
Total Amount of this Request:						\$	81,938		
The undersigned hereby certifies this request for disbursement is, to the best of my knowledge and belief, true and accurate and made in accordance with the conditions of the project agreement(s), that the certified payrolls received in connection with any enclosed construction invoices are in compliance with the Davis Bacon Act/ US Department of Labor requirements of 29 CFR 5.5(a)(1), and are in compliance with SRF incentive programs.									
Authorized Representative Signature:						Date:			
For Internal Use Only:									
Approved By:			Date:			GPR Amount:	\$	Lead Amount:	\$

Revised on July 1, 2021

Contractor's Application for Payment

Owner: <u>Town of Bristol</u>	Owner's Project No.: <u>n/a</u>
Engineer: <u>Jones Petrie Rafinski, Corp.</u>	Engineer's Project No.: <u>2023-0005</u>
Contractor: <u>Phoenix Fabricators & Erectors, LLC</u>	Contractor's Project No.: <u>4030</u>
Project: <u>Water System Improvements Project</u>	
Contract: <u>Contract B - Water Tower Construction</u>	
Application No.: <u>TWO</u>	Application Date: <u>1/31/2025</u>
Application Period: <u>From 10/1/2024</u>	<u>to 1/31/2025</u>


1. Original Contract Price	\$ 5,750,000.00
2. Net change by Change Orders	\$ -
3. Current Contract Price (Line 1 + Line 2)	\$ 5,750,000.00
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 258,250.00
5. Retainage	
a. <u>5%</u> X \$ <u>258,250.00</u> Work Completed	\$ 12,912.50
b. <u>5%</u> X \$ <u>-</u> Stored Materials	\$ -
c. Total Retainage (Line 5.a + Line 5.b)	\$ 12,912.50
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 245,337.50
7. Less previous payments (Line 6 from prior application)	\$ 163,400.00
8. Amount due this application	\$ 81,937.50
9. Balance to finish, including retainage (Line 3 - Line 4 + Line 5c)	\$ 5,504,662.50


Contractor's Certification

The undersigned Contractor certifies, to the best of its knowledge, the following:

- (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
- (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and
- (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor: Phoenix Fabricators & Erectors, LLC

Signature:  **Date:** 1/31/2025

Recommended by Engineer	Approved by Owner
By: <u></u>	By: _____
Title: <u>Senior Project Engineer</u>	Title: _____
Date: <u>2025-02-11</u>	Date: _____

Approved by Funding Agency	
By: _____	By: _____
Title: _____	Title: _____
Date: _____	Date: _____

Total number of weather days for project: 0

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	Town of Bristol	Owner's Project No.:	n/a
Engineer:	Jones Petrie Rafinski, Corp.	Engineer's Project No.:	2023-0005
Contractor:	Phoenix Fabricators & Erectors, LLC	Contractor's Project No.:	4030
Project:	Water System Improvements Project		
Contract:	Contract B - Water Tower Construction		

Application No.: TWO Application Period: From 10/01/24 to 01/31/25 Application Date: 01/31/25

A Item No.	B Description	C Scheduled Value (\$)	D + E Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value (G / C) (%)	I Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
Original Contract								
1	PROPOSED WATER TOWER CONSTRUCTION							
1.1	ENGINEERING	345,000.00	-	86,250.00		86,250.00	25%	258,750.00
1.2	PILES / DEEP FOUNDATION	335,000.00	-	-		-	0%	335,000.00
1.3	FOUNDATION	908,000.00	-	-		-	0%	908,000.00
1.4	YARD PIPING	200,000.00	-	-		-	0%	200,000.00
1.5	TANK SHAFT	1,026,000.00	-	-		-	0%	1,026,000.00
1.6	TANK MATERIAL / SHOP FABRICATION	582,000.00	-	-		-	0%	582,000.00
1.7	TANK DELIVERY	38,000.00	-	-		-	0%	38,000.00
1.8	TANK ERECTION	456,000.00	-	-		-	0%	456,000.00
1.9	TANK PAINTING	298,000.00	-	-		-	0%	298,000.00
2	EXISTING WATER TOWER DEMOLITION	120,000.00	-	-		-	0%	120,000.00
3	DEWATERING	65,000.00	-	-		-	0%	65,000.00
4	WATER TOWER INTERIOR IMPROVEMENTS	504,500.00	-	-		-	0%	504,500.00
4.1	TANK MIXING SYSTEM	12,500.00	-	-		-	0%	12,500.00
4.2	ELECTRICAL / CONTROLS	231,000.00	-	-		-	0%	231,000.00
4.3	DISINFECTION / TESTING / STARTUP	2,000.00	-	-		-	0%	2,000.00
5	EXISTING TOWER SITE RESTORATION	45,000.00	-	-		-	0%	45,000.00
6	FREEDOM POWDER SITE IMPROVEMENTS	220,000.00	-	-		-	0%	220,000.00
7	FREEDOM POWDER SITE RESTORATION	75,000.00	-	-		-	0%	75,000.00
8	MOBILIZATION / DEMOBILIZATION	115,000.00	-	-		-	0%	115,000.00
8.1	BONDS / INSURANCE	172,000.00	172,000.00	-		172,000.00	100%	-
Original Contract Totals		\$ 5,750,000.00	\$ 172,000.00	\$ 86,250.00	\$ -	\$ 258,250.00	4%	\$ 5,491,750.00
Change Orders								
							0%	-
							0%	-
							0%	-
Change Order Totals		\$ -	\$ -	\$ -	\$ -	\$ -		\$ -
Original Contract and Change Orders								
Project Totals		\$ 5,750,000.00	\$ 172,000.00	\$ 86,250.00	\$ -	\$ 258,250.00	4%	\$ 5,491,750.00

Total number of weather days for project: 0