

COB – DPW Project & Budget Review: 3/28/22

- Budget by Daniel @ AVB
 - General Budget
 - Alternate Ideas
 - Generator Choice
 - Paving Quantity
 - Building Size
- Budgets
 - FFE/Equipment Budget
 - Preconstruction Costs
 - Due diligence
 - TBG, AVB, Bergmann
- Project
 - Demo Progress
 - Next Steps – plan review and construction documents
- Schedule
 - 12 weeks for bid documents from budget & scope consensus
 - 6 weeks for subcontractor bids & final pricing
 - Bond close in August
 - Order PEMB July/August
 - Site March 2023
 - Construction April/May 2023
 - Substantial Completion Nov/Dec 2023