

Task Mode	Task Name	Duration	% Complete	Start	Finish	Predecessors	Project Summary																				
							Feb	Mar	Qtr 2, 2025	Apr	May	Jun	Qtr 3, 2025	Jul	Aug	Sep	Qtr 4, 2025	Oct	Nov	Dec	Qtr 1, 2026	Jan	Feb	Mar	Qtr 2, 2026	Apr	May
1	NOAA Historical Adverse Weather Days	263 days	41%	Mon 3/31/25	Tue 4/21/26																						
2	April (4 Days)	4 days	100%	Tue 4/1/25	Fri 4/4/25																						
3	May (2 Days)	2 days	100%	Thu 5/1/25	Fri 5/2/25																						
4	June (1 Day)	1 day	100%	Sun 6/1/25	Sun 6/1/25																						
5	July (0 Days)	0 days	100%	Tue 7/1/25	Tue 7/1/25																						
6	August (0 Days)	0 days	100%	Fri 8/1/25	Fri 8/1/25																						
7	September (1 Day)	1 day	0%	Mon 9/1/25	Mon 9/1/25																						
8	October (2 Days)	2 days	0%	Wed 10/1/25	Thu 10/2/25																						
9	November (5 Days)	5 days	0%	Sat 11/1/25	Thu 11/6/25																						
10	December (7 Days)	7 days	0%	Mon 12/1/25	Tue 12/9/25																						
11	January (8 Days)	8 days	0%	Thu 1/1/26	Tue 1/13/26																						
12	February (7 Days)	7 days	0%	Sun 2/1/26	Mon 2/9/26																						
13	March (7 Days)	7 days	0%	Sun 3/1/26	Mon 3/9/26																						
14	Overall Contract Duration	263 days	42%	Mon 3/31/25	Tue 4/21/26																						
15	Notice to Proceed	0 days	0%	Mon 3/31/25	Mon 3/31/25																						
16	Mobilization (SOV #1)	5 days	100%	Mon 3/31/25	Fri 4/4/25																						
29	Selective Demolition (SOV #2)	15 days	100%	Mon 4/7/25	Fri 4/25/25																						
35	Remove POD	1 day	100%	Mon 4/21/25	Mon 4/21/25	33FS-2 days																					
36	Site Demolition (SOV #5)	10 days	100%	Thu 5/1/25	Wed 5/14/25	39																					
37	Framing & Roof Tear Off (SOV #3)	50 days	100%	Mon 4/21/25	Mon 6/30/25																						
56	Exterior Underground (SOV #6)	10 days	100%	Mon 5/12/25	Fri 5/23/25																						
59	Exterior Painting #1 (SOV #4)	6 days	100%	Wed 5/28/25	Wed 6/4/25																						
61	Exterior Insulation (SOV #7)	14 days	100%	Mon 6/16/25	Mon 7/7/25																						
66	Rough Electrical (SOV #10)	79.5 days	100%	Mon 5/12/25	Thu 9/4/25																						

ID	Task Mode	Task Name	Duration	% Complete	Start	Finish	Predecessors	Feb Mar Qtr 2, 2025 Apr May Jun Qtr 3, 2025 Jul Aug Sep Qtr 4, 2025 Oct Nov Dec Qtr 1, 2026 Jan Feb Mar Qtr 2, 2026 Apr May																									
168		Storefront Mock Up	4 days	0%	Thu 11/27/25	Tue 12/2/25	169SS																										
169		S3 Storefront (No Doors)	4 days	0%	Thu 11/27/25	Tue 12/2/25	101FS+25 days																										
170		Storefront Pre-Installation Conference	0 days	0%	Thu 11/27/25	Thu 11/27/25	169SS																										
171		S5 Storefront (No Doors)	4 days	0%	Tue 12/2/25	Fri 12/5/25	169FS-1 day																										
172		S1 Storefront (Double Door)	4 days	0%	Fri 12/5/25	Wed 12/10/25	171FS-1 day																										
173		S2 Storefront (Double Door)	4 days	0%	Wed 12/10/25	Mon 12/15/25	172FS-1 day																										
174		S4 Storefront (Double Door)	4 days	0%	Mon 12/15/25	Thu 12/18/25	173FS-1 day																										
175		S6 Storefront (Double Door)	4 days	0%	Thu 12/18/25	Tue 12/23/25	174FS-1 day																										
176		Window/Door Inspection	0 days	0%	Tue 12/23/25	Tue 12/23/25	175,169,171,172,																										
177		Casework/Tops (SOV #24)	6 days	0%	Thu 12/11/25	Thu 12/18/25																											
178		Reception Desk	3 days	0%	Thu 12/11/25	Mon 12/15/25	164																										
179		Solid Surface Top	3 days	0%	Tue 12/16/25	Thu 12/18/25	178																										
180		Aluminum Windows (SOV #16)	25 days	0%	Thu 12/18/25	Thu 1/29/26																											
181		Windows Install	15 days	0%	Thu 12/18/25	Wed 1/14/26	101FS+40 days																										
182		Window Actuators	10 days	0%	Thu 1/15/26	Thu 1/29/26	181																										
183		Siding (SOV #21)	15 days	0%	Thu 1/15/26	Thu 2/5/26																											
184		Nichlha Siding	15 days	0%	Thu 1/15/26	Thu 2/5/26	148,167,181																										
185		Door Hardware (SOV #25)	10 days	0%	Wed 12/17/25	Wed 1/7/26																											
186		Keying Conference	0 days	0%	Wed 12/17/25	Wed 12/17/25	163																										
187		Hardware	10 days	0%	Thu 12/18/25	Wed 1/7/26	186																										
188		Tile & Waterproofing (SOV #26)	20 days	0%	Fri 12/19/25	Fri 1/23/26																											
189		Waterproofing	5 days	0%	Fri 12/19/25	Tue 12/30/25	177																										
190		Tile Install	15 days	0%	Wed 12/31/25	Fri 1/23/26	189																										
191		Flooring (SOV #27)	21 days	0%	Fri 1/16/26	Tue 2/17/26																											
192		Refinish Wood Flooring	5 days	0%	Fri 1/16/26	Fri 1/23/26	188FS-5 days																										
193		Epoxy Flooring	7 days	0%	Mon 1/26/26	Tue 2/3/26	192																										
194		6"Wall Base	1 day	0%	Wed 2/4/26	Wed 2/4/26	193																										
195		Marmoleum Install	8 days	0%	Wed 2/4/26	Fri 2/13/26	193																										
196		4"Wall Base	1 day	0%	Tue 2/17/26	Tue 2/17/26	195																										
197		Kitchen Equipment (SOV #28)	10 days	0%	Tue 2/3/26	Wed 2/18/26																											
198		Equipment Delivery	0 days	0%	Tue 2/3/26	Tue 2/3/26	193																										
199		Equipment Placement	5 days	0%	Wed 2/4/26	Tue 2/10/26	198																										
200		Ansul Upgrade	5 days	0%	Wed 2/11/26	Wed 2/18/26	199																										
201		Finish Plumbing (SOV #29)	15 days	0%	Mon 1/26/26	Fri 2/13/26																											
202		Finish Plumbing& Fixtures	12 days	0%	Mon 1/26/26	Tue 2/10/26	188																										
203		Plumbing Controls/Testing	3 days	0%	Wed 2/11/26	Fri 2/13/26	202																										
204		Plumbing Final Inspection (With Gas Final)	0 days	0%	Fri 2/13/26	Fri 2/13/26	202,203																										
205		Operable Wall (SOV #30)	10 days	0%	Tue 2/17/26	Mon 3/2/26																											
206		Operable Wall Installation	10 days	0%	Tue 2/17/26	Mon 3/2/26	195																										
207		Bathroom Partitions/Accessories (SOV #31)	13 days	0%	Fri 2/6/26	Wed 2/25/26																											
208		Partitions Install	8 days	0%	Fri 2/6/26	Wed 2/18/26	202FS-3 days																										
209		Accessories Install	5 days	0%	Thu 2/19/26	Wed 2/25/26	208																										
210		Finish Mechanical (SOV #33)	25 days	0%	Mon 1/26/26	Mon 3/2/26																											
211		Finish Mechanical Tasks	10 days	0%	Mon 1/26/26	Fri 2/6/26	201SS																										
212		Controls	5 days	0%	Mon 2/9/26	Fri 2/13/26	211																										
213		Balancing	10 days	0%	Tue 2/17/26	Mon 3/2/26	212																										
214		Mechanical Final Inspection	0 days	0%	Mon 3/2/26	Mon 3/2/26	213FF																										
215		Interior Finish Carpentry (SOV #34)	17 days	0%	Wed 2/18/26	Thu 3/12/26																											
216		Wainscot	8 days	0%	Wed 2/18/26	Fri 2/27/26	191																										
217		Wharf Wood Finishing	3 days	0%	Fri 2/27/26	Tue 3/3/26	216FS-1 day																										
218		Wharf Wall Paneling	3 days	0%	Tue 3/3/26	Thu 3/5/26	217FS-1 day																										
219		Reception Desk Paneling	2 days	0%	Thu 3/5/26	Fri 3/6/26	218FS-1 day																										
220		Wood Wall Paneling	3 days	0%	Fri 3/6/26	Tue 3/10/26	219FS-1 day																										
221		Corner Guards	2 days	0%	Tue 3/10/26	Wed 3/11/26	220FS-1 day																										
222		Interior Signage	2 days	0%	Wed 3/11/26	Thu 3/12/26	221FS-1 day																										
223		Acoustics (SOV #36)	18 days	0%	Fri 3/13/26	Tue 4/7/26																											
224		Ceiling Baffles	10 days	0%	Fri 3/13/26	Thu 3/26/26	215																										
225		Ceiling Stretch Fabric	4 days	0%	Fri 3/27/26	Wed 4/1/26	224																										
226		Wall Panels	4 days	0%	Thu 4/2/26	Tue 4/7/26	225																										
227		Finish Electrical (SOV #32)	95 days	0%	Thu 11/20/25	Wed 4/15/26																											
228		Main Switchgear Delivery	0 days	0%	Thu 11/20/25	Thu 11/20/25	15FS+164 days																										
229		Triad Switchgear Install/QAQC	20 days	0%	Fri 11/21/25	Mon 12/22/25	228																										
230		PGE Scope	25 days	0%	Wed 1/28/26	Wed 3/4/26																											
231		Waiting Period	20 days	0%	Wed 1/28/26	Wed 2/25/26	229FS+20 days																										
232		Transformer, Conduit/Wire to transformer	5 days	0%	Thu 2/26/26	Wed 3/4/26	231																										
233		Finish Electrical Tasks	20 days	0%	Thu 3/5/26	Wed 4/1/26	230																										
234		AV Equipment	5 days	0%	Thu 4/2/26	Wed 4/8/26	233																										
235		Testing	5 days	0%	Thu 4/9/26	Wed 4/15/26	233,234																										