

January 24, 2025

Forest Landscaping & Construction, Inc.
W8583 Finch Brothers Road
Lake Mills, WI 53551

Re: Meister Park and Waterloo Street Lift Station Upgrades
Closeout Requirements

Dear Forest Landscaping & Construction, Inc:

We have received your final Application for Payment for this Project. Before we can make a favorable payment recommendation to the Owner, the following items must be completed or furnished to us per paragraph 15.06 of the General Conditions:

1. Maintenance and operating instructions.
2. Marked-up Record Drawings.
3. Consent of Surety to Final Payment.
4. List of Subcontractors, Suppliers, and service providers performing, furnishing, or procuring labor, services or materials on Project.
5. Releases or waivers of lien from the General Contractor and the first tier Subcontractors and Suppliers.
6. Certificate or other evidence of completed operations insurance.
7. Completion of all punch list items.

Enclosed with this letter please find a copy of your Application for Final Payment, along with closeout Change Order No. 1. This Change Order will adjust the final Contract Price to equal the total amount earned and will close out the Contract. Please review, then sign and date closeout Change Order No. 1, and return to our office for further execution and distribution.

After we receive all of these documents, we will complete our review and forward our recommendation to the Owner.

If you have any questions, please contact our office.

Respectfully

RUEKERT & MIELKE, INC.

Andrew W. Burt

Digitally signed by Andrew W. Burt
DN: C=US,
E=aburt@ruekert-mielke.com,
O="Ruekert & Mielke, Inc.",
CN=Andrew W. Burt
Date: 2025.01.24 10:21:53-06'00'

Andrew W. Burt

AWB:seb

Enclosures

cc: Matt Amundson, City of Columbus
Jason P. Lietha, P.E., Ruekert & Mielke, Inc.

5 (Final)

To (Owner): City of Columbus	From (Contractor): Forest Landscaping & Construction, Inc.	Application Date: 1/16/2025	Application Period: December 6, 2024 to December 31, 2025
Contact: Jacob Holbert	Contact: Jason Forest, President		Via (Engineer): Ruekert & Mielke, Inc.
Project: Meisler Park and Waterloo Street Lift Station Upgrades	Address: W8583 Finch Brothers Rd. Lake Mills, WI 53551		Address: W233 N2080 Ridgeview Parkway Waukesha, WI 53188
Owner's Contract No.: N/A	Contractor's Project No.:		Engineer's Project No.: 8117-10072

Change Order Summary

Approved Change Orders			Change Order Summary	
Number	Additions	Deductions (Enter as Positive Number)		
1	\$94,316.00	\$40,000.00		
TOTALS	\$94,316.00	\$40,000.00		
NET CHANGE BY CHANGE ORDERS			\$54,316.00	

1. ORIGINAL CONTRACT PRICE \$ 1,499,750.00

2. Net change by Change Orders \$ 54,316.00

3. CURRENT CONTRACT PRICE (Line 1 + Line 2) \$ 1,554,066.00

4. TOTAL COMPLETED AND STORED TO DATE
(Column G Total on Progress Estimates) \$ 1,554,066.00

5. RETAINAGE:

a. X \$777,033.00 Work Completed \$

b. 5% X Stored Material \$

c. Total Retainage (Line 5a + Line 5b) \$

6. RETAINAGE REDUCTION TO DATE (Enter as Positive Number) \$

7. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5c + Line 6) \$ 1,554,066.00

8. LESS PREVIOUS PAYMENTS (Line 7 from Prior Application) \$ 1,231,205.25

9. AMOUNT DUE THIS APPLICATION (Line 7 - Line 8)..... \$ 322,860.75

10. BALANCE TO FINISH, PLUS RETAINAGE
(Column I Total on Progress Estimates + Line 5c - Line 6) \$

Contractor's Certification

The undersigned Contractor certifies that to the best of its knowledge:

- (1) all previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with Work covered by prior Applications for Payment;
- (2) title to all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to the Owner per Article 15 of the General Conditions; and
- (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

By:	Date:
-----	-------

Contractor's Application for Payment No. 5 (Final)

Application Date:

1

December 6, 2024 to December 31, 2025

1

A		B		C		D		E		F		G		H		I	
Specification Section No.	Description	Scheduled Value (\$)		Work Completed to Date		Materials Presently Stored (not in D or E)	Total Work Completed & Stored to Date (D + E + F)	% Complete (G / C)	Balance to Finish (C - G)								
				From Previous Applications	This Period												
	Bonds & Permits	\$	30,665.00	\$	26,065.25	\$	4,599.75		\$	30,665.00		\$	100.0%	\$	-		
	Mobilization & Bypassing	\$	87,325.00	\$	65,493.75	\$	21,831.25		\$	87,325.00		\$	100.0%	\$	-		
	Site Grading & Excavation	\$	176,500.00	\$	150,025.00	\$	26,475.00		\$	176,500.00		\$	100.0%	\$	-		
	Concrete Work	\$	25,355.00	\$	25,355.00	\$	-		\$	25,355.00		\$	100.0%	\$	-		
	Site Piping	\$	174,485.00	\$	148,312.25	\$	26,172.75		\$	174,485.00		\$	100.0%	\$	-		
	Site Electrical	\$	81,265.00	\$	60,948.75	\$	20,316.25		\$	81,265.00		\$	100.0%	\$	-		
	Lift Station Building & Generator (Waterloo)	\$	389,075.00	\$	389,075.00	\$	-		\$	389,075.00		\$	100.0%	\$	-		
	Lift Station Building & Generator (Meister)	\$	391,540.00	\$	364,154.00	\$	27,386.00		\$	391,540.00		\$	100.0%	\$	-		
	Start Up	\$	78,540.00	\$	39,270.00	\$	39,270.00		\$	78,540.00		\$	100.0%	\$	-		
	Restoration	\$	25,000.00	\$		\$	25,000.00		\$	25,000.00		\$	100.0%	\$	-		
	Allowance - New Natural Gas Service	\$	8,000.00							8,000.00		\$		\$	8,000.00		
	Allowance - New Electric Service	\$	8,000.00							8,000.00		\$		\$	8,000.00		
	Allowance - Remote Facilities Telemetry	\$	24,000.00							-		\$	-	\$	24,000.00		
												\$		\$			
	CHANGE ORDER 1											\$	-	\$			
	Water Main Repair	\$	10,192.00	\$		\$	10,192.00		\$	10,192.00		\$	100.0%	\$	-		
	Remove Concrete Chunks	\$	3,975.00	\$		\$	3,975.00		\$	3,975.00		\$	100.0%	\$	-		
	Import Backfill	\$	3,864.00	\$		\$	3,864.00		\$	3,864.00		\$	100.0%	\$	-		
	Storm Sewer Repair and Manhole	\$	7,242.00	\$		\$	7,242.00		\$	7,242.00		\$	100.0%	\$	-		
	Additional Lift Station Piping	\$	5,800.00	\$		\$	5,800.00		\$	5,800.00		\$	100.0%	\$	-		
	Additional Clear Stone Backfill	\$	1,188.00	\$		\$	1,188.00		\$	1,188.00		\$	100.0%	\$	-		
	Emergency Force Main Installation	\$	62,055.00	\$		\$	62,055.00		\$	62,055.00		\$	100.0%	\$	-		
	Removal of Allowance Items	\$	(40,000.00)						\$	-		\$		\$	(40,000.00)		
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			
												\$		\$			

Request for Change Order

To:	City of Columbus	Contact:	Turner Moen
		Phone#:	920-728-6147
Attn:	Jacob Holbert	Forest Job #:	
Project:	Meister Park and Waterloo St	RCO#:	
	Lift Station Upgrades	EWO#:	
Project #:		Date:	1/16/2025

Description of Scope: Directional drill across the Crawfish River

Summary of Work Performed:

Materials and Sub-Subcontractors	Quantity	Rate	Cost \$
Concrete Patch - Lycon	1.00	\$ 700.00	\$ 700.00
Lift Station Connection Parts - Ferguson	1.00	\$ 1,375.00	\$ 1,375.00
Pump Rental & Hoses - Wis Shoring (DAYS)	3.00	\$ 500.00	\$ 1,500.00
Frost Blanket Rental - Lincoln (EA)	15.00	\$ 60.00	\$ 900.00
Ground Heater Rental - Lincoln (WK)	1.00	\$ 3,005.00	\$ 3,005.00
Ground Heater Fuel (GAL)	100.00	\$ 4.00	\$ 400.00
Directional Drill Contractor - WAAS	1.00	\$ 35,475.00	\$ 35,475.00

Total Materials Cost:

\$43,355.00

Labor	Hours	Rate	Cost \$
PM/Estimating/Foreman - 12/9 Initial Problem Fou	20.00	\$ 115.00	\$ 2,300.00
Laborers -12/16 Directional Drill Support	45.00	\$ 95.00	\$ 4,275.00
Laborers -12/17 Connection	41.00	\$ 95.00	\$ 3,895.00
Laborers -12/18 Remove Pumps, Clean Up, etc.	43.00	\$ 95.00	\$ 4,085.00
Laborers -12/19 Concrete Work	7.00	\$ 95.00	\$ 665.00
Laborers -12/23 Return Pumps, Blankets, Heater	7.00	\$ 95.00	\$ 665.00

Total Labor Cost:

\$15,885.00

Equipment	Hours	Rate	Cost \$
Excavator -12/16	5.00	\$ 155.00	\$ 775.00
Excavator -12/17	3.00	\$ 155.00	\$ 465.00
Excavator -12/18	3.00	\$ 125.00	\$ 375.00
Skid -12/16	2.00	\$ 120.00	\$ 240.00
Skid -12/17	3.00	\$ 120.00	\$ 360.00
Skid -12/18	5.00	\$ 120.00	\$ 600.00

Total Equipment Cost:

\$ 2,815.00

Total Request for Change Order:

\$62,055.00

Summary of Changes
Forest Landscaping & Construction
Columbus Lift Stations - Meister Park & Waterloo St.

1 Incorrect locates led to watermain hit at Meister Park	1 LS	\$ 10,192.00	\$ 10,192.00
2 Concrete removal in pipe backfill at Meister Park	15 LDS	\$ 265.00	\$ 3,975.00
3 Replacement of concrete removal with screenings	322 CY	\$ 12.00	\$ 3,864.00
4 Storm sewer repair at Meister Park due to watermain hit - incl new manhole installation	1 LS	\$ 7,242.00	\$ 7,242.00
5 Additional lift station piping at Waterloo St. & winter conditions	1 LS	\$ 5,800.00	\$ 5,800.00
6 An additional 1' of clear stone over the sanitary pipe at Meister Park	66 TON	\$ 18.00	\$ 1,188.00
7 PENDING - Directional drill, support, connection, restoration, etc. across the Crawfish River	1 LS	\$ 62,055.00	\$ 62,055.00
	TOTAL		\$ 94,316.00

Date of Issuance: January 24, 2025

Effective Date: January 24, 2025

Contract: Meister Park and Waterloo Street Lift Station
Upgrades

Owner: City of Columbus

Engineer: Ruekert & Mielke, Inc.

Contractor: Forest Landscaping & Construction, Inc.

Engineer's Project No.: 8117-10072

Address: W8583 Finch Brothers Road, Lake Mills, WI 53551

Effective Date of Contract: May 17, 2023

The Contract is modified as follows upon execution of this Change Order:

MP = Meister Park Lift Station; WS = Waterloo Street Lift Station

Description: (1) repair of water main at MP; (2) concrete chunk removal at MP; (3) import backfill at MP; (4) storm sewer repair at MP; (5) additional lift station piping at WS; (6) additional clear stone backfill at MP; and (7) new force main across Crawfish River at MP; and (8) removal of allowance items for both MP and WS.

Reason for Change Order: (1) existing water main was located incorrectly by USIC; (2) concrete chunks were found in excavation and had to be loaded and hauled offsite; (3) import material was required to replace the volume of removed concrete; (4) storm sewer required removal and replacement in order to repair water main; (5) building location shifted which required additional piping to connect to wet well; (6) provide additional separation between new sanitary sewer pipe and poor spoil backfill; (7) existing force main was found to be leaking in the river and required immediate replacement; and (8) allowance items were billed directly to Columbus Utilities. Allowance items include new gas and electric services and remote telemetry.

Attachments: (1) Summary of changes and costs associated with items above; (2) Request for Change Order from contractor including breakdown of equipment, materials, and labor associated with emergency force main installation.


CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price \$ 1,499,750.00	Original Contract Times: Substantial Completion: _____ Ready for Final Payment: _____ days or dates
Increase/Decrease from previously approved Change Orders No. ____ to No. ____: \$ _____	●Increase● ●Decrease● from previously approved Change Orders No. ____ to No. ____: Substantial Completion: _____ Ready for Final Payment: _____ days
Contract Price prior to this Change Order: \$ 1,499,750.00	Contract Times prior to this Change Order: Substantial Completion: _____ Ready for Final Payment: _____ days or dates
Increase of this Change Order: \$ 54,316.00	●Increase● ●Decrease● of this Change Order: Substantial Completion: _____ Ready for Final Payment: _____ days or dates
Contract Price incorporating this Change Order: \$ 1,554,066.00	Contract Times with all approved Change Orders: Substantial Completion: _____ Ready for Final Payment: _____ days or dates

RECOMMENDED:

ACCEPTED:

ACCEPTED:

Signature: 
 Andrew W. Burt
 Engineer (Authorized Signature)

Signature: 
 Owner (Authorized Signature)

Signature: _____
 Contractor (Authorized Signature)

Date: 1/24/25

Date: 1/30/25

Date: _____