

## MEMORANDUM

TO: Renee Wilson, MPA, Grants Administrator, City of Cooper City
 FROM: Gretchen Cassini, Municipal Transportation Surtax Project Contract Administrator
 RE: COOP-024 – Request for Extension to Design Agreement
 DATE: April 8, 2025

The Mobility Advancement Program's Administration reviewed communication from Cooper City (City) dated February 26, 2025, requesting to extend the term of the agreement for *COOP-024: Stirling Road Roadway and Drainage Improvement*, which is bundled with another adjacent project with otherwise the same scope (COOP-042) and a Rehabilitation and Maintenance project for the resurfacing of the section after drainage construction is complete (BC-COOPERC-FY2020-00001).

Based on the request and justifications provided by the City (attached), and pursuant to Section 4.2 of the project funding agreement, the County approves the City's request for an extension of the term in excess of one-year, through September 27, 2026. Surtax Legal will begin the PFA amendment process, please provide any additional information required to effectuate the amendment.


If you have any questions, please feel free to contact me.

C: Nathaniel Klitsberg, Transportation Surtax General Counsel
 William Bucciero, Transportation Surtax Assistant County Attorney
 H. Brannon, Paralegal, Transportation Surtax Legal Counsel
 Alexander Mayorga, Transportation Surtax Grant Contract Contact, Mad Administration

- Attachment -



c/o Mobility Advancement Program Administration 1 N University Drive, FL 33324 Phone: 954-357-9501 mapbroward.broward.org



James Curran, Mayor Ryan C. Shrouder, Commissioner Jeremy Katzman, Commissioner Lisa Mallozzi, Commissioner Jason Smith, Commissioner Alex Rey, City Manager

February 26, 2025

Gretchen Cassini, Transportation Surtax Administrator Mobility Advancement Program One N. University Drive, Suite 1400A Plantation, FL 33324

## **RE: SURTAX COOP-024: Stirling Road Roadway and Drainage Improvement / COOP-024, COOP-042, and BC-COOPERC-FY2020-00001**

Dear Ms. Cassini:

Pursuant to Article 4.2 and pursuant to Sec 5.9 of the Interlocal Agreement (ILA), this letter is to formally request an extension, from April 30, 2025 to September 27, 2026, for the Design Phase of the referenced project. This Request is essential to provide our Design Consultant with the necessary time to complete the scope of work and deliverables outlined in the ILA, as well as to allow 120 days after the proposed completion for project closeout. The City has encountered unforeseen staffing transitions within the project team and consultant contract negotiation delays, impacting our ability to complete the Design Phase within the original project schedule.

Thus, the Notice to Proceed (NTP) was issued to the Design Consultant on February 21, 2025. Kindly see the following tables below with the current and proposed Project Schedule:

## Current Project Schedule

Phase: 1	Estimated Date of Completion
ILA fully executed by County and Municipality	6/9/2022
Project Consultant Bid Advertising and Award; Consultant	
Agreement Execution	6/30/2022
Notice to Proceed Issued	7/30/2022
Basis of Design Report/Pre-Design Work and Data	
Collection/Surveying	3/30/2023
30% Design Submittal	7/30/2023
60% Design Submittal	9/30/2023
Permitting/Revisions	11/30/2023
Final Design Completion	1/30/2024
Bidding Assistance	3/15/2024
Design Services During Construction and CEI Services	TBD

11791 SW 49<sup>th</sup> Street, Cooper City, Florida 33330 | 954-434-5519 | info@CooperCity.Gov | www.CooperCity.Gov









@CooperCityFL

@CooperCityGov

@CooperCityGov



EQUAL OPPORTUNITY EMPLOYER

Docusign Envelope ID: 98C08B2F-452D-4824-A2CF-10C8B77541CA

Page 2 of 2 | SURTAX COOP-024: Stirling Road Roadway and Drainage Improvement / COOP-024, COOP-042, and BC-COOPERC-FY2020-00001

## Proposed Project Schedule

The Design Condultant provided the Proposed Project Schedule and the supporting documentation is attached to this Request.

Phase: 1	Estimated Date of Completion
ILA fully executed by County and Municipality	6/9/2022
Project Bid Advertised	10/3/2022
City Commission Motion to Award to Consultant	1/14/2025
Consultant Agreement Execution	2/5/2025
Notice to Proceed Issued	2/21/2025
Basis of Design Report/Pre-Design Work and Data	
Collection/Surveying	8/20/2025
30% Design Submittal	10/29/2025
60% Design Submittal	5/15/2026
Permitting/Revisions	5/29/2026
Final Design Completion	5/29/2026
Bidding Assistance	5/29/2026
Design Services During Construction and CEI Services	TBD

Your consideration of this request is greatly appreciated. Please do not hesitate to contact me should you require additional information.

Sincerely,

Signed by: Akin Ozaydin 785A3A7D9A3A48C...

February 26, 2025

D. Akin Ozaydin, P.E. G.C. Utilities Director/City Engineer

C: Alex Rey, City Manager

Irwin Williams, City CFO

Junias Aldajuste, MSCE, EI, City Engineer II

Renee Wilson, MPA, City Grants Administrator

Tyrone White, City Purchasing Manager

R.J. Behar & Company, Inc. Design Consultant Team

Alexander Mayorga, MPA, MAP Broward Program/Project Coordinator Senior

C	Task Name		Duration	Start	Finish	Predecessor		2025	L H sha la ha
1	Project Duration		331 days	Fri 2/21/25	Fri 5/29/26			Jun Jul AugSepOctNovD	ecJanFebMarAprMa
3	Notice to Proceed		3 days	Fri 2/21/25	Tue 2/25/25				
ŀ	Project Kick-off-Meeting		1 day	Wed 3/5/25	Wed 3/5/25	3FS+1 wk			
	Predesign Work & Data Co	ollection	6.05 mons	Wed 3/5/25	Wed 8/20/25				
	Lighting Justification		3 mons	Wed 3/26/25	Tue 6/17/25	3FS+1 mon			
	Speed Study		5 mons	Wed 3/26/25	Tue 8/12/25	3FS+1 mon			
	Survey		3.35 mons	Thu 3/6/25	Fri 6/6/25			•	
)	Geotechnical		50 days	Thu 3/6/25	Wed 5/14/25		<b>~~~</b>		
	Typical Section Packag	e	40 days	Wed 6/18/25	Tue 8/12/25	9		<b></b>	
	Public Involvement		9.1 mons	Wed 6/18/25	Thu 2/26/26				
	Utility Coordination		12.3 mons	Tue 6/17/25	Tue 5/26/26	8			<b>`</b>
	Roadway/ Plans Productio	n	11.2 mons	Tue 7/22/25	Fri 5/29/26				
	Phase I: 30% Plans Development		3.6 mons		Wed 10/29/25				
	Phase II: 60% Plans De	7.6 mons	Thu 10/16/25	Fri 5/15/26	28				
	Phase III: 100% Plans Development		3.55 mons	Fri 2/13/26	Fri 5/22/26	44			<b>V</b>
	Final Signed and Seale	d Plans, Specifications, Permits	10 days	Mon 5/18/26	Fri 5/29/26				•
	Final Submittal		1 day	Fri 5/29/26	Fri 5/29/26	50,26			
	1	Task		Split			Manual Summary Rollup	•	
		Critical Task		External Tasks			Manual Summary	•	
Stirling Rd - Schedule				Project Summary			Start-only		
	February 24, 2025 Summary   Rolled Up Task		Group By Summary		Finish-only		· · · · · · · · · · · · · · · · · · ·		
				Inactive Milestone			External Tasks	♦	
		Rolled Up Critical Task		Inactive Summary			External Milestone		
		Rolled Up Milestone		Manual Task	$\diamond$		Progress		
		Rolled Up Progress		Duration-only					