

SUMMARY SHEET

APPLICATION FOR PAYMENT

OWNER: City of Crest Hill, Illinois PROJECT: East WRF Phosphorus Removal Upgrades
 CONTRACTOR: Williams Brothers Construction Inc. CONTRACT: 1-2022
 FOR PERIOD ENDING: 10/31/2022 PAYMENT APPLICATION DATE: 10/31/2022
 PAYMENT APPLICATION NO.: 4

CONTRACT AMOUNT

ORIGINAL CONTRACT AMOUNT	\$4,930,000
PLUS: ADDITIONS TO CONTRACT	\$0
LESS: DEDUCTIONS FROM CONTRACT	\$4,930,000
ADJUSTED CONTRACT AMOUNT TO DATE	\$4,930,000

WORK PERFORMED

COST OF WORK COMPLETED	\$936,210.84
PLUS MATERIALS STORED (ATTACH SCHEDULE)	\$
NET AMOUNT EARNED TO DATE	\$936,210.84
LESS AMOUNT OF RETAINAGE	\$93,621.08
SUBTOTAL	\$842,589.76
LESS PREVIOUS PAYMENTS	\$(670,652.76)
AMOUNT DUE THIS APPLICATION	\$171,937

CONTRACTOR's Certification:

The undersigned CONTRACTOR certifies, to the best of its knowledge, the following: (1) All previous progress payments received from OWNER on account of Work done under the Contract have been applied on account to discharge CONTRACTOR's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to OWNER at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to OWNER indemnifying OWNER against any such Liens, security interest, or encumbrances); and (3) All Work covered by this Application for Payment is in accordance with the Contract Documents and not defective.

☒ Required lien waivers attached.

Dated 11/03/2022

Williams Brothers Construction, Inc.

CONTRACTOR

By

(Authorized Signature)

By

(Print Name)

Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Dated 4/18, 2022

STRAND ASSOCIATES, INC.®

By

(Authorized Signature)

By

(Print Name)

APPLICATION FOR PAYMENT NO.

4

WBCI Invoice No 10 22 553 4

TO OWNER: City of Crest Hill
1610 Plainfield Road

Crest Hill, Illinois 60403

FROM CONTRACTOR:

Williams Brothers Construction Inc.; PO Box 1366; Peoria, IL 61654

From: Jacob Lee

Ph 309.688.0416; Fax 309.688.0891

Engineer: Strand Associates, Inc., 910 West Wingra Drive, Madison WI 53715

Att'n: Tim Juskiewicz

Ph 608.251.4843 Fax: 608.251.8655

CONTRACT FOR: General

PROJECT: East Water Reclamation Facility Phosphorus Removal Upgrades

OWNER's Contract No.

ENGINEER's Project No.

For Work accomplished through the date of: October 31, 2022

Continuation Sheet is attached.

1. Original Contract Price :	4,930,000.00
2. Net Change by Change Orders and Written Amendments (+ or -)	0.00
3. Current contract Price (1 plus 2) :	4,930,000.00
4. Total completed and stored to date:	936,210.84
5. Retainage (per agreement):	
a. 10%	(93,621.08)
b. 10 % of Stored Material.....	
Total Retainage (Line 5a + 5b)	(93,621.08)
6. Total completed and stored to date less retainage (4 minus 5):	842,589.76
7. Less previous Application for Payments:	
(Line 6 from prior Certificate)	(670,652.76)
8. DUE THIS APPLICATION (6 MINUS 7) :	171,937.00

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payments numbered 1 through 3 inclusive; (2) title to all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all liens, claims, security interests and encumbrances (except such as are covered by Bond acceptable to OWNER indemnifying OWNER against any such lien, claim, security interest or encumbrance); and (3) all Work covered by this application for Payment is in accordance with the Contract Documents and not defective as that term is defined in the Contract Documents.

Dated October 31, 2022 PER. TO:

October 31, 2022

By:

CONTRACTOR By: Jacqueline Smith, Treasurer

Required lien waivers attached.

Payment of the above AMOUNT DUE THIS APPLICATION is recommended

Dated: _____

STRAND ASSOCIATES, INC.

BY: _____

CONTINUATION SHEET										Application No. 4		APPL. DATE: October 31, 2022		PER. TO: October 31, 2022	
ITEM NO.		DESCRIPTION	SUPPLIER/ SUB/CONTRACTOR	SCHEDULED VALUE	WORK COMPLETED PREVIOUS APPL.	THIS PERIOD	MATERIALS STORED	ARCHITECTS PROJECT NO.	TOTAL COMPLETED & STORED	% COMPLETE	BALANCE TO FINISH	RETAINAGE			
6 Div. #1		General Conditions		0.00						16.99%					
7		Bond and Insurance	Williams Brothers Const. Inc.	200,000.00	200,000.00				200,000.00	100%	0.00	20,000.00			
8		Substantial Exchange	Williams Brothers Const. Inc.	6,000.00	6,000.00				6,000.00	100%	0.00	600.00			
9		Mobilization	Williams Brothers Const. Inc.	200,000.00	100,000.00				100,000.00	50%	100,000.00	10,000.00			
10		Demobilization	Williams Brothers Const. Inc.	20,000.00	0.00				0.00	0%	20,000.00	0.00			
11		General Overhead and Profit	Williams Brothers Const. Inc.	402,420.49	61,570.33	12,072.61			73,642.95	18%	328,777.54	7,364.29			
12 Div. #2		Existing Conditions													
13		Sheet 16	Williams Brothers Const. Inc.	36,985.00	0.00				0.00	0%	36,985.00	0.00			
14		Demolition	Williams Brothers Const. Inc.	34,190.00	0.00				0.00	0%	34,190.00	0.00			
15		Sheet 25	Williams Brothers Const. Inc.	1,970.00	0.00				0.00	0%	1,970.00	0.00			
16		Demolition	Williams Brothers Const. Inc.	1,970.00	0.00				0.00	0%	1,970.00	0.00			
17		Sheet 28	Williams Brothers Const. Inc.	10,975.00	0.00				0.00	0%	10,975.00	0.00			
18		Demolition	Williams Brothers Const. Inc.	10,975.00	0.00				0.00	0%	10,975.00	0.00			
19		Sheet 29	Williams Brothers Const. Inc.	7,927.00	792.70				792.70	10%	7,134.30	79.27			
20		Demolition	Williams Brothers Const. Inc.	7,927.00	792.70				792.70	10%	7,134.30	79.27			
21		Sheet 05-D1-01	Williams Brothers Const. Inc.	34,941.47	0.00	32,978.57			32,978.57	94%	1,962.90	3,297.86			
22		Site Demo	Williams Brothers Const. Inc.	18,928.95	0.00	9,180.00			9,180.00	48%	9,748.95	918.00			
23 Div. #3		Concrete													
24		Oxidation Ditch Str. 4000	Harris	16,302.40	0.00	16,302.40			16,302.40	0%	16,302.40	0.00			
25		Rebar	Mid-State	134,708.00	0.00	11,036.55			11,036.55	100%	0.00	1,103.66			
26		Walls	Ozinga	11,036.55	0.00	22,017.00			22,017.00	100%	0.00	2,201.70			
27		Walls	Williams Brothers Const. Inc.	22,017.00	0.00	22,017.00			22,017.00	0%	0.00	0.00			
28		Base Slabs	Ozinga	1,835.40	0.00	21,828.00			21,828.00	0%	0.00	0.00			
29		Suspended Slab on Grade	Williams Brothers Const. Inc.	5,662.93	0.00	5,662.93			5,662.93	100%	0.00	566.29			
30		Suspended Slab on Grade	Williams Brothers Const. Inc.	2,000.00	0.00	2,000.00			2,000.00	0%	0.00	0.00			
31		Suspended Slab on Grade	Harris	1,529.75	0.00	1,529.75			1,529.75	0%	0.00	0.00			
32		Chemical Phosphorus Str. 8000	Mid-State	11,381.65	0.00	11,381.65			11,381.65	0%	0.00	0.00			
33		Rebar	Ozinga	6,383.26	0.00	6,383.26			6,383.26	0%	0.00	0.00			
34		Rebar	Williams Brothers Const. Inc.	7,748.70	0.00	7,748.70			7,748.70	0%	0.00	0.00			
35		Walls	Ozinga	36,254.00	0.00	36,254.00			36,254.00	0%	0.00	0.00			
36		Walls	Williams Brothers Const. Inc.	7,530.20	0.00	7,530.20			7,530.20	0%	0.00	0.00			
37		Base Slabs	Ozinga	21,629.75	0.00	21,629.75			21,629.75	0%	0.00	0.00			
38		Slab on Grade-Stairs	Williams Brothers Const. Inc.	11,930.00	3,270.00	5,363.00			8,653.00	73%	3,277.00	985.30			
39		Slab on Grade-Stairs	Williams Brothers Const. Inc.	1,360.00	0.00	0.00			0.00	0%	1,360.00	0.00			
40		Slab on Grade-Stairs	Williams Brothers Const. Inc.	9,750.00	0.00	0.00			0.00	100%	0.00	975.00			
41		Slab on Grade-Stairs	Williams Brothers Const. Inc.	15,840.00	0.00	0.00			0.00	0%	15,840.00	0.00			
42		Suspended Slab on Grade	Williams Brothers Const. Inc.	15,460.00	1,110.00	0.00			1,110.00	7%	14,350.00	111.00			
43		Suspended Slab on Grade	Williams Brothers Const. Inc.	8,800.00	0.00	0.00			0.00	0%	8,800.00	0.00			
44		Sludge Tank	Harris	45,067.00	0.00	0.00			0.00	0%	45,067.00	0.00			
45		Rebar	Mid-State	4,500.00	0.00	0.00			0.00	0%	0.00	0.00			
46		Rebar	Ozinga	11,783.05	0.00	401.40			401.40	3%	11,381.65	401.40			
47		Walls	Williams Brothers Const. Inc.	6,383.26	0.00	6,383.26			6,383.26	0%	0.00	0.00			
48		Walls	Williams Brothers Const. Inc.	7,748.70	0.00	7,748.70			7,748.70	0%	0.00	0.00			
49		Base Slabs	Ozinga	36,254.00	0.00	36,254.00			36,254.00	0%	0.00	0.00			
50		Base Slabs	Ozinga	7,530.20	0.00	7,530.20			7,530.20	0%	0.00	0.00			
51		Base Slabs	Williams Brothers Const. Inc.	21,629.75	0.00	21,629.75			21,629.75	0%	0.00	0.00			
52		Metals													
53		Misc. Metals	Pleasant Mount Welding, Inc.	11,930.00	3,270.00	5,363.00			8,653.00	73%	3,277.00	985.30			
54		Misc. Metals	Williams Brothers Const. Inc.	1,360.00	0.00	0.00			0.00	0%	1,360.00	0.00			
55		Aluminum Handrails	Golden Railings	9,750.00	0.00	0.00			9,750.00	100%	0.00	975.00			
56		Aluminum Handrails	Williams Brothers Const. Inc.	15,840.00	0.00	0.00			0.00	0%	15,840.00	0.00			
57		Woods and Plastics	Mona Composites	15,460.00	1,110.00	0.00			1,110.00	7%	14,350.00	111.00			
58		Fiberglass Fabrications & Grating	Williams Brothers Const. Inc.	8,800.00	0.00	0.00			0.00	0%	8,800.00	0.00			
59		Fiberglass Fabrications	Williams Brothers Const. Inc.	45,067.00	0.00	0.00			0.00	0%	45,067.00	0.00			
60		FRP Chemical Tank	FRP Chemical Tank	4,500.00	0.00	0.00			0.00	0%	4,500.00	0.00			
		FRP Chemical Tank	G.A. Rich & Sons	4,500.00	0.00	0.00			0.00	0%	0.00	0.00			

CONTINUATION SHEET										Application No. 4		PER TO: October 31, 2022	
APPL. DATE: October 31, 2022										ARCHITECTS PROJECT NO.:		BALANCE TO FINISH	
SCHEDULED VALUE										WORK COMPLETED PREVIOUS APPL.		TOTAL COMFT & STORED	
THIS PERIOD										MATERIALS STORED		% Complete	
ITEM NO.										SUPERSEDER SUB-CONTRACTOR		REMAINAGE	
DESCRIPTION										SUPERSEDER SUB-CONTRACTOR		REMAINAGE	
115													
116													
117													
118													
119													
120													
121													
122													
123													
124													
125													
126													
127													
128													
129													
130													
131													
132													
133													
134													
135													
136													
137													
138													
139													
140													
141													
142													
143													
144													
145													
146													
147													
148													
149													
150													
151													
152													
153													
154													
155													
156													
157													
158													
159													
160													
161													
162													
163													
164													
165													
166													
167													
168													
169													
170													
171													
172													
173													

CONTINUATION SHEET									
Application No. 4									
APPL. DATE: October 31, 2022									
PER. TO: ARCHITECT'S PROJECT NO.: October 31, 2022									
ITEM NO.	DESCRIPTION	SUPPLIER SUBCONTRACTOR	SCHEDULED VALUE	WORK COMPLETED THIS PERIOD	MATERIALS STORED	TOTAL COMPL. & STORED	% Complete	BALANCE TO FINISH	RETAINAGE
174	Site DIP Domestic	L G.A. Rich & Sons, Inc	7,500.00	0.00		0.00	0%	7,500.00	0.00
175	Site DIP Domestic	M G.A. Rich & Sons, Inc	1,000.00	0.00		0.00	0%	1,000.00	0.00
176	Site DIP Plant Int	L G.A. Rich & Sons, Inc	15,000.00	0.00		0.00	0%	15,000.00	0.00
177	Site DIP Plant Int	M G.A. Rich & Sons, Inc	10,000.00	0.00		0.00	0%	10,000.00	0.00
178	Site DIP RAS	L G.A. Rich & Sons, Inc	20,000.00	0.00		0.00	0%	20,000.00	0.00
179	Site DIP RAS	M G.A. Rich & Sons, Inc	20,000.00	15,000.00		15,000.00	75%	5,000.00	1,500.00
180	Site DIP TDSL	L G.A. Rich & Sons, Inc	40,000.00	0.00		0.00	0%	40,000.00	0.00
181	Site DIP TDSL	M G.A. Rich & Sons, Inc	30,000.00	20,000.00	10,000.00	30,000.00	100%	0.00	3,000.00
182	Site DIP SMD	L G.A. Rich & Sons, Inc	35,000.00	0.00		0.00	0%	35,000.00	0.00
183	Site DIP SMD	M G.A. Rich & Sons, Inc	25,000.00	12,000.00		12,000.00	48%	13,000.00	1,200.00
184	Site DIP SMS	L G.A. Rich & Sons, Inc	35,000.00	0.00		0.00	0%	35,000.00	0.00
185	Site DIP SMS	M G.A. Rich & Sons, Inc	25,000.00	12,000.00		12,000.00	48%	13,000.00	1,200.00
186	Site DIP Drain Lines	L G.A. Rich & Sons, Inc	50,000.00	0.00		0.00	0%	50,000.00	0.00
187	Site DIP Drain Lines	M G.A. Rich & Sons, Inc	25,000.00	10,000.00		10,000.00	40%	15,000.00	1,000.00
188	Process Interconnections								
189	Oxidation Ditch bldg 4000								
190	Sluice Gate 20" Opening	M RW Gate	17,990.00	0.00		0.00	0%	17,990.00	0.00
191	Sluice Gate 20" Opening	L Williams Brothers Const. Inc.	3,500.00	0.00		0.00	0%	3,500.00	0.00
192	Start-Up & Owner Training	L RW Gate	840.00	0.00		0.00	0%	840.00	0.00
193	Sluice Gate 16" Opening	M RW Gate	16,590.00	0.00		0.00	0%	16,590.00	0.00
194	Sluice Gate 16" Opening	L Williams Brothers Const. Inc.	3,500.00	0.00		0.00	0%	3,500.00	0.00
195	Start-Up & Owner Training	L RW Gate	840.00	0.00		0.00	0%	840.00	0.00
196	Weir Gate	M RW Gate	13,530.00	0.00		0.00	0%	13,530.00	0.00
197	Weir Gate	L Williams Brothers Const. Inc.	3,500.00	0.00		0.00	0%	3,500.00	0.00
198	Start-Up & Owner Training	L RW Gate	840.00	0.00		0.00	0%	840.00	0.00
199	Process Valves	L G.A. Rich & Sons, Inc	15,000.00	0.00		0.00	0%	15,000.00	0.00
200	Process Valves	M G.A. Rich & Sons, Inc	50,000.00	30,000.00		30,000.00	60%	20,000.00	3,000.00

CONTINUATION SHEET									
ITEM NO.	DESCRIPTION	SUB-CONTRACTOR	SCHEDULED VALUE	APPL. DATE: 4 October 31, 2022		PER. TO: October 31, 2022		ARCHITECT'S PROJECT NO.:	
				PREV. APPL.	WORK COMPLETED THIS PERIOD	MATERIALS STORED	TOTAL COMPLETED & STORED	% COMPLETE	BALANCE TO FINISH
201	Division Structure	M RW Gate	18,300.00	0.00			0.00	0%	18,300.00
202	Sludge Gate	L Williams Brothers Const. Inc.	3,500.00	0.00			0.00	0%	3,500.00
203	Sludge Gate	L RW Gate	840.00	0.00			0.00	0%	840.00
204	Start-Up & Owner Training	M RW Gate	18,080.00	0.00			18,080.00	0%	18,080.00
205	Slide Gate	L Williams Brothers Const. Inc.	3,500.00	0.00			0.00	0%	3,500.00
206	Slide Gate	L RW Gate	840.00	0.00			0.00	0%	840.00
207	Start-Up & Owner Training	M RW Gate	4,400.00	0.00			4,400.00	0%	4,400.00
208	Portable Operator	M RW Gate	206,502.54	0.00			206,502.54	1%	205,000.00
209	Valves	M EAI	11,000.00	0.00			11,000.00	0%	11,000.00
210	Valves	L G.A. Rich & Sons, Inc.	13,500.00	0.00			13,500.00	0%	13,500.00
211	Chemical Building Str. 8000	L G.A. Rich & Sons, Inc.	10,300.00	0.00			10,300.00	0%	10,300.00
212	Process Valves	M G.A. Rich & Sons, Inc.	39,000.00	0.00			39,000.00	0%	39,000.00
213	Sludge Pump Building Str. 23000	L G.A. Rich & Sons, Inc.	70,000.00	0.00			70,000.00	0%	70,000.00
214	Process Valves	M G.A. Rich & Sons, Inc.	38,000.00	0.00			38,000.00	0%	38,000.00
215	Process Valves	L G.A. Rich & Sons, Inc.	111,000.00	0.00			111,000.00	0%	111,000.00
216	Sludge Storage Tank Str. 25000	M G.A. Rich & Sons, Inc.	80,000.00	0.00			80,000.00	0%	80,000.00
217	Process Valves	L G.A. Rich & Sons, Inc.	15,782.31	0.00			15,782.31	0%	15,782.31
218	Process Valves	M Williams Brothers Const. Inc.	1,320.00	0.00			1,320.00	0%	1,320.00
219	Material Processing and Handling Equipment	L Xylem	64,500.00	0.00			64,500.00	0%	64,500.00
220	Div. #41	M Beeger	7,000.00	0.00			7,000.00	0%	7,000.00
221	David Crane	L G.A. Rich & Sons, Inc.	1,000.00	0.00			1,000.00	0%	1,000.00
222	Div. #43	M Beeger	30,000.00	0.00			30,000.00	0%	30,000.00
223	Process Gas and Liquid Handling, Purification, and Storage Equipment	L G.A. Rich & Sons, Inc.	62,000.00	0.00			62,000.00	0%	62,000.00
224	Sludge Loading Pump	M Beeger	2,200.00	0.00			2,200.00	0%	2,200.00
225	Sludge Loading Pump	M Beeger	2,000.00	0.00			2,000.00	0%	2,000.00
226	Start-Up & Owner Training	M Beeger	64,500.00	0.00			64,500.00	0%	64,500.00
227	Water and Wastewater Equipment	L Drydon	7,000.00	0.00			7,000.00	0%	7,000.00
228	Chemical Phosphorus Removal Equipment	L G.A. Rich & Sons, Inc.	1,000.00	0.00			1,000.00	0%	1,000.00
229	Chemical Phosphorus Removal Equipment	L Drydon	30,000.00	0.00			30,000.00	0%	30,000.00
230	Start-Up & Owner Training	M Peterson and Matz	62,000.00	0.00			62,000.00	0%	62,000.00
231	Project Inspection and Coordination	M Evocqua	4,000.00	0.00			4,000.00	0%	4,000.00
232	Sludge Storage Mixing Systems	L G.A. Rich & Sons, Inc.	9,380.00	0.00			9,380.00	0%	9,380.00
233	Sludge Storage Mixing Systems	M Evocqua	34,794.89	0.00			34,794.89	0%	34,794.89
234	Start-Up & Owner Training	L G.A. Rich & Sons, Inc.	2,800.00	0.00			2,800.00	0%	2,800.00
235	Internal Recycle Pump	M Xylem	2,139.00	0.00			2,139.00	0%	2,139.00
236	Internal Recycle Pump	L G.A. Rich & Sons, Inc.	84,876.34	0.00			84,876.34	0%	84,876.34
237	Start-Up & Owner Training	M Xylem	3,000.00	0.00			3,000.00	0%	3,000.00
238	Submersible Mixers	L G.A. Rich & Sons, Inc.	2,840.00	0.00			2,840.00	0%	2,840.00
239	Submersible Mixers	M Xylem	1,538.46	0.00			1,538.46	0%	1,538.46
240	Start-Up & Owner Training	L Xylem	6,029.00	0.00			6,029.00	0%	6,029.00
241	Anchor Bolts	M Xylem	0.00	0.00			0.00	0%	0.00
242	Freight	L Xylem	0.00	0.00			0.00	0%	0.00
243	Unit Prices								
244	1 Unsuitable Foundation Material for Structures	550 CY x \$70	38,500.00	0.00			38,500.00	0%	38,500.00
245	2 Unsuitable Foundation Material for Utility Trenches	20 CY x \$70	1,400.00	0.00			1,400.00	0%	1,400.00
246	3 Removal of Non-CDD Material	20 Tons x \$50	1,000.00	0.00			1,000.00	0%	1,000.00
247	4 Rock Excavation for Structures and Roads	30 CY x \$120	3,600.00	0.00			3,600.00	0%	3,600.00
248	5 Rock Excavation for Utility and Trenches	40 CY x \$120	4,800.00	0.00			4,800.00	0%	4,800.00
249									
250									
251									
252									
253									
254	Totals		4,930,000.00	745,169.73	133,728.56	57,202.24	3,993,789.16	18.99%	93,521.08

CONTINUATION SHEET										
			Application No. 4			PER TO: October 31, 2022				
			APPL DATE: October 31, 2022			ARCHITECTS PROJECT NO.:				
ITEM NO.	DESCRIPTION	SUPPLIER SUBCONTRACTOR	SCHEDULED VALUE	PREV APPL WORK COMPLETED	THIS PERIOD	MATERIALS STORED	TOTAL COMPL & STORED	% Complete	BALANCE TO FINISH	RETAINAGE
255	Change Orders							0%	0.00	0.00
256								0%	0.00	0.00
257								0%	0.00	0.00
258								0%	0.00	0.00
259								0%	0.00	0.00
260								0%	0.00	0.00
261								0%	0.00	0.00
262								0%	0.00	0.00
263								0%	0.00	0.00
264								0%	0.00	0.00
Total Change Orders			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL REVISED CONTRACT AMT			4,930,000.00	745,168.73	133,738.56	57,302.54	936,210.84	0.19	3,993,789.16	93,621.08

CONTINUATION SHEET					Application No. 4		PER. TO: October 31, 2022				
					APPL. DATE: October 31, 2022		ARCHITECT'S PROJECT NO.:				
ITEM NO.	DESCRIPTION	SUPPLIER/ SUBCONTRACTOR	SCHEDULED VALUE	PREV. APPL.	WORK COMPLETED THIS PERIOD	MATERIALS STORED	TOTAL COMPLETED & STORED	% COMPLETE	BALANCE TO FINISH	RETAINAGE	
265	Summary by Subcontract	Boerner LLC	88,795.00		0.00	0.00	0.00	0%	88,795.00	0.00	
266		Cady Aquastore	455,000.00		0.00	0.00	0.00	0%	455,000.00	0.00	
268		Concord Excavating	171,000.00		61,430.00	3,500.00	0.00	64,930.00	0%	106,070.00	6,493.00
269		Concentric Integration	273,600.00		17,153.75	5,587.50	0.00	22,741.25	0%	214,315.75	2,274.13
270		Drydon Equipment Inc.	64,500.00		0.00	0.00	0.00	0.00	0%	64,500.00	0.00
271		Elliot Electric, Inc.	301,400.00		10,750.00	0.00	0.00	10,750.00	0%	290,650.00	1,075.00
272		Energex	61,300.00		0.00	0.00	0.00	0.00	0%	61,300.00	0.00
273		Evogua Water Technologies	62,000.00		0.00	0.00	55,800.00	55,800.00	0%	6,200.00	5,580.00
274		Glander Paving Co.	50,000.00		0.00	0.00	0.00	0.00	0%	50,000.00	0.00
275		Golden Railing	9,750.00		9,750.00	0.00	0.00	9,750.00	0%	0.00	975.00
276		Harris Rebar	52,387.45		0.00	39,042.90	0.00	39,042.90	0%	13,344.55	3,904.29
277		LAI Ltd.	206,502.54		0.00	0.00	1,502.54	1,502.54	0%	205,000.00	150.25
278		Metropolitan Pump Co.	378,263.00		0.00	0.00	0.00	0.00	0%	378,263.00	0.00
279	Mid-State Steel Co. Inc	28,380.00		0.00	11,180.00	0.00	11,180.00	0%	17,200.00	1,118.00	
280	Mona Composite	15,460.00		0.00	1,110.00	0.00	1,110.00	0%	14,350.00	111.00	
281	Ozonga Bros. Inc.	51,879.75		0.00	11,036.55	0.00	11,036.55	0%	40,843.20	1,103.66	
282	Peterson & Matz, Inc	30,000.00		0.00	0.00	0.00	0.00	0%	30,000.00	0.00	
283	Plas-Tanks Industries Inc.	45,067.00		0.00	0.00	0.00	0.00	0%	45,067.00	0.00	
284	Pleasant Mount Welding, Inc	11,930.00		3,270.00	5,383.00	0.00	8,653.00	0%	3,277.00	865.30	
285	G.A. Rich & Sons, Inc.	968,800.00		269,058.00	23,919.00	0.00	292,977.00	0%	673,823.00	29,297.70	
286	RP Coatings	42,860.00		0.00	0.00	0.00	0.00	0%	42,860.00	0.00	
287	RW Gate Company	93,090.00		0.00	0.00	0.00	0.00	0%	93,090.00	0.00	
288	Xylem Water Solutions	148,000.00		0.00	0.00	0.00	0.00	0%	148,000.00	0.00	
289	Zendave Signs	811.27		684.95	0.00	0.00	684.95	0%	126.32	68.50	
290				1,321,223.99	371,963.03	34,089.61	406,052.65	0%	951,714.34	40,605.25	
291		Williams Brothers Construction	4,830,000.00	745,169.73	133,738.56	57,302.54	936,210.84	18.99%	3,993,789.16	93,621.05	
292	Totals										

Partial WAIVER OF LIEN

Application No. 4

STATE OF ILLINOIS }
 } ss.
PEORIA COUNTY }

October 31, 2022

TO ALL WHOM IT MAY CONCERN:

WHEREAS, we the undersigned, WILLIAMS BROTHERS CONSTRUCTION INC. have been employed by
City of Crest Hill to furnish labor and/or material for the building known as:

East Water Reclamation Facility Phosphorus Removal Upgrades

Situated on Lot: 2250 North Broadway Street
Crest Hill, IL 60403

in the City of Crest Hill, County of Will and State of Illinois.

NOW, THEREFORE, KNOW YE, That the undersigned, for and in consideration of One Hundred Seventy One
Thousand Nine Hundred Thirty Seven and 00/100 \$171,937.00 Dollars,
and other good and valuable considerations, the receipt whereof is hereby acknowledged, do we hereby
waive and release any and all lien or claim or right of lien on said above described building and premises
under "An Act to Revise the Law in Relation to Mechanic's Liens," approved May 18, 1903, in force July 1, 1903
together with all amendments thereto and all the lien laws of the State of Illinois on account of labor or materials, or
both, furnished by the undersigned to or on account of the said City of Crest Hill
for said building through October 31, 2022

GIVEN under our hands and sealed this day and year first above written.

Subscribed and sworn to before me this date

WILLIAMS BROTHERS CONSTRUCTION INC. (SEAL)

Notary Public

By:

Jaqueline Smith, Treasurer

(SEAL)

"OFFICIAL SEAL"
JACOB K. LEE
Notary Public, State of Illinois
My Commission Expires 06-15-2025

WAIVER OF LIEN TO DATE

STATE OF ILLINOIS
COUNTY OF GRUNDY

} SS

Gty # _____

Escrow # _____

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by WILLIAMS BROTHERS

to furnish ELECTRIC

for the premises known as CREST HILL WRF

of which VILLAGE OF CREST HILL

is the owner.

THE undersigned, for and in consideration of Five Thousand, One Hundred Seventy Five Dollars & no/100

(\$ 5,175.00) Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of ILLINOIS, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of all labor services, material, fixtures, apparatus or machinery, furnished to this date by the undersigned for the above-described premises, INCLUDING EXTRAS.*

DATE October 21, 2022

COMPANY NAME ELLIOTT ELECTRIC INC

ADDRESS PO BOX 245 COAL CITY, IL 60416

SIGNATURE AND TITLE

* Extras include but are not limited to change orders, both oral and written, to the contract.

STATE OF ILLINOIS
COUNTY OF GRUNDY

} SS

CONTRACTOR'S AFFIDAVIT

TO WHOM IT MAY CONCERN:

The undersigned SHANE ELLIOTT

being duly sworn, deposes

and says that he or she is PRESIDENT

of ELLIOTT ELECTRIC INC

who is the

contractor furnishing ELECTRIC

work on the building

located at

owned by VILLAGE OF CREST HILL

That the total amount of the contract including extras* is \$ 301,400.00 on which he has received payment of \$ 0.00 prior to this payment.

That all waivers are true, correct and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names and addresses of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub-contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES AND ADDRESSES	WHAT FOR	CONTRACT PRICE INCLUDING EXTRAS*	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
ELLIOTT ELECTRIC INC	MATERIAL	15,000.00	0.00	0.00	15,000.00
ELLIOTT ELECTRIC INC	LABOR	2,500.00	0.00	0.00	2,500.00
ELLIOTT ELECTRIC INC	LABOR	22,000.00	0.00	0.00	22,000.00
ELLIOTT ELECTRIC INC	LABOR	500.00	0.00	0.00	500.00
ELLIOTT ELECTRIC INC	MATERIAL	8,000.00	0.00		8,000.00
ELLIOTT ELECTRIC INC	LABOR	9,000.00	0.00		9,000.00
ELLIOTT ELECTRIC INC	LABOR	1,000.00	0.00		1,000.00

Total Labor And Material Including Extras* To Complete	301,400.00	0.00	5,175.00	296,225.00
--	------------	------	----------	------------

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done upon or in connection with said work other than above stated.

DATE October 21, 2022

Signature: Shane Elliott

Subscribed and sworn before me this

21st

day of

October

2022

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

LYNDSEY J MILLS

Official Seal

Notary Public - State of Illinois

My Commission Expires Mar 16, 2025

Notary

PARTIAL WAIVER OF MECHANICS LIEN AND PAYMENT BOND CLAIM

3174553

State of Illinois)
) ss
County of Peoria)

TO ALL WHOM IT MAY CONCERN:

WHEREAS, the undersigned, Mid-State Steel Co, Inc. has been employed by Williams Brothers Construction Inc to furnish labor and/or materials including all extra work (including both oral or written change orders), according to plans and specifications, as may have been amended orally or in writing, for the premises and project known as:
Crst Hill Est WRF Phs Remvl Upg

Located at Crest Hill, IL, County of Will and State of Illinois (the "Project") of which City of Crest Hill is the owner.

NOW THEREFORE, THE UNDERSIGNED, who represents that he/she is authorized to give and execute this Partial Waiver of Mechanics Lien and Payment Bond Claim for and in consideration of *11* thousand *180* dollars and no cents \$11,180.00 and other good and valuable considerations, the receipt whereof is hereby acknowledged, does hereby waive and release:

(a) any and all lien or claim or right of lien under the Statutes of the State of Illinois relating to Liens Against Public Funds on the monies, bonds or warrants due or about to become due from the owner on account of labor or services, material, fixtures, apparatus, equipment or machinery heretofore furnished by the undersigned for the above described premises; and

(b) any and all claims or rights under any payment bond furnished by Williams Brothers Construction Inc. covering said project or under the Illinois Public Construction Bond Act, as now or hereafter amended, to the extent said Act is applicable.

This Release shall apply only to the extent of consideration paid as recited above and not for any other dollar amount.

Given under our hand and seal this 26 day of October, 2022.

Mid-State Steel Co, Inc.


Charles L. Manning

Title: President

State of ILLINOIS
County of PEORIA

Subscribed and sworn to before me this OCTOBER 26, 2022

Amy Jean Dibler
Notary Public



PARTIAL WAIVER OF MECHANICS LIEN AND PAYMENT BOND CLAIM

3197553

State of TEXAS)
) ss
County of HARRIS)

TO ALL WHOM IT MAY CONCERN:

WHEREAS, the undersigned, Mona Composites has been employed by Williams Brothers Construction Inc to furnish labor and/or materials including all extra work (including both oral or written change orders), according to plans and specifications, as may have been amended orally or in writing, for the premises and project known as:

Crst Hill Est WRF Phs Remvl Upg

Located at Crest Hill, IL , County of Will and State of Illinois (the "Project") of which City of Crest Hill is the owner.

NOW THEREFORE, THE UNDERSIGNED, who represents that he/she is authorized to give and execute this Partial Waiver of Mechanics Lien and Payment Bond Claim for and in consideration of

Nine hundred ninety-nine dollars and no cents \$999.00
and other good and valuable considerations, the receipt whereof is hereby acknowledged, does hereby waive and release:

(a) any and all lien or claim or right of lien under the Statutes of the State of Illinois relating to Liens Against Public Funds on the monies, bonds or warrants due or about to become due from the owner on account of labor or services, material, fixtures, apparatus, equipment or machinery heretofore furnished by the undersigned for the above described premises; and

(b) any and all claims or rights under any payment bond furnished by Williams Brothers Construction Inc. covering said project or under the Illinois Public Construction Bond Act, as now or hereafter amended, to the extent said Act is applicable.

This Release shall apply only to the extent of consideration paid as recited above and not for any other dollar amount.

Given under our hand and seal this 27th day of SEPTEMBER, 2022.

Mona Composites


By: [Signature]

Title: MANAGER

State of TEXAS
County of HARRIS

Subscribed and sworn to before me this 09/27/2022

Alireza Syed
Notary Public



Project: Crest Hill

W A I V E R S O F L I

Amounts requested on our Application No.

2

Vendor	Scheduled Value	Previously Compl to date	retention	net amount earned	W A I V E R S O F L I waivr #1	waivr #2	Total waivers submitted	additional waiver due	Waiver attached	note
Boeger LLC	88,795.00	0.00	0.00	0.00			0.00	0.00		
Cady Aquastore	455,000.00	0.00	0.00	0.00			0.00	0.00		
Concord Excavating	171,000.00	12,000.00	1,200.00	10,800.00			0.00	10,800.00	Paid \$10,800 on 10/20/22	
Concentric Integration	273,600.00	17,153.75	1,715.38	15,438.38			0.00	15,438.38	Paid \$15,438.37 on 10/20/22	
Dryden Equipment Inc.	64,500.00	0.00	0.00	0.00			0.00	0.00		
Elliot Electric, Inc	301,400.00	5,750.00	575.00	5,175.00			0.00	5,175.00	5,175.00	
Emergence	61,300.00	0.00	0.00	0.00			0.00	0.00		
Exova Water Technologies	62,000.00	0.00	0.00	0.00			0.00	0.00		
Gander Paving Co.	50,000.00	0.00	0.00	0.00			0.00	0.00		
Golden Railing	9,750.00	0.00	0.00	0.00			0.00	0.00		
Harris Rebar	52,387.45	0.00	0.00	0.00			0.00	0.00		
LAI Ltd.	206,502.54	0.00	0.00	0.00			0.00	0.00		
Metropolitan Pump Co.	378,263.00	0.00	0.00	0.00			0.00	0.00		
Mid-State Steel Co. Inc	28,380.00	0.00	0.00	0.00			0.00	0.00	11,800.00	
Mona Composite	15,460.00	1,110.00	111.00	999.00			0.00	999.00	999.00	
Ozinga Bros. Inc	51,879.75	0.00	0.00	0.00			0.00	0.00		
Peterson & Metz, Inc	30,000.00	0.00	0.00	0.00			0.00	0.00		
Plas-Tanks Industries Inc.	45,067.00	0.00	0.00	0.00			0.00	0.00		
Pleasant Mount Welding, Inc	11,930.00	0.00	0.00	0.00			0.00	0.00		
G.A. Rich & Sons, Inc.	965,800.00	239,003.00	25,900.30	233,102.70			0.00	233,102.70	Bid \$233,102.70 on 10/20/2022	
RP Coatings	42,860.00	0.00	0.00	0.00			0.00	0.00		
RW Gate Company	93,090.00	0.00	0.00	0.00			0.00	0.00		
Xylem Water Solutions	148,000.00	0.00	0.00	0.00			0.00	0.00		
Zendaver Signs	811.27	684.95	68.50	616.46			0.00	616.46	Paid \$684.95 on 9/12/22	
Williams Brothers Construction	1,321,223.99	359,521.93	0.00	359,521.93			0.00	359,521.93		



Since 1958

LAI, LLC

5400 Newport Drive, Suite 10
Rolling Meadows, IL 60008
Tel: 847.392.0990 Fax: 847.392.1095

accounting@lai-ltd.com

Invoice

Date	Invoice #
10/1/2022	22-18971

Bill To

Williams Brothers Construction, Inc.
PO Box 1366
Peoria, IL 61654

Ship To

Williams Brothers Construction
% East Sewage Treatment Plant
2250 N. Broadway
Crest Hill, IL 60403

PO Number	Terms
3163-553, CO #1	Net 30

Shipped	Via	F.O.B.	LAI SO #
9/6/2022	Best Way	Factory	22-1119

Quantity	Item Code	Description	Price Each	Amount
5	Lot	4" x 16" Long cast iron floor PRV Model A2550RSN/4-16 (Oxidation Ditch)	300.508	1,502.54

ACH/Wire Payments:

Wells Fargo Bank NA
Account #4941124067
ACH ABA Routing #121000248
Wire Routing #121000248

Total	\$1,502.54
--------------	-------------------

3% Processing Fee for any Credit Card Charge over \$1,000.00



Evoqua Water Technologies LLC
N19W23993 Ridgeview Pkwy, Suite 200
WAUKESHA WI 53188-1000
USA

Bill-to: 1065971
WILLIAMS BROTHERS CONSTRUCTION INC
PO Box 1366
PEORIA IL 61654
Tel. Number: 3096880416

Invoice

Billing No.: 905506782
Billing Date: 08/31/2022
Sales Order/Contract: 20011718
Customer No.: 1065971
Customer PO No.: 3171-553
Incoterms(part 1): FCA Free Carrier
Incoterms(part 2): Jobsite
Payment Terms: within 30 days Due net

Site address: 100319826
CITY OF CREST HILL
2250 N BROADWAY ST
CREST HILL IL 60403

Line Item	Material Description	Old Part Number	Origin	Qty./UOM	Unit Price	Total Price Currency USD	Tax Currency USD	Total Currency USD
000010	W3T16179 90% on Shipment of Equip / Offer to Ship ECCN: EAR99			1 EA	55,800.00	55,800.00	0.00	55,800.00

Net Total	55,800.00 USD
Shipping and Handling	0.00 USD
State Tax 0.000 %	0.00 USD
County Tax 0.000 %	0.00 USD
City Tax 0.000 %	0.00 USD
Dist/Other Tax 0.000 %	0.00 USD
Total Amount Including Tax	55,800.00 USD

If paid after 09/30/2022, please pay 56,637.00 USD

Tracking Information:

Destination Control Statement: the above commodities, software or technology are being sold pursuant to United States Export Regulations. Export, re-export or other diversion contrary to law is prohibited. These items are not to be used directly or indirectly in prohibited nuclear, chemical/biological or missile weapons activities.

GO PAPERLESS - Sign up to receive your invoices via email at <https://bit.ly/Evoqua-Paperless> or scan code to go directly to the form to complete and submit.

