



Strand Associates, Inc.®
1170 South Houbolt Road
Joliet, IL 60431
(P) 815.744.4200
www.strand.com

April 12, 2023

Mr. Mark Siefert, Director of Public Works
City of Crest Hill
1610 Plainfield Road
Crest Hill, IL 60403

Re: Crest Hill West Sewage Treatment Plant Improvements
City of Crest Hill, Illinois (City)

Dear Mr. Siefert:

Enclosed are Pay Application No. 3 and Certified Payroll and Apprenticeship reporting forms for the City's West Sewage Treatment Plant Improvements project. A summary of the Contract status is shown on the enclosed Application for Payment.

For Pay Application No. 3, Vissering Construction Company (Contractor) is requesting a total of \$380,019.97 for the work performed as of March 31, 2023. Please refer to its breakdowns of values in the enclosed pay application. This value includes bond and insurance, general overhead and profit, continued demolition work in Structure C45-Tertiary Filter Building, rebar material delivery, Structure D50 excavation, existing primary clarifier demolition, outfall piping and associated manholes, and stored heating and ventilation equipment. This pay request also includes the fully executed Change Order No. 1 deduct. Strand Associates, Inc.® has reviewed the pay application submitted by the Contractor and recommends the Application for Payment Request in the amount of \$380,019.97.

The current total Contract amount is \$49,301.959.00. There has been one change order to date. Change Order No. 1 has a cumulative deductive value of \$1,338.041.00. Total work completed through March 31, 2023, is \$1,723,703.73. The difference between the total work completed and requested payment amount, totaling \$191,522.64, is being held in retainage in accordance with the Contract Documents.

Sincerely,

STRAND ASSOCIATES, INC.®

Dominic L. Gattone, P.E.

Enclosures



Strand Associates, Inc.®
1170 South Houbolt Road
Joliet, IL 60431
(P) 815-744-4200
(F) 815-744-4215

Transmittal Letter

DATE: April 12, 2023

PROJECT NO. 3894.048

COMPANY NAME: City of Crest Hill

ATTENTION: Mr. Mark Siefert

ADDRESS: 1610 Plainfield Road

CITY/STATE/ZIP: Crest Hill, IL, 60403

RE: West Sewage Treatment Plant Improvements

WE ARE SENDING YOU:

- | | | | |
|---|--|--|---|
| ☐ Change Order | ☐ Drawings | ☐ Samples | ☐ Specifications |
| ☐ Copy of Letter | ☒ Enclosed | ☐ Shop Drawings | ☐ Under Separate Cover |
| ☐ Other | | | |

Copies	Date	No.	Description
1	03/31/2023	1	Pay App 3
1	03/31/2023	1	Apprenticeship - March, 2023
1	03/31/2023	1	Certified Payroll
1		1	Trailing Waivers of Lien (Pay App 001)

ITEMS TRANSMITTED AS SHOWN:

- | | | |
|--|---|---|
| ☒ For approval | ☐ Approved as submitted | ☐ Resubmit _____ copies for approval |
| ☐ For your use | ☐ Approved as noted | ☐ Submit _____ copies for distribution |
| ☐ As requested | ☐ Approved as noted-Resubmit | ☐ Additional Information Required |
| ☐ For review and comment | ☐ Not Approved | ☐ For signature |
| ☐ Other | | |

REMARKS:

Enclosed is the Certified Payroll and Payment Application No. 3 from Vissering Construction Company. We recommend payment of \$380,019.97 to be approved at the next City Council Meeting.

Signed


Dominic Gattone

Copy to: File

APPLICATION FOR PAYMENT

OWNER: CITY OF CREST HILL, IL

CONTRACTOR: VISSERING CONSTRUCTION
COMPANY
FOR PERIOD ENDING: Mar 31, 2023

PROJECT: W. SEWAGE TREATMENT PLANT
IMPROVEMENTS
CONTRACT: 1-2022 (11108.00)

PAYMENT APPLICATION DATE: Mar 31, 2023

PAYMENT APPLICATION NO.: 3

<u>CONTRACT AMOUNT</u>	
ORIGINAL CONTRACT AMOUNT	\$50,640,000.00
PLUS: ADDITIONS TO CONTRACT	\$45,297.00
LESS: DEDUCTIONS FROM CONTRACT	\$1,383,338.00
ADJUSTED CONTRACT AMOUNT TO DATE	\$49,301,959.00
<u>WORK PERFORMED</u>	
COST OF WORK COMPLETED	\$1,887,072.37
PLUS MATERIALS STORED (ATTACH SCHEDULE)	\$28,154.00
NET AMOUNT EARNED TO DATE	\$1,915,226.37
LESS AMOUNT OF RETAINAGE	\$191,522.64
SUBTOTAL	\$1,723,703.73
LESS PREVIOUS PAYMENTS	\$1,343,683.76
AMOUNT DUE THIS APPLICATION	\$380,019.97

CONTRACTOR's Certification:

received from OWNER on account of Work done under the Contract have been applied on account to discharge CONTRACTOR's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to OWNER at time of payment free and clear of all Liens, security interests, and encumbrances (except such as covered by a bond acceptable to OWNER indemnifying OWNER against any such Liens, security interest, or encumbrances); and (3) All Work covered by this Application for Payment is in accordance with the Contract Documents and not defective.

04.11.2023

VISSERING CONSTRUCTION COMPANY

CONTRACTOR

BY:

TJ Matt
(Authorized Signature)

BY:

Tony Marzetta, Project Manager
(Print Name)

Payment of the above AMOUNT DUE THIS APPLICATION is recommended:

DATED: April 11, 2023

STRAND ASSOCIATES, INC. ®

BY:

Dominic Gattone
(Authorized Signature)

BY:

Dominic Gattone
(Print Name)

Contractor's Application for Payment No.

3

Application Period: 03/01/2023-03/31/2023

Application Date: 03/31/2023

To (Owner): CITY OF CREST HILL, IL	From (Contractor): VISSERER CONSTRUCTION COMPANY	Via (Engineer): STRAND ASSOCIATES
Project: W. SEWAGE TREATMENT PLANT IMPROVEMENTS	Contract: GENERAL CONSTRUCTION	
Owner's Contract No.:	Contractor's Project No.: 11108.00	Engineer's Project No.: 1-2022

Application For Payment Change Order Summary

Approved Change Orders			1. ORIGINAL CONTRACT PRICE.....	\$ 50,640,000.00
Number	Additions	Deductions	2. Net change by Change Orders.....	\$ (1,338,041.00)
1	\$45,297.00	(\$1,383,338.00)	3. Current Contract Price (Line 1 ± 2).....	\$ 49,301,959.00
			4. TOTAL COMPLETED AND STORED TO DATE (Column F on Progress Estimate).....	\$ 1,915,226.37
			5. RETAINAGE:	
			a. 10% X \$ 1,887,072.37 Work Completed.....	\$ 188,707.24
			b. 10% X \$ 28,154.00 Stored Material.....	\$ 2,815.40
			c. Total Retainage (Line 5a + Line 5b).....	\$ 191,522.64
			6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5c).....	\$ 1,723,703.73
			7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application).....	\$ 1,343,683.76
			8. AMOUNT DUE THIS APPLICATION.....	\$ 380,019.97
			9. BALANCE TO FINISH, PLUS RETAINAGE (Column G on Progress Estimate + Line 5 above).....	\$ 47,578,255.27
TOTALS	\$45,297.00	(\$1,383,338.00)		
NET CHANGE BY CHANGE ORDERS	(\$1,338,041.00)			

Contractor's Certification

The undersigned Contractor certifies that to the best of its knowledge: (1) all previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with Work covered by prior Applications for Payment; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to Owner at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to Owner indemnifying Owner against any such Liens, security interest or encumbrances); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

By: Tony Marzetta
Tony Marzetta, Project Manager

Date: 04.11.2023

Payment of: \$ _____
(Line 8 or other - attach explanation of the other amount)

is recommended by: _____
(Engineer) (Date)

Payment of: \$ _____
(Line 8 or other - attach explanation of the other amount)

is approved by: _____
(Owner) (Date)

Approved by: _____
Funding Agency (if applicable) (Date)

Endorsed by the Construction Specifications Institute.

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
1		DIVISION 01 - GENERAL REQUIREMENTS								
2		General Contractor - Overhead & Profit	Vissering Construction	\$ 3,038,400.00	\$ 107,079.00	\$ 12,771.00		\$ 119,850.00	4%	\$2,918,550.00
3		General Contractor - Bonds/Insurance	Vissering Construction	\$ 650,000.00	\$ 650,000.00	\$ -		\$ 650,000.00	100%	
4		General Contractor - Final Cleanup	Vissering Construction	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
5		General Contractor - Mobilization	Vissering Construction	\$ 400,000.00	\$ 400,000.00	\$ -		\$ 400,000.00	100%	
6		General Contractor - General Conditions	Vissering Construction	\$ 3,709,800.00	\$ 130,741.00	\$ 15,593.00		\$ 146,334.00	4%	\$3,563,466.00
7		Layout - 02 - Site	Vissering Construction	\$ 34,156.00	\$ 2,500.00	\$ -		\$ 2,500.00	7%	\$31,656.00
8		Layout - 10 Preliminary Treatment Bldg	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
9		Layout - 15 Influent Pump Station	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
10		Layout - 16 Grit Tank & Splitter Structure	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
11		Layout - 20 Grit Removal Facilities	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
12		Layout - 25 Primary Clarifiers	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
13		Layout - 30 Aeration Tanks	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
14		Layout - 40 - Clarifiers	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
15		Layout - 45 Teritary Bldg	Vissering Construction	\$ 5,834.00	\$ 850.00	\$ 2,500.00		\$ 3,350.00	57%	\$2,484.00
16		Layout - 47 UV Disinfection Structure	Vissering Construction	\$ 4,375.00	\$ -	\$ -		\$ -		\$4,375.00
17		Layout - 50 Blower Bldg	Vissering Construction	\$ 5,834.00	\$ 1,000.00	\$ 2,800.00		\$ 3,800.00	65%	\$2,034.00
18		Layout - 60 Excess Flow Clarifier	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
19		Layout - 65 Aerobic Digesters	Vissering Construction	\$ 2,918.00	\$ -	\$ -		\$ -		\$2,918.00
20		Layout - 70 Dewatering & Operations Bldg	Vissering Construction	\$ 5,834.00	\$ -	\$ -		\$ -		\$5,834.00
21		Layout - 75 Biosolids Storage Structure	Vissering Construction	\$ 2,918.00	\$ -	\$ -		\$ -		\$2,918.00
22		Layout - 77 Process Return Flow Pumping Station	Vissering Construction	\$ 1,459.00	\$ -	\$ -		\$ -		\$1,459.00
23		DIVISION 02 - EXISTING CONDITIONS								
24	024100	Demolition - Asbestos Abatement - Admin Bldg	M&O Environmental	\$ 10,900.00	\$ -	\$ -		\$ -		\$10,900.00
25	024100	Demolition - Backfill Removed Structures	Vissering Construction	\$ 150,000.00	\$ -	\$ -		\$ -		\$150,000.00
26	024100	Demolition- Mass Demo - General Conditions	Green Demolition	\$ 12,500.00	\$ -	\$ 3,125.00		\$ 3,125.00	25%	\$9,375.00
27	024100	Demolition - Mobilization	Green Demolition	\$ 12,000.00	\$ -	\$ 3,000.00		\$ 3,000.00	25%	\$9,000.00
28	024100	Demolition - Admin Bldg	Green Demolition	\$ 49,000.00	\$ -	\$ -		\$ -		\$49,000.00
29	024100	Demolition - Digester Tanks & Pump House	Green Demolition	\$ 44,000.00	\$ -	\$ -		\$ -		\$44,000.00
30	024100	Demolition - Sludge Thickener Tank	Green Demolition	\$ 24,000.00	\$ -	\$ -		\$ -		\$24,000.00
31	024100	Demolition - 25 Primary Clarifier Tank	Green Demolition	\$ 19,500.00	\$ -	\$ 19,500.00		\$ 19,500.00	100%	

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
32	024100	Demolition - 60 Excess Flow Clarifier Tank	Green Demolition	\$ 22,500.00	\$ -	\$ -		\$ -		\$22,500.00
33	024100	Demolition - Clarifier Tank No. 1	Green Demolition	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00
34	024100	Demolition - Clarifier Tank No. 2	Green Demolition	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00
35	024100	Demolition - Clarifier Tank No. 3	Green Demolition	\$ 18,000.00	\$ -	\$ -		\$ -		\$18,000.00
36	024100	Demolition - Clarifier Tank No. 4	Green Demolition	\$ 18,000.00	\$ -	\$ -		\$ -		\$18,000.00
37	024100	Demolition - Selective - 45 Tertiary Building	Vissering Construction	\$ 120,000.00	\$ 40,000.00	\$ 55,000.00		\$ 95,000.00	79%	\$25,000.00
38	024100	Demolition - Selective - 65 Aerobic Digesters	Vissering Construction	\$ 145,000.00	\$ -	\$ -		\$ -		\$145,000.00
39	024100	Demolition - Site	Vissering Construction	\$ 75,000.00	\$ -	\$ 15,000.00		\$ 15,000.00	20%	\$60,000.00
40		DIVISION 03 - CONCRETE								
41	032000	Concrete Reinforcement - Accessories - Material	Vissering Construction	\$ 20,000.00	\$ -	\$ 5,000.00		\$ 5,000.00	25%	\$15,000.00
42	032000	Concrete Reinforcement - Rebar - Material - 40 Clarifier	CMC	\$ 96,957.00	\$ -	\$ -		\$ -		\$96,957.00
43	032000	Concrete Reinforcement - Rebar - Material - 47 UV Disinfection	CMC	\$ 27,702.00	\$ -	\$ -		\$ -		\$27,702.00
44	032000	Concrete Reinforcement - Rebar - Mtl- 45 Tertiary Bldg	CMC	\$ 4,617.00	\$ 4,617.00	\$ -		\$ 4,617.00	100%	
45	032000	Concrete Reinforcement - Rebar - Mtl- 50 Blower Bldg	CMC	\$ 36,936.00	\$ 36,936.00	\$ -		\$ 36,936.00	100%	
46	032000	Concrete Reinforcement - Rebar - Material - 60 Excess Flow Clarifier	CMC	\$ 63,099.00	\$ -	\$ -		\$ -		\$63,099.00
47	032000	Concrete Reinforcement - Rebar - Material - 75 Biosolids Storage Structure	CMC	\$ 44,631.00	\$ -	\$ -		\$ -		\$44,631.00
48	032000	Concrete Reinforcement - Rebar - Material - 70 Dewatering & Ops	CMC	\$ 7,695.00	\$ -	\$ -		\$ -		\$7,695.00
49	032000	Concrete Reinforcement - Rebar - Material - 65 Aerobic Digester	CMC	\$ 20,007.00	\$ -	\$ -		\$ -		\$20,007.00
50	032000	Concrete Reinforcement - Rebar - Material - 30 Aeration Tanks	CMC	\$ 442,093.00	\$ -	\$ -		\$ -		\$442,093.00
51	032000	Concrete Reinforcement - Rebar - Material - 20 Grit Removal	CMC	\$ 40,014.00	\$ -	\$ -		\$ -		\$40,014.00
52	032000	Concrete Reinforcement - Rebar - Material - 25 Primary Clarifiers	CMC	\$ 103,113.00	\$ -	\$ -		\$ -		\$103,113.00
53	032000	Concrete Reinforcement - Rebar - Material - 15 Influent Pump Station	CMC	\$ 41,553.00	\$ -	\$ -		\$ -		\$41,553.00
54	032000	Concrete Reinforcement - Rebar - Material - 10 Preliminary Treatment Bldg	CMC	\$ 35,397.00	\$ -	\$ -		\$ -		\$35,397.00
55	032000	Concrete Reinforcement - Rebar - Material - 16 Grit Tank Splitter	CMC	\$ 36,936.00	\$ -	\$ -		\$ -		\$36,936.00
56	033000	Cast-in-Place Concrete - 10 Prel Treatment - Mat Footing	Vissering Construction	\$ 24,700.00	\$ -	\$ -		\$ -		\$24,700.00
57	033000	Cast-in Place Concrete - 10 Prel Treatment - Slab on Grade	Vissering Construction	\$ 8,000.00	\$ -	\$ -		\$ -		\$8,000.00
58	033000	Cast-in-Place Concrete - 10 Prel Treatment - Stoops/Aprons/Bases/Bollards	Vissering Construction	\$ 13,000.00	\$ -	\$ -		\$ -		\$13,000.00
59	033000	Cast-in-Place Concrete - 10 Prel Treatment - Suspended Slab	Vissering Construction	\$ 9,800.00	\$ -	\$ -		\$ -		\$9,800.00
60	033000	Cast-in-Place Concrete - 10 Prel Treatment - Topping	Vissering Construction	\$ 5,500.00	\$ -	\$ -		\$ -		\$5,500.00
61	033000	Cast-in-Place Concrete - 10 Prel Treatment - Walls	Vissering Construction	\$ 192,000.00	\$ -	\$ -		\$ -		\$192,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
62	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Mat Footing	Vissering Construction	\$ 25,100.00	\$ -	\$ -		\$ -		\$25,100.00
63	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Stoops/Aprons/Pads/Bases	Vissering Construction	\$ 9,300.00	\$ -	\$ -		\$ -		\$9,300.00
64	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Suspended Slab	Vissering Construction	\$ 50,600.00	\$ -	\$ -		\$ -		\$50,600.00
65	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Topping	Vissering Construction	\$ 12,300.00	\$ -	\$ -		\$ -		\$12,300.00
66	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Walls	Vissering Construction	\$ 201,700.00	\$ -	\$ -		\$ -		\$201,700.00
67	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Mat Footing	Vissering Construction	\$ 24,600.00	\$ -	\$ -		\$ -		\$24,600.00
68	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Slab on Grade	Vissering Construction	\$ 30,100.00	\$ -	\$ -		\$ -		\$30,100.00
69	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Steps	Vissering Construction	\$ 6,600.00	\$ -	\$ -		\$ -		\$6,600.00
70	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Suspended Slab	Vissering Construction	\$ 14,800.00	\$ -	\$ -		\$ -		\$14,800.00
71	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Topping	Vissering Construction	\$ 7,700.00	\$ -	\$ -		\$ -		\$7,700.00
72	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Walls	Vissering Construction	\$ 197,950.00	\$ -	\$ -		\$ -		\$197,950.00
73	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Columns	Vissering Construction	\$ 8,900.00	\$ -	\$ -		\$ -		\$8,900.00
74	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Mat Footings	Vissering Construction	\$ 37,000.00	\$ -	\$ -		\$ -		\$37,000.00
75	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Stoops/Aprons/Bases/Bollards	Vissering Construction	\$ 16,300.00	\$ -	\$ -		\$ -		\$16,300.00
76	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Suspended Slab/Beams	Vissering Construction	\$ 87,900.00	\$ -	\$ -		\$ -		\$87,900.00
77	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Walls	Vissering Construction	\$ 166,150.00	\$ -	\$ -		\$ -		\$166,150.00
78	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Mat Footings	Vissering Construction	\$ 7,700.00	\$ -	\$ -		\$ -		\$7,700.00
79	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Running Footings	Vissering Construction	\$ 21,000.00	\$ -	\$ -		\$ -		\$21,000.00
80	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Slab on Grade	Vissering Construction	\$ 73,700.00	\$ -	\$ -		\$ -		\$73,700.00
81	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Suspended Slab	Vissering Construction	\$ 75,200.00	\$ -	\$ -		\$ -		\$75,200.00
82	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Topping	Vissering Construction	\$ 11,400.00	\$ -	\$ -		\$ -		\$11,400.00
83	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Trenches	Vissering Construction	\$ 21,200.00	\$ -	\$ -		\$ -		\$21,200.00
84	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Walls	Vissering Construction	\$ 479,800.00	\$ -	\$ -		\$ -		\$479,800.00
85	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Mat Footings	Vissering Construction	\$ 234,000.00	\$ -	\$ -		\$ -		\$234,000.00
86	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Suspended Slab	Vissering Construction	\$ 197,800.00	\$ -	\$ -		\$ -		\$197,800.00
87	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Topping	Vissering Construction	\$ 57,800.00	\$ -	\$ -		\$ -		\$57,800.00
88	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Walls	Vissering Construction	\$ 1,229,650.00	\$ -	\$ -		\$ -		\$1,229,650.00
89	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Mat Footing	Vissering Construction	\$ 99,400.00	\$ -	\$ -		\$ -		\$99,400.00
90	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Running Footing	Vissering Construction	\$ 2,700.00	\$ -	\$ -		\$ -		\$2,700.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
91	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Topping/Grout	Vissering Construction	\$ 36,300.00	\$ -	\$ -		\$ -		\$36,300.00
92	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Trough	Vissering Construction	\$ 139,000.00	\$ -	\$ -		\$ -		\$139,000.00
93	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Walls	Vissering Construction	\$ 366,600.00	\$ -	\$ -		\$ -		\$366,600.00
94	033000	Cast-in-Place Concrete - 45 Tertiary Building - Slab on Grade	Vissering Construction	\$ 54,400.00	\$ -	\$ -		\$ -		\$54,400.00
95	033000	Cast-in-Place Concrete - 45 Tertiary Building - Stoops/Aprons/Bases	Vissering Construction	\$ 39,900.00	\$ -	\$ -		\$ -		\$39,900.00
96	033000	Cast-in-Place Concrete - 47 UV - Mat Footing	Vissering Construction	\$ 25,200.00	\$ -	\$ -		\$ -		\$25,200.00
97	033000	Cast-in-Place Concrete - 47 UV - Topping/Grout/Fillet	Vissering Construction	\$ 29,900.00	\$ -	\$ -		\$ -		\$29,900.00
98	033000	Cast-in-Place Concrete - 47 UV - Walls	Vissering Construction	\$ 157,650.00	\$ -	\$ -		\$ -		\$157,650.00
99	033000	Cast-in-Place Concrete - 50 Blower Building - Bases	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
100	033000	Cast-in-Place Concrete - 50 Blower Building - Columns	Vissering Construction	\$ 6,500.00	\$ -	\$ -		\$ -		\$6,500.00
101	033000	Cast-in-Place Concrete - 50 Blower Building - Mat Footing	Vissering Construction	\$ 42,800.00	\$ -	\$ -		\$ -		\$42,800.00
102	033000	Cast-in-Place Concrete - 50 Blower Building - Running Footings	Vissering Construction	\$ 6,600.00	\$ -	\$ -		\$ -		\$6,600.00
103	033000	Cast-in-Place Concrete - 50 Blower Building - Slab on Grade	Vissering Construction	\$ 10,800.00	\$ -	\$ -		\$ -		\$10,800.00
104	033000	Cast-in-Place Concrete - 50 Blower Building - Suspended Slab/Beams	Vissering Construction	\$ 97,500.00	\$ -	\$ -		\$ -		\$97,500.00
105	033000	Cast-in-Place Concrete - 50 Blower Building - Walls	Vissering Construction	\$ 114,250.00	\$ -	\$ -		\$ -		\$114,250.00
106	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Mat Footing	Vissering Construction	\$ 83,600.00	\$ -	\$ -		\$ -		\$83,600.00
107	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Piers	Vissering Construction	\$ 9,900.00	\$ -	\$ -		\$ -		\$9,900.00
108	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Running Footing	Vissering Construction	\$ 1,600.00	\$ -	\$ -		\$ -		\$1,600.00
109	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Suspended Slab	Vissering Construction	\$ 7,600.00	\$ -	\$ -		\$ -		\$7,600.00
110	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Topping/Grout	Vissering Construction	\$ 21,200.00	\$ -	\$ -		\$ -		\$21,200.00
111	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Trough	Vissering Construction	\$ 94,100.00	\$ -	\$ -		\$ -		\$94,100.00
112	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Walls	Vissering Construction	\$ 224,750.00	\$ -	\$ -		\$ -		\$224,750.00
113	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Infills	Vissering Construction	\$ 74,700.00	\$ -	\$ -		\$ -		\$74,700.00
114	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Mat Footing	Vissering Construction	\$ 24,400.00	\$ -	\$ -		\$ -		\$24,400.00
115	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Running Footings	Vissering Construction	\$ 1,600.00	\$ -	\$ -		\$ -		\$1,600.00
116	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Suspended Slab	Vissering Construction	\$ 78,100.00	\$ -	\$ -		\$ -		\$78,100.00
117	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Walls	Vissering Construction	\$ 28,200.00	\$ -	\$ -		\$ -		\$28,200.00
118	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Pad Footings/Running Footings	Vissering Construction	\$ 27,600.00	\$ -	\$ -		\$ -		\$27,600.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A			B	C	D	E	F	G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
119	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Slab on Grade	Vissering Construction	\$ 22,600.00	\$ -	\$ -		\$ -		\$22,600.00
120	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Stairs/Steps	Vissering Construction	\$ 7,700.00	\$ -	\$ -		\$ -		\$7,700.00
121	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Stoops/Aprons/Bases/Pads/Bollards	Vissering Construction	\$ 29,800.00	\$ -	\$ -		\$ -		\$29,800.00
122	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Topping	Vissering Construction	\$ 10,600.00	\$ -	\$ -		\$ -		\$10,600.00
123	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Walls/Piers	Vissering Construction	\$ 85,700.00	\$ -	\$ -		\$ -		\$85,700.00
124	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Pad Footings/Running Footings	Vissering Construction	\$ 57,800.00	\$ -	\$ -		\$ -		\$57,800.00
125	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Slab on Grade	Vissering Construction	\$ 26,100.00	\$ -	\$ -		\$ -		\$26,100.00
126	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Stoops/Aprons/Bollards	Vissering Construction	\$ 8,700.00	\$ -	\$ -		\$ -		\$8,700.00
127	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Walls	Vissering Construction	\$ 200,650.00	\$ -	\$ -		\$ -		\$200,650.00
128	033000	Cast-in-Place Concrete - Ready Mix & Crystalline Waterproofing Material	Vissering Construction	\$ 1,100,000.00	\$ -	\$ -		\$ -		\$1,100,000.00
129	034113	Precast Concrete Hollow Core Planks - Labor -10 Prelim Treatment	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
130	034113	Precast Concrete Hollow Core Planks - Material - 10 Prelim Treatment	Strescore	\$ 13,900.00	\$ -	\$ -		\$ -		\$13,900.00
131	034113	Precast Concrete Hollow Core Planks - Labor - 20 Grit Removal	Vissering Construction	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
132	034113	Precast Concrete Hollow Core Planks - Material - 20 Grit Removal	Strescore	\$ 12,750.00	\$ -	\$ -		\$ -		\$12,750.00
133	034113	Precast Concrete Hollow Core Planks - Labor - 50 Blower Bldg	Vissering Construction	\$ 22,500.00	\$ -	\$ -		\$ -		\$22,500.00
134	034113	Precast Concrete Hollow Core Planks - Material - 50 Blower Bldg	Strescore	\$ 24,400.00	\$ -	\$ -		\$ -		\$24,400.00
135	034113	Precast Concrete Hollow Core Planks - Labor - 70 Dewater & Ops	Vissering Construction	\$ 31,000.00	\$ -	\$ -		\$ -		\$31,000.00
136	034113	Precast Concrete Hollow Core Planks - Material - 70 Dewater & Ops	Strescore	\$ 60,950.00	\$ -	\$ -		\$ -		\$60,950.00
137		DIVISION 04 - MASONRY								
138	040513	Mortar Masonry & Grout - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 2,700.00	\$ -	\$ -		\$ -		\$2,700.00
139	040513	Mortar Masonry & Grout - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 4,800.00	\$ -	\$ -		\$ -		\$4,800.00
140	040513	Mortar Masonry & Grout - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 2,100.00	\$ -	\$ -		\$ -		\$2,100.00
141	040513	Mortar Masonry & Grout - 50 Blower Bldg-Labor	Vissering Construction	\$ 5,700.00	\$ -	\$ -		\$ -		\$5,700.00
142	040513	Mortar Masonry & Grout - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 14,700.00	\$ -	\$ -		\$ -		\$14,700.00
143	040513	Mortar Masonry & Grout - Material	Vissering Construction	\$ 28,000.00	\$ -	\$ -		\$ -		\$28,000.00
144	042000	Unit Masonry System - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 42,000.00	\$ -	\$ -		\$ -		\$42,000.00
145	042000	Unit Masonry System - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 73,500.00	\$ -	\$ -		\$ -		\$73,500.00
146	042000	Unit Masonry System - 45-Tertiary Filter Bldg-Labor	Vissering Construction	\$ 26,250.00	\$ -	\$ -		\$ -		\$26,250.00
147	042000	Unit Masonry System - 50 Blower Bldg-Labor	Vissering Construction	\$ 120,750.00	\$ -	\$ -		\$ -		\$120,750.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
148	042000	Unit Masonry System - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 262,500.00	\$ -	\$ -		\$ -		\$262,500.00
149	042000	Unit Masonry System - Material	Vissering Construction	\$ 200,000.00	\$ -	\$ -		\$ -		\$200,000.00
150	047200	Cast Stone - Material	Edwards Cast Stone	\$ 3,455.00	\$ -	\$ -		\$ -		\$3,455.00
151	047200	Cast Stone - Labor	Vissering Construction	\$ 1,800.00	\$ -	\$ -		\$ -		\$1,800.00
152		DIVISION 05 - METALS								
153	055000	Metal Fabrications - A10 Preliminary Treatment Bldg - Material	Pleasant Mt Welding	\$ 41,476.00	\$ -	\$ -		\$ -		\$41,476.00
154	055000	Metal Fabrications - 16 - Grit Tank & Splitter Structure - Material	Pleasant Mt Welding	\$ 75,701.00	\$ -	\$ -		\$ -		\$75,701.00
155	055000	Metal Fabrications - B20 Grit Removal Facility - Material	Pleasant Mt Welding	\$ 57,723.00	\$ -	\$ -		\$ -		\$57,723.00
156	055000	Metal Fabrications - 25 Primary Clarifiers - Material	Pleasant Mt Welding	\$ 155,839.00	\$ -	\$ -		\$ -		\$155,839.00
157	055000	Metal Fabrications - 30 Aeration Tanks - Material	Pleasant Mt Welding	\$ 156,204.00	\$ -	\$ -		\$ -		\$156,204.00
158	055000	Metal Fabrications - C45 Tertiary Filtration Bldg - Material	Pleasant Mt Welding	\$ 93,432.00	\$ -	\$ -		\$ -		\$93,432.00
159	055000	Metal Fabrications - 47 UV Disinfection Structure - Material	Pleasant Mt Welding	\$ 59,804.00	\$ -	\$ -		\$ -		\$59,804.00
160	055000	Metal Fabrications - D50 Blower Bldg - Material	Pleasant Mt Welding	\$ 92,293.00	\$ -	\$ -		\$ -		\$92,293.00
161	055000	Metal Fabrications - Aerobic Digester Bldg - Material	Pleasant Mt Welding	\$ 138,041.00	\$ -	\$ -		\$ -		\$138,041.00
162	055000	Metal Fabrications - E70 Dewatering & Ops Bldg - Material	Pleasant Mt Welding	\$ 115,863.00	\$ -	\$ -		\$ -		\$115,863.00
163	055000	Metal Fabrications - E75 Biosolids Storage Structure - Material	Pleasant Mt Welding	\$ 8,218.00	\$ -	\$ -		\$ -		\$8,218.00
164	055000	Metal Fabrications - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 1,650.00	\$ -	\$ -		\$ -		\$1,650.00
165	055000	Metal Fabrications - 16 Grit Tank & Splitter Structure-Labor	Vissering Construction	\$ 9,900.00	\$ -	\$ -		\$ -		\$9,900.00
166	055000	Metal Fabrications - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
167	055000	Metal Fabrications - 25 Primary Clarifiers-Labor	Vissering Construction	\$ 19,800.00	\$ -	\$ -		\$ -		\$19,800.00
168	055000	Metal Fabrications - 30 Aeration Tanks-Labor	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
169	055000	Metal Fabrications - 40 Final Clarifiers-Labor	Vissering Construction	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
170	055000	Metal Fabrications - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 18,150.00	\$ -	\$ -		\$ -		\$18,150.00
171	055000	Metal Fabrications - 47 UV Disinfection Structure-Labor	Vissering Construction	\$ 8,250.00	\$ -	\$ -		\$ -		\$8,250.00
172	055000	Metal Fabrications - 50 Blower Bldg-Labor	Vissering Construction	\$ 23,100.00	\$ -	\$ -		\$ -		\$23,100.00
173	055000	Metal Fabrications - 60 Excess Flow Clarifier-Labor	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
174	055000	Metal Fabrications - 65 Aerobic Digesters-Labor	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
175	055000	Metal Fabrications - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 36,300.00	\$ -	\$ -		\$ -		\$36,300.00
176	055000	Metal Fabrications - 77 Process Return Flow Pump-Labor	Vissering Construction	\$ 4,950.00	\$ -	\$ -		\$ -		\$4,950.00
177	055200	Handrails & Railings - Site-Labor	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
178	055200	Handrails & Railings - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 1,200.00	\$ -	\$ -		\$ -		\$1,200.00

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS			Application Number: 3						
	Application Period: 03.01.2023-03.31.2023			Application Date: 03.31.2023						
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
179	055200	Handrails & Railings - 16 Grit Tank & Splitter-Labor	Vissering Construction	\$ 6,400.00	\$ -	\$ -		\$ -		\$6,400.00
180	055200	Handrails & Railings - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 8,000.00	\$ -	\$ -		\$ -		\$8,000.00
181	055200	Handrails & Railings - 25 Primary Clarifiers-Labor	Vissering Construction	\$ 17,600.00	\$ -	\$ -		\$ -		\$17,600.00
182	055200	Handrails & Railings - 30 Aeration Tanks-Labor	Vissering Construction	\$ 38,400.00	\$ -	\$ -		\$ -		\$38,400.00
183	055200	Handrails & Railings - 40 Clarifiers-Labor	Vissering Construction	\$ 4,800.00	\$ -	\$ -		\$ -		\$4,800.00
184	055200	Handrails & Railings - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 6,400.00	\$ -	\$ -		\$ -		\$6,400.00
185	055200	Handrails & Railings - 47 UV Disinfection Structure-Labor	Vissering Construction	\$ 4,800.00	\$ -	\$ -		\$ -		\$4,800.00
186	055200	Handrails & Railings - 50 Blower Bldg-Labor	Vissering Construction	\$ 6,000.00	\$ -	\$ -		\$ -		\$6,000.00
187	055200	Handrails & Railings - 60 Excess Flow Clarifier-Labor	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
188	055200	Handrails & Railings - 65 Aerobic Digesters-Labor	Vissering Construction	\$ 45,600.00	\$ -	\$ -		\$ -		\$45,600.00
189	055200	Handrails & Railings - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 11,200.00	\$ -	\$ -		\$ -		\$11,200.00
190	055200	Handrails & Railings - 77 Process Return Flow Station-Labor	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
191	055300	Grating, Flr Plates & Plank - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 6,400.00	\$ -	\$ -		\$ -		\$6,400.00
192	055300	Grating, Flr Plates & Plank - 16 Grit Tank & Splitter-Labor	Vissering Construction	\$ 7,200.00	\$ -	\$ -		\$ -		\$7,200.00
193	055300	Grating, Flr Plates & Plank - 25 Primary Clarifiers-Labor	Vissering Construction	\$ 6,800.00	\$ -	\$ -		\$ -		\$6,800.00
194	055300	Grating, Flr Plates & Plank - 30 Aeration Tanks-Labor	Vissering Construction	\$ 4,400.00	\$ -	\$ -		\$ -		\$4,400.00
195	055300	Grating, Flr Plates & Plank - 40 Clarifiers-Labor	Vissering Construction	\$ 400.00	\$ -	\$ -		\$ -		\$400.00
196	055300	Grating, Flr Plates & Plank - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 6,400.00	\$ -	\$ -		\$ -		\$6,400.00
197	055300	Grating, Flr Plates & Plank - 47 UV Disinfection-Labor	Vissering Construction	\$ 7,200.00	\$ -	\$ -		\$ -		\$7,200.00
198	055300	Grating, Flr Plates & Plank - 60 Excess Flow Clarifier-Labor	Vissering Construction	\$ 1,200.00	\$ -	\$ -		\$ -		\$1,200.00
199		DIVISION 06 - WOOD, PLASTICS & COMPOSITES								
200	061110	Wood Blocking & Curbing - 10 Prelim Treatment Bldg	Vissering Construction	\$ 7,150.00	\$ -	\$ -		\$ -		\$7,150.00
201	061110	Wood Blocking & Curbing - 20 Grit Removal Facilities	Vissering Construction	\$ 5,850.00	\$ -	\$ -		\$ -		\$5,850.00
202	061110	Wood Blocking & Curbing - 45 Tertiary Filter Bldg	Vissering Construction	\$ 22,750.00	\$ -	\$ -		\$ -		\$22,750.00
203	061110	Wood Blocking & Curbing - 50 Blower Bldg	Vissering Construction	\$ 13,650.00	\$ -	\$ -		\$ -		\$13,650.00
204	061110	Wood Blocking & Curbing - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 15,600.00	\$ -	\$ -		\$ -		\$15,600.00
205	066000	Fiberglass Fabrications - Labor	Vissering Construction	\$ 13,000.00	\$ -	\$ -		\$ -		\$13,000.00
206	066000	Fiberglass Fabrications - Material - 45 Tertiary Bldg	Mona Composites	\$ 8,852.00	\$ -	\$ -		\$ -		\$8,852.00
207	066000	Fiberglass Fabrications - Material - 50 Blower Bldg	Mona Composites	\$ 13,808.00	\$ -	\$ -		\$ -		\$13,808.00
208	066110	Fiberglass Grating - Labor	Vissering Construction	\$ 1,800.00	\$ -	\$ -		\$ -		\$1,800.00
209	066114	Fiberglass Weirs, Baffles & Troughs - Labor	Vissering Construction	\$ 57,500.00	\$ -	\$ -		\$ -		\$57,500.00

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS			Application Number: 3						
	Application Period: 03.01.2023-03.31.2023			Application Date: 03.31.2023						
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
210	066114	Fiberglass Weirs, Baffles & Troughs - Material - 25 Primary Clarifiers	Midwestern Fabrications	\$ 44,270.00	\$ -	\$ -		\$ -		\$44,270.00
211	066114	Fiberglass Weirs, Bafflfes & Troughs - Material - 40 Final Clarifiers	Midwestern Fabrications	\$ 14,750.00	\$ -	\$ -		\$ -		\$14,750.00
212	066114	Fiberglass Weirs, Baffles & Troughs - Material - 47 UV Disinfection	Midwestern Fabrications	\$ 18,695.00	\$ -	\$ -		\$ -		\$18,695.00
213	066114	Fiberglass Weirs, Baffles & Troughs - Material - 60 Excess Flow Clarifier	Midwestern Fabrications	\$ 10,285.00	\$ -	\$ -		\$ -		\$10,285.00
214	066160	Fiberglass Reinforced Plastic Chemical Tank - Labor	Vissering Construction	\$ 3,750.00	\$ -	\$ -		\$ -		\$3,750.00
215	066160	Fiberglass Reinforced Plastic Chemical Tank - Material	Augusta Fiberglass	\$ 38,179.00	\$ -	\$ -		\$ -		\$38,179.00
216		DIVISION 07 - THERMAL & MOISTURE PROTECTION								
217	071400	Fluid Applied Waterproofing	Vissering Construction	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
218	071700	Under-slab Waterproofing System	Vissering Construction	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00
219	072112	Board Insulation - Labor	Vissering Construction	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
220	072112	Board Insulation - Material	Vissering Construction	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
221	072600	Vapor & Air Barrier - Labor	Vissering Construction	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
222	072600	Vapor & Air Barrier - Material	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
223	075300	Roof Material - 10 Preliminary Treatment Building	Sterling Commerical Roofing	\$ 13,000.00	\$ -	\$ -		\$ -		\$13,000.00
224	076200	Sheet Metal Material - 10 Preliminary Treatment Building	Sterling Commerical Roofing	\$ 1,100.00	\$ -	\$ -		\$ -		\$1,100.00
225	075300	Roof Labor - 10 Preliminary Treatment Building	Sterling Commerical Roofing	\$ 22,900.00	\$ -	\$ -		\$ -		\$22,900.00
226	075300	Carlisle Roof Material - 20 Grit Removal Facilities	Sterling Commerical Roofing	\$ 13,000.00	\$ -	\$ -		\$ -		\$13,000.00
227	075300	Roof Material - 20 Grit Removal Facilities	Sterling Commerical Roofing	\$ 1,200.00	\$ -	\$ -		\$ -		\$1,200.00
228	075300	Roof Labor - 20 Grit Removal Facilities	Sterling Commerical Roofing	\$ 22,500.00	\$ -	\$ -		\$ -		\$22,500.00
229	075300	Roof Labor - 45 Tertiary Filter Building	Sterling Commerical Roofing	\$ 89,775.00	\$ -	\$ -		\$ -		\$89,775.00
230	075300	Roof Material - 45 Tertiary Filter Building	Sterling Commerical Roofing	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00
231	076200	Sheet Metal Material - 45 Tertiary Filter Building	Sterling Commerical Roofing	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
232	075300	Roof Labor - 50 Blower Building	Sterling Commerical Roofing	\$ 42,100.00	\$ -	\$ -		\$ -		\$42,100.00
233	075300	Roof Material - 50 Blower Building	Sterling Commerical Roofing	\$ 26,000.00	\$ -	\$ -		\$ -		\$26,000.00
234	076200	Sheet Metal Material - 50 Blower Building	Sterling Commerical Roofing	\$ 1,575.00	\$ -	\$ -		\$ -		\$1,575.00
235	075300	Roof Labor - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 57,000.00	\$ -	\$ -		\$ -		\$57,000.00
236	075300	Roof Material - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 37,000.00	\$ -	\$ -		\$ -		\$37,000.00
237	075300	Roof Material - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 10,030.00	\$ -	\$ -		\$ -		\$10,030.00
238	076200	Sheet Metal Material - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 1,950.00	\$ -	\$ -		\$ -		\$1,950.00
239	075300	Mobilization	Sterling Commerical Roofing	\$ 6,500.00	\$ -	\$ -		\$ -		\$6,500.00
240	076200	Flashing & Sheet Metal Fascia & Soffit - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A			B	C	D	E	F	G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
241	076200	Flashing & Sheet Metal Fascia & Soffit - Mtl - 45 Tertiary Bldg	Vissering Construction	\$ 14,500.00	\$ -	\$ -		\$ -		\$14,500.00
242	078400	Firestopping	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
243	079000	Caulking & Sealants	Vissering Construction	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
244		DIVISION 08 - OPENINGS								
245	087100	Hardware Mtl - 10 Preliminary Treatment Bldg	LaForce	\$ 2,830.00	\$ -	\$ -		\$ -		\$2,830.00
246	081100	Hollow Metal Doors - Mtl - 10 Preliminary Treatment Bldg	LaForce	\$ 1,096.00	\$ -	\$ -		\$ -		\$1,096.00
247	081100	Hollow Metal Frames - Mtl - 10 Preliminary Treatment Bldg	LaForce	\$ 406.00	\$ -	\$ -		\$ -		\$406.00
248	082210	Fiberglass Doors/Frames - Mtl - 10 Preliminary Treatment	LaForce	\$ 8,432.00	\$ -	\$ -		\$ -		\$8,432.00
249	087100	Hardware Mtl - 20 Grit Removal Facility	LaForce	\$ 5,549.00	\$ -	\$ -		\$ -		\$5,549.00
250	081100	Hollow Metal Doors - Mtl - 20 Grit Removal Facility	LaForce	\$ 4,384.00	\$ -	\$ -		\$ -		\$4,384.00
251	081100	Hollow Metal Frames - Mtl - 20 Grit Removal Facility	LaForce	\$ 1,218.00	\$ -	\$ -		\$ -		\$1,218.00
252	082210	Fiberglass Doors/Frames - Mtl - 20 Grit Removal Facility	LaForce	\$ 10,538.00	\$ -	\$ -		\$ -		\$10,538.00
253	087100	Hardware Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 7,453.00	\$ -	\$ -		\$ -		\$7,453.00
254	081100	Hollow Metal Doors - Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 8,766.00	\$ -	\$ -		\$ -		\$8,766.00
255	081100	Hollow Metal Frames - Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 2,031.00	\$ -	\$ -		\$ -		\$2,031.00
256	082210	Fiberglass Doors/Frames - Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 12,645.00	\$ -	\$ -		\$ -		\$12,645.00
257	087100	Hardware Mtl - 50 Blower Building	LaForce	\$ 4,006.00	\$ -	\$ -		\$ -		\$4,006.00
258	081100	Hollow Metal Doors - Mtl - 50 Blower Building	LaForce	\$ 6,575.00	\$ -	\$ -		\$ -		\$6,575.00
259	081100	Hollow Metal Frames - Mtl - 50 Blower Building	LaForce	\$ 2,030.00	\$ -	\$ -		\$ -		\$2,030.00
260	082210	Fiberglass Doors/Frames - Mtl - 50 Blower Building	LaForce	\$ 4,216.00	\$ -	\$ -		\$ -		\$4,216.00
261	087100	Hardware Mtl - 70 Dewatering & Ops Building	LaForce	\$ 9,302.00	\$ -	\$ -		\$ -		\$9,302.00
262	081100	Hollow Metal Doors - Mtl - 70 Dewatering & Ops Building	LaForce	\$ 15,340.00	\$ -	\$ -		\$ -		\$15,340.00
263	081100	Hollow Metal Frames - Mtl - 70 Dewatering & Ops Building	LaForce	\$ 5,686.00	\$ -	\$ -		\$ -		\$5,686.00
264	082210	Fiberglass Doors/Frames - Mtl - 70 Dewatering & Ops Bldg	LaForce	\$ 12,645.00	\$ -	\$ -		\$ -		\$12,645.00
265	081100	Standard Steel Doors & Frames - Labor - 10 Prelim Treatment	Vissering Construction	\$ 781.00	\$ -	\$ -		\$ -		\$781.00
266	081100	Standard Steel Doors & Frames - Labor - 20 Grit Removal	Vissering Construction	\$ 1,302.00	\$ -	\$ -		\$ -		\$1,302.00
267	081100	Standard Steel Doors & Frames - Labor - 45 Teritary Bldg	Vissering Construction	\$ 2,604.00	\$ -	\$ -		\$ -		\$2,604.00
268	081100	Standard Steel Doors & Frames - Labor - 50 Blower Bldg	Vissering Construction	\$ 2,865.00	\$ -	\$ -		\$ -		\$2,865.00
269	081100	Standard Steel Doors & Frames - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 4,948.00	\$ -	\$ -		\$ -		\$4,948.00
270	082210	Fiberglass Doors & Frames - Labor - 70 Dewatering & Ops	Vissering Construction	\$ 7,500.00	\$ -	\$ -		\$ -		\$7,500.00
271	083113	Access Doors & Frames - Labor - 15 Influent Pump Station	Vissering Construction	\$ 4,615.00	\$ -	\$ -		\$ -		\$4,615.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
272	083113	Access Doors & Frames - Labor - 30 Aeration Tanks	Vissering Construction	\$ 2,307.00	\$ -	\$ -		\$ -		\$2,307.00
273	083113	Access Doors & Frames - Labor - 50 Blower Building	Vissering Construction	\$ 1,154.00	\$ -	\$ -		\$ -		\$1,154.00
274	083113	Access Doors & Frames - Labor 60 Excess Flow Clarifier	Vissering Construction	\$ 2,307.00	\$ -	\$ -		\$ -		\$2,307.00
275	083113	Access Doors & Frames - Labor - 65 Aerobic Digesters	Vissering Construction	\$ 4,617.00	\$ -	\$ -		\$ -		\$4,617.00
276	083113	Access Doors & Frames - Material - 15 Influent Pump Station	Nystrom	\$ 11,358.00	\$ -	\$ -		\$ -		\$11,358.00
277	083113	Access Doors & Frames - Material - 30 Aeration Tanks	Nystrom	\$ 2,565.00	\$ -	\$ -		\$ -		\$2,565.00
278	083113	Access Doors & Frames - Material - 50 Blower Building	Nystrom	\$ 2,220.00	\$ -	\$ -		\$ -		\$2,220.00
279	083113	Access Doors & Frames - Material - 60 Excess Flow Clarifier	Nystrom	\$ 1,250.00	\$ -	\$ -		\$ -		\$1,250.00
280	083113	Access Doors & Frames - Material - 65 Aerobic Digesters	Nystrom	\$ 3,634.00	\$ -	\$ -		\$ -		\$3,634.00
281	083323	Overhead Door - 10'x9' IF - Material - 10 Preliminary Bldg	Raynor	\$ 7,950.00	\$ -	\$ -		\$ -		\$7,950.00
282	083323	Overhead Door - 10'x9' IF - Labor - 10 Preliminary Bldg	Raynor	\$ 3,950.00	\$ -	\$ -		\$ -		\$3,950.00
283	083323	COH for 10'x9' IF - 10 Preliminary Bldg	Raynor	\$ 4,500.00	\$ -	\$ -		\$ -		\$4,500.00
284	083323	Overhead Door - 9'x14' IF - Material - 20 Grit Removal Bldg	Raynor	\$ 7,500.00	\$ -	\$ -		\$ -		\$7,500.00
285	083323	Overhead Door - 9'x14' IF - Labor - 20 Grit Removal Bldg	Raynor	\$ 2,800.00	\$ -	\$ -		\$ -		\$2,800.00
286	083323	COH for 9'x14' IF - 20 Grit Removal Bldg	Raynor	\$ 4,500.00	\$ -	\$ -		\$ -		\$4,500.00
287	083323	Overhead Door - 10'x10' IF - Material - 50 Blower Bldg	Raynor	\$ 9,000.00	\$ -	\$ -		\$ -		\$9,000.00
288	083323	Overhead Door - 10'x10' IF - Labor - 50 Blower Bldg	Raynor	\$ 3,950.00	\$ -	\$ -		\$ -		\$3,950.00
289	083323	COH for 10'x10'IF - 50 Blower Bldg	Raynor	\$ 2,150.00	\$ -	\$ -		\$ -		\$2,150.00
290	083323	Overhead Door - 12'8"x14' IF - Material - 70 Dewatering Bldg	Raynor	\$ 14,600.00	\$ -	\$ -		\$ -		\$14,600.00
291	083613	Sectional Door - 20'x2"x9'4" TM200 - Material-70 Dewatering Bldg	Raynor	\$ 4,500.00	\$ -	\$ -		\$ -		\$4,500.00
292	083613	OH & Sectional 20'x2"x9'4" TM200 - Labor - 70 Dewatering Bldg	Raynor	\$ 6,550.00	\$ -	\$ -		\$ -		\$6,550.00
293	083613	COH for 12'x8" x14' IF - 70 Dewatering & Ops Bldg	Raynor	\$ 2,150.00	\$ -	\$ -		\$ -		\$2,150.00
294	083613	CST-423 - 70 Dewatering & Ops Bldg	Raynor	\$ 1,900.00	\$ -	\$ -		\$ -		\$1,900.00
295	088100	Old Castle Glass - Material - 20 Grit Removal	RWS	\$ 1,029.00	\$ -	\$ -		\$ -		\$1,029.00
296	081100	RWS - Labor - 20 Grit Removal	RWS	\$ 995.00	\$ -	\$ -		\$ -		\$995.00
297	081100	RWS - Overhead & Profit - 20 Grit Removal	RWS	\$ 632.00	\$ -	\$ -		\$ -		\$632.00
298	081100	Old Castle Glass - Material - 45 Tertiary Bldg	RWS	\$ 2,060.00	\$ -	\$ -		\$ -		\$2,060.00
299	081100	RWS - Labor - 45 Tertiary Bldg	RWS	\$ 1,990.00	\$ -	\$ -		\$ -		\$1,990.00
300	081100	RWS - Overhead & Profit - 45 Tertiary Bldg	RWS	\$ 1,266.00	\$ -	\$ -		\$ -		\$1,266.00
301	081100	Cross Aluminum Products - Material - 70 Dewatering & Ops	RWS	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
302	081100	Old Castle Glass - Material - 70 Dewatering & Ops	RWS	\$ 17,497.00	\$ -	\$ -		\$ -		\$17,497.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS				Application Number: 3				
		Application Period: 03.01.2023-03.31.2023				Application Date: 03.31.2023				
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
303	081100	RWS - Labor - 70 Dewatering & Ops	RWS	\$ 16,915.00	\$ -	\$ -		\$ -		\$16,915.00
304	081100	RWS - Overhead & Profit - 70 Dewatering & Ops	RWS	\$ 10,756.00	\$ -	\$ -		\$ -		\$10,756.00
305	087100	Door Hardware - Labor	Vissering Construction	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
306	081100	DIVISION 09 - FINISHES								
307	092216	Metal Stud Framing	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
308	092900	Gypsum Board	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
309	093000	Ceramic - Materials - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 17,290.00	\$ -	\$ -		\$ -		\$17,290.00
310	093000	Ceramic - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 16,310.00	\$ -	\$ -		\$ -		\$16,310.00
311	096500	Linoleum - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 16,225.00	\$ -	\$ -		\$ -		\$16,225.00
312	096500	Linoleum - Labor - 70 Dewatering & Ops Bldg.	Douglas Floor Covering	\$ 10,300.00	\$ -	\$ -		\$ -		\$10,300.00
313	096500	Base - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 565.00	\$ -	\$ -		\$ -		\$565.00
314	096500	Base - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 635.00	\$ -	\$ -		\$ -		\$635.00
315	096500	Stair Tread - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 2,195.00	\$ -	\$ -		\$ -		\$2,195.00
316	096500	Stair Tread - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 2,280.00	\$ -	\$ -		\$ -		\$2,280.00
317	096813	Carpet Tile - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 2,925.00	\$ -	\$ -		\$ -		\$2,925.00
318	096813	Carpet Tile - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 1,175.00	\$ -	\$ -		\$ -		\$1,175.00
319	092100	Suspended Acoustical Ceilings - Labor - 70 Dewatering & Ops	Vissering Construction	\$ 15,500.00	\$ -	\$ -		\$ -		\$15,500.00
320	092100	Suspended Acoustical Ceilings - Material - 70 Dewatering & Ops	Vissering Construction	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00
321	099100	Painting - 10 Prelim Treatment - Labor	RP Coatings	\$ 32,000.00	\$ -	\$ -		\$ -		\$32,000.00
322	099100	Painting - 10 Prelim Treatment - Material	RP Coatings	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
323	099100	Painting - 15 Influent PS - Labor	RP Coatings	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
324	099100	Painting - 15 Influent PS - Material	RP Coatings	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
325	099100	Painting - 16 Grit Tank - Labor	RP Coatings	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00
326	099100	Painting - 16 Grit Tank - Material	RP Coatings	\$ 300.00	\$ -	\$ -		\$ -		\$300.00
327	099100	Painting - 20 Grit Removal - Labor	RP Coatings	\$ 57,000.00	\$ -	\$ -		\$ -		\$57,000.00
328	099100	Painting - 20 Grit Removal - Material	RP Coatings	\$ 9,000.00	\$ -	\$ -		\$ -		\$9,000.00
329	099100	Painting - 25 Primary Clarifiers - Labor	RP Coatings	\$ 16,000.00	\$ -	\$ -		\$ -		\$16,000.00
330	099100	Painting - 25 Primary Clarifiers - Material	RP Coatings	\$ 1,500.00	\$ -	\$ -		\$ -		\$1,500.00
331	099100	Painting - 30 Aeration Tanks - Labor	RP Coatings	\$ 32,000.00	\$ -	\$ -		\$ -		\$32,000.00
332	099100	Painting - 30 Aeration Tanks - Material	RP Coatings	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
333	099100	Painting - 40 - Final Clarifiers - Labor	RP Coatings	\$ 53,000.00	\$ -	\$ -		\$ -		\$53,000.00

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS						Application Number: 3			
	Application Period: 03.01.2023-03.31.2023						Application Date: 03.31.2023			
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
334	099100	Painting - 40 - Final Clarifiers - Material	RP Coatings	\$ 11,000.00	\$ -	\$ -		\$ -		\$11,000.00
335	099100	Painting - 45 Tertiary Filter Bldg - Labor	RP Coatings	\$ 115,000.00	\$ -	\$ -		\$ -		\$115,000.00
336	099100	Painting - 45 Tertiary Filter Bldg - Material	RP Coatings	\$ 16,000.00	\$ -	\$ -		\$ -		\$16,000.00
337	099100	Painting - 47 UV Structure - Labor	RP Coatings	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
338	099100	Painting - 47 UV Structure - Material	RP Coatings	\$ 300.00	\$ -	\$ -		\$ -		\$300.00
339	099100	Painting - 50 Blower Bldg - Labor	RP Coatings	\$ 61,000.00	\$ -	\$ -		\$ -		\$61,000.00
340	099100	Painting - 50 Blower Bldg - Material	RP Coatings	\$ 8,000.00	\$ -	\$ -		\$ -		\$8,000.00
341	099100	Painting - 60 Excess Flow Clairifer - Labor	RP Coatings	\$ 32,000.00	\$ -	\$ -		\$ -		\$32,000.00
342	099100	Painting - 60 Excess Flow Clairifer - Material	RP Coatings	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
343	099100	Painting - 65 Aerobic Digesters - Labor	RP Coatings	\$ 38,000.00	\$ -	\$ -		\$ -		\$38,000.00
344	099100	Painting - 65 Aerobic Digesters - Material	RP Coatings	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
345	099100	Painting - 70 Dewatering/Ops Bldg - Labor	RP Coatings	\$ 41,000.00	\$ -	\$ -		\$ -		\$41,000.00
346	099100	Painting - 70 Dewatering/Ops Bldg - Material	RP Coatings	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
347	099100	Painting - 77 Return Pump Station - Labor	RP Coatings	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
348	099100	Painting - 77 Return Pump Station - Material	RP Coatings	\$ 400.00	\$ -	\$ -		\$ -		\$400.00
349	099635	Chemical Resistant Coating - 45 Tertiary Bldg - Labor	RP Coatings	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
350	099635	Chemical Resistant Coating - 45 Tertiary Bldg - Material	RP Coatings	\$ 6,000.00	\$ -	\$ -		\$ -		\$6,000.00
351	099635	Chemical Resistant Coating - 50 Blower Bldg - Labor	RP Coatings	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
352	099635	Chemical Resistant Coating - 50 Blower Bldg - Material	RP Coatings	\$ 6,000.00	\$ -	\$ -		\$ -		\$6,000.00
353		DIVISION 10 - SPECIALTIES								
354	100020	Miscellaneous Specialties - Labor - 10 Prelim Treatment	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
355	100020	Miscellaneous Specialties - Labor - 20 Grit Removal Facilities	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
356	100020	Miscellaneous Specialties - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
357	100020	Miscellaneous Specialties - Labor - 50 Blower Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
358	100020	Miscellaneous Specialties - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
359	100020	Miscellaneous Specialties - Material	Spec Ten	\$ 1,265.00	\$ -	\$ -		\$ -		\$1,265.00
360	101400	Plastic & Metal Signs - 10 Preliminary	Vissering Construction	\$ 1,558.00	\$ -	\$ -		\$ -		\$1,558.00
361	101400	Plastic & Metal Signs - 20 Grit Removal Facilities	Vissering Construction	\$ 1,639.00	\$ -	\$ -		\$ -		\$1,639.00
362	101400	Plastic & Metal Signs - 45 Tertiary Bldg	Vissering Construction	\$ 2,270.00	\$ -	\$ -		\$ -		\$2,270.00
363	101400	Plastic & Metal Signs - 50 Blower Bldg	Vissering Construction	\$ 2,895.00	\$ -	\$ -		\$ -		\$2,895.00
364	101400	Plastic & Metal Signs - 70 Dewatering Bldg	Vissering Construction	\$ 3,348.00	\$ -	\$ -		\$ -		\$3,348.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A	B	C	D	E	F		G	
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
365	101400	Plastic & Metal Signs - Site	Vissering Construction	\$ 1,790.00	\$ -	\$ -		\$ -		\$1,790.00
366	102113.13	Metal Toilet Compartments - Labor - 70 Dewatering & Ops	Vissering Construction	\$ 1,850.00	\$ -	\$ -		\$ -		\$1,850.00
367	102113.13	Metal Toilet Compartments - Material - 70 Dewatering & Ops	Spec Ten	\$ 3,090.00	\$ -	\$ -		\$ -		\$3,090.00
368	102800	Toilet & Bath Accessories - Labor - 50 Blower Bldg	Vissering Construction	\$ 1,292.00	\$ -	\$ -		\$ -		\$1,292.00
369	102800	Toilet & Bath Accessories - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 6,208.00	\$ -	\$ -		\$ -		\$6,208.00
370	102800	Toilet & Bath Accessories - Material	Spec Ten	\$ 3,175.00	\$ -	\$ -		\$ -		\$3,175.00
371	104316	First Aid Kit - Labor - 45 Tertiary Filter Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
372	104316	First Aid Kit - Labor - 50 Blower Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
373	104316	First Aid Kit - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
374	104316	First Aid Kit - Material	Spec Ten	\$ 630.00	\$ -	\$ -		\$ -		\$630.00
375	104443	Fire Extinguishers, Cabinet - Labor-10 Prelim Treatment Bldg	Vissering Construction	\$ 230.00	\$ -	\$ -		\$ -		\$230.00
376	104443	Fire Extinguisher, Cabinet - Labor - 20 Grit Removal	Vissering Construction	\$ 231.00	\$ -	\$ -		\$ -		\$231.00
377	104443	Fire Extinguisher, Cabinet - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 463.00	\$ -	\$ -		\$ -		\$463.00
378	104443	Fire Extinguisher, Cabinet - Labor - 50 Blower Bldg	Vissering Construction	\$ 463.00	\$ -	\$ -		\$ -		\$463.00
379	104443	Fire Extinguisher, Cabiniet - Labor - 70 Dewatering Bldg	Vissering Construction	\$ 463.00	\$ -	\$ -		\$ -		\$463.00
380	104443	Fire Extinguishers, Cabinets & Accessories - Material	Spec Ten	\$ 2,830.00	\$ -	\$ -		\$ -		\$2,830.00
381	107316	Architectural Canopies - Labor	Vissering Construction	\$ 6,500.00	\$ -	\$ -		\$ -		\$6,500.00
382	107316	Architectural Canopies - Material	Mapes Canopies	\$ 5,530.00	\$ -	\$ -		\$ -		\$5,530.00
383	107516	Flagpoles - Labor	Vissering Construction	\$ 2,850.00	\$ -	\$ -		\$ -		\$2,850.00
384	107516	Flagpoles - Material	Pole Tech	\$ 1,325.00	\$ -	\$ -		\$ -		\$1,325.00
385		DIVISION 11 - EQUIPMENT								
386	115300	Lab Furniture & Equipment - Material	Bradford Systems	\$ 57,500.00	\$ -	\$ -		\$ -		\$57,500.00
387	115300	Lab Furniture & Equipment - Labor	Bradford Systems	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
388		DIVISION 12 - FURNISHINGS								
389	122100	Window Blinds - Labor	Vissering Construction	\$ 1,850.00	\$ -	\$ -		\$ -		\$1,850.00
390	122100	Window Blinds - Material	Vissering Construction	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
391	124843	Floor Mats - Labor	Vissering Construction	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
392	124843	Floor Mats - Material	Vissering Construction	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
393		DIVISION 13 - SPECIAL CONSTRUCTION								
394	133419	Metal Buildings - Material	American Buildings	\$ 194,869.00	\$ -	\$ -		\$ -		\$194,869.00
395	133419	Metal Buildings - Erection Labor	Vissering Construction	\$ 60,000.00	\$ -	\$ -		\$ -		\$60,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
396	133419	Metal Building - Roofing - Labor	Vissering Construction	\$ 22,500.00	\$ -	\$ -		\$ -		\$22,500.00
397	133419	Metal Building - Siding - Labor	Vissering Construction	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
398	133419	Metal Building - Trim - Labor	Vissering Construction	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
399		DIVISION 14 - CONVEYING EQUIPMENT								
400	142400	Hydraulic Passenger Elevator	Otis Elevator	\$ 98,074.00	\$ -	\$ 98,074.00		\$ 98,074.00	100%	
401		DIVISION 21 - FIRE SUPPRESSION								
402	211000	Water-Based Fire Suppression Sys - Labor -45 Tertiary Filter	Nelson Fire Protection	\$ 10,617.00	\$ -	\$ -		\$ -		\$10,617.00
403	211000	Water-Based Fire Suppression Sys - Mtl - 45 Tertiary Filter	Nelson Fire Protection	\$ 4,732.00	\$ -	\$ -		\$ -		\$4,732.00
404	211000	Water-Based Fire Suppression Sys - Eng Labor - 45 Tertiary Filter	Nelson Fire Protection	\$ 1,064.00	\$ -	\$ -		\$ -		\$1,064.00
405	211000	Water-Based Fire Suppression Sys - Labor - 50 Blower Rm	Nelson Fire Protection	\$ 13,122.00	\$ -	\$ -		\$ -		\$13,122.00
406	211000	Water-Based Fire Suppression Sys - Mtl - 50 Blower Rm	Nelson Fire Protection	\$ 5,577.00	\$ -	\$ -		\$ -		\$5,577.00
407	211000	Water-Based Fire Suppression Sys- Eng Labor- 50 Blower Rm	Nelson Fire Protection	\$ 1,254.00	\$ -	\$ -		\$ -		\$1,254.00
408	211000	Water-Based Fire Suppression Sys - Labor - 70 Dewatering & Ops	Nelson Fire Protection	\$ 15,429.00	\$ -	\$ -		\$ -		\$15,429.00
409	211000	Water-Based Fire Suppression Sys - Mtl - 70 Dewatering & Ops	Nelson Fire Protection	\$ 6,591.00	\$ -	\$ -		\$ -		\$6,591.00
410	211000	Water-Based Fire Suppression Sys- Eng Labor- 70 Dewatering & Ops	Nelson Fire Protection	\$ 1,482.00	\$ -	\$ -		\$ -		\$1,482.00
411	211000	Water-Based Fire Suppression Sys - Overhead & Profit	Nelson Fire Protection	\$ 15,915.00	\$ -	\$ -		\$ -		\$15,915.00
412		DIVISION 22 - PLUMBING								
413	Div 22	Overhead & Profit	GA Rich	\$ 1,300,448.00	\$ 26,008.96	\$ 26,008.96		\$ 52,017.92	4%	\$1,248,430.08
414	Div 22	Mobilization	GA Rich	\$ 200,000.00	\$ 25,000.00	\$ 25,000.00		\$ 50,000.00	25%	\$150,000.00
415	Div 22	Pipe Demo-LAB	GA Rich	\$ 84,880.00	\$ -	\$ -		\$ -		\$84,880.00
416	330000	SS330000 Site Temp Piping-MAT	GA Rich	\$ 93,015.00	\$ -	\$ -		\$ -		\$93,015.00
417	330000	SS330000 Site Temp Piping-LAB	GA Rich	\$ 15,915.00	\$ -	\$ 1,591.50		\$ 1,591.50	10%	\$14,323.50
418	330000	SS330000 Site Pot/Non Pot-MAT	GA Rich	\$ 205,597.00	\$ -	\$ -		\$ -		\$205,597.00
419	330000	SS330000 Site Pot/Non Pot-LAB	GA Rich	\$ 274,655.00	\$ -	\$ -		\$ -		\$274,655.00
420	330000	SS330000 Site Nat Gas-MAT	GA Rich	\$ 52,766.00	\$ -	\$ -		\$ -		\$52,766.00
421	330000	SS330000 Site Nat Gas-LAB	GA Rich	\$ 44,539.00	\$ -	\$ -		\$ -		\$44,539.00
422	330000	SS330000 Site Outfall & MHs - MAT	GA Rich	\$ 236,419.00	\$ -	\$ 47,283.80		\$ 47,283.80	20%	\$189,135.20
423	330000	SS330000 Site Outfall & MHs - LAB	GA Rich	\$ 244,963.00	\$ -	\$ 12,248.15		\$ 12,248.15	5%	\$232,714.85
424	330000	SS330000 Site ML/SE/TE PIP-MAT	GA Rich	\$ 74,116.00	\$ -	\$ -		\$ -		\$74,116.00
425	330000	SS330000 Site ML/SE/TE PIP-LAB	GA Rich	\$ 111,347.00	\$ -	\$ -		\$ -		\$111,347.00
426	330000	SS330000 Site SE Piping-MAT	GA Rich	\$ 74,667.00	\$ -	\$ -		\$ -		\$74,667.00

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3				
	Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023				
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
427	330000	SS330000 Site SE Piping-LAB	GA Rich	\$ 118,770.00	\$ -	\$ -		\$ -		\$118,770.00
428	330000	SS330000 Site RAS/WAS Ppng-MAT	GA Rich	\$ 82,695.00	\$ -	\$ -		\$ -		\$82,695.00
429	330000	SS330000 Site RAS/WAS Ppng-LAB	GA Rich	\$ 163,309.00	\$ -	\$ -		\$ -		\$163,309.00
430	330000	SS330000 Site 18/20 Pre 24-MAT	GA Rich	\$ 134,834.00	\$ -	\$ -		\$ -		\$134,834.00
431	330000	SS330000 Site 18/20 Pre 24-LAB	GA Rich	\$ 274,655.00	\$ -	\$ -		\$ -		\$274,655.00
432	330000	SS330000 Site MHD12 MH1-5-MAT	GA Rich	\$ 183,432.00	\$ -	\$ -		\$ -		\$183,432.00
433	330000	SS330000 Site MHD12 MH1-5-LAB	GA Rich	\$ 237,540.00	\$ -	\$ -		\$ -		\$237,540.00
434	330000	SS330000 Site San Influent-MAT	GA Rich	\$ 181,670.00	\$ -	\$ -		\$ -		\$181,670.00
435	330000	SS330000 Site San Influent-LAB	GA Rich	\$ 287,274.00	\$ -	\$ -		\$ -		\$287,274.00
436	330000	SS330000 Site DSL/SCUM/PRS-MAT	GA Rich	\$ 79,772.00	\$ -	\$ -		\$ -		\$79,772.00
437	330000	SS330000 Site DSL/SCUM/PRS-LAB	GA Rich	\$ 118,770.00	\$ -	\$ -		\$ -		\$118,770.00
438	220000	SS220000 Site PRC/SB/HOCL-MAT	GA Rich	\$ 25,410.00	\$ -	\$ -		\$ -		\$25,410.00
439	220000	SS220000 Site PRC/SB/HOCL-LAB	GA Rich	\$ 89,077.00	\$ -	\$ -		\$ -		\$89,077.00
440	330000	SS330000 Site 8" EFD-MAT	GA Rich	\$ 27,533.00	\$ -	\$ -		\$ -		\$27,533.00
441	330000	SS330000 Site 8" EFD-LAB	GA Rich	\$ 29,686.00	\$ -	\$ -		\$ -		\$29,686.00
442	330000	SS330000 Site MH D6-D10-MAT	GA Rich	\$ 140,123.00	\$ -	\$ -		\$ -		\$140,123.00
443	330000	SS330000 Site MH D6-D10-LAB	GA Rich	\$ 96,430.00	\$ -	\$ -		\$ -		\$96,430.00
444	330000	SS330000 Site VMH 1&2 Ppng-MAT	GA Rich	\$ 101,651.00	\$ -	\$ -		\$ -		\$101,651.00
445	330000	SS330000 Site VMH 1&2 Ppng-LAB	GA Rich	\$ 111,347.00	\$ -	\$ -		\$ -		\$111,347.00
446	330000	SS330000 Site Storm & MH's-MAT	GA Rich	\$ 74,642.00	\$ -	\$ -		\$ -		\$74,642.00
447	330000	SS330000 Site Storm & MH's-LAB	GA Rich	\$ 118,770.00	\$ -	\$ -		\$ -		\$118,770.00
448	330000	SS330000 STR10 Influent PS-MAT	GA Rich	\$ 46,618.00	\$ -	\$ -		\$ -		\$46,618.00
449	330000	SS330000 STR10 Influent PS-LAB	GA Rich	\$ 27,985.00	\$ -	\$ -		\$ -		\$27,985.00
450	220000	SS220000 STR15 STA Plumbng-MAT	GA Rich	\$ 43,307.00	\$ -	\$ -		\$ -		\$43,307.00
451	220000	SS220000 STR15 STA Plumbng-LAB	GA Rich	\$ 21,515.00	\$ -	\$ -		\$ -		\$21,515.00
452	400500	SS400500 STA Pcess Piping-MAT	GA Rich	\$ 65,637.00	\$ -	\$ -		\$ -		\$65,637.00
453	400500	SS400500 STA Pcess Piping-LAB	GA Rich	\$ 36,689.00	\$ -	\$ -		\$ -		\$36,689.00
454	400500	SS400500 STR20 Grit Remval-MAT	GA Rich	\$ 65,637.00	\$ -	\$ -		\$ -		\$65,637.00
455	400500	SS400500 STR20 Grit Remval-LAB	GA Rich	\$ 100,118.00	\$ -	\$ -		\$ -		\$100,118.00
456	400500	SS400500 STR30 SS Tanks-MAT	GA Rich	\$ 218,130.00	\$ -	\$ -		\$ -		\$218,130.00
457	400500	SS400500 STR30 SS Tanks-LAB	GA Rich	\$ 167,912.00	\$ -	\$ -		\$ -		\$167,912.00

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3				
	Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023				
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
458	400500	SS400500 STR30 PP Tank-MAT	GA Rich	\$ 96,613.00	\$ -	\$ -		\$ -		\$96,613.00
459	400500	SS400500 STR30 PP Tank-LAB	GA Rich	\$ 149,932.00	\$ -	\$ -		\$ -		\$149,932.00
460	400500	SS400500 STR40 Final Clrfr-MAT	GA Rich	\$ 143,000.00	\$ -	\$ -		\$ -		\$143,000.00
461	400500	SS400500 STR40 Final Clrfr-LAB	GA Rich	\$ 87,839.00	\$ -	\$ -		\$ -		\$87,839.00
462	400500	SS400500 STR45 Trtry Fltr-MAT	GA Rich	\$ 185,971.00	\$ -	\$ -		\$ -		\$185,971.00
463	400500	SS400500 STR45 Trtry Fltr-LAB	GA Rich	\$ 201,495.00	\$ -	\$ -		\$ -		\$201,495.00
464	220000	SS220000 STR45 T Fltr Plmb-MAT	GA Rich	\$ 65,032.00	\$ -	\$ -		\$ -		\$65,032.00
465	220000	SS220000 STR45 T Fltr Plmb-LAB	GA Rich	\$ 34,282.00	\$ -	\$ -		\$ -		\$34,282.00
466	400500	SS400500 STR47 UV Dsfct PP-MAT	GA Rich	\$ 207,971.00	\$ -	\$ -		\$ -		\$207,971.00
467	400500	SS400500 STR47 UV Dsfct PP-LAB	GA Rich	\$ 71,503.00	\$ -	\$ -		\$ -		\$71,503.00
468	400500	SS400500 STR50 Blwr Bld PP-MAT	GA Rich	\$ 87,516.00	\$ -	\$ -		\$ -		\$87,516.00
469	400500	SS400500 STR50 Blwr Bld PP-LAB	GA Rich	\$ 73,461.00	\$ -	\$ -		\$ -		\$73,461.00
470	220000	SS220000 STR50 BlwBld Plmb-MAT	GA Rich	\$ 77,000.00	\$ -	\$ -		\$ -		\$77,000.00
471	220000	SS220000 STR50 BlwBld Plmb-LAB	GA Rich	\$ 68,284.00	\$ -	\$ -		\$ -		\$68,284.00
472	400500	SS400500 STR60 Ex Flw Clfr-MAT	GA Rich	\$ 64,900.00	\$ -	\$ -		\$ -		\$64,900.00
473	400500	SS400500 STR60 Ex Flw Clfr-LAB	GA Rich	\$ 52,438.00	\$ -	\$ -		\$ -		\$52,438.00
474	400500	SS400500 STR65 Stnless PP-MAT	GA Rich	\$ 46,750.00	\$ -	\$ -		\$ -		\$46,750.00
475	400500	SS400500 STR65 Stnless PP-LAB	GA Rich	\$ 116,839.00	\$ -	\$ -		\$ -		\$116,839.00
476	400500	SS400500 STR65 DIP PP-MAT	GA Rich	\$ 43,758.00	\$ -	\$ -		\$ -		\$43,758.00
477	400500	SS400500 STR65 DIP PP-LAB	GA Rich	\$ 33,512.00	\$ -	\$ -		\$ -		\$33,512.00
478	400500	SS400500 STR70 Dwtr Bldng PP-M	GA Rich	\$ 21,879.00	\$ -	\$ -		\$ -		\$21,879.00
479	400500	SS400500 STR70 Dwtr Bldng PP-L	GA Rich	\$ 18,330.00	\$ -	\$ -		\$ -		\$18,330.00
480	220000	SS220000 STR70 Dwtr Bldng PL-M	GA Rich	\$ 95,480.00	\$ -	\$ -		\$ -		\$95,480.00
481	220000	SS220000 STR70 Dwtr Bldng PL-L	GA Rich	\$ 100,473.00	\$ -	\$ -		\$ -		\$100,473.00
482	220000	SS220000 STR75 BIO Solids PL-M	GA Rich	\$ 12,177.00	\$ -	\$ -		\$ -		\$12,177.00
483	220000	SS220000 STR75 BIO Solids PL-L	GA Rich	\$ 7,136.00	\$ -	\$ -		\$ -		\$7,136.00
484	330000	SS330000 STR77 Pres Rtn PS-MAT	GA Rich	\$ 77,524.00	\$ -	\$ -		\$ -		\$77,524.00
485	330000	SS330000 STR77 Pres Rtn PS-LAB	GA Rich	\$ 193,001.00	\$ -	\$ -		\$ -		\$193,001.00
486	404213	SS404213 Ins PP & Plumbing-MAT	GA Rich	\$ 148,720.00	\$ -	\$ -		\$ -		\$148,720.00
487	404213	SS404213 Ins PP & Plumbing-LAB	GA Rich	\$ 189,181.00	\$ -	\$ -		\$ -		\$189,181.00
488	431133.12	SS431133.12 Rtry Lobe Blwr-LAB	GA Rich	\$ 8,815.00	\$ -	\$ -		\$ -		\$8,815.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
489	432106	SS432106 Plnt Wtr Pmpng Sy-LAB	GA Rich	\$ 5,667.00	\$ -	\$ -		\$ -		\$5,667.00
490	432321	SS432321 Cntrfgl Sldge Pmp-LAB	GA Rich	\$ 13,153.00	\$ -	\$ -		\$ -		\$13,153.00
491	432358	SS432358 Rtry Lobe Pmp-LAB	GA Rich	\$ 17,561.00	\$ -	\$ -		\$ -		\$17,561.00
492	432413	SS432413 Intrnl Rcycl Pmp-LAB	GA Rich	\$ 17,631.00	\$ -	\$ -		\$ -		\$17,631.00
493	432510	SS432510 Submersible Pmp-LAB	GA Rich	\$ 30,994.00	\$ -	\$ -		\$ -		\$30,994.00
494	432321	SS432321 Centrifugal Sludge Pumps-LAB	GA Rich	\$ 5,037.00	\$ -	\$ -		\$ -		\$5,037.00
495	463300	SS463300 Chem Rem Equip-LAB	GA Rich	\$ 2,039.00	\$ -	\$ -		\$ -		\$2,039.00
496	463653	SS463653 Chem Feed Equip-LAB	GA Rich	\$ 2,309.00	\$ -	\$ -		\$ -		\$2,309.00
497	464123	SS464123 Submersible Mixer-LAB	GA Rich	\$ 7,976.00	\$ -	\$ -		\$ -		\$7,976.00
498	465146	SS465146 Aeration Equip-LAB	GA Rich	\$ 78,359.00	\$ -	\$ -		\$ -		\$78,359.00
499	400500	SS400500 Process Valves-LAB	GA Rich	\$ 66,737.00	\$ -	\$ -		\$ -		\$66,737.00
500		DIVISION 23 - HVAC								
501	230000	Stainless Steel Duct - In & Out - 10 Preliminary Treatment	Complete Mechanical Sys	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
502	230000	Makeup Air Unit - 10 Preliminary Treatment	Complete Mechanical Sys	\$ 12,500.00	\$ -	\$ -		\$ -		\$12,500.00
503	230000	Grilles - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ -	\$ -		\$ -		\$1,140.00
504	230000	Duct & Fittings - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 2,600.00	\$ -	\$ -		\$ -		\$2,600.00
505	230000	Insulation - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
506	230000	Electric Wall Heater - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 2,000.00	\$ -	\$ -	\$ 915.75	\$ 915.75	46%	\$1,084.25
507	230000	Exhaust Fan - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,910.00	\$ -	\$ -		\$ -		\$1,910.00
508	230000	Dampers - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,984.00	\$ -	\$ -		\$ -		\$1,984.00
509	230000	Labor - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 9,000.00	\$ -	\$ -		\$ -		\$9,000.00
510	230000	Test & Balance - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,300.00	\$ -	\$ -		\$ -		\$1,300.00
511	230000	Training - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
512	230000	Makeup Air Unit - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
513	23000	Electric Wall Heater - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 539.75	\$ -	\$ -	\$ 539.75	\$ 539.75	100%	
514	230000	Exhaust Fan - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 3,940.00	\$ -	\$ -		\$ -		\$3,940.00
515	230000	Stainless Steel Duct - In & Out - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
516	230000	Duct & Fittings - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 17,000.00	\$ -	\$ -		\$ -		\$17,000.00
517	230000	Dampers - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 4,406.00	\$ -	\$ -		\$ -		\$4,406.00
518	230000	Grilles - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ -	\$ -		\$ -		\$1,140.00
519	230000	Insulation - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
520	230000	Labor - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
521	230000	Test & Balance - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 1,700.00	\$ -	\$ -		\$ -		\$1,700.00
522	230000	Training - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
523	230000	Louvers - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 2,700.00	\$ -	\$ -		\$ -		\$2,700.00
524	230000	Electric Unit Heater - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
525	230000	Water Source Heat Pump - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 9,992.00	\$ -	\$ -		\$ -		\$9,992.00
526	230000	Fans - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 12,280.00	\$ -	\$ -		\$ -		\$12,280.00
527	230000	Dampers - 45 Teritary Bldg	Complete Mechanical Sys	\$ 14,643.00	\$ -	\$ -		\$ -		\$14,643.00
528	230000	Duct & Fittings - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
529	230000	Grilles - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ -	\$ -		\$ -		\$1,140.00
530	230000	Insulation - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,730.00	\$ -	\$ -		\$ -		\$1,730.00
531	230000	Test & Balance - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,300.00	\$ -	\$ -		\$ -		\$1,300.00
532	230000	Training - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
533	230000	Rooftop Unit - 50 Blower Bldg	Complete Mechanical Sys	\$ 35,000.00	\$ -	\$ -		\$ -		\$35,000.00
534	230000	Makeup Air Unit - 50 Blower Bldg	Complete Mechanical Sys	\$ 12,500.00	\$ -	\$ -		\$ -		\$12,500.00
535	230000	Exhaust Fan - 50 Blower Bldg	Complete Mechanical Sys	\$ 14,310.00	\$ -	\$ -		\$ -		\$14,310.00
536	230000	Electric Wall Heater - 50 Blower Bldg	Complete Mechanical Sys	\$ 800.00	\$ -	\$ -	\$ 376.00	\$ 376.00	47%	\$424.00
537	230000	Electric Unit Heater - 50 Blower Bldg	Complete Mechanical Sys	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
538	230000	Louvers - 50 Blower Bldg	Complete Mechanical Sys	\$ 800.00	\$ -	\$ -		\$ -		\$800.00
539	230000	Dampers - 50 Blower Bldg	Complete Mechanical Sys	\$ 14,403.00	\$ -	\$ -		\$ -		\$14,403.00
540	230000	Duct & Fittings - 50 Blower Bldg	Complete Mechanical Sys	\$ 7,350.00	\$ -	\$ -		\$ -		\$7,350.00
541	230000	Insulation - 50 Blower Bldg	Complete Mechanical Sys	\$ 2,470.00	\$ -	\$ -		\$ -		\$2,470.00
542	230000	Grilles - 50 Blower Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ -	\$ -		\$ -		\$1,140.00
543	230000	Test & Balance - 50 Blower Bldg	Complete Mechanical Sys	\$ 2,100.00	\$ -	\$ -		\$ -		\$2,100.00
544	230000	Training - 50 Blower Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
545	230000	Rooftop Unit - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 35,000.00	\$ -	\$ -		\$ -		\$35,000.00
546	230000	Makeup Air Unit - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
547	230000	Stainless Steel Duct - In & Out - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
548	230000	Exhaust Fan - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
549	230000	Water Source Heat Pump - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 9,992.00	\$ -	\$ -		\$ -		\$9,992.00
550	230000	Electric Duct Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 5,400.00	\$ -	\$ -		\$ -		\$5,400.00

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS			Application Number: 3						
	Application Period: 03.01.2023-03.31.2023			Application Date: 03.31.2023						
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
551	230000	Electric Wall Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 3,500.00	\$ -	\$ -	\$ 3,322.50	\$ 3,322.50	95%	\$177.50
552	230000	Electric Unit Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 3,500.00	\$ -	\$ -		\$ -		\$3,500.00
553	230000	Duct & Fittings - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
554	230000	Insulation - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 13,800.00	\$ -	\$ -		\$ -		\$13,800.00
555	230000	Dampers - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 2,384.00	\$ -	\$ -		\$ -		\$2,384.00
556	230000	Grilles - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ -	\$ -		\$ -		\$1,140.00
557	230000	Test & Balance - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 2,100.00	\$ -	\$ -		\$ -		\$2,100.00
558	230000	Training - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
559	230000	Temperature Controls Wiring (all)	Complete Mechanical Sys	\$ 12,800.00	\$ -	\$ -		\$ -		\$12,800.00
560	230000	Overhead & Profit	Complete Mechanical Sys	\$ 151,841.25	\$ -	\$ 2,500.00		\$ 2,500.00	2%	\$149,341.25
561		DIVISION 26 - ELECTRICAL								
562	260000	Moblization	Connelly Electric	\$ 210,000.00	\$ 25,000.00	\$ 5,000.00		\$ 30,000.00	14%	\$180,000.00
563	260000	Short Circuit Study	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
564	260000	Closeout	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
565	260000	Site - Demolition	Connelly Electric	\$ 100,000.00	\$ 15,000.00	\$ -		\$ 15,000.00	15%	\$85,000.00
566	260000	Site - Temporary feeds to B20 - Labor	Connelly Electric	\$ 60,000.00	\$ -	\$ -		\$ -		\$60,000.00
567	260000	Site - Temporary feeds to B20 - Material	Connelly Electric	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00
568	260000	Temporary Feeds to Aeration Tanks - Labor	Connelly Electric	\$ 48,000.00	\$ -	\$ -		\$ -		\$48,000.00
569	260000	Temporary Feeds to Aeration Tanks - Material	Connelly Electric	\$ 32,000.00	\$ -	\$ -		\$ -		\$32,000.00
570	260000	Site - Miscellaneous work at Entrance Gate	Connelly Electric	\$ 22,000.00	\$ -	\$ -		\$ -		\$22,000.00
571	260544	Site - Raceways & Handholes-EHH1	Connelly Electric	\$ 66,000.00	\$ -	\$ -		\$ -		\$66,000.00
572	260544	Site - Raceways & Handholes-EHH2	Connelly Electric	\$ 66,000.00	\$ -	\$ -		\$ -		\$66,000.00
573	260544	Site - Raceways & Handholes-EHH3	Connelly Electric	\$ 68,000.00	\$ -	\$ -		\$ -		\$68,000.00
574	260544	Site - Raceways & Handholes-EHH4	Connelly Electric	\$ 66,000.00	\$ -	\$ -		\$ -		\$66,000.00
575	260544	Site - Raceways & Handholes-EHH5	Connelly Electric	\$ 66,000.00	\$ -	\$ -		\$ -		\$66,000.00
576	260544	Site - Raceways & Handholes-EHH6	Connelly Electric	\$ 66,000.00	\$ -	\$ -		\$ -		\$66,000.00
577	260544	Site - Raceways & Handholes-EHH7	Connelly Electric	\$ 66,000.00	\$ -	\$ -		\$ -		\$66,000.00
578	260000	Site - Pole Bases	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
579	260526	Site - Grounding	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
580	260523	Site - Cabling	Connelly Electric	\$ 300,000.00	\$ -	\$ -		\$ -		\$300,000.00
581	260000	Site - Poles & Luminaries -Materials	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A			B	C	D	E	F	G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
582	260000	Voice/Data	Connelly Electric	\$ 250,000.00	\$ -	\$ -		\$ -		\$250,000.00
583	260000	CCTV	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
584	260000	Access Control	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
585	260000	Branch Raceways - A10 Prelim Treatment	Connelly Electric	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
586	260000	Feeder Raceways - A10 Prelim Treatment	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
587	260000	Branch Wiring - A10 Prelim Treatment	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
588	260000	Feeder Cables - A10 Prelim Treatment	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
589	265113/265629	Lighting -Material - A10 Prelim Treatment	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
590	265113/265629	Lighting - Labor - A10 Prelim Treatment	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
591	260000	Switchgear - Material - A10 Prelim Treatment	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
592	260000	Switchgear - Labor - A10 Prelim Treatment	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
593	260000	Power Devices - A10 Prelim Treatment	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
594	263614	Generator Docking Station - A10 Prelim Treatment	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
595	260000	Connect Motors - A10 Prelim Treatment	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
596	260000	Connect Instruments - A10 Prelim Treatment	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
597	284600	Fire Alarm - A10 Prelim Treatment	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
598	280000	Access Control - A10 Prelim Treatment	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
599	260000	Branch Raceways - 15-Influent PS	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
600	260000	Feeder Raceways - 15 Influent PS	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
601	260000	Branch Wiring - 15 Influent PS	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
602	260000	Feeder Cables - 15 Influent PS	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
603	260000	Switchgear - Material - 15 Influent PS	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
604	260000	Switchgear - Labor - 15 Influent PS	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
605	260000	Connect Motors, etc - 15 Influent PS	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
606	260000	Connect Instruments - 15 Influent PS	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
607	260000	Branch Raceways - 16 Grit Tank	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
608	260000	Branch Wiring - 16 Grit Tank	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
609	265113/265629	Lighting - Materials - 16 Grit Tank	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
610	265113/265629	Lighting - Labor - 16 Grit Tank	Connelly Electric	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
611	260000	Power Devices - 16 Grit Tank	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
612	260000	Connect Motors, etc - 16 Grit Tank	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
613	260000	Connect Instruments - 16 Grit Tank	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
614	260000	Branch Raceways - 20 Grit Removal	Connelly Electric	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00
615	260000	Feeder Raceways - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
616	260000	Branch Wiring - 20 Grit Removal	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
617	260000	Feeder Cables - 20 Grit Removal	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
618	265113/265629	Lighting - Materials - 20 Grit Removal	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
619	265113/265629	Lighting - Labor - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
620	260000	Switchgear - Material - 20 Grit Removal	Connelly Electric	\$ 100,000.00	\$ -	\$ -		\$ -		\$100,000.00
621	260000	Switchgear - Labor - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
622	260000	Power Devices - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
623	260000	Connect Motors, etc - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
624	260000	Connect Instruments - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
625	284600	Fire Alarm - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
626	280000	Access Control - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
627	271000	Voice/Data - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
628	260000	Branch Raceways - 25 Primary Clarifiers	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
629	260000	Branch Wiring - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
630	265113/265629	Lighting - Materials - 25 Primary Clarifiers	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
631	260000	Lighting - Labor - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
632	260000	Power Devices - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
633	260000	Connect Motors, etc - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
634	260000	Connect Instruments - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
635	260000	Branch Raceways - 30 Aeration Tanks	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
636	260000	Branch Wiring - 30 Aeration Tanks	Connelly Electric	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00
637	265113/265629	Lighting - Materials - 30 Aeration Tanks	Connelly Electric	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
638	265113/265629	Lighting - Labor - 30 Aeration Tanks	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
639	260000	Power Devices - 30 Aeration Tanks	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
640	260000	Connect Motors, etc - 30 Aeration Tanks	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
641	260000	Connect Instruments - 30 Aeration Tanks	Connelly Electric	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00
642	260000	Branch Raceways - 40 Final Clarifiers	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
643	260000	Branch Wiring - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS				Application Number: 3					
	Application Period: 03.01.2023-03.31.2023				Application Date: 03.31.2023					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
644	265113/265629	Lighting - Materials - 40 Final Clarifiers	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
645	265113/265629	Lighting - Labor - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
646	260000	Power Devices - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
647	260000	Connect Motors, etc - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
648	260000	Connect Instruments - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
649	260000	Branch Raceways - 45 Tertiary Filter Bldg	Connelly Electric	\$ 100,000.00	\$ -	\$ -		\$ -		\$100,000.00
650	260000	Feeder Raceways - 45 Tertiary Filter bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
651	260000	Branch Wiring - 45 Tertiary Filter Bldg	Connelly Electric	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00
652	260000	Feeder Cables - 45 Tertiary Filter Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
653	265113/265629	Lighting - Materials - 45 Tertiary Filter Bldg	Connelly Electric	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00
654	265113/265629	Lighting - Labor - 45 Tertiary Filter Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
655	260000	Switchgear - Materials - 45 Tertiary Filter Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
656	260000	Switchgear - Labor - 45 Tertiary Filter Bldg	Connelly Electric	\$ 35,000.00	\$ -	\$ -		\$ -		\$35,000.00
657	260000	Power Devices - 45 Tertiary Filter Bldg	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
658	260000	Connect Motors, etc - 45 Tertiary Filter Bldg	Connelly Electric	\$ 8,000.00	\$ -	\$ -		\$ -		\$8,000.00
659	260000	Connect Instruments - 45 Tertiary Filter Bldg	Connelly Electric	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
660	284600	Fire Alarm - 45 Tertiary Filter Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
661	280000	Access Control - 45 Tertiary Filter Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
662	271000	Voice/Data - 45 Tertiary Filter Bldg	Connelly Electric	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00
663	260000	Branch Raceways - 47 UV Structure	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
664	260000	Branch Wiring - 47 UV Structure	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
665	265113/265629	Lighting - Materials - 47 UV Structure	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
666	265113/265629	Lighting - Labor - 47 UV Structure	Connelly Electric	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
667	260000	Power Devices - 47 UV Structure	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
668	260000	Connect Motors, etc - 47 UV Structure	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
669	260000	Connect Instruments - 47 UV Structure	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
670	260000	Branch Raceways - 50 Blower Bldg	Connelly Electric	\$ 150,000.00	\$ -	\$ -		\$ -		\$150,000.00
671	260000	Feeder Raceways - 50 Blower Bldg	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
672	260000	Branch Wiring - 50 Blower Bldg	Connelly Electric	\$ 60,000.00	\$ -	\$ -		\$ -		\$60,000.00
673	260000	Feeder Cables - 50 Blower Bldg	Connelly Electric	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00
674	265113/265629	Lighting - Materials - 50 Blower Bldg	Connelly Electric	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
675	265113/265629	Lighting - Labor - 50 Blower Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
676	260000	Switchgear - Labor - 50 Blower Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
677	260000	Switchgear - Material - 50 Blower Bldg	Connelly Electric	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
678	260000	Power Devices - 50 Blower Bldg	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
679	263614	Generator Docking Station - 50 Blower Bldg	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
680	260000	Connect Motors, etc - 50 Blower Bldg	Connelly Electric	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00
681	260000	Connect Instruments - 50 Blower Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
682	284600	Fire Alarm - 50 Blower Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
683	271000	Voice/Data - 50 Blower Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
684	260000	Branch Raceways - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
685	260000	Branch Wiring - 60 Excess Flow Clarifier	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
686	265113/265629	Lighting - Materials - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
687	265113/265629	Lighting - Labor - 60 Excess Flow Clarifier	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
688	260000	Power Devices - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
689	260000	Connect Motors, etc - 60 Excess Flow Clarifier	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
690	260000	Connect Instruments - 60 Excess Flow Clarifier	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
691	280000	CCTV - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
692	260000	Branch Raceways - 65 Aerobic Digester	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
693	260000	Branch Wiring - 65 Aerobic Digester	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
694	265113/265629	Lighting - Materials - 65 Aerobic Digester	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
695	265113/265629	Lighting - Labor - 65 Aerobic Digester	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
696	260000	Power Devices - 65 Aerobic Digester	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
697	260000	Connect Instruments - 65 Aerobic Digester	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
698	260000	Branch Raceways - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 150,000.00	\$ -	\$ -		\$ -		\$150,000.00
699	260000	Feeder Raceways - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
700	260000	Branch Wiring - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
701	260000	Feeder Cables - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
702	265113/265629	Lighting - Materials - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
703	265113/265629	Lighting - Labor - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
704	260000	Switchgear - Material - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
705	260000	Switchgear - Labor - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
706	260000	Power Devices - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
707	260000	Connect Motors, etc - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
708	260000	Connect Instruments - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
709	284600	Fire Alarm - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
710	280000	Access Control - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
711	260000	Branch Raceways - 75 BioSolids Storage Structure	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
712	260000	Branch Wiring - 75 BioSolids Storage Structure	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
713	265113/265629	Lighting - Materials - 75 BioSolids Storage Structure	Connelly Electric	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
714	265113/265629	Lighting - Labor - 75 BioSolids Storage Structure	Connelly Electric	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
715	260000	Power Devices - 75 BioSolids Storage Structure	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
716	260000	Connect Instruments - 75 BioSolids Storage Structure	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
717	260000	Lightning Protection - 75 BioSolids Storage Structure	Connelly Electric	\$ 23,000.00	\$ -	\$ -		\$ -		\$23,000.00
718	260901	Engineering Design & Submittals	Wunderlich-Malec	\$ 231,900.00	\$ 6,000.00	\$ -		\$ 6,000.00	3%	\$225,900.00
719		Control Panel - MCC A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 104,934.00	\$ -	\$ -		\$ -		\$104,934.00
720		Control Panel - SCC-A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 68,934.00	\$ -	\$ -		\$ -		\$68,934.00
721		Control Panel - MCC-B20 Grit Removal Facilities	Wunderlich-Malec	\$ 64,634.00	\$ -	\$ -		\$ -		\$64,634.00
722		Control Panel - SCC-B20 Grit Removal Facilities	Wunderlich-Malec	\$ 61,934.00	\$ -	\$ -		\$ -		\$61,934.00
723		Control Panel - MCC-C45 Tertiary Bldg	Wunderlich-Malec	\$ 92,234.00	\$ -	\$ -		\$ -		\$92,234.00
724		Control Panel - SCC-C45 Tertiary Bldg	Wunderlich-Malec	\$ 56,934.00	\$ -	\$ -		\$ -		\$56,934.00
725		Control Panel - MCC-D50 Blower Bldg	Wunderlich-Malec	\$ 113,184.00	\$ -	\$ -		\$ -		\$113,184.00
726		Control Panel - SCC-D50 Blower Bldg	Wunderlich-Malec	\$ 61,934.00	\$ -	\$ -		\$ -		\$61,934.00
727		Control Panel - SCC-E70 Dewatering & Ops Bldg	Wunderlich-Malec	\$ 54,434.00	\$ -	\$ -		\$ -		\$54,434.00
728		Exterior Lighting Controls	Wunderlich-Malec	\$ 16,550.00	\$ -	\$ -		\$ -		\$16,550.00
729		Small Influent Pump VFD Panel - A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 6,050.00	\$ -	\$ -		\$ -		\$6,050.00
730		Large Influent Pump VFD Panel - A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00
731		Mech Fin Screen VFD Panel - A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 5,550.00	\$ -	\$ -		\$ -		\$5,550.00
732		Pri Sludge Pump VFD Panel - B20 Grit Removal Facilities	Wunderlich-Malec	\$ 5,300.00	\$ -	\$ -		\$ -		\$5,300.00
733		Digester Sludge Xfer Pump VFD Panel - B20 Grit Removal Facilities	Wunderlich-Malec	\$ 5,450.00	\$ -	\$ -		\$ -		\$5,450.00
734		Process Return Flow Pumps VFD Panel - C45 Tertiary Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00
735		Mix VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00
736		MLRP VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
737		NRP VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00
738		Aerobic Digesters VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 6,050.00	\$ -	\$ -		\$ -		\$6,050.00
739		RAS VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 6,050.00	\$ -	\$ -		\$ -		\$6,050.00
740		Combination Starters EF-E70-60	Wunderlich-Malec	\$ 5,050.00	\$ -	\$ -		\$ -		\$5,050.00
741		SWDB-MAIN Power Metering Panel	Wunderlich-Malec	\$ 9,350.00	\$ -	\$ -		\$ -		\$9,350.00
742		PP-E70 Power Metering Panel	Wunderlich-Malec	\$ 9,350.00	\$ -	\$ -		\$ -		\$9,350.00
743		Dewatering & Operations Building Rack	Wunderlich-Malec	\$ 12,500.00	\$ -	\$ -		\$ -		\$12,500.00
744		Control Stations	Wunderlich-Malec	\$ 6,500.00	\$ -	\$ -		\$ -		\$6,500.00
745		Flow Transmitter - Radar, Flume	Wunderlich-Malec	\$ 4,350.00	\$ -	\$ -		\$ -		\$4,350.00
746		Flow Transmitter - Magnetic	Wunderlich-Malec	\$ 30,300.00	\$ -	\$ -		\$ -		\$30,300.00
747		Flow Switch	Wunderlich-Malec	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
748		Level Transmitter - Radar	Wunderlich-Malec	\$ 22,000.00	\$ -	\$ -		\$ -		\$22,000.00
749		Level Switch - Float	Wunderlich-Malec	\$ 2,350.00	\$ -	\$ -		\$ -		\$2,350.00
750		Pressure Transmitter	Wunderlich-Malec	\$ 14,600.00	\$ -	\$ -		\$ -		\$14,600.00
751		Pressure Switch	Wunderlich-Malec	\$ 950.00	\$ -	\$ -		\$ -		\$950.00
752		Combination Gas Monitor	Wunderlich-Malec	\$ 19,500.00	\$ -	\$ -		\$ -		\$19,500.00
753		Ventilation Monitoring System	Wunderlich-Malec	\$ 9,700.00	\$ -	\$ -		\$ -		\$9,700.00
754		Chemical Tank Fill - D50 Blower Bldg	Wunderlich-Malec	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
755		Analytical Transmitter - ORP	Wunderlich-Malec	\$ 29,400.00	\$ -	\$ -		\$ -		\$29,400.00
756		Factory Acceptance Test/SCADA Checkout	Wunderlich-Malec	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00
757		Hardware Startup	Wunderlich-Malec	\$ 67,500.00	\$ -	\$ -		\$ -		\$67,500.00
758		Training Hardware	Wunderlich-Malec	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
759		O&M - As Installed Drawings	Wunderlich-Malec	\$ 2,494.00	\$ -	\$ -		\$ -		\$2,494.00
760		Materials (Hardware/Software) for SCADA	Wunderlich-Malec	\$ 69,000.00	\$ -	\$ -		\$ -		\$69,000.00
761		Training Program Submittal	Wunderlich-Malec	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
762		Programming	Wunderlich-Malec	\$ 147,000.00	\$ -	\$ -		\$ -		\$147,000.00
763		SCADA Checkout Jobsite	Wunderlich-Malec	\$ 10,500.00	\$ -	\$ -		\$ -		\$10,500.00
764		Software Startup	Wunderlich-Malec	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
765		Training (SCADA)	Wunderlich-Malec	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
766		Variable Frequency Drives	Wunderlich-Malec	\$ 139,800.00	\$ -	\$ -		\$ -		\$139,800.00
767		DIVISION 31 - EARTHWORK								

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS						Application Number: 3			
	Application Period: 03.01.2023-03.31.2023						Application Date: 03.31.2023			
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
768	311000	Clearing & Grubbing - Tree Removal	Homer Tree Service	\$ 8,500.00	\$ -	\$ 8,500.00		\$ 8,500.00	100%	
769	312300	Excavation, Fill, Backfill, & Grading - 10 Pre-Treatment	Vissering Construction	\$ 115,500.00	\$ -	\$ -		\$ -		\$115,500.00
770	312300	Excavation, Fill, Backfill, & Grading - 15 Influent Pump Station	Vissering Construction	\$ 198,000.00	\$ -	\$ -		\$ -		\$198,000.00
771	312300	Excavation, Fill, Backfill, & Grading - 16 Grit Splitter	Vissering Construction	\$ 88,000.00	\$ -	\$ -		\$ -		\$88,000.00
772	312300	Excavation, Fill, Backfill, & Grading - 20 Grit Removal	Vissering Construction	\$ 165,000.00	\$ -	\$ -		\$ -		\$165,000.00
773	312300	Excavation, Fill, Backfill, & Grading - 25 Primary Clarifiers	Vissering Construction	\$ 165,000.00	\$ -	\$ -		\$ -		\$165,000.00
774	312300	Excavation, Fill, Backfill, & Grading - 30 Aeration Tanks	Vissering Construction	\$ 313,500.00	\$ -	\$ -		\$ -		\$313,500.00
775	312300	Excavation, Fill, Backfill, & Grading - 40 Final Clarifiers	Vissering Construction	\$ 176,000.00	\$ -	\$ -		\$ -		\$176,000.00
776	312300	Excavation, Fill, Backfill, & Grading - 45 Tertiary Bldg	Vissering Construction	\$ 49,500.00	\$ -	\$ -		\$ -		\$49,500.00
777	312300	Excavation, Fill, Backfill, & Grading - 47 UV Bldg	Vissering Construction	\$ 55,000.00	\$ -	\$ -		\$ -		\$55,000.00
778	312300	Excavation, Fill, Backfill, & Grading - 50 Blower Bldg	Vissering Construction	\$ 162,250.00	\$ 15,000.00	\$ 71,500.00		\$ 86,500.00	53%	\$75,750.00
779	312300	Excavation, Fill, Backfill, & Grading - 60 Excess Flow Clarifier	Vissering Construction	\$ 165,000.00	\$ -	\$ -		\$ -		\$165,000.00
780	312300	Excavation, Fill, Backfill & Grading - 65 Aerobic Digesters	Vissering Construction	\$ 40,700.00	\$ -	\$ -		\$ -		\$40,700.00
781	312300	Excavation, Fill, Backfill, & Grading - 70 Dewatering & Ops	Vissering Construction	\$ 82,500.00	\$ -	\$ -		\$ -		\$82,500.00
782	312300	Excavation, Fill, Backfill, & Grading - 75 Biosolids Storage	Vissering Construction	\$ 198,000.00	\$ -	\$ -		\$ -		\$198,000.00
783	312300	Excavation, Fill, Backfill, & Grading - 77 Return Flow Pump	Vissering Construction	\$ 3,850.00	\$ -	\$ -		\$ -		\$3,850.00
784	312300	Excavation, Fill, Backfill & Grading - Site	Vissering Construction	\$ 313,500.00	\$ -	\$ -		\$ -		\$313,500.00
785	312500	Slope Protection & Erosion Control	Vissering Construction	\$ 20,000.00	\$ -	\$ 15,000.00		\$ 15,000.00	75%	\$5,000.00
786	313219	Geotextiles	Vissering Construction	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
787		DIVISION 32 - EXTERIOR IMPROVEMENTS								
788	321123	Hot Mix Asphalt - Site	Troch McNeil	\$ 200,000.00	\$ -	\$ -		\$ -		\$200,000.00
789	321123	Aggregate Base Course - Sidewalks	Vissering Construction	\$ 15,500.00	\$ -	\$ -		\$ -		\$15,500.00
790	321613	Concrete Sidewalks & Driveway Aprons - Paving	Vissering Construction	\$ 62,500.00	\$ -	\$ -		\$ -		\$62,500.00
791	321613	Concrete Sidewalks & Driveway Aprons - Sidewalks	Vissering Construction	\$ 59,500.00	\$ -	\$ -		\$ -		\$59,500.00
792	323111	Fence Gate Operator & Chain Link Fence	Peerless Fence	\$ 111,950.00	\$ -	\$ -		\$ -		\$111,950.00
793	323223	Segmental Retaining Wall	Vissering Construction	\$ 18,000.00	\$ -	\$ -		\$ -		\$18,000.00
794	329219	Seeding & Sodding	Vissering Construction	\$ 43,500.00	\$ -	\$ -		\$ -		\$43,500.00
795		DIVISION 34 - TRANSPORTATION								
796	344323/344324	Weather Observation Equipment/Airfield Wind Cones - Labor	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
797	344323	Weather Observation Equipment - Material	Cole Parmer	\$ 1,580.00	\$ -	\$ -		\$ -		\$1,580.00
798	344324	Airfield Wind Cones - Material	Hali-Brite	\$ 7,250.00	\$ 7,250.00	\$ -		\$ 7,250.00	100%	

	For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS				Application Number: 3					
	Application Period: 03.01.2023-03.31.2023				Application Date: 03.31.2023					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
799		DIVISION 40 - PROCESS INTERCONNECTIONS								
800	400553	ID for Process Interconnections - Piping & Equipment	Vissering Construction	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
801	400557	Valves/Actuators - Mtl - 20 Grit Removal Facilities	LAI	\$ 200,600.00	\$ -	\$ -		\$ -		\$200,600.00
802	400557	Valves/Actuators - Mtl - 30 Aeration Tanks	LAI	\$ 468,300.00	\$ -	\$ -		\$ -		\$468,300.00
803	400557	Valves/Actuators - Mtl - 40 Final Clarifier	LAI	\$ 33,400.00	\$ -	\$ -		\$ -		\$33,400.00
804	400557	Valves/Actuators - Mtl - 45 Tertiary Bldg	LAI	\$ 351,100.00	\$ -	\$ -		\$ -		\$351,100.00
805	400557	Valves/Actuators - Mtl - 47 UV Disinfection Structure	LAI	\$ 33,400.00	\$ -	\$ -		\$ -		\$33,400.00
806	400557	Valves/Actuators - Mtl - 50 Blower Bldg	LAI	\$ 234,100.00	\$ -	\$ -		\$ -		\$234,100.00
807	400557	Valves/Actuators - Mtl - 60 Excess Flow Clarifier	LAI	\$ 50,200.00	\$ -	\$ -		\$ -		\$50,200.00
808	400557	Valves/Actuators - Mtl - 65 Aerobic Digesters	LAI	\$ 267,500.00	\$ -	\$ -	\$ 23,000.00	\$ 23,000.00	9%	\$244,500.00
809	400557	Valves/Actuators - Mtl-70 Dewatering&Ops - 77 Process Return	LAI	\$ 33,400.00	\$ -	\$ -		\$ -		\$33,400.00
810	400559.20	Sluice Gates - Labor - 15 Influent Pump Station	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
811	400559.20	Sluice Gates - Labor - 30 Aeration Tanks	Vissering Construction	\$ 25,300.00	\$ -	\$ -		\$ -		\$25,300.00
812	400559.20	Sluice Gates - Material - 15 Influent Pump Station	RW Gate	\$ 27,633.00	\$ -	\$ -		\$ -		\$27,633.00
813	400559.20	Sluice Gates - Material - 30 Aeration Tanks	RW Gate	\$ 103,121.00	\$ -	\$ -		\$ -		\$103,121.00
814	400559.23	Slide Gates - Labor - 10 Preliminary Treatment Bldg	Vissering Construction	\$ 9,700.00	\$ -	\$ -		\$ -		\$9,700.00
815	400559.23	Slide Gates - Labor - 15 Influent Pump Station	Vissering Construction	\$ 4,800.00	\$ -	\$ -		\$ -		\$4,800.00
816	400559.23	Slide Gates - Labor - 16 Grit Tank & Splitter Structure	Vissering Construction	\$ 16,900.00	\$ -	\$ -		\$ -		\$16,900.00
817	400559.23	Slide Gates - Labor - 30 Aeration Tanks	Vissering Construction	\$ 21,700.00	\$ -	\$ -		\$ -		\$21,700.00
818	400559.23	Slide Gates - Labor - 47 UV Disinfection Structure	Vissering Construction	\$ 16,900.00	\$ -	\$ -		\$ -		\$16,900.00
819	400559.23	Slide Gate - Material - 10 Preliminary Treatment Bldg	RW Gate	\$ 94,864.00	\$ -	\$ -		\$ -		\$94,864.00
820	400559.23	Slide Gate - Material - 15 Influent Pump Station	RW Gate	\$ 32,072.00	\$ -	\$ -		\$ -		\$32,072.00
821	400559.23	Slide Gate - Material - 16 Grit Tank & Splitter Structure	RW Gate	\$ 114,206.00	\$ -	\$ -		\$ -		\$114,206.00
822	400559.23	Slide Gate - Material - 30 Aeration Tanks	RW Gate	\$ 161,251.00	\$ -	\$ -		\$ -		\$161,251.00
823	400559.23	Slide Gate - Material - 47 UV Disinfection Structure	RW Gate	\$ 118,853.00	\$ -	\$ -		\$ -		\$118,853.00
824	407169	Flume Liners - Labor - 02 Site	Vissering Construction	\$ 786.00	\$ -	\$ -		\$ -		\$786.00
825	407169	Flume Liners - Labor - 10 Preliminary Treatment Bldg	Vissering Construction	\$ 2,357.00	\$ -	\$ -		\$ -		\$2,357.00
826	407169	Flume Liners - Labor - 47 UV Structure	Vissering Construction	\$ 2,357.00	\$ -	\$ -		\$ -		\$2,357.00
827	407169	Flume Liners - Material - 10 Prelim Building	Zimmer & Francescon	\$ 6,541.00	\$ -	\$ -		\$ -		\$6,541.00
828	407169	Flume Liners - Material - 47 UV Structure	Zimmer & Francescon	\$ 6,108.00	\$ -	\$ -		\$ -		\$6,108.00
829	407169	Mahole MH-D2 - Material - Site	Zimmer & Francescon	\$ 4,291.00	\$ -	\$ -		\$ -		\$4,291.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
830	412223	Hoists & Cranes - Labor - 20 Grit Removal Facilities	Vissering Construction	\$ 3,800.00	\$ -	\$ -		\$ -		\$3,800.00
831	412223	Hoists & Cranes - Labor - 30 Aeration Tanks	Vissering Construction	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00
832	412223	Hoists & Cranes - Labor - 40 Clarifiers	Vissering Construction	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00
833	412223	Hoists & Cranes - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 3,700.00	\$ -	\$ -		\$ -		\$3,700.00
834	412223	Hoist & Trolley - Material - 20 Grit Removal Facilities	Tri-State Tool & Hoist	\$ 12,705.00	\$ -	\$ -		\$ -		\$12,705.00
835	412223	Hoists & Trolley - Material - 70 Dewatering & Ops	Tri-State Tool & Hoist	\$ 18,170.00	\$ -	\$ -		\$ -		\$18,170.00
836	412223	Davit Cranes - Material - 30 Aeration Tanks	Tri-State Tool & Hoist	\$ 18,563.00	\$ -	\$ -		\$ -		\$18,563.00
837	412223	Davit Cranes - Material - 40 a & b Final Clarifiers	Tri-State Tool & Hoist	\$ 17,060.00	\$ -	\$ -		\$ -		\$17,060.00
838	415000	Tote Containment System - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 2,100.00	\$ -	\$ -		\$ -		\$2,100.00
839	415000	Tote Containment System - Material - 45 Tertiary Bldg	Spec Ten	\$ 3,330.00	\$ -	\$ -		\$ -		\$3,330.00
840	431133.11/431133.12	Tri-Lobe PD Blowers/Rotary Lobe Blowers - Labor - 50 Blower Bldg	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
841	431133.12	Rotary Lobe Blowers - 50 Blower Bldg	LAI	\$ 275,000.00	\$ -	\$ -		\$ -		\$275,000.00
842	431133.11	TriLobe Positive Displacement Blowers - 50 Blower Bldg	Aerezen	\$ 260,000.00	\$ -	\$ -		\$ -		\$260,000.00
843	432106	Plant Water Pumping System - Material - 45 Tertiary Bldg	Gasvoda	\$ 150,000.00	\$ -	\$ -		\$ -		\$150,000.00
844	432106	Plant Water Pumping System - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 2,850.00	\$ -	\$ -		\$ -		\$2,850.00
845	432321	Centrifugal Sludge Pumps - Material - 50 Blower Building	Trillium Pumps	\$ 80,000.00	\$ -	\$ -		\$ -		\$80,000.00
846	432358	Rotary Lobe Pumps - Material - 20 Grit Removal Facilities	Boerger	\$ 136,000.00	\$ -	\$ -		\$ -		\$136,000.00
847	432413/432510	Submersible Pumps (1,2,5) - Mtl - 15 Influent Pump Station	Xylem(Flygt)	\$ 123,709.00	\$ -	\$ -		\$ -		\$123,709.00
848	432413/432510	Submersible Pumps (3,4) - Mtl - 15 Influent Pump Station	Xylem(Flygt)	\$ 285,382.00	\$ -	\$ -		\$ -		\$285,382.00
849	432413/432510	Cranes - Mtl - 15 Influent Pump Station	Xylem(Flygt)	\$ 24,275.00	\$ -	\$ -		\$ -		\$24,275.00
850	432413/432510	Submersible Pumps - 77 Process Return Flow Pump Station	Xylem(Flygt)	\$ 67,350.00	\$ -	\$ -		\$ -		\$67,350.00
851	460900	Samplers - Material	HACH	\$ 35,503.00	\$ -	\$ -		\$ -		\$35,503.00
852	460900	Samplers - Labor	Vissering Construction	\$ 4,200.00	\$ -	\$ -		\$ -		\$4,200.00
853	462153	Center Flow Screens - Material - 10 Prelim Bldg	Hydro Dyne	\$ 407,000.00	\$ -	\$ -		\$ -		\$407,000.00
854	462153	Center Flow Screens - Labor - 10 Prelim Bldg	Vissering Construction	\$ 12,750.00	\$ -	\$ -		\$ -		\$12,750.00
855	462173	Screenings Wash Presses - Material - 10 Prelim Bldg	Hydro Dyne	\$ 219,000.00	\$ -	\$ -		\$ -		\$219,000.00
856	462173	Screenings Wash Presses - Labor - 10 Prelim Bldg	Vissering Construction	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00
857	463300	Chemical Phosphorus Removal Equip - Labor - 50 Blower Bldg	Vissering Construction	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
858	463300	Chemical Phosphorus Removal Equip - Mtl - 50 Blower Bldg	LAI	\$ 80,000.00	\$ -	\$ -		\$ -		\$80,000.00


		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
859	463653	Chemical Tablet Feeding Equipment - Material- 45 Tertiary Bldg	Energenecs	\$ 79,780.00	\$ -	\$ -		\$ -		\$79,780.00
860	463653	Chemical Tablet Feeding Equipment - Labor - 45 Tertiarty Bldg	Vissering Construction	\$ 6,200.00	\$ -	\$ -		\$ -		\$6,200.00
861	464123	Submersible Mixers - Labor - 30 Aeration Tank	Vissering Construction	\$ 9,800.00	\$ -	\$ -		\$ -		\$9,800.00
862	464123	Submersible Mixers (Anoxic Zone A1,2) - 30 Aeration Tank	Xylem(Flygt)	\$ 78,743.00	\$ -	\$ -		\$ -		\$78,743.00
863	464123	Submersible Mixers (Nitrate Recycle 1,2) - 30 Aeration Tank	Xylem(Flygt)	\$ 82,629.00	\$ -	\$ -		\$ -		\$82,629.00
864	464123	Submersible Mixers (Anaerobic 1,2) - 30 Aeration Tank	Xylem(Flygt)	\$ 67,266.00	\$ -	\$ -		\$ -		\$67,266.00
865	464123	Submersible Mixers (Anoxic Zone 3,4) - 30 Aeration Tank	Xylem(Flygt)	\$ 76,646.00	\$ -	\$ -		\$ -		\$76,646.00
866	464321	Primary Clarifier Collectors - Labor - 25 Primary Clarifiers	Vissering Construction	\$ 70,000.00	\$ -	\$ -		\$ -		\$70,000.00
867	464321	Primary Clarifier Collectors - Mtl - 25 Primary Clarifiers	Walker Process	\$ 167,670.00	\$ -	\$ -		\$ -		\$167,670.00
868	464321	Primary Clarifier Collectors - Mtl - Pipe Skimmer - 25 Primary Clarifiers	Walker Process	\$ 111,780.00	\$ -	\$ -		\$ -		\$111,780.00
869	464322	Excess Flow Clarifier Collector - Labor -60 Excess Flow Clarifier	Vissering Construction	\$ 44,000.00	\$ -	\$ -		\$ -		\$44,000.00
870	464322	Excess Flow Clarifier Collector - Mtl - Pier - 60 Excess Flow Clarifier	Walker Process	\$ 259,863.00	\$ -	\$ -		\$ -		\$259,863.00
871	464323	Final Clarifier Collectors - Labor - 40 Final Clarifier	Vissering Construction	\$ 70,000.00	\$ -	\$ -		\$ -		\$70,000.00
872	464323	Final Clarifier Collectors -Mtl - Pier Spptd Suction Hdr Type Circular Collectors	Walker Process	\$ 410,687.00	\$ -	\$ -		\$ -		\$410,687.00
873	465146	Aeration Equip (Sanitare)	LAI	\$ 200,000.00	\$ -	\$ -		\$ -		\$200,000.00
874	466141	Tertiary Disc Filters - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 15,500.00	\$ -	\$ -		\$ -		\$15,500.00
875	466141	Tertiary Disc Filters - Material - 45 Tertiary Bldg	WesTech	\$ 841,000.00	\$ -	\$ -		\$ -		\$841,000.00
876	466656	Ultraviolet Disinfection Equipment - Labor - 47 UV Disinfection	Vissering Construction	\$ 8,200.00	\$ -	\$ -		\$ -		\$8,200.00
877	466656	Ultraviolet Disinfection Equipment - Mtl-47 UV Disinfection	Xylem (Wedeco)	\$ 219,000.00	\$ -	\$ -		\$ -		\$219,000.00
878	467633	Centrifuge Dewatering Equipment - Labor - 70 Dewatering	Vissering Construction	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00
879	467633	Centrifuge Dewatering Equip- Centrisys - Mtk - 70 Dewatering & Ops	LAI	\$ 600,000.00	\$ -	\$ -		\$ -		\$600,000.00
880	467633	Centrifuge Dewatering Equip-JDV - Mtl - 70 Dewatering & Ops	LAI	\$ 110,000.00	\$ -	\$ -		\$ -		\$110,000.00
881	467633	Centrifuge Dewatering Equip-UGSI - Mtl - 70 Dewatering & Ops	LAI	\$ 35,000.00	\$ -	\$ -		\$ -		\$35,000.00
882		ALLOWANCES								
883		Allowance #1-Solids Removal & Disposal by Land Application (Section 027750)	Vissering Construction	\$ 23,000.00	\$ -	\$ -		\$ -		\$23,000.00
884		Allowance #2-Solids Removal & Disposal by Landfill (Section 027750)	Vissering Construction	\$ 247,500.00	\$ -	\$ -		\$ -		\$247,500.00
885		Allowance #3- Filter Medial Removal & Disposal by Landfill (Section 027750)	Vissering Construction	\$ 77,000.00	\$ -	\$ -		\$ -		\$77,000.00
886		Allowance #4-Top of Wall Repairs (Section 030130)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
887		Allowance #5-Wall Vertical Surface & Underside of Slab Repairs (Section 030130)	Vissering Construction	\$ 7,500.00	\$ -	\$ -		\$ -		\$7,500.00
888		Allowance #6-Top of Slab Surface Repairs (Section 030130)	Vissering Construction	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00

		For (contract): CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 3			
		Application Period: 03.01.2023-03.31.2023					Application Date: 03.31.2023			
					Work Completed					
		A		B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
889		Allowance #7-Crack Injection (Section 079500)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
890		Allowance #8-Disposal of Blast Residue (Section 099100)	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
891		Allowance #9 - Laboratory Equipment (Section 115300)	Vissering Construction	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
892		Allowance #10-Office Furniture (Section 125100)	Vissering Construction	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
893		Allowance #11-SCADA Computer Allowance (Section 260901)	Vissering Construction	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00
894		Allowance #12-Electric Utility Service Entrance (Section 262100)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
895		Allowance #13-VolP Phone System (Section 271000)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
896		Allowance #14-Unsuitable Foundation Material for Structures & Roads (Section 312300)	Vissering Construction	\$ 90,000.00	\$ -	\$ -		\$ -		\$90,000.00
897		Allowance #15-Unsuitable Foundation Material for Utility Trenches (Section 312300)	Vissering Construction	\$ 90,000.00	\$ -	\$ -		\$ -		\$90,000.00
898		Allowance #16-Excavation & Disposal of Solid Waste Fill Material (Section 312300)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
899		Allowance #17-Rock Removal for Structures & Roads (Section 312316.26)	Vissering Construction	\$ 742,500.00	\$ -	\$ 53,595.00		\$ 53,595.00	7%	\$688,905.00
900		Allowance #18-Rock Removal for Utility Trenches (Section 312316.26)	Vissering Construction	\$ 412,500.00	\$ -	\$ -		\$ -		\$412,500.00
901		Allowance #19-Natural Gas Utility Service (Section 335216)	Vissering Construction	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
902		CHANGE ORDERS								
903	CO001/17001	CPR001 - VE Items	Vissering Construction	\$ (725,966.00)	\$ -	\$ (106,500.00)		\$ (106,500.00)	15%	(\$619,466.00)
904	CO001/17001	CPR001 - VE Items	Connelly Electric	\$ (18,611.00)	\$ -	\$ -		\$ -		(\$18,611.00)
905	CO001/17001	CPR001 - VE Items	Tri-State Tool & Hoist	\$ (14,536.00)	\$ -	\$ -		\$ -		(\$14,536.00)
906	CO001/17001	CPR001 - VE Items	RW Gate	\$ (30,890.00)	\$ -	\$ -		\$ -		(\$30,890.00)
907	CO001/17001	CPR001 - VE Items	GA Rich	\$ (402,100.00)	\$ -	\$ -		\$ -		(\$402,100.00)
908	CO001/17001	CPR001 - VE Items	Pleasant Mt Welding	\$ (46,143.00)	\$ -	\$ -		\$ -		(\$46,143.00)
909	CO001/17001	CPR001 - VE Items	CMC	\$ (1,906.00)	\$ -	\$ -		\$ -		(\$1,906.00)
910	CO001/17001	CPR001 - VE Items	LAI	\$ (87,942.00)	\$ -	\$ -		\$ -		(\$87,942.00)
911	CO001/17001	CPR001 - VE Items	RP Coatings	\$ 42,697.00	\$ -	\$ -		\$ -		\$42,697.00
912	CO001/17001	CPR001 - VE Items	WesTech	\$ (18,471.00)	\$ -	\$ -		\$ -		(\$18,471.00)
913	CO001/17001	CPR001 - VE Items	Strescore	\$ 2,600.00	\$ -	\$ -		\$ -		\$2,600.00
914	CO001/17001	CPR001 - VE Items	Sterling Commerical Roofing	\$ (1,270.00)	\$ -	\$ -		\$ -		(\$1,270.00)
915	CO001/17001	CPR001 - VE Items	HACH	\$ (35,503.00)	\$ -	\$ -		\$ -		(\$35,503.00)
		TOTALS		\$ 49,301,959.00	\$ 1,492,981.96	\$ 394,090.41	\$ 28,154.00	\$ 1,915,226.37	4%	\$ 47,386,732.63

For (contract):	CITY OF CREST HILL SEWAGE TREATMENT PLANT IMPROVEMENTS	Application Number: 3
Application Period: 03.01.2023 - 03.31.2023		Application Date: 03.31.2023

STORED MATERIALS LOG				Work Completed			
A			B	C	D	E	F
Item Specification Section No.	Description	Contractor / Supplier	Storage Location	In Storage from Previous Pay App	Added to Storage This Period	Removed from Storage	Total Stored to Date
	GENERAL ITEMS						
230000	Electric Wall Heater - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	CMS	\$ -	\$ 915.75	\$ -	\$ 915.75
230000	Electric Wall Heater - 20 Grit Removal Bldg	Complete Mechanical Sys	CMS	\$ -	\$ 539.75	\$ -	\$ 539.75
230000	Electric Wall Heater - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ -	\$ 376.00	\$ -	\$ 376.00
230000	Electric Wall Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ -	\$ 3,322.50	\$ -	\$ 3,322.50
344324	Airfield Wind Cones	Hali-Brite	Onsite	\$ 7,250.00	\$ -		\$ 7,250.00
400557	Telescoping Valves	LAI	Onsite	\$ -	\$ 23,000.00	\$ -	\$ 23,000.00
	TOTALS			\$ 7,250.00	\$ 28,154.00		\$ 35,404.00

PACKING LIST NUMBER	1824459	DUE DATE	6/23/23
---------------------	---------	----------	---------



Marley
Engineered Products

SHIP FROM	COMPANY	1 MARLEY ENG PROD
	WAREHOUSE	B
	SHIPMENT DATE	0/00/00
	SHIPMENT NUMBER	2043983

DATE	3/16/23
PAGE	1

470 Beauty Spot Road East
Bennettsville, SC 29512
Tel: 843.479.4006
Fax: 843.479.8912

SHIP TO	COMPLETE MECHANICAL SVCS
	2551 DUKANE DRIVE
	SUITE A2
	TAG: DUPAGE <i>CREST</i>
	SAINT CHARLES IL 60174 UNITED STATES <i>HILL</i>

Shipment Number

2043983



CARRIER		PROBILL NUMBER	
UNITED PARCEL SERVICE		56	
SHIPPING INSTRUCTIONS -->			
GROSS WEIGHT	U/M TYPE	TRUCK NUMBER	TRAILER NUMBER

Items not assigned to containers

Order information:

CO1559450 2/17/23 AIR PRODUCTS EQUIPMENT

P.O. information:

ORD200669

Transport terms : Pre-Paid

Item number	Rel	Pck	Item description	Packed qty/ U/M
		Cde		Backorder qty U/M

Customer Item:

CWH35083F

WHB35083FC	1	4800W 208V 3P WH NW	2.000
			.000 EA

TAG: EWH-E70-03, E70-04

Total Packed qty/ U/M
Total Backorder qty/ U/M

2.000 EA
.000 EA

** End of Packing List **

Shipment Number
2043983



PACKING LIST NUMBER	1815943	DUE DATE	6/23/23
---------------------	---------	----------	---------



Marley
Engineered Products

SHIP FROM	COMPANY	1 MARLEY ENG PROD
	WAREHOUSE	B
	SHIPMENT DATE	0/00/00
	SHIPMENT NUMBER	2035033

DATE	2/21/23
PAGE	1

470 Beauty Spot Road East
Bennettsville, SC 29512
Tel: 843.479.4006
Fax: 843.479.8912

SHIP TO	COMPLETE MECHANICAL SVCS
	2551 DUKANE DRIVE
	SUITE A2
	TAG: DUPAGE <i>CREST HILL</i>
	SAINT CHARLES IL 60174 UNITED STATES

Shipment Number

2035033



CARRIER		PROBILL NUMBER	
UNITED PARCEL SERVICE		8	
SHIPPING INSTRUCTIONS -->			
GROSS WEIGHT	U/M TYPE	TRUCK NUMBER	TRAILER NUMBER

Items not assigned to containers

Order information:

CO1559450 2/17/23 AIR PRODUCTS EQUIPMENT

P.O. information:

ORD200669

Transport terms : Pre-Paid

Item number	Rel	Pck	Item description	Packed qty/ U/M
		Cde		Backorder qty U/M

Customer Item:
CWH3404F

WHB3404FC	1		4000/3000W 240/208V 1P WH NW	1.000
				.000 EA

TAG: EWH-E70-01

Total Packed qty/ U/M
Total Backorder qty/ U/M

1.000 EA
.000 EA

** End of Packing List **

Shipment Number
2035033



PACKING LIST NUMBER

1816504

DUE DATE

6/23/23



Marley

Engineered Products

SHIP FROM

COMPANY

1 MARLEY ENG PROD

WAREHOUSE

B

SHIPMENT DATE

0/00/00

SHIPMENT NUMBER

2035607

DATE

2/22/23

PAGE

1

470 Beauty Spot Road East
Bennettsville, SC 29512
Tel: 843.479.4006
Fax: 843.479.8912

SHIP TO

COMPLETE MECHANICAL SVCS

2551 DUKANE DRIVE

SUITE A2

TAG: ~~DUPAGE~~ *CRESTHILL*

SAINT CHARLES IL 60174

UNITED STATES

Shipment Number

2035607



CARRIER

PROBILL NUMBER

UNITED PARCEL SERVICE

13

SHIPPING INSTRUCTIONS -->

GROSS WEIGHT

U/M TYPE

TRUCK NUMBER

TRAILER NUMBER

Items not assigned to containers

Order information:

C01559450

2/17/23

AIR PRODUCTS EQUIPMENT

P.O. information:

ORD200669

Transport terms : Pre-Paid

Item number

Rel

Pck

Item description

Packed qty/ U/M

Cde

Backorder qty U/M

Customer Item:

CWH3150F

WHB3150FC

1

1500W 120V 1P WH NW

4.000

.000 EA

TAG: EWH-A10.01, D50-01,

E70-05, E70-06

Total Packed qty/ U/M
Total Backorder qty/ U/M

4.000 EA

.000 EA

** End of Packing List **

Shipment Number

2035607



2035607

PACKING LIST NUMBER	1815611	DUE DATE	6/23/23
---------------------	---------	----------	---------



SHIP FROM	COMPANY	1 MARLEY ENG PROD
	WAREHOUSE	B
	SHIPMENT DATE	0/00/00
	SHIPMENT NUMBER	2034700

DATE	2/20/23
PAGE	1

470 Beauty Spot Road East
 Bennettsville, SC 29512
 Tel: 843.479.4006
 Fax: 843.479.8912

SHIP TO	COMPLETE MECHANICAL SVCS
	2551 DUKANE DRIVE
	SUITE A2
	TAG: DUPAGE <i>Ant Hill</i>
	SAINT CHARLES IL 60174
	UNITED STATES

Shipment Number *Air Products*
2034700



CARRIER		PROBILL NUMBER	
UNITED PARCEL SERVICE		29	
SHIPPING INSTRUCTIONS -->			
GROSS WEIGHT	U/M TYPE	TRUCK NUMBER	TRAILER NUMBER

Items not assigned to containers

Order information:

CO1559450 2/17/23 AIR PRODUCTS EQUIPMENT

P.O. information:

ORD200669

Transport terms : Pre-Paid

Shipment Number
2034700



Item number	Rel	Pck	Item description	Packed qty/ U/M
		Cde		Backorder qty U/M

Customer Item:

B10

B10	1		MTG BRKT 10 KW	4.000
				.000 EA

TAG: EUH-C45-05, D50.03,

E70-01, E70-02

Customer Item:

CWH3408F

WHB3408FC	1		4000W 208V 1P WH NW	4.000
				.000 EA

PACKING LIST NUMBER

1815611

DUE DATE

6/23/23

**Marley**
Engineered Products470 Beauty Spot Road East
Bennettsville, SC 29512
Tel: 843.479.4006
Fax: 843.479.8912

SHIP FROM	COMPANY	1 MARLEY ENG PROD
	WAREHOUSE	B
	SHIPMENT DATE	0/00/00
	SHIPMENT NUMBER	2034700

DATE

2/20/23

PAGE

2

SHIP TO	COMPLETE MECHANICAL SVCS
	2551 DUKANE DRIVE
	SUITE A2
	TAG: DUPAGE
	SAINT CHARLES IL 60174
	UNITED STATES

Shipment Number

2034700

CARRIER		PROBILL NUMBER	
UNITED PARCEL SERVICE		29	
SHIPPING INSTRUCTIONS -->			
GROSS WEIGHT	U/M TYPE	TRUCK NUMBER	TRAILER NUMBER

TAG: EWH-A10-02, B20-01,

E70-02, E70-07

Total Packed qty/ U/M
Total Backorder qty/ U/M8.000 EA
.000 EA

** End of Packing List **

Shipment Number

2034700



EVIDENCE OF PROPERTY INSURANCE

DATE (MM/DD/YYYY)

3/29/2023

THIS EVIDENCE OF PROPERTY INSURANCE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE ADDITIONAL INTEREST NAMED BELOW. THIS EVIDENCE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS EVIDENCE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE ADDITIONAL INTEREST.

AGENCY AssuredPartners of Illinois, LLC 4350 Weaver Pkwy Warrenville, IL 60555-3925	PHONE (A/C, No, Ext): 630-355-2077	COMPANY West Bend Mutual 1900 South 18th Avenue West Bend, WI 53095
FAX (A/C, No): 630-355-7996	E-MAIL ADDRESS: certs.apil@assuredpartners.com	
CODE:	SUB CODE:	
AGENCY CUSTOMER ID #: COMPMEC-01		
INSURED Complete Mechanical Services 2551 Dukane Drive, Ste A2 St Charles IL 60174	LOAN NUMBER	POLICY NUMBER A952998
	EFFECTIVE DATE 06/28/2022	EXPIRATION DATE 06/28/2023
		☐ CONTINUED UNTIL TERMINATED IF CHECKED
	THIS REPLACES PRIOR EVIDENCE DATED:	

PROPERTY INFORMATION

LOCATION/DESCRIPTION
2551 Dukane Dr. Ste A2, Saint Charles, IL 60174

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS EVIDENCE OF PROPERTY INSURANCE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

COVERAGE INFORMATION

PERILS INSURED BASIC BROAD X SPECIAL

COVERAGE / PERILS / FORMS	AMOUNT OF INSURANCE	DEDUCTIBLE
Installation Floater	100,000	500


REMARKS (Including Special Conditions)

(EVID)
RE: Job Number: 11108.00; Project: West Sewage Treatment Plant Improvements - City of Crest Hill - Crest Hill, IL.
Value of Stored Materials: \$5,154.00

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

ADDITIONAL INTEREST

NAME AND ADDRESS	ADDITIONAL INSURED	LENDER'S LOSS PAYABLE	LOSS PAYEE
	MORTGAGEE		
	LOAN #		
Vissering Construction Company 175 Benchmark Industrial Drive Streator, IL 61364	AUTHORIZED REPRESENTATIVE 		

Sales Invoice#

PS-INV107832

Bill to:
COMPLETE MECHANICAL SVCS.
2551 DUKANE DRIVE
SUITE A2
ST CHARLES, IL 60174

Ship-to Address
COMPLETE MECHANICAL SVCS.
2551 DUKANE DRIVE
SUITE A2
ST CHARLES, IL 60174

Invoice Date: March 17, 2023
Customer PO: M22037

Payment Terms: Net 30 days
Shipment via: VENDOR TO
CUSTOMER
Tracking No.:

Due Date: April 16, 2023
Salesperson: Jason Huff

Customer No.: 10963

Order No.: S-ORD301349

No.	Description	Shipped	Qty	Price	Line Amount
DIRECTSHIP	(2) CWH35083F WALL HEATERS	03/16/23	1	1,061.00	1,061.00
Subtotal					1,061.00
Total Tax					106.10
Total \$					1,167.10

ENTERED
3/27/23

Job Name: CREST HILL WTP

<https://airproductsequip.com/>

sales@airproductsequip.com

847 437 5952

Sales Invoice# PS-INV106869



AIR PRODUCTS EQUIPMENT COMPANY
75 YEARS IN AIR DISTRIBUTION

1555 Louis Ave. • Elk Grove Village, IL 60007-2313

Bill to:
COMPLETE MECHANICAL SVCS.
2551 DUKANE DRIVE
SUITE A2
ST CHARLES, IL 60174

Ship-to Address
COMPLETE MECHANICAL SVCS.
2551 DUKANE DRIVE
SUITE A2
ST CHARLES, IL 60174

Invoice Date: February 28, 2023
Customer PO: M22037
Customer No.: 10963

Payment Terms: Net 30 days
Shipment via: VENDOR TO
CUSTOMER
Tracking No.:

Due Date: March 30, 2023
Salesperson: Jason Huff
Order No.: S-ORD301349

No.	Description	Shipped	Qty	Price	Line Amount
DIRECTSHIP	(4) B10 MOUNTING BRACKETS	02/22/23	1	441.00	441.00
DIRECTSHIP	(4) CWH3408F WALL HEATERS	02/22/23	1	1,718.00	1,718.00
Subtotal					2,159.00
Total Tax					215.90
Total \$					2,374.90

ENTERED
3/7/23

Job Name: CREST HILL WTP

<https://airproductsequip.com/>

sales@airproductsequip.com

847 437 5952

Sales Invoice# PS-INV107026



AIR PRODUCTS EQUIPMENT COMPANY

75 YEARS IN AIR DISTRIBUTION

1555 Louis Ave. • Elk Grove Village, IL 60007-2313

Bill to:
COMPLETE MECHANICAL SVCS.
2551 DUKANE DRIVE
SUITE A2
ST CHARLES, IL 60174

Ship-to Address
COMPLETE MECHANICAL SVCS.
2551 DUKANE DRIVE
SUITE A2
ST CHARLES, IL 60174

Invoice Date: February 28, 2023
Customer PO: M22037

Payment Terms: Net 30 days
Shipment via: VENDOR TO
CUSTOMER
Tracking No.:

Due Date: March 30, 2023
Salesperson: Jason Huff

Customer No.: 10963

Order No.: S-ORD301349

No.	Description	Shipped	Qty	Price	Line Amount
DIRECTSHIP	(4) CWH3150F WALL HEATERS	02/28/23	1	1,504.00	1,504.00
		02/28/23	0		
		02/28/23	0		
		02/28/23	0		
		02/28/23	0		
Subtotal					1,504.00
Total Tax					150.40
Total \$					1,654.40

ENTERED
3/7/23

Job Name: CREST HILL WTP

<https://airproductsequip.com/>

sales@airproductsequip.com

847 437 5952



75 YEARS IN AIR DISTRIBUTION

847 437 5952

Crest Hill
10 OF 10

FRAGILE
FAN FORCED ELECTRIC HEATER

0351-1492
NO
0351-1492

0351-1402

Crest Hill

Crest Hill 50

FRAGILE
FAN FORCED ELECTRIC

PARTIAL WAIVER OF LIEN

State of Illinois
COUNTY OF WILL

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned **VISSERING CONSTRUCTION COMPANY**

Has been employed by **CITY OF CREST HILL, IL**

to furnish **labor, material and equipment**

for the Project known as

CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS

City of **CREST HILL**

County of **WILL**

State of **ILLINOIS**

NOW, THEREFORE, KNOW YE, That


VISSERING CONSTRUCTION COMPANY

the undersigned for and in consideration of the sum of: **\$380,019.97**

THREE HUNDRED EIGHTY THOUSAND, NINETEEN DOLLARS & 97/100

and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or bot furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company for said building premises

Subscribed and sworn to before me this 11th day of April 2023


Julie M. Eurich, Notary Public



PARTIAL WAIVER OF LIEN

Invoice: 1
01.31.2023
VCC DRAW #1

State of **ILLINOIS**
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

VISSERING CONSTRUCTION COMPANY

to furnish labor or materials or both in the construction of the following project at it's said location

11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL

NOW, THEREFORE, KNOW YE, THAT **CONNELLY ELECTRIC COMPANY** the undersigned for and in consideration of the sum of **\$9,000.00 (NINE THOUSAND DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.


Signed this 5th day of April, 2023

BY: *Jim P. Connelly President*
(Signature of Sole Owner or Authorized
Representative of Corporation or
Partnership)

Subscribed and sworn to before me this 5th day of April, 2023

BY:

Samantha M Price
(Notary Public)



PARTIAL WAIVER OF LIEN

Invoice: 21271
01.06.2023
VCC DRAW #1

State of MN
County of HENNEPIN

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

VISSERING CONSTRUCTION COMPANY

to furnish labor or materials or both in the construction of the following project at it's said location

11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL

NOW, THEREFORE, KNOW YE, THAT **WUNDERLICH-MALEC** the undersigned for and in consideration of the sum of **\$5,400.00 (FIVE THOUSAND, FOUR HUNDRED DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.


Signed this 20th day of MARCH, 2023

BY:


(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 20th day of MARCH, 2023

BY:


(Notary Public)



Illinois Works Apprenticeship Initiative Periodic Grantee Report

Please provide information in this chart for the entire project if the apprenticeship goal applies to the entire project.
Provide information for only the state contribution if the apprenticeship goal applies only to state appropriated capital funds.

Prevailing Wage Classification	Total Hours for Classification in Reporting Period	Total Apprenticeship Hours for Classification in Reporting Period	% of Apprenticeship Hours	Total Hours for Classification YTD	Total Apprenticeship Hours YTD	% of Apprenticeship Hours YTD	If no apprenticeship hours recorded, explain.
BRICKLAYER	0.00	0.00	0.00%	0.00	0.00	0.00%	
CARPENTER	0.00	0.00	0.00%	0.00	0.00	0.00%	
CEMENT FINISHER	4.00	0.00	0.00%	0.00	0.00	0.00%	
CERAMIC TILE INSTALLERS	0.00	0.00	0.00%	0.00	0.00	0.00%	
ELECTRICIAN	55.50	19.50	35.14%	71.50	19.50	27.27%	
FIRE SPRINKLER FITTERS	0.00	0.00	0.00%	0.00	0.00	0.00%	
GLAZIER	0.00	0.00	0.00%	0.00	0.00	0.00%	
IRONWORKER	0.00	0.00	0.00%	3.00	0.00	0.00%	
LABORER	520.50	0.00	0.00%	414.50	0.00	0.00%	
MILLWRIGHT	0.00	0.00	0.00%	0.00	0.00	0.00%	
OPERATOR	172.00	0.00	0.00%	9.50	0.00	0.00%	
PAINTER	0.00	0.00	0.00%	0.00	0.00	0.00%	
PIPEFITTER	0.00	0.00	0.00%	0.00	0.00	0.00%	
PLUMBER	0.00	0.00	0.00%	0.00	0.00	0.00%	
ROOFING	0.00	0.00	0.00%	0.00	0.00	0.00%	
SHEET METAL	0.00	0.00	0.00%	0.00	0.00	0.00%	
RESULTS	752.00	19.50	2.59%	498.50	19.50	0.00%	