



Strand Associates, Inc.®  
1170 South Houbolt Road  
Joliet, IL 60431  
(P) 815.744.4200  
www.strand.com

July 10, 2024

Mr. Mike Eulitz, Interim Director of Public Works  
City of Crest Hill  
20600 City Center Boulevard  
Crest Hill, IL 60403

Re: Crest Hill West Sewage Treatment Plant Improvements  
Contract 1-2022  
City of Crest Hill, Illinois (City)

Dear Mr. Eulitz:

Enclosed are Pay Application No. 18, waivers of lien, certified payroll, American Iron and Steel documentation, and apprenticeship reporting forms for the City's West Sewage Treatment Plant Improvements project. A summary of the Contract status is shown on the enclosed Application for Payment.

For Pay Application No. 18, Vissering Construction Company (Contractor) is requesting a total of \$969,193.95 for the work performed between June 1 and June 30, 2024. Please refer to its breakdown of values in the enclosed pay application. Specifically, this value includes a variety of items such as general conditions; overhead and profit; concrete work at Structures 16, 25, 60, and E70; masonry work including materials and labor at Structure A10, B20, C45, D50, and E70; installation of the phosphorus removal chemical tank; miscellaneous yard piping and manhole components and select building interior plumbing; and select conduit installation and field wiring; submersible mixer equipment; and final clarifier equipment installation. Strand Associates, Inc.® has reviewed the pay application submitted by Contractor and recommends the Application for Payment request in the amount of \$969,193.95.

The current total Contract amount is \$49,367,953.00. There have been five change orders to date. Total work completed through June 30, 2024, is \$23,916,322.02. A total of \$2,391,632.20 is being held in retainage, in accordance with the Contract Documents.

Sincerely,

STRAND ASSOCIATES, INC.®

Dominic L. Gattone, P.E.

Enclosures

SUMMARY SHEET  
(Use with AP2 or AP3)

APPLICATION FOR PAYMENT

ATTN: MICHAEL C. EULITZ, PUBLIC WORKS DIRECTOR  
OWNER: 20600 CITY CENTER BLVD, CREST HILL,  
IL 60403  
CONTRACTOR: VISSERING CONSTRUCTION  
COMPANY

PROJECT: W. SEWAGE TREATMENT PLANT  
IMPROVEMENTS  
CONTRACT: 1-2022 (11108.00)

06.30.2024  
1475857-

PAYMENT APPLICATION NO.: 18

<u>CONTRACT AMOUNT</u>	
ORIGINAL CONTRACT AMOUNT	\$50,640,000.00
PLUS: ADDITIONS TO CONTRACT	\$146,066.00
LESS: DEDUCTIONS FROM CONTRACT	\$1,418,113.00
ADJUSTED CONTRACT AMOUNT TO DATE	\$49,367,953.00
<u>WORK PERFORMED</u>	
COST OF WORK COMPLETED	\$23,916,322.02
PLUS MATERIALS STORED (ATTACH SCHEDULE)	\$0.00
NET AMOUNT EARNED TO DATE	\$23,916,322.02
LESS AMOUNT OF RETAINAGE	\$2,391,632.20
SUBTOTAL	\$21,524,689.82
LESS PREVIOUS PAYMENTS	\$20,555,495.87
<b>AMOUNT DUE THIS APPLICATION</b>	<b>\$969,193.95</b>


CONTRACTOR's Certification:

The undersigned CONTRACTOR certifies, to the best of its knowledge, the following: (1) All previous progress payments received from OWNER on account of Work done under the Contract have been applied on account to discharge CONTRACTOR's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to OWNER at time of payment free and clear of all Liens, security interests, and encumbrances (except such as covered by a bond acceptable to OWNER indemnifying OWNER against any such Liens, security interest, or encumbrances); and (3) All Work covered by this Application for Payment is in accordance with the Contract Documents and

VISSERING CONSTRUCTION COMPANY

CONTRACTOR

BY:



(Authorized Signature)

BY:

Tony Marzetta, Project Manager

(Print Name)

Payment of the above AMOUNT DUE THIS APPLICATION is recommended:

DATED:

July 9, 2024

STRAND ASSOCIATES, INC ®

BY:



(Authorized Signature)

BY:

Dominick Gattone

(Print Name)

# Contractor's Application for Payment No. 18


Application Period: 06.01.2024 - 06.30.2024		Application Date: 06.30.2024
To (Owner) CITY OF CREST HILL, IL; ATTN: M. EULITZ 20600 CITY CENTER BLVD, CREST HILL, IL 60403	From (Contractor): VISSERING CONSTRUCTION COMPANY	Via (Engineer): STRAND ASSOCIATES
Project: W. SEWAGE TREATMENT PLANT IMPROVEMENTS	Contract: GENERAL CONSTRUCTION	
Owner's Contract No.:	Contractor's Project No.: 11108.00	Engineer's Project No.: 1-2022

## Application For Payment Change Order Summary

Approved Change Orders			1. ORIGINAL CONTRACT PRICE.....	\$ 50,640,000.00
Number	Additions	Deductions	2. Net change by Change Orders.....	\$ (1,272,047.00)
1	\$45,297.00	(\$1,383,338.00)	3. Current Contract Price (Line 1 ± 2).....	\$ 49,367,953.00
2	\$19,757.00		4. TOTAL COMPLETED AND STORED TO DATE	
3	\$9,362.00	(\$16,295.00)	(Column F on Progress Estimate).....	\$ 23,916,322.02
4	\$45,205.00	(\$1,807.00)	5. RETAINAGE:	
5	\$26,445.00	(\$16,673.00)	a. 10% X \$ 23,916,322.02 Work Completed.....	\$ 2,391,632.20
			b. 10% X \$ - Stored Material.....	\$ -
			c. Total Retainage (Line 5a + Line 5b).....	\$ 2,391,632.20
			6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5c).....	\$ 21,524,689.82
			7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application).....	\$ 20,555,495.87
			8. AMOUNT DUE THIS APPLICATION.....	\$ 969,193.95
			9. BALANCE TO FINISH, PLUS RETAINAGE	
			(Column G on Progress Estimate + Line 5 above).....	\$ 27,843,263.18
TOTALS	\$146,066.00	(\$1,418,113.00)		
NET CHANGE BY CHANGE ORDERS	(\$1,272,047.00)			

### Contractor's Certification

The undersigned Contractor certifies that to the best of its knowledge: (1) all previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with Work covered by prior Applications for Payment; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to Owner at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to Owner indemnifying Owner against any such Liens, security interest or encumbrances); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

By:   
Tony Marzetta, Project Manager

Date: 07.09.2024

Payment of: \$ \_\_\_\_\_  
(Line 8 or other - attach explanation of the other amount)

is recommended by: \_\_\_\_\_  
(Engineer) (Date)

Payment of: \$ \_\_\_\_\_  
(Line 8 or other - attach explanation of the other amount)

is approved by: \_\_\_\_\_  
(Owner) (Date)

Approved by: \_\_\_\_\_  
Funding Agency (if applicable) (Date)

		For (contract):				CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS				Application Number: 18									
						20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ													
						Application Period: 06.01.2024 - 06.30.2024				Application Date: 06.30.2024									
								Work Completed											
		A				B		C		D		E		F		G			
	Item Specification Section No.	Description		Contractor / Supplier		Scheduled Value		From Previous Application (C+D)		This Period		Materials Stored (not in C or D)		Total Completed and Stored to Date (C + D + E)		% (E) B		Balance to Finish (B - F)	
Row #																			
1		DIVISION 01 - GENERAL REQUIREMENTS																	
2		General Contractor - Overhead & Profit		Vissering Construction		\$ 3,038,400.00		\$ 1,671,120.54		\$ 30,383.00				\$ 1,701,503.54		56%		\$1,336,896.46	
3		General Contractor - Bonds/Insurance		Vissering Construction		\$ 650,000.00		\$ 650,000.00		\$ -				\$ 650,000.00		100%			
4		General Contractor - Final Cleanup		Vissering Construction		\$ 25,000.00		\$ -		\$ -				\$ -				\$25,000.00	
5		General Contractor - Mobilization		Vissering Construction		\$ 400,000.00		\$ 400,000.00		\$ -				\$ 400,000.00		100%			
6		General Contractor - General Conditions		Vissering Construction		\$ 3,729,075.00		\$ 2,050,991.23		\$ 37,291.00				\$ 2,088,282.23		56%		\$1,640,792.77	
7		Layout - 02 - Site		Vissering Construction		\$ 34,156.00		\$ 7,500.00		\$ -				\$ 7,500.00		22%		\$26,656.00	
8		Layout - 10 Preliminary Treatment Bldg		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
9		Layout - 15 Influent Pump Station		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
10		Layout - 16 Grit Tank & Splitter Structure		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
11		Layout - 20 Grit Removal Facilities		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
12		Layout - 25 Primary Clarifiers		Vissering Construction		\$ 5,834.00		\$ 1,000.00		\$ 500.00				\$ 1,500.00		26%		\$4,334.00	
13		Layout - 30 Aeration Tanks		Vissering Construction		\$ 5,834.00		\$ -		\$ -				\$ -				\$5,834.00	
14		Layout - 40 - Clarifiers		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
15		Layout - 45 Teritary Bldg		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
16		Layout - 47 UV Disinfection Structure		Vissering Construction		\$ 4,375.00		\$ 4,375.00		\$ -				\$ 4,375.00		100%			
17		Layout - 50 Blower Bldg		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
18		Layout - 60 Excess Flow Clarifier		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
19		Layout - 65 Aerobic Digesters		Vissering Construction		\$ 2,918.00		\$ -		\$ -				\$ -				\$2,918.00	
20		Layout - 70 Dewatering & Operations Bldg		Vissering Construction		\$ 5,834.00		\$ 5,834.00		\$ -				\$ 5,834.00		100%			
21		Layout - 75 Biosolids Storage Structure		Vissering Construction		\$ 2,918.00		\$ -		\$ -				\$ -				\$2,918.00	
22		Layout - 77 Process Return Flow Pumping Station		Vissering Construction		\$ 1,459.00		\$ -		\$ -				\$ -				\$1,459.00	
23		DIVISION 02 - EXISTING CONDITIONS																	
24	024100	Demolition - Asbestos Abatement - Admin Bldg		M&O Environmental		\$ 10,900.00		\$ -		\$ -				\$ -				\$10,900.00	
25	024100	Demolition - Backfill Removed Structures		Vissering Construction		\$ 150,000.00		\$ 10,000.00		\$ -				\$ 10,000.00		7%		\$140,000.00	
26	024100	Demolition- Mass Demo - General Conditions		Green Demolition		\$ 12,500.00		\$ 3,125.00		\$ -				\$ 3,125.00		25%		\$9,375.00	
27	024100	Demolition - Mobilization		Green Demolition		\$ 12,000.00		\$ 3,000.00		\$ -				\$ 3,000.00		25%		\$9,000.00	
28	024100	Demolition - Admin Bldg		Green Demolition		\$ 49,000.00		\$ -		\$ -				\$ -				\$49,000.00	
29	024100	Demolition - Digester Tanks & Pump House		Green Demolition		\$ 44,000.00		\$ -		\$ -				\$ -				\$44,000.00	
30	024100	Demolition - Sludge Thickener Tank		Green Demolition		\$ 24,000.00		\$ -		\$ -				\$ -				\$24,000.00	
31	024100	Demolition - 25 Primary Clarifier Tank		Green Demolition		\$ 19,500.00		\$ 19,500.00		\$ -				\$ 19,500.00		100%			
32	024100	Demolition - 60 Excess Flow Clarifier Tank		Green Demolition		\$ 22,500.00		\$ -		\$ -				\$ -				\$22,500.00	

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
33	024100	Demolition - Clarifier Tank No. 1	Green Demolition	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00
34	024100	Demolition - Clarifier Tank No. 2	Green Demolition	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00
35	024100	Demolition - Clarifier Tank No. 3	Green Demolition	\$ 18,000.00	\$ -	\$ -		\$ -		\$18,000.00
36	024100	Demolition - Clarifier Tank No. 4	Green Demolition	\$ 18,000.00	\$ -	\$ -		\$ -		\$18,000.00
37	024100	Demolition - Selective - 45 Tertiary Building	Vissering Construction	\$ 120,000.00	\$ 117,600.00	\$ -		\$ 117,600.00	98%	\$2,400.00
38		Demolition - C45 Roof Tearoff	Sterling Commerical Roofing	\$ 8,980.00	\$ 8,980.00	\$ -		\$ 8,980.00	100%	
39	024100	Demolition - Selective - 65 Aerobic Digesters	Vissering Construction	\$ 145,000.00	\$ -	\$ -		\$ -		\$145,000.00
40	024100	Demolition - Site	Vissering Construction	\$ 75,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	27%	\$55,000.00
41		<b>DIVISION 03 - CONCRETE</b>								
42	032000	Concrete Reinforcement - Accessories - Material	Vissering Construction	\$ 20,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	100%	
43	032000	Concrete Reinforcement - Rebar - Material - 40 Clarifier	CMC	\$ 96,957.00	\$ 96,957.00	\$ -		\$ 96,957.00	100%	
44	032000	Concrete Reinforcement - Rebar - Material - 47 UV Disinfection	CMC	\$ 27,702.00	\$ 27,702.00	\$ -		\$ 27,702.00	100%	
45	032000	Concrete Reinforcement - Rebar - Mtl- 45 Tertiary Bldg	CMC	\$ 4,617.00	\$ 4,617.00	\$ -		\$ 4,617.00	100%	
46	032000	Concrete Reinforcement - Rebar - Mtl- 50 Blower Bldg	CMC	\$ 36,936.00	\$ 36,936.00	\$ -		\$ 36,936.00	100%	
47	032000	Concrete Reinforcement - Rebar - Material - 60 Excess Flow Clarifier	CMC	\$ 63,099.00	\$ 63,099.00	\$ -		\$ 63,099.00	100%	
48	032000	Concrete Reinforcement - Rebar - Material - 75 Biosolids Storage Structure	CMC	\$ 44,631.00	\$ -	\$ -		\$ -		\$44,631.00
49	032000	Concrete Reinforcement - Rebar - Material - 70 Dewatering & Ops	CMC	\$ 7,695.00	\$ 7,695.00	\$ -		\$ 7,695.00	100%	
50	032000	Concrete Reinforcement - Rebar - Material - 65 Aerobic Digester	CMC	\$ 20,007.00	\$ -	\$ -		\$ -		\$20,007.00
51	032000	Concrete Reinforcement - Rebar - Material - 30 Aeration Tanks	CMC	\$ 442,093.00	\$ -	\$ -		\$ -		\$442,093.00
52	032000	Concrete Reinforcement - Rebar - Material - 20 Grit Removal	CMC	\$ 40,014.00	\$ 40,014.00	\$ -		\$ 40,014.00	100%	
53	032000	Concrete Reinforcement - Rebar - Material - 25 Primary Clarifiers	CMC	\$ 103,113.00	\$ 5,418.00	\$ -		\$ 5,418.00	5%	\$97,695.00
54	032000	Concrete Reinforcement - Rebar - Material - 15 Influent Pump Station	CMC	\$ 41,553.00	\$ 41,553.00	\$ -		\$ 41,553.00	100%	
55	032000	Concrete Reinforcement - Rebar - Material - 10 Preliminary Treatment Bldg	CMC	\$ 35,397.00	\$ 35,397.00	\$ -		\$ 35,397.00	100%	
56	032000	Concrete Reinforcement - Rebar - Material - 16 Grit Tank Splitter	CMC	\$ 36,936.00	\$ 36,936.00	\$ -		\$ 36,936.00	100%	
57	033000	Cast-in-Place Concrete - 10 Prel Treatment - Mat Footing	Vissering Construction	\$ 24,700.00	\$ 24,700.00	\$ -		\$ 24,700.00	100%	
58	033000	Cast-in Place Concrete - 10 Prelim Treatment - Slab on Grade	Vissering Construction	\$ 8,000.00	\$ 8,000.00	\$ -		\$ 8,000.00	100%	
59	033000	Cast-in-Place Concrete - 10 Prel Treatment - Stoops/Aprons/Bases/Bollards	Vissering Construction	\$ 13,000.00	\$ -	\$ -		\$ -		\$13,000.00
60	033000	Cast-in-Place Concrete - 10 Prel Treatment - Suspended Slab	Vissering Construction	\$ 9,800.00	\$ 9,800.00	\$ -		\$ 9,800.00	100%	
61	033000	Cast-in-Place Concrete - 10 Prel Treatment - Topping	Vissering Construction	\$ 5,500.00	\$ 5,500.00	\$ -		\$ 5,500.00	100%	
62	033000	Cast-in-Place Concrete - 10 Prel Treatment - Walls	Vissering Construction	\$ 192,000.00	\$ 192,000.00	\$ -		\$ 192,000.00	100%	
63	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Mat Footing	Vissering Construction	\$ 25,100.00	\$ 25,100.00	\$ -		\$ 25,100.00	100%	

For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b> <b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b> Application Period: <b>06.01.2024 - 06.30.2024</b>			Application Number: <b>18</b>										
			Application Date: <b>06.30.2024</b>										
						Work Completed							
			A			B	C	D	E	F		G	
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)			
64	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Stoops/Aprons/Pads/Bases	Vissering Construction	\$ 9,300.00	\$ 4,000.00	\$ -		\$ 4,000.00	43%	\$5,300.00			
65	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Suspended Slab	Vissering Construction	\$ 50,600.00	\$ 50,600.00	\$ -		\$ 50,600.00	100%				
66	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Topping	Vissering Construction	\$ 12,300.00	\$ 12,300.00	\$ -		\$ 12,300.00	100%				
67	033000	Cast-in-Place Concrete - 15 Influent Pump Station - Walls	Vissering Construction	\$ 201,700.00	\$ 201,700.00	\$ -		\$ 201,700.00	100%				
68	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Mat Footing	Vissering Construction	\$ 24,600.00	\$ 24,600.00	\$ -		\$ 24,600.00	100%				
69	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Slab on Grade	Vissering Construction	\$ 30,100.00	\$ 30,100.00	\$ -		\$ 30,100.00	100%				
70	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Steps	Vissering Construction	\$ 6,600.00	\$ -	\$ -		\$ -		\$6,600.00			
71	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Suspended Slab	Vissering Construction	\$ 14,800.00	\$ -	\$ 14,800.00		\$ 14,800.00	100%				
72	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Topping	Vissering Construction	\$ 7,700.00	\$ -	\$ -		\$ -		\$7,700.00			
73	033000	Cast-in-Place Concrete - 16 Grit Tank & Splitter - Walls	Vissering Construction	\$ 197,950.00	\$ 185,100.00	\$ 12,850.00		\$ 197,950.00	100%				
74	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Columns	Vissering Construction	\$ 8,900.00	\$ 8,900.00	\$ -		\$ 8,900.00	100%				
75	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Mat Footings	Vissering Construction	\$ 37,000.00	\$ 37,000.00	\$ -		\$ 37,000.00	100%				
76	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Stoops/Aprons/Bases/Bollards	Vissering Construction	\$ 16,300.00	\$ 4,500.00	\$ -		\$ 4,500.00	28%	\$11,800.00			
77	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Suspended Slab/Beams	Vissering Construction	\$ 87,900.00	\$ 87,900.00	\$ -		\$ 87,900.00	100%				
78	033000	Cast-in-Place Concrete - 20 Grit Removal Facilities - Walls	Vissering Construction	\$ 166,150.00	\$ 166,150.00	\$ -		\$ 166,150.00	100%				
79	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Mat Footings	Vissering Construction	\$ 7,700.00	\$ 2,000.00	\$ 1,500.00		\$ 3,500.00	45%	\$4,200.00			
80	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Running Footings	Vissering Construction	\$ 21,000.00	\$ -	\$ 2,500.00		\$ 2,500.00	12%	\$18,500.00			
81	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Slab on Grade	Vissering Construction	\$ 73,700.00	\$ -	\$ 5,000.00		\$ 5,000.00	7%	\$68,700.00			
82	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Suspended Slab	Vissering Construction	\$ 75,200.00	\$ -	\$ -		\$ -		\$75,200.00			
83	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Topping	Vissering Construction	\$ 11,400.00	\$ -	\$ -		\$ -		\$11,400.00			
84	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Trenches	Vissering Construction	\$ 21,200.00	\$ -	\$ -		\$ -		\$21,200.00			
85	033000	Cast-in-Place Concrete - 25 Primary Clarifiers - Walls	Vissering Construction	\$ 479,800.00	\$ 44,500.00	\$ -		\$ 44,500.00	9%	\$435,300.00			
86	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Mat Footings	Vissering Construction	\$ 234,000.00	\$ -	\$ -		\$ -		\$234,000.00			
87	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Suspended Slab	Vissering Construction	\$ 197,800.00	\$ -	\$ -		\$ -		\$197,800.00			
88	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Topping	Vissering Construction	\$ 57,800.00	\$ -	\$ -		\$ -		\$57,800.00			
89	033000	Cast-in-Place Concrete - 30 Aeration Tanks - Walls	Vissering Construction	\$ 1,229,650.00	\$ -	\$ -		\$ -		\$1,229,650.00			
90	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Mat Footing	Vissering Construction	\$ 99,400.00	\$ 99,400.00	\$ -		\$ 99,400.00	100%				
91	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Running Footing	Vissering Construction	\$ 2,700.00	\$ 2,700.00	\$ -		\$ 2,700.00	100%				
92	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Topping/Grout	Vissering Construction	\$ 36,300.00	\$ -	\$ -		\$ -		\$36,300.00			

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18			
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ					Application Date: 06.30.2024			
Application Period: 06.01.2024 - 06.30.2024										
					Work Completed					
A				B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
93	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Trough	Vissering Construction	\$ 139,000.00	\$ 139,000.00	\$ -		\$ 139,000.00	100%	
94	033000	Cast-in-Place Concrete - 40 Final Clarifiers - Walls	Vissering Construction	\$ 366,600.00	\$ 366,600.00	\$ -		\$ 366,600.00	100%	
95	033000	Cast-in-Place Concrete - 45 Tertiary Building - Slab on Grade	Vissering Construction	\$ 54,400.00	\$ 54,400.00	\$ -		\$ 54,400.00	100%	
96	033000	Cast-in-Place Concrete - 45 Tertiary Building - Stoops/Aprons/Bases	Vissering Construction	\$ 39,900.00	\$ 26,800.00	\$ -		\$ 26,800.00	67%	\$13,100.00
97	033000	Cast-in-Place Concrete - 47 UV - Mat Footing	Vissering Construction	\$ 25,200.00	\$ 25,200.00	\$ -		\$ 25,200.00	100%	
98	033000	Cast-in-Place Concrete - 47 UV - Topping/Grout/Fillet	Vissering Construction	\$ 29,900.00	\$ 29,900.00	\$ -		\$ 29,900.00	100%	
99	033000	Cast-in-Place Concrete - 47 UV - Walls	Vissering Construction	\$ 157,650.00	\$ 157,650.00	\$ -		\$ 157,650.00	100%	
100	033000	Cast-in-Place Concrete - 50 Blower Building - Bases	Vissering Construction	\$ 3,300.00	\$ 3,300.00	\$ -		\$ 3,300.00	100%	
101	033000	Cast-in-Place Concrete - 50 Blower Building - Columns	Vissering Construction	\$ 6,500.00	\$ 6,500.00	\$ -		\$ 6,500.00	100%	
102	033000	Cast-in-Place Concrete - 50 Blower Building - Mat Footing	Vissering Construction	\$ 42,800.00	\$ 42,800.00	\$ -		\$ 42,800.00	100%	
103	033000	Cast-in-Place Concrete - 50 Blower Building - Running Footings	Vissering Construction	\$ 6,600.00	\$ 6,600.00	\$ -		\$ 6,600.00	100%	
104	033000	Cast-in-Place Concrete - 50 Blower Building - Slab on Grade	Vissering Construction	\$ 10,800.00	\$ 10,800.00	\$ -		\$ 10,800.00	100%	
105	033000	Cast-in-Place Concrete - 50 Blower Building - Suspended Slab/Beams	Vissering Construction	\$ 97,500.00	\$ 97,500.00	\$ -		\$ 97,500.00	100%	
106	033000	Cast-in-Place Concrete - 50 Blower Building - Walls	Vissering Construction	\$ 114,250.00	\$ 114,250.00	\$ -		\$ 114,250.00	100%	
107	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Mat Footing	Vissering Construction	\$ 83,600.00	\$ 83,600.00	\$ -		\$ 83,600.00	100%	
108	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Piers	Vissering Construction	\$ 9,900.00	\$ -	\$ 4,950.00		\$ 4,950.00	50%	\$4,950.00
109	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Running Footing	Vissering Construction	\$ 1,600.00	\$ -	\$ 800.00		\$ 800.00	50%	\$800.00
110	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Suspended Slab	Vissering Construction	\$ 7,600.00	\$ 7,600.00	\$ -		\$ 7,600.00	100%	
111	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Topping/Grout	Vissering Construction	\$ 21,200.00	\$ 21,200.00	\$ -		\$ 21,200.00	100%	
112	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Trough	Vissering Construction	\$ 94,100.00	\$ 94,100.00	\$ -		\$ 94,100.00	100%	
113	033000	Cast-in-Place Concrete - 60 Excess Flow Clarifier - Walls	Vissering Construction	\$ 224,750.00	\$ 224,750.00	\$ -		\$ 224,750.00	100%	
114	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Infills	Vissering Construction	\$ 74,700.00	\$ -	\$ -		\$ -		\$74,700.00
115	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Mat Footing	Vissering Construction	\$ 24,400.00	\$ -	\$ -		\$ -		\$24,400.00
116	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Running Footings	Vissering Construction	\$ 1,600.00	\$ -	\$ -		\$ -		\$1,600.00
117	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Suspended Slab	Vissering Construction	\$ 78,100.00	\$ -	\$ -		\$ -		\$78,100.00
118	033000	Cast-in-Place Concrete - 65 Aerobic Digesters - Walls	Vissering Construction	\$ 28,200.00	\$ -	\$ -		\$ -		\$28,200.00
119	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Pad Footings/Running Footings	Vissering Construction	\$ 27,600.00	\$ 27,600.00	\$ -		\$ 27,600.00	100%	
120	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Slab on Grade	Vissering Construction	\$ 22,600.00	\$ -	\$ 22,600.00		\$ 22,600.00	100%	
121	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Stairs/Steps	Vissering Construction	\$ 7,700.00	\$ -	\$ -		\$ -		\$7,700.00

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS				Application Number: 18									
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ				Application Date: 06.30.2024									
		Application Period: 06.01.2024 - 06.30.2024													
								Work Completed							
		A		B		C		D		E		F		G	
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)					
122	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Stoops/Aprons/Bases/Pads/Bollards	Vissering Construction	\$ 29,800.00	\$ -	\$ -		\$ -		\$29,800.00					
123	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Topping	Vissering Construction	\$ 10,600.00	\$ -	\$ -		\$ -		\$10,600.00					
124	033000	Cast-in-Place Concrete - 70 Dewatering & Operations Bldg - Walls/Piers	Vissering Construction	\$ 85,700.00	\$ 85,700.00	\$ -		\$ 85,700.00	100%						
125	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Pad Footings/Running Footings	Vissering Construction	\$ 57,800.00	\$ -	\$ -		\$ -		\$57,800.00					
126	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Slab on Grade	Vissering Construction	\$ 26,100.00	\$ -	\$ -		\$ -		\$26,100.00					
127	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Stoops/Aprons/Bollards	Vissering Construction	\$ 8,700.00	\$ -	\$ -		\$ -		\$8,700.00					
128	033000	Cast-in-Place Concrete - 75 Biosolids Storage - Walls	Vissering Construction	\$ 200,650.00	\$ -	\$ -		\$ -		\$200,650.00					
129	033000	Cast-in-Place Concrete - Ready Mix & Crystalline Waterproofing Material	Vissering Construction	\$ 1,100,000.00	\$ 848,000.00	\$ 55,000.00		\$ 903,000.00	82%	\$197,000.00					
130	034113	Precast Concrete Hollow Core Planks - Labor -10 Prelim Treatment	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00					
131	034113	Precast Concrete Hollow Core Planks - Material - 10 Prelim Treatment	Strescore	\$ 13,900.00	\$ -	\$ -		\$ -		\$13,900.00					
132	034113	Precast Concrete Hollow Core Planks - Labor - 20 Grit Removal	Vissering Construction	\$ 15,000.00	\$ 15,000.00	\$ -		\$ 15,000.00	100%						
133	034113	Precast Concrete Hollow Core Planks - Material - 20 Grit Removal	Strescore	\$ 12,750.00	\$ 12,750.00	\$ -		\$ 12,750.00	100%						
134	034113	Precast Concrete Hollow Core Planks - Labor - 50 Blower Bldg	Vissering Construction	\$ 22,500.00	\$ 22,500.00	\$ -		\$ 22,500.00	100%						
135	034113	Precast Concrete Hollow Core Planks - Material - 50 Blower Bldg	Strescore	\$ 24,400.00	\$ 24,400.00	\$ -		\$ 24,400.00	100%						
136	034113	Precast Concrete Hollow Core Planks - Labor - 70 Dewater & Ops	Vissering Construction	\$ 31,000.00	\$ -	\$ -		\$ -		\$31,000.00					
137	034113	Precast Concrete Hollow Core Planks - Material - 70 Dewater & Ops	Strescore	\$ 60,950.00	\$ -	\$ -		\$ -		\$60,950.00					
138		DIVISION 04 - MASONRY													
139	040513	Mortar Masonry & Grout - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 2,700.00	\$ -	\$ 2,700.00		\$ 2,700.00	100%						
140	040513	Mortar Masonry & Grout - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 4,800.00	\$ 2,880.00	\$ 1,920.00		\$ 4,800.00	100%						
141	040513	Mortar Masonry & Grout - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 2,100.00	\$ 1,000.00	\$ 890.00		\$ 1,890.00	90%	\$210.00					
142	040513	Mortar Masonry & Grout - 50 Blower Bldg-Labor	Vissering Construction	\$ 5,700.00	\$ 3,200.00	\$ 2,500.00		\$ 5,700.00	100%						
143	040513	Mortar Masonry & Grout - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 14,700.00	\$ -	\$ 3,500.00		\$ 3,500.00	24%	\$11,200.00					
144	040513	Mortar Masonry & Grout - Material	Vissering Construction	\$ 28,000.00	\$ 12,000.00	\$ 16,000.00		\$ 28,000.00	100%						
145	042000	Unit Masonry System - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 42,000.00	\$ -	\$ 31,500.00		\$ 31,500.00	75%	\$10,500.00					
146	042000	Unit Masonry System - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 73,500.00	\$ 45,000.00	\$ 28,500.00		\$ 73,500.00	100%						
147	042000	Unit Masonry System - 45-Tertiary Filter Bldg-Labor	Vissering Construction	\$ 26,250.00	\$ 18,000.00	\$ 5,625.00		\$ 23,625.00	90%	\$2,625.00					
148	042000	Unit Masonry System - 50 Blower Bldg-Labor	Vissering Construction	\$ 120,750.00	\$ 75,000.00	\$ 45,750.00		\$ 120,750.00	100%						
149	042000	Unit Masonry System - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 262,500.00	\$ -	\$ 84,500.00		\$ 84,500.00	32%	\$178,000.00					
150	042000	Unit Masonry System - Material	Vissering Construction	\$ 200,000.00	\$ 120,000.00	\$ 80,000.00		\$ 200,000.00	100%						
151	047200	Cast Stone - Material	Edwards Cast Stone	\$ 3,455.00	\$ -	\$ -		\$ -		\$3,455.00					
152	047200	Cast Stone - Labor	Vissering Construction	\$ 1,800.00	\$ -	\$ -		\$ -		\$1,800.00					



	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
153		<b>DIVISION 05 - METALS</b>								
154	055000	Metal Fabrications - A10 Preliminary Treatment Bldg - Material	Vissering Construction	\$ 41,476.00	\$ 9,850.00	\$ -		\$ 9,850.00	24%	\$31,626.00
155	055000	Metal Fabrications - 16 - Grit Tank & Splitter Structure - Material	Vissering Construction	\$ 75,701.00	\$ 255.00	\$ -		\$ 255.00	0%	\$75,446.00
156	055000	Metal Fabrications - B20 Grit Removal Facility - Material	Vissering Construction	\$ 57,723.00	\$ 16,385.00	\$ -		\$ 16,385.00	28%	\$41,338.00
157	055000	Metal Fabrications - 25 Primary Clarifiers - Material	Vissering Construction	\$ 155,839.00	\$ -	\$ -		\$ -		\$155,839.00
158	055000	Metal Fabrications - 30 Aeration Tanks - Material	Vissering Construction	\$ 156,204.00	\$ 36,554.00	\$ -		\$ 36,554.00	23%	\$119,650.00
159	055000	Metal Fabrications - C45 Tertiary Filtration Bldg - Material	Vissering Construction	\$ 93,432.00	\$ 93,432.00	\$ -		\$ 93,432.00	100%	
160	055000	Metal Fabrications - 47 UV Disinfection Structure - Material	Vissering Construction	\$ 59,804.00	\$ 7,835.00	\$ -		\$ 7,835.00	13%	\$51,969.00
161	055000	Metal Fabrications - D50 Blower Bldg - Material	Vissering Construction	\$ 92,293.00	\$ 45,740.00	\$ -		\$ 45,740.00	50%	\$46,553.00
162	055000	Metal Fabrications - Aerobic Digester Bldg - Material	Vissering Construction	\$ 138,041.00	\$ -	\$ -		\$ -		\$138,041.00
163	055000	Metal Fabrications - E70 Dewatering & Ops Bldg - Material	Vissering Construction	\$ 115,863.00	\$ 303.00	\$ -		\$ 303.00	0%	\$115,560.00
164	055000	Metal Fabrications - E75 Biosolids Storage Structure - Material	Vissering Construction	\$ 8,218.00	\$ -	\$ -		\$ -		\$8,218.00
165	055000	Metal Fabrications - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 1,650.00	\$ -	\$ -		\$ -		\$1,650.00
166	055000	Metal Fabrications - 16 Grit Tank & Splitter Structure-Labor	Vissering Construction	\$ 9,900.00	\$ -	\$ -		\$ -		\$9,900.00
167	055000	Metal Fabrications - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 16,500.00	\$ -	\$ 7,500.00		\$ 7,500.00	45%	\$9,000.00
168	055000	Metal Fabrications - 25 Primary Clarifiers-Labor	Vissering Construction	\$ 19,800.00	\$ -	\$ -		\$ -		\$19,800.00
169	055000	Metal Fabrications - 30 Aeration Tanks-Labor	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
170	055000	Metal Fabrications - 40 Final Clarifiers-Labor	Vissering Construction	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
171	055000	Metal Fabrications - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 18,150.00	\$ -	\$ -		\$ -		\$18,150.00
172	055000	Metal Fabrications - 47 UV Disinfection Structure-Labor	Vissering Construction	\$ 8,250.00	\$ -	\$ -		\$ -		\$8,250.00
173	055000	Metal Fabrications - 50 Blower Bldg-Labor	Vissering Construction	\$ 23,100.00	\$ -	\$ -		\$ -		\$23,100.00
174	055000	Metal Fabrications - 60 Excess Flow Clarifier-Labor	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
175	055000	Metal Fabrications - 65 Aerobic Digesters-Labor	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
176	055000	Metal Fabrications - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 36,300.00	\$ -	\$ -		\$ -		\$36,300.00
177	055000	Metal Fabrications - 77 Process Return Flow Pump-Labor	Vissering Construction	\$ 4,950.00	\$ -	\$ -		\$ -		\$4,950.00
178	055200	Handrails & Railings - Site-Labor	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
179	055200	Handrails & Railings - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 1,200.00	\$ -	\$ -		\$ -		\$1,200.00
180	055200	Handrails & Railings - 16 Grit Tank & Splitter-Labor	Vissering Construction	\$ 6,400.00	\$ -	\$ -		\$ -		\$6,400.00
181	055200	Handrails & Railings - 20 Grit Removal Facilities-Labor	Vissering Construction	\$ 8,000.00	\$ -	\$ -		\$ -		\$8,000.00
182	055200	Handrails & Railings - 25 Primary Clarifiers-Labor	Vissering Construction	\$ 17,600.00	\$ -	\$ -		\$ -		\$17,600.00
183	055200	Handrails & Railings - 30 Aeration Tanks-Labor	Vissering Construction	\$ 38,400.00	\$ -	\$ -		\$ -		\$38,400.00
184	055200	Handrails & Railings - 40 Clarifiers-Labor	Vissering Construction	\$ 4,800.00	\$ -	\$ 2,000.00		\$ 2,000.00	42%	\$2,800.00
185	055200	Handrails & Railings - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 6,400.00	\$ -	\$ -		\$ -		\$6,400.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>			Application Number: <b>18</b>						
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>			Application Date: <b>06.30.2024</b>						
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
186	055200	Handrails & Railings - 47 UV Disinfection Structure-Labor	Vissering Construction	\$ 4,800.00	\$ -	\$ -		\$ -		\$4,800.00
187	055200	Handrails & Railings - 50 Blower Bldg-Labor	Vissering Construction	\$ 6,000.00	\$ -	\$ -		\$ -		\$6,000.00
188	055200	Handrails & Railings - 60 Excess Flow Clarifier-Labor	Vissering Construction	\$ 3,200.00	\$ -	\$ 1,800.00		\$ 1,800.00	56%	\$1,400.00
189	055200	Handrails & Railings - 65 Aerobic Digesters-Labor	Vissering Construction	\$ 45,600.00	\$ -	\$ -		\$ -		\$45,600.00
190	055200	Handrails & Railings - 70 Dewatering & Ops Bldg-Labor	Vissering Construction	\$ 11,200.00	\$ -	\$ -		\$ -		\$11,200.00
191	055200	Handrails & Railings - 77 Process Return Flow Station-Labor	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
192	055300	Grating, Flr Plates & Plank - 10 Prelim Treatment Bldg-Labor	Vissering Construction	\$ 6,400.00	\$ 1,280.00	\$ -		\$ 1,280.00	20%	\$5,120.00
193	055300	Grating, Flr Plates & Plank - 16 Grit Tank & Splitter-Labor	Vissering Construction	\$ 7,200.00	\$ 1,440.00	\$ -		\$ 1,440.00	20%	\$5,760.00
194	055300	Grating, Flr Plates & Plank - 25 Primary Clarifiers-Labor	Vissering Construction	\$ 6,800.00	\$ -	\$ -		\$ -		\$6,800.00
195	055300	Grating, Flr Plates & Plank - 30 Aeration Tanks-Labor	Vissering Construction	\$ 4,400.00	\$ -	\$ -		\$ -		\$4,400.00
196	055300	Grating, Flr Plates & Plank - 40 Clarifiers-Labor	Vissering Construction	\$ 400.00	\$ 80.00	\$ 120.00		\$ 200.00	50%	\$200.00
197	055300	Grating, Flr Plates & Plank - 45 Tertiary Filter Bldg-Labor	Vissering Construction	\$ 6,400.00	\$ -	\$ -		\$ -		\$6,400.00
198	055300	Grating, Flr Plates & Plank - 47 UV Disinfection-Labor	Vissering Construction	\$ 7,200.00	\$ 1,500.00	\$ -		\$ 1,500.00	21%	\$5,700.00
199	055300	Grating, Flr Plates & Plank - 60 Excess Flow Clarifier-Labor	Vissering Construction	\$ 1,200.00	\$ 240.00	\$ 560.00		\$ 800.00	67%	\$400.00
200		<b>DIVISION 06 - WOOD, PLASTICS &amp; COMPOSITES</b>								
201	061110	Wood Blocking & Curbing - 10 Prelim Treatment Bldg	Vissering Construction	\$ 7,150.00	\$ -	\$ -		\$ -		\$7,150.00
202	061110	Wood Blocking & Curbing - 20 Grit Removal Facilities	Vissering Construction	\$ 5,850.00	\$ -	\$ 5,850.00		\$ 5,850.00	100%	
203	061110	Wood Blocking & Curbing - 45 Tertiary Filter Bldg	Vissering Construction	\$ 22,750.00	\$ 22,750.00	\$ -		\$ 22,750.00	100%	
204	061110	Wood Blocking & Curbing - 50 Blower Bldg	Vissering Construction	\$ 13,650.00	\$ -	\$ 13,650.00		\$ 13,650.00	100%	
205	061110	Wood Blocking & Curbing - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 15,600.00	\$ -	\$ -		\$ -		\$15,600.00
206	066000	Fiberglass Fabrications - Labor	Vissering Construction	\$ 13,000.00	\$ -	\$ -		\$ -		\$13,000.00
207	066000	Fiberglass Fabrications - Material - 45 Tertiary Bldg	Mona Composites	\$ 8,852.00	\$ -	\$ -		\$ -		\$8,852.00
208	066000	Fiberglass Fabrications - Material - 50 Blower Bldg	Mona Composites	\$ 13,808.00	\$ -	\$ -		\$ -		\$13,808.00
209	066110	Fiberglass Grating - Labor	Vissering Construction	\$ 1,800.00	\$ -	\$ -		\$ -		\$1,800.00
210	066114	Fiberglass Weirs, Baffles & Troughs - Labor	Vissering Construction	\$ 57,500.00	\$ 48,000.00	\$ -		\$ 48,000.00	83%	\$9,500.00
211	066114	Fiberglass Weirs, Baffles & Troughs - Material - 25 Primary Clarifiers	Midwestern Fabrications	\$ 44,270.00	\$ 44,270.00	\$ -		\$ 44,270.00	100%	
212	066114	Fiberglass Weirs, Baffles & Troughs - Material - 40 Final Clarifiers	Midwestern Fabrications	\$ 14,750.00	\$ 14,750.00	\$ -		\$ 14,750.00	100%	
213	066114	Fiberglass Weirs, Baffles & Troughs - Material - 47 UV Disinfection	Midwestern Fabrications	\$ 18,695.00	\$ 18,695.00	\$ -		\$ 18,695.00	100%	
214	066114	Fiberglass Weirs, Baffles & Troughs - Material - 60 Excess Flow Clarifier	Midwestern Fabrications	\$ 10,285.00	\$ 10,285.00	\$ -		\$ 10,285.00	100%	
215	066160	Fiberglass Reinforced Plastic Chemical Tank - Labor	Vissering Construction	\$ 3,750.00	\$ -	\$ 3,750.00		\$ 3,750.00	100%	
216	066160	Fiberglass Reinforced Plastic Chemical Tank - Material	Augusta Fiberglass	\$ 38,179.00	\$ 38,179.00	\$ -		\$ 38,179.00	100%	
217		<b>DIVISION 07 - THERMAL &amp; MOISTURE PROTECTION</b>								
218	071400	Fluid Applied Waterproofing	Vissering Construction	\$ 20,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	100%	

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18			
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ								
		Application Period: 06.01.2024 - 06.30.2024					Application Date: 06.30.2024			
					Work Completed					
A		B			C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
219	071700	Under-slab Waterproofing System	Vissering Construction	\$ 30,000.00	\$ 30,000.00	\$ -		\$ 30,000.00	100%	
220	072112	Board Insulation - Labor	Vissering Construction	\$ 25,000.00	\$ 13,000.00	\$ 5,000.00		\$ 18,000.00	72%	\$7,000.00
221	072112	Board Insulation - Material	Vissering Construction	\$ 50,000.00	\$ 26,000.00	\$ 24,000.00		\$ 50,000.00	100%	
222	072600	Vapor & Air Barrier - Labor	Vissering Construction	\$ 15,000.00	\$ 9,000.00	\$ 2,000.00		\$ 11,000.00	73%	\$4,000.00
223	072600	Vapor & Air Barrier - Material	Vissering Construction	\$ 10,000.00	\$ 5,500.00	\$ 1,500.00		\$ 7,000.00	70%	\$3,000.00
224	075300	Roof Material - 10 Preliminary Treatment Building	Sterling Commerical Roofing	\$ 13,000.00	\$ 13,000.00	\$ -		\$ 13,000.00	100%	
225	076200	Sheet Metal Material - 10 Preliminary Treatment Building	Sterling Commerical Roofing	\$ 1,100.00	\$ -	\$ -		\$ -		\$1,100.00
226	075300	Roof Labor - 10 Preliminary Treatment Building	Sterling Commerical Roofing	\$ 22,900.00	\$ -	\$ -		\$ -		\$22,900.00
227	075300	Carlisle Roof Material - 20 Grit Removal Facilities	Sterling Commerical Roofing	\$ 13,000.00	\$ 13,000.00	\$ -		\$ 13,000.00	100%	
228	075300	Roof Material - 20 Grit Removal Facilities	Sterling Commerical Roofing	\$ 1,200.00	\$ -	\$ -		\$ -		\$1,200.00
229	075300	Roof Labor - 20 Grit Removal Facilities	Sterling Commerical Roofing	\$ 22,500.00	\$ -	\$ -		\$ -		\$22,500.00
230	075300	Roof Labor - 45 Tertiary Filter Building	Sterling Commerical Roofing	\$ 80,795.00	\$ 58,000.00	\$ -		\$ 58,000.00	72%	\$22,795.00
231	075300	Roof Material - 45 Tertiary Filter Building	Sterling Commerical Roofing	\$ 40,000.00	\$ 40,000.00	\$ -		\$ 40,000.00	100%	
232	076200	Sheet Metal Material - 45 Tertiary Filter Building	Sterling Commerical Roofing	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
233	075300	Roof Labor - 50 Blower Building	Sterling Commerical Roofing	\$ 42,100.00	\$ -	\$ -		\$ -		\$42,100.00
234	075300	Roof Material - 50 Blower Building	Sterling Commerical Roofing	\$ 26,000.00	\$ 26,000.00	\$ -		\$ 26,000.00	100%	
235	076200	Sheet Metal Material - 50 Blower Building	Sterling Commerical Roofing	\$ 1,575.00	\$ -	\$ -		\$ -		\$1,575.00
236	075300	Roof Labor - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 57,000.00	\$ -	\$ -		\$ -		\$57,000.00
237	075300	Roof Material - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 37,000.00	\$ 37,000.00	\$ -		\$ 37,000.00	100%	
238	075300	Roof Material - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 10,030.00	\$ -	\$ -		\$ -		\$10,030.00
239	076200	Sheet Metal Material - 70 Dewatering & Ops Building	Sterling Commerical Roofing	\$ 1,950.00	\$ -	\$ -		\$ -		\$1,950.00
240	075300	Mobilization	Sterling Commerical Roofing	\$ 6,500.00	\$ -	\$ -		\$ -		\$6,500.00
241	076200	Flashing & Sheet Metal Fascia & Soffit - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00
242	076200	Flashing & Sheet Metal Fascia & Soffit - Mtl - 45 Tertiary Bldg	Vissering Construction	\$ 14,500.00	\$ -	\$ -		\$ -		\$14,500.00
243	078400	Firestopping	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
244	079000	Caulking & Sealants	Vissering Construction	\$ 25,000.00	\$ -	\$ 5,000.00		\$ 5,000.00	20%	\$20,000.00
245	DIVISION 08 - OPENINGS									
246	087100	Hardware Mtl - 10 Preliminary Treatment Bldg	LaForce	\$ 2,830.00	\$ -	\$ -		\$ -		\$2,830.00
247	081100	Hollow Metal Doors - Mtl - 10 Preliminary Treatment Bldg	LaForce	\$ 1,096.00	\$ -	\$ -		\$ -		\$1,096.00
248	081100	Hollow Metal Frames - Mtl - 10 Preliminary Treatment Bldg	LaForce	\$ 406.00	\$ 406.00	\$ -		\$ 406.00	100%	
249	082210	Fiberglass Doors/Frames - Mtl - 10 Preliminary Treatment	LaForce	\$ 8,432.00	\$ 8,432.00	\$ -		\$ 8,432.00	100%	
250	087100	Hardware Mtl - 20 Grit Removal Facility	LaForce	\$ 5,549.00	\$ -	\$ -		\$ -		\$5,549.00
251	081100	Hollow Metal Doors - Mtl - 20 Grit Removal Facility	LaForce	\$ 4,384.00	\$ -	\$ -		\$ -		\$4,384.00

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18				
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ					Application Date: 06.30.2024				
		Application Period: 06.01.2024 - 06.30.2024									
							Work Completed				
A					B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (F) B	Balance to Finish (B - F)	
252	081100	Hollow Metal Frames - Mtl - 20 Grit Removal Facility	LaForce	\$ 1,218.00	\$ 1,218.00	\$ -		\$ 1,218.00	100%		
253	082210	Fiberglass Doors/Frames - Mtl - 20 Grit Removal Facility	LaForce	\$ 10,538.00	\$ 10,538.00	\$ -		\$ 10,538.00	100%		
254	087100	Hardware Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 7,453.00	\$ -	\$ -		\$ -		\$7,453.00	
255	081100	Hollow Metal Doors - Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 8,766.00	\$ -	\$ -		\$ -		\$8,766.00	
256	081100	Hollow Metal Frames - Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 2,031.00	\$ 2,031.00	\$ -		\$ 2,031.00	100%		
257	082210	Fiberglass Doors/Frames - Mtl - 45 Tertiary Filter Bldg	LaForce	\$ 12,645.00	\$ 12,645.00	\$ -		\$ 12,645.00	100%		
258	087100	Hardware Mtl - 50 Blower Building	LaForce	\$ 4,006.00	\$ -	\$ -		\$ -		\$4,006.00	
259	081100	Hollow Metal Doors - Mtl - 50 Blower Building	LaForce	\$ 6,575.00	\$ -	\$ -		\$ -		\$6,575.00	
260	081100	Hollow Metal Frames - Mtl - 50 Blower Building	LaForce	\$ 2,030.00	\$ 2,030.00	\$ -		\$ 2,030.00	100%		
261	082210	Fiberglass Doors/Frames - Mtl - 50 Blower Building	LaForce	\$ 4,216.00	\$ 4,216.00	\$ -		\$ 4,216.00	100%		
262	087100	Hardware Mtl - 70 Dewatering & Ops Building	LaForce	\$ 9,302.00	\$ -	\$ -		\$ -		\$9,302.00	
263	081100	Hollow Metal Doors - Mtl - 70 Dewatering & Ops Building	LaForce	\$ 15,340.00	\$ -	\$ -		\$ -		\$15,340.00	
264	081100	Hollow Metal Frames - Mtl - 70 Dewatering & Ops Building	LaForce	\$ 5,686.00	\$ 5,686.00	\$ -		\$ 5,686.00	100%		
265	082210	Fiberglass Doors/Frames - Mtl - 70 Dewatering & Ops Bldg	LaForce	\$ 12,645.00	\$ 11,444.00	\$ -		\$ 11,444.00	91%	\$1,201.00	
266	081100	Standard Steel Doors & Frames - Labor - 10 Prelim Treatment	Vissering Construction	\$ 781.00	\$ -	\$ 300.00		\$ 300.00	38%	\$481.00	
267	081100	Standard Steel Doors & Frames - Labor - 20 Grit Removal	Vissering Construction	\$ 1,302.00	\$ -	\$ 550.00		\$ 550.00	42%	\$752.00	
268	081100	Standard Steel Doors & Frames - Labor - 45 Teritary Bldg	Vissering Construction	\$ 2,604.00	\$ -	\$ 1,200.00		\$ 1,200.00	46%	\$1,404.00	
269	081100	Standard Steel Doors & Frames - Labor - 50 Blower Bldg	Vissering Construction	\$ 2,865.00	\$ 1,500.00	\$ -		\$ 1,500.00	52%	\$1,365.00	
270	081100	Standard Steel Doors & Frames - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 4,948.00	\$ -	\$ -		\$ -		\$4,948.00	
271	082210	Fiberglass Doors & Frames - Labor - 70 Dewatering & Ops	Vissering Construction	\$ 7,500.00	\$ -	\$ -		\$ -		\$7,500.00	
272	083113	Access Doors & Frames - Labor - 15 Influent Pump Station	Vissering Construction	\$ 4,615.00	\$ 4,615.00	\$ -		\$ 4,615.00	100%		
273	083113	Access Doors & Frames - Labor - 30 Aeration Tanks	Vissering Construction	\$ 2,307.00	\$ -	\$ -		\$ -		\$2,307.00	
274	083113	Access Doors & Frames - Labor - 50 Blower Building	Vissering Construction	\$ 1,154.00	\$ 1,154.00	\$ -		\$ 1,154.00	100%		
275	083113	Access Doors & Frames - Labor 60 Excess Flow Clarifier	Vissering Construction	\$ 2,307.00	\$ 2,307.00	\$ -		\$ 2,307.00	100%		
276	083113	Access Doors & Frames - Labor - 65 Aerobic Digesters	Vissering Construction	\$ 4,617.00	\$ -	\$ -		\$ -		\$4,617.00	
277	083113	Access Doors & Frames - Material - 15 Influent Pump Station	Nystrom	\$ 11,358.00	\$ 11,358.00	\$ -		\$ 11,358.00	100%		
278	083113	Access Doors & Frames - Material - 30 Aeration Tanks	Nystrom	\$ 2,565.00	\$ 2,565.00	\$ -		\$ 2,565.00	100%		
279	083113	Access Doors & Frames - Material - 50 Blower Building	Nystrom	\$ 2,220.00	\$ 2,220.00	\$ -		\$ 2,220.00	100%		
280	083113	Access Doors & Frames - Material - 60 Excess Flow Clarifier	Nystrom	\$ 1,250.00	\$ 1,250.00	\$ -		\$ 1,250.00	100%		
281	083113	Access Doors & Frames - Material - 65 Aerobic Digesters	Nystrom	\$ 3,634.00	\$ 3,634.00	\$ -		\$ 3,634.00	100%		
282	083323	Overhead Door - 10'x9' IF - Material - 10 Preliminary Bldg	Raynor	\$ 7,950.00	\$ -	\$ -		\$ -		\$7,950.00	
283	083323	Overhead Door - 10'x9' IF - Labor - 10 Preliminary Bldg	Raynor	\$ 3,950.00	\$ -	\$ -		\$ -		\$3,950.00	
284	083323	COH for 10'x9' IF - 10 Preliminary Bldg	Raynor	\$ 4,500.00	\$ -	\$ -		\$ -		\$4,500.00	

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS				Application Number: 18				
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ								
Application Period: 06.01.2024 - 06.30.2024						Application Date: 06.30.2024				
					Work Completed					
A				B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
285	083323	Overhead Door - 9'x14' IF - Material - 20 Grit Removal Bldg	Raynor	\$ 7,500.00	\$ -	\$ -		\$ -		\$7,500.00
286	083323	Overhead Door - 9'x14' IF - Labor - 20 Grit Removal Bldg	Raynor	\$ 2,800.00	\$ -	\$ -		\$ -		\$2,800.00
287	083323	COH for 9'x14' IF - 20 Grit Removal Bldg	Raynor	\$ 4,500.00	\$ -	\$ -		\$ -		\$4,500.00
288	083323	Overhead Door - 10'x10' IF - Material - 50 Blower Bldg	Raynor	\$ 9,000.00	\$ -	\$ -		\$ -		\$9,000.00
289	083323	Overhead Door - 10'x10' IF - Labor - 50 Blower Bldg	Raynor	\$ 3,950.00	\$ -	\$ -		\$ -		\$3,950.00
290	083323	COH for 10'x10'IF - 50 Blower Bldg	Raynor	\$ 2,150.00	\$ -	\$ -		\$ -		\$2,150.00
291	083323	Overhead Door - 12'8"x14' IF - Material - 70 Dewatering Bldg	Raynor	\$ 14,600.00	\$ -	\$ -		\$ -		\$14,600.00
292	083613	Sectional Door - 20'x2"x9'4" TM200 - Material-70 Dewatering Bldg	Raynor	\$ 4,500.00	\$ -	\$ -		\$ -		\$4,500.00
293	083613	OH & Sectional 20'x2"x9'4" TM200 - Labor - 70 Dewatering Bldg	Raynor	\$ 6,550.00	\$ -	\$ -		\$ -		\$6,550.00
294	083613	COH for 12'x8" x14' IF - 70 Dewatering & Ops Bldg	Raynor	\$ 2,150.00	\$ -	\$ -		\$ -		\$2,150.00
295	083613	CST-423 - 70 Dewatering & Ops Bldg	Raynor	\$ 1,900.00	\$ -	\$ -		\$ -		\$1,900.00
296	088100	Old Castle Glass - Material - 20 Grit Removal	RWS	\$ 1,029.00	\$ -	\$ -		\$ -		\$1,029.00
297	081100	RWS - Labor - 20 Grit Removal	RWS	\$ 995.00	\$ -	\$ -		\$ -		\$995.00
298	081100	RWS - Overhead & Profit - 20 Grit Removal	RWS	\$ 632.00	\$ -	\$ -		\$ -		\$632.00
299	081100	Old Castle Glass - Material - 45 Tertiary Bldg	RWS	\$ 2,060.00	\$ -	\$ -		\$ -		\$2,060.00
300	081100	RWS - Labor - 45 Tertiary Bldg	RWS	\$ 1,990.00	\$ -	\$ -		\$ -		\$1,990.00
301	081100	RWS - Overhead & Profit - 45 Tertiary Bldg	RWS	\$ 1,266.00	\$ -	\$ -		\$ -		\$1,266.00
302	081100	Cross Aluminum Products - Material - 70 Dewatering & Ops	RWS	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
303	081100	Old Castle Glass - Material - 70 Dewatering & Ops	RWS	\$ 17,497.00	\$ -	\$ -		\$ -		\$17,497.00
304	081100	RWS - Labor - 70 Dewatering & Ops	RWS	\$ 16,915.00	\$ -	\$ -		\$ -		\$16,915.00
305	081100	RWS - Overhead & Profit - 70 Dewatering & Ops	RWS	\$ 10,756.00	\$ -	\$ -		\$ -		\$10,756.00
306	087100	Door Hardware - Labor	Vissering Construction	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
307	081100	<b>DIVISION 09 - FINISHES</b>								
308	092216	Metal Stud Framing	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
309	092900	Gypsum Board	Vissering Construction	\$ 3,300.00	\$ -	\$ -		\$ -		\$3,300.00
310	093000	Ceramic - Materials - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 17,290.00	\$ -	\$ -		\$ -		\$17,290.00
311	093000	Ceramic - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 16,310.00	\$ -	\$ -		\$ -		\$16,310.00
312	096500	Linoleum - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 16,225.00	\$ -	\$ -		\$ -		\$16,225.00
313	096500	Linoleum - Labor - 70 Dewatering & Ops Bldg.	Douglas Floor Covering	\$ 10,300.00	\$ -	\$ -		\$ -		\$10,300.00
314	096500	Base - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 565.00	\$ -	\$ -		\$ -		\$565.00
315	096500	Base - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 635.00	\$ -	\$ -		\$ -		\$635.00
316	096500	Stair Tread - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 2,195.00	\$ -	\$ -		\$ -		\$2,195.00
317	096500	Stair Tread - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 2,280.00	\$ -	\$ -		\$ -		\$2,280.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A				B	C	D	E	F	
<b>Row #</b>	<b>Item Specification Section No.</b>	<b>Description</b>	<b>Contractor / Supplier</b>	<b>Scheduled Value</b>	<b>From Previous Application (C+D)</b>	<b>This Period</b>	<b>Materials Stored (not in C or D)</b>	<b>Total Completed and Stored to Date (C + D + E)</b>	<b>% (E) B</b>	<b>Balance to Finish (B - F)</b>
318	096813	Carpet Tile - Material - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 2,925.00	\$ -	\$ -		\$ -		\$2,925.00
319	096813	Carpet Tile - Labor - 70 Dewatering & Ops Bldg	Douglas Floor Covering	\$ 1,175.00	\$ -	\$ -		\$ -		\$1,175.00
320	092100	Suspended Acoustical Ceilings - Labor - 70 Dewatering & Ops	Vissering Construction	\$ 15,500.00	\$ -	\$ -		\$ -		\$15,500.00
321	092100	Suspended Acoustical Ceilings - Material - 70 Dewatering & Ops	Vissering Construction	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00
322	099100	Painting - 10 Prelim Treatment - Labor	RP Coatings	\$ 32,000.00	\$ -	\$ -		\$ -		\$32,000.00
323	099100	Painting - 10 Prelim Treatment - Material	RP Coatings	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
324	099100	Painting - 15 Influent PS - Labor	RP Coatings	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
325	099100	Painting - 15 Influent PS - Material	RP Coatings	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
326	099100	Painting - 16 Grit Tank - Labor	RP Coatings	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00
327	099100	Painting - 16 Grit Tank - Material	RP Coatings	\$ 300.00	\$ -	\$ -		\$ -		\$300.00
328	099100	Painting - 20 Grit Removal - Labor	RP Coatings	\$ 57,000.00	\$ -	\$ -		\$ -		\$57,000.00
329	099100	Painting - 20 Grit Removal - Material	RP Coatings	\$ 9,000.00	\$ -	\$ -		\$ -		\$9,000.00
330	099100	Painting - 25 Primary Clarifiers - Labor	RP Coatings	\$ 16,000.00	\$ -	\$ -		\$ -		\$16,000.00
331	099100	Painting - 25 Primary Clarifiers - Material	RP Coatings	\$ 1,500.00	\$ -	\$ -		\$ -		\$1,500.00
332	099100	Painting - 30 Aeration Tanks - Labor	RP Coatings	\$ 32,000.00	\$ -	\$ -		\$ -		\$32,000.00
333	099100	Painting - 30 Aeration Tanks - Material	RP Coatings	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
334	099100	Painting - 40 - Final Clarifiers - Labor	RP Coatings	\$ 53,000.00	\$ 39,750.00	\$ -		\$ 39,750.00	75%	\$13,250.00
335	099100	Painting - 40 - Final Clarifiers - Material	RP Coatings	\$ 11,000.00	\$ 11,000.00	\$ -		\$ 11,000.00	100%	
336	099100	Painting - 45 Tertiary Filter Bldg - Labor	RP Coatings	\$ 115,000.00	\$ -	\$ -		\$ -		\$115,000.00
337	099100	Painting - 45 Tertiary Filter Bldg - Material	RP Coatings	\$ 16,000.00	\$ -	\$ -		\$ -		\$16,000.00
338	099100	Painting - 47 UV Structure - Labor	RP Coatings	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
339	099100	Painting - 47 UV Structure - Material	RP Coatings	\$ 300.00	\$ -	\$ -		\$ -		\$300.00
340	099100	Painting - 50 Blower Bldg - Labor	RP Coatings	\$ 61,000.00	\$ -	\$ -		\$ -		\$61,000.00
341	099100	Painting - 50 Blower Bldg - Material	RP Coatings	\$ 8,000.00	\$ -	\$ -		\$ -		\$8,000.00
342	099100	Painting - 60 Excess Flow Clairifer - Labor	RP Coatings	\$ 32,000.00	\$ 30,400.00	\$ -		\$ 30,400.00	95%	\$1,600.00
343	099100	Painting - 60 Excess Flow Clairifer - Material	RP Coatings	\$ 7,000.00	\$ 7,000.00	\$ -		\$ 7,000.00	100%	
344	099100	Painting - 65 Aerobic Digesters - Labor	RP Coatings	\$ 38,000.00	\$ -	\$ -		\$ -		\$38,000.00
345	099100	Painting - 65 Aerobic Digesters - Material	RP Coatings	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
346	099100	Painting - 70 Dewatering/Ops Bldg - Labor	RP Coatings	\$ 41,000.00	\$ -	\$ -		\$ -		\$41,000.00
347	099100	Painting - 70 Dewatering/Ops Bldg - Material	RP Coatings	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
348	099100	Painting - 77 Return Pump Station - Labor	RP Coatings	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
349	099100	Painting - 77 Return Pump Station - Material	RP Coatings	\$ 400.00	\$ -	\$ -		\$ -		\$400.00
350	099635	Chemical Resistant Coating - 45 Tertiary Bldg - Labor	RP Coatings	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>			Application Number: <b>18</b>						
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>			Application Date: <b>06.30.2024</b>						
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
351	099635	Chemical Resistant Coating - 45 Tertiary Bldg - Material	RP Coatings	\$ 6,000.00	\$ -	\$ -		\$ -		\$6,000.00
352	099635	Chemical Resistant Coating - 50 Blower Bldg - Labor	RP Coatings	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
353	099635	Chemical Resistant Coating - 50 Blower Bldg - Material	RP Coatings	\$ 6,000.00	\$ -	\$ -		\$ -		\$6,000.00
354		<b>DIVISION 10 - SPECIALTIES</b>								
355	100020	Miscellaneous Specialties - Labor - 10 Prelim Treatment	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
356	100020	Miscellaneous Specialties - Labor - 20 Grit Removal Facilities	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
357	100020	Miscellaneous Specialties - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
358	100020	Miscellaneous Specialties - Labor - 50 Blower Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
359	100020	Miscellaneous Specialties - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
360	100020	Miscellaneous Specialties - Material	Spec Ten	\$ 1,265.00	\$ 1,265.00	\$ -		\$ 1,265.00	100%	
361	101400	Plastic & Metal Signs - 10 Preliminary	Vissering Construction	\$ 1,558.00	\$ -	\$ -		\$ -		\$1,558.00
362	101400	Plastic & Metal Signs - 20 Grit Removal Facilities	Vissering Construction	\$ 1,639.00	\$ -	\$ -		\$ -		\$1,639.00
363	101400	Plastic & Metal Signs - 45 Teritary Bldg	Vissering Construction	\$ 2,270.00	\$ -	\$ -		\$ -		\$2,270.00
364	101400	Plastic & Metal Signs - 50 Blower Bldg	Vissering Construction	\$ 2,895.00	\$ -	\$ -		\$ -		\$2,895.00
365	101400	Plastic & Metal Signs - 70 Dewatering Bldg	Vissering Construction	\$ 3,348.00	\$ -	\$ -		\$ -		\$3,348.00
366	101400	Plastic & Metal Signs - Site	Vissering Construction	\$ 1,790.00	\$ -	\$ -		\$ -		\$1,790.00
367	102113.13	Metal Toilet Compartments - Labor - 70 Dewatering & Ops	Vissering Construction	\$ 1,850.00	\$ -	\$ -		\$ -		\$1,850.00
368	102113.13	Metal Toilet Compartments - Material - 70 Dewatering & Ops	Spec Ten	\$ 3,090.00	\$ -	\$ -		\$ -		\$3,090.00
369	102800	Toilet & Bath Accessories - Labor - 50 Blower Bldg	Vissering Construction	\$ 1,292.00	\$ -	\$ -		\$ -		\$1,292.00
370	102800	Toilet & Bath Accessories - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 6,208.00	\$ -	\$ -		\$ -		\$6,208.00
371	102800	Toilet & Bath Accessories - Material	Spec Ten	\$ 3,175.00	\$ -	\$ -		\$ -		\$3,175.00
372	104316	First Aid Kit - Labor - 45 Tertiary Filter Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
373	104316	First Aid Kit - Labor - 50 Blower Bldg	Vissering Construction	\$ 125.00	\$ -	\$ -		\$ -		\$125.00
374	104316	First Aid Kit - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 250.00	\$ -	\$ -		\$ -		\$250.00
375	104316	First Aid Kit - Material	Spec Ten	\$ 630.00	\$ 630.00	\$ -		\$ 630.00	100%	
376	104443	Fire Extinguishers, Cabinet - Labor-10 Prelim Treatment Bldg	Vissering Construction	\$ 230.00	\$ -	\$ -		\$ -		\$230.00
377	104443	Fire Extinguisher, Cabinet - Labor - 20 Grit Removal	Vissering Construction	\$ 231.00	\$ -	\$ -		\$ -		\$231.00
378	104443	Fire Extinguisher, Cabinet - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 463.00	\$ -	\$ -		\$ -		\$463.00
379	104443	Fire Extinguisher, Cabinet - Labor - 50 Blower Bldg	Vissering Construction	\$ 463.00	\$ -	\$ -		\$ -		\$463.00
380	104443	Fire Extinguisher, Cabinet - Labor - 70 Dewatering Bldg	Vissering Construction	\$ 463.00	\$ -	\$ -		\$ -		\$463.00
381	104443	Fire Extinguishers, Cabinets & Accessories - Material	Spec Ten	\$ 2,830.00	\$ 2,830.00	\$ -		\$ 2,830.00	100%	
382	107316	Architectural Canopies - Labor	Vissering Construction	\$ 6,500.00	\$ -	\$ -		\$ -		\$6,500.00
383	107316	Architectural Canopies - Material	Mapes Canopies	\$ 5,530.00	\$ 5,530.00	\$ -		\$ 5,530.00	100%	

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
384	107516	Flagpoles - Labor	Vissering Construction	\$ 2,850.00	\$ -	\$ -		\$ -		\$2,850.00
385	107516	Flagpoles - Material	Pole Tech	\$ 1,325.00	\$ -	\$ -		\$ -		\$1,325.00
386		<b>DIVISION 11 - EQUIPMENT</b>								
387	115300	Lab Furniture & Equipment - Material	Bradford Systems	\$ 57,500.00	\$ -	\$ -		\$ -		\$57,500.00
388	115300	Lab Furniture & Equipment - Labor	Bradford Systems	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
389		<b>DIVISION 12 - FURNISHINGS</b>								
390	122100	Window Blinds - Labor	Vissering Construction	\$ 1,850.00	\$ -	\$ -		\$ -		\$1,850.00
391	122100	Window Blinds - Material	Vissering Construction	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00
392	124843	Floor Mats - Labor	Vissering Construction	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
393	124843	Floor Mats - Material	Vissering Construction	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
394		<b>DIVISION 13 - SPECIAL CONSTRUCTION</b>								
395	133419	Metal Buildings - Material	American Buildings	\$ 194,869.00	\$ -	\$ -		\$ -		\$194,869.00
396	133419	Metal Buildings - Erection Labor	Vissering Construction	\$ 60,000.00	\$ -	\$ -		\$ -		\$60,000.00
397	133419	Metal Building - Roofing - Labor	Vissering Construction	\$ 22,500.00	\$ -	\$ -		\$ -		\$22,500.00
398	133419	Metal Building - Siding - Labor	Vissering Construction	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
399	133419	Metal Building - Trim - Labor	Vissering Construction	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
400		<b>DIVISION 14 - CONVEYING EQUIPMENT</b>								
401	142400	Hydraulic Passenger Elevator	Otis Elevator	\$ 98,074.00	\$ 98,074.00	\$ -		\$ 98,074.00	100%	
402		<b>DIVISION 21 - FIRE SUPPRESSION</b>								
403	211000	Water-Based Fire Suppression Sys - Labor -45 Tertiary Filter	Nelson Fire Protection	\$ 10,617.00	\$ -	\$ -		\$ -		\$10,617.00
404	211000	Water-Based Fire Suppression Sys - Mtl - 45 Tertiary Filter	Nelson Fire Protection	\$ 4,732.00	\$ -	\$ -		\$ -		\$4,732.00
405	211000	Water-Based Fire Suppression Sys - Eng Labor - 45 Tertiary Filter	Nelson Fire Protection	\$ 1,064.00	\$ -	\$ -		\$ -		\$1,064.00
406	211000	Water-Based Fire Suppression Sys - Labor - 50 Blower Rm	Nelson Fire Protection	\$ 13,122.00	\$ -	\$ -		\$ -		\$13,122.00
407	211000	Water-Based Fire Suppression Sys - Mtl - 50 Blower Rm	Nelson Fire Protection	\$ 5,577.00	\$ -	\$ -		\$ -		\$5,577.00
408	211000	Water-Based Fire Suppression Sys- Eng Labor- 50 Blower Rm	Nelson Fire Protection	\$ 1,254.00	\$ -	\$ -		\$ -		\$1,254.00
409	211000	Water-Based Fire Supression Sys - Labor - 70 Dewatering & Ops	Nelson Fire Protection	\$ 15,429.00	\$ -	\$ -		\$ -		\$15,429.00
410	211000	Water-Based Fire Suppression Sys - Mtl - 70 Dewatering & Ops	Nelson Fire Protection	\$ 6,591.00	\$ -	\$ -		\$ -		\$6,591.00
411	211000	Water-Based Fire Suppression Sys- Eng Labor- 70 Dewatering & Ops	Nelson Fire Protection	\$ 1,482.00	\$ -	\$ -		\$ -		\$1,482.00
412	211000	Water-Based Fire Suppress Sys - Overhead & Profit	Nelson Fire Protection	\$ 15,915.00	\$ -	\$ -		\$ -		\$15,915.00
413		<b>DIVISION 22 - PLUMBING</b>								
414	Div 22	Overhead & Profit	GA Rich	\$ 1,300,448.00	\$ 442,152.32	\$ -		\$ 442,152.32	34%	\$858,295.68
415	Div 22	Mobilization	GA Rich	\$ 200,000.00	\$ 100,000.00	\$ -		\$ 100,000.00	50%	\$100,000.00
416	Div 22	Pipe Demo-LAB	GA Rich	\$ 84,880.00	\$ 33,952.00	\$ 29,708.00		\$ 63,660.00	75%	\$21,220.00



	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
417	330000	SS330000 Site Temp Piping-MAT	GA Rich	\$ 93,015.00	\$ 88,364.25	\$ 4,650.75		\$ 93,015.00	100%	
418	330000	SS330000 Site Temp Piping-LAB	GA Rich	\$ 15,915.00	\$ 15,119.25	\$ 795.75		\$ 15,915.00	100%	
419	330000	SS330000 Site Pot/Non Pot-MAT	GA Rich	\$ 205,597.00	\$ -	\$ -		\$ -		\$205,597.00
420	330000	SS330000 Site Pot/Non Pot-LAB	GA Rich	\$ 274,655.00	\$ -	\$ -		\$ -		\$274,655.00
421	330000	SS330000 Site Nat Gas-MAT	GA Rich	\$ 52,766.00	\$ -	\$ -		\$ -		\$52,766.00
422	330000	SS330000 Site Nat Gas-LAB	GA Rich	\$ 44,539.00	\$ -	\$ -		\$ -		\$44,539.00
423	330000	SS330000 Site Outfall & MHs - MAT	GA Rich	\$ 236,419.00	\$ 224,598.05	\$ -		\$ 224,598.05	95%	\$11,820.95
424	330000	SS330000 Site Outfall & MHs - LAB	GA Rich	\$ 244,963.00	\$ 220,466.70	\$ -		\$ 220,466.70	90%	\$24,496.30
425	330000	SS330000 Site ML/SE/TE PIP-MAT	GA Rich	\$ 74,116.00	\$ 59,292.80	\$ -		\$ 59,292.80	80%	\$14,823.20
426	330000	SS330000 Site ML/SE/TE PIP-LAB	GA Rich	\$ 111,347.00	\$ 22,269.40	\$ -		\$ 22,269.40	20%	\$89,077.60
427	330000	SS330000 Site SE Piping-MAT	GA Rich	\$ 74,667.00	\$ -	\$ -		\$ -		\$74,667.00
428	330000	SS330000 Site SE Piping-LAB	GA Rich	\$ 118,770.00	\$ -	\$ -		\$ -		\$118,770.00
429	330000	SS330000 Site RAS/WAS Ppng-MAT	GA Rich	\$ 82,695.00	\$ -	\$ -		\$ -		\$82,695.00
430	330000	SS330000 Site RAS/WAS Ppng-LAB	GA Rich	\$ 163,309.00	\$ -	\$ -		\$ -		\$163,309.00
431	330000	SS330000 Site 18/20 Pre 24-MAT	GA Rich	\$ 134,834.00	\$ 134,834.00	\$ -		\$ 134,834.00	100%	
432	330000	SS330000 Site 18/20 Pre 24-LAB	GA Rich	\$ 274,655.00	\$ 205,991.25	\$ -		\$ 205,991.25	75%	\$68,663.75
433	330000	SS330000 Site MHD12 MH1-5-MAT	GA Rich	\$ 183,432.00	\$ 165,088.80	\$ 18,343.20		\$ 183,432.00	100%	
434	330000	SS330000 Site MHD12 MH1-5-LAB	GA Rich	\$ 237,540.00	\$ 213,786.00	\$ 23,754.00		\$ 237,540.00	100%	
435	330000	SS330000 Site San Influent-MAT	GA Rich	\$ 181,670.00	\$ 54,501.00	\$ -		\$ 54,501.00	30%	\$127,169.00
436	330000	SS330000 Site San Influent-LAB	GA Rich	\$ 287,274.00	\$ 86,182.20	\$ -		\$ 86,182.20	30%	\$201,091.80
437	330000	SS330000 Site DSL/SCUM/PRS-MAT	GA Rich	\$ 79,772.00	\$ 23,931.60	\$ -		\$ 23,931.60	30%	\$55,840.40
438	330000	SS330000 Site DSL/SCUM/PRS-LAB	GA Rich	\$ 118,770.00	\$ 11,877.00	\$ -		\$ 11,877.00	10%	\$106,893.00
439	220000	SS220000 Site PRC/SB/HOCL-MAT	GA Rich	\$ 25,410.00	\$ -	\$ -		\$ -		\$25,410.00
440	220000	SS220000 Site PRC/SB/HOCL-LAB	GA Rich	\$ 89,077.00	\$ -	\$ -		\$ -		\$89,077.00
441	330000	SS330000 Site 8" EFD-MAT	GA Rich	\$ 27,533.00	\$ 27,533.00	\$ -		\$ 27,533.00	100%	
442	330000	SS330000 Site 8" EFD-LAB	GA Rich	\$ 29,686.00	\$ 29,686.00	\$ -		\$ 29,686.00	100%	
443	330000	SS330000 Site MH D6-D10-MAT	GA Rich	\$ 140,123.00	\$ 14,012.30	\$ -		\$ 14,012.30	10%	\$126,110.70
444	330000	SS330000 Site MH D6-D10-LAB	GA Rich	\$ 96,430.00	\$ 9,643.00	\$ -		\$ 9,643.00	10%	\$86,787.00
445	330000	SS330000 Site VMH 1&2 Ppng-MAT	GA Rich	\$ 101,651.00	\$ -	\$ -		\$ -		\$101,651.00
446	330000	SS330000 Site VMH 1&2 Ppng-LAB	GA Rich	\$ 111,347.00	\$ -	\$ -		\$ -		\$111,347.00
447	330000	SS330000 Site Storm & MH's-MAT	GA Rich	\$ 74,642.00	\$ -	\$ -		\$ -		\$74,642.00
448	330000	SS330000 Site Storm & MH's-LAB	GA Rich	\$ 118,770.00	\$ -	\$ -		\$ -		\$118,770.00
449	330000	SS330000 STR10 Influent PS-MAT	GA Rich	\$ 46,618.00	\$ 18,647.20	\$ 4,661.80		\$ 23,309.00	50%	\$23,309.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
450	330000	SS330000 STR10 Influent PS-LAB	GA Rich	\$ 27,985.00	\$ 4,197.75	\$ -		\$ 4,197.75	15%	\$23,787.25
451	220000	SS220000 STR15 STA Plumbng-MAT	GA Rich	\$ 43,307.00	\$ 34,645.60	\$ -		\$ 34,645.60	80%	\$8,661.40
452	220000	SS220000 STR15 STA Plumbng-LAB	GA Rich	\$ 21,515.00	\$ 16,136.25	\$ -		\$ 16,136.25	75%	\$5,378.75
453	400500	SS400500 STA Prcess Piping-MAT	GA Rich	\$ 65,637.00	\$ 3,281.85	\$ -		\$ 3,281.85	5%	\$62,355.15
454	400500	SS400500 STA Prcess Piping-LAB	GA Rich	\$ 36,689.00	\$ 1,834.45	\$ -		\$ 1,834.45	5%	\$34,854.55
455	400500	SS400500 STR20 Grit Remval-MAT	GA Rich	\$ 65,637.00	\$ 26,254.80	\$ -		\$ 26,254.80	40%	\$39,382.20
456	400500	SS400500 STR20 Grit Remval-LAB	GA Rich	\$ 100,118.00	\$ 40,047.20	\$ -		\$ 40,047.20	40%	\$60,070.80
457	400500	SS400500 STR30 SS Tanks-MAT	GA Rich	\$ 218,130.00	\$ -	\$ -		\$ -		\$218,130.00
458	400500	SS400500 STR30 SS Tanks-LAB	GA Rich	\$ 167,912.00	\$ -	\$ -		\$ -		\$167,912.00
459	400500	SS400500 STR30 PP Tank-MAT	GA Rich	\$ 96,613.00	\$ -	\$ -		\$ -		\$96,613.00
460	400500	SS400500 STR30 PP Tank-LAB	GA Rich	\$ 149,932.00	\$ -	\$ -		\$ -		\$149,932.00
461	400500	SS400500 STR40 Final Clrfr-MAT	GA Rich	\$ 143,000.00	\$ 135,850.00	\$ -		\$ 135,850.00	95%	\$7,150.00
462	400500	SS400500 STR40 Final Clrfr-LAB	GA Rich	\$ 87,839.00	\$ 79,055.10	\$ -		\$ 79,055.10	90%	\$8,783.90
463	400500	SS400500 STR45 Trtry Fltr-MAT	GA Rich	\$ 185,971.00	\$ 37,194.20	\$ 55,791.30		\$ 92,985.50	50%	\$92,985.50
464	400500	SS400500 STR45 Trtry Fltr-LAB	GA Rich	\$ 201,495.00	\$ 40,299.00	\$ 60,448.50		\$ 100,747.50	50%	\$100,747.50
465	220000	SS220000 STR45 T Fltr Plmb-MAT	GA Rich	\$ 65,032.00	\$ 13,006.40	\$ -		\$ 13,006.40	20%	\$52,025.60
466	220000	SS220000 STR45 T Fltr Plmb-LAB	GA Rich	\$ 34,282.00	\$ 6,856.40	\$ -		\$ 6,856.40	20%	\$27,425.60
467	400500	SS400500 STR47 UV Dsfct PP-MAT	GA Rich	\$ 207,971.00	\$ 41,594.20	\$ -		\$ 41,594.20	20%	\$166,376.80
468	400500	SS400500 STR47 UV Dsfct PP-LAB	GA Rich	\$ 71,503.00	\$ 14,300.60	\$ -		\$ 14,300.60	20%	\$57,202.40
469	400500	SS400500 STR50 Blwr Bld PP-MAT	GA Rich	\$ 87,516.00	\$ 26,254.80	\$ -		\$ 26,254.80	30%	\$61,261.20
470	400500	SS400500 STR50 Blwr Bld PP-LAB	GA Rich	\$ 73,461.00	\$ 7,346.10	\$ -		\$ 7,346.10	10%	\$66,114.90
471	220000	SS220000 STR50 BlwBld Plmb-MAT	GA Rich	\$ 77,000.00	\$ 38,500.00	\$ 7,700.00		\$ 46,200.00	60%	\$30,800.00
472	220000	SS220000 STR50 BlwBld Plmb-LAB	GA Rich	\$ 68,284.00	\$ 34,142.00	\$ 6,828.40		\$ 40,970.40	60%	\$27,313.60
473	400500	SS400500 STR60 Ex Flw Clfr-MAT	GA Rich	\$ 64,900.00	\$ 58,410.00	\$ -		\$ 58,410.00	90%	\$6,490.00
474	400500	SS400500 STR60 Ex Flw Clfr-LAB	GA Rich	\$ 52,438.00	\$ 47,194.20	\$ -		\$ 47,194.20	90%	\$5,243.80
475	400500	SS400500 STR65 Stnless PP-MAT	GA Rich	\$ 46,750.00	\$ -	\$ -		\$ -		\$46,750.00
476	400500	SS400500 STR65 Stnless PP-LAB	GA Rich	\$ 116,839.00	\$ -	\$ -		\$ -		\$116,839.00
477	400500	SS400500 STR65 DIP PP-MAT	GA Rich	\$ 43,758.00	\$ -	\$ -		\$ -		\$43,758.00
478	400500	SS400500 STR65 DIP PP-LAB	GA Rich	\$ 33,512.00	\$ -	\$ -		\$ -		\$33,512.00
479	400500	SS400500 STR70 Dwtr Bldng PP-M	GA Rich	\$ 21,879.00	\$ 4,375.80	\$ 2,187.90		\$ 6,563.70	30%	\$15,315.30
480	400500	SS400500 STR70 Dwtr Bldng PP-L	GA Rich	\$ 18,330.00	\$ 3,666.00	\$ 1,833.00		\$ 5,499.00	30%	\$12,831.00
481	220000	SS220000 STR70 Dwtr Bldng PL-M	GA Rich	\$ 95,480.00	\$ 66,836.00	\$ -		\$ 66,836.00	70%	\$28,644.00
482	220000	SS220000 STR70 Dwtr Bldng PL-L	GA Rich	\$ 100,473.00	\$ 10,047.30	\$ 20,094.60		\$ 30,141.90	30%	\$70,331.10

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18				
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ					Application Date: 06.30.2024				
		Application Period: 06.01.2024 - 06.30.2024									
							Work Completed				
A					B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (F) B	Balance to Finish (B - F)	
483	220000	SS220000 STR75 BIO Solids PL-M	GA Rich	\$ 12,177.00	\$ 1,217.70	\$ -		\$ 1,217.70	10%	\$10,959.30	
484	220000	SS220000 STR75 BIO Solids PL-L	GA Rich	\$ 7,136.00	\$ -	\$ -		\$ -		\$7,136.00	
485	330000	SS330000 STR77 Prcs Rtn PS-MAT	GA Rich	\$ 77,524.00	\$ 77,524.00	\$ -		\$ 77,524.00	100%		
486	330000	SS330000 STR77 Prcs Rtn PS-LAB	GA Rich	\$ 193,001.00	\$ 183,350.95	\$ 9,650.05		\$ 193,001.00	100%		
487	404213	SS404213 Ins PP & Plumbing-MAT	GA Rich	\$ 148,720.00	\$ -	\$ 2,974.40		\$ 2,974.40	2%	\$145,745.60	
488	404213	SS404213 Ins PP & Plumbing-LAB	GA Rich	\$ 189,181.00	\$ -	\$ 3,783.62		\$ 3,783.62	2%	\$185,397.38	
489	431133.12	SS431133.12 Rtry Lobe Blwr-LAB	GA Rich	\$ 8,815.00	\$ -	\$ -		\$ -		\$8,815.00	
490	432106	SS432106 Plnt Wtr Pmpng Sy-LAB	GA Rich	\$ 5,667.00	\$ -	\$ -		\$ -		\$5,667.00	
491	432321	SS432321 Cntrfgl Sldge Pmp-LAB	GA Rich	\$ 13,153.00	\$ 657.65	\$ 1,972.95		\$ 2,630.60	20%	\$10,522.40	
492	432358	SS432358 Rtry Lobe Pmp-LAB	GA Rich	\$ 17,561.00	\$ -	\$ 3,512.20		\$ 3,512.20	20%	\$14,048.80	
493	432413	SS432413 Intrnl Rcycl Pmp-LAB	GA Rich	\$ 17,631.00	\$ -	\$ -		\$ -		\$17,631.00	
494	432510	SS432510 Submersible Pmp-LAB	GA Rich	\$ 30,994.00	\$ 6,198.80	\$ -		\$ 6,198.80	20%	\$24,795.20	
495	432321	SS432321 Centrifugal Sludge Pumps-LAB	GA Rich	\$ 5,037.00	\$ -	\$ -		\$ -		\$5,037.00	
496	463300	SS463300 Chem Rem Equip-LAB	GA Rich	\$ 2,039.00	\$ -	\$ -		\$ -		\$2,039.00	
497	463653	SS463653 Chem Feed Equip-LAB	GA Rich	\$ 2,309.00	\$ -	\$ -		\$ -		\$2,309.00	
498	464123	SS464123 Submersible Mixer-LAB	GA Rich	\$ 7,976.00	\$ -	\$ -		\$ -		\$7,976.00	
499	465146	SS465146 Aeration Equip-LAB	GA Rich	\$ 78,359.00	\$ -	\$ -		\$ -		\$78,359.00	
500	400500	SS400500 Process Valves-LAB	GA Rich	\$ 66,737.00	\$ 10,010.55	\$ 16,684.25		\$ 26,694.80	40%	\$40,042.20	
501		DIVISION 23 - HVAC									
502	230000	Stainless Steel Duct - In & Out - 10 Preliminary Treatment	Complete Mechanical Sys	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00	
503	230000	Makeup Air Unit - 10 Preliminary Treatment	Complete Mechanical Sys	\$ 12,500.00	\$ -	\$ -		\$ -		\$12,500.00	
504	230000	Grilles - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ 1,140.00	\$ -		\$ 1,140.00	100%		
505	230000	Duct & Fittings - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 2,600.00	\$ -	\$ -		\$ -		\$2,600.00	
506	230000	Insulation - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00	
507	230000	Electric Wall Heater - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 2,000.00	\$ 2,000.00	\$ -		\$ 2,000.00	100%		
508	230000	Exhaust Fan - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,910.00	\$ 1,910.00	\$ -		\$ 1,910.00	100%		
509	230000	Dampers - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,984.00	\$ 1,984.00	\$ -		\$ 1,984.00	100%		
510	230000	Labor - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 9,000.00	\$ -	\$ -		\$ -		\$9,000.00	
511	230000	Test & Balance - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,300.00	\$ -	\$ -		\$ -		\$1,300.00	
512	230000	Training - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00	
513	230000	Makeup Air Unit - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00	
514	23000	Electric Wall Heater - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 539.75	\$ 539.75	\$ -		\$ 539.75	100%		
515	230000	Exhaust Fan - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 3,940.00	\$ 3,940.00	\$ -		\$ 3,940.00	100%		

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
516	230000	Stainless Steel Duct - In & Out - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
517	230000	Duct & Fittings - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 17,000.00	\$ -	\$ -		\$ -		\$17,000.00
518	230000	Dampers - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 4,406.00	\$ 4,406.00	\$ -		\$ 4,406.00	100%	
519	230000	Grilles - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ 1,140.00	\$ -		\$ 1,140.00	100%	
520	230000	Insulation - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
521	230000	Labor - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
522	230000	Test & Balance - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 1,700.00	\$ -	\$ -		\$ -		\$1,700.00
523	230000	Training - 20 Grit Removal Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
524	230000	Louvers - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 2,700.00	\$ 2,700.00	\$ -		\$ 2,700.00	100%	
525	230000	Electric Unit Heater - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 20,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	100%	
526	230000	Water Source Heat Pump - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 9,992.00	\$ 9,992.00	\$ -		\$ 9,992.00	100%	
527	230000	Fans - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 12,280.00	\$ 12,280.00	\$ -		\$ 12,280.00	100%	
528	230000	Dampers - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 14,643.00	\$ 14,643.00	\$ -		\$ 14,643.00	100%	
529	230000	Duct & Fittings - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00
530	230000	Grilles - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ 1,140.00	\$ -		\$ 1,140.00	100%	
531	230000	Insulation - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,730.00	\$ -	\$ -		\$ -		\$1,730.00
532	230000	Test & Balance - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,300.00	\$ -	\$ -		\$ -		\$1,300.00
533	230000	Training - 45 Tertiary Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
534	230000	Rooftop Unit - 50 Blower Bldg	Complete Mechanical Sys	\$ 35,000.00	\$ 18,758.00	\$ -		\$ 18,758.00	54%	\$16,242.00
535	230000	Makeup Air Unit - 50 Blower Bldg	Complete Mechanical Sys	\$ 12,500.00	\$ -	\$ -		\$ -		\$12,500.00
536	230000	Exhaust Fan - 50 Blower Bldg	Complete Mechanical Sys	\$ 14,310.00	\$ 14,310.00	\$ -		\$ 14,310.00	100%	
537	230000	Electric Wall Heater - 50 Blower Bldg	Complete Mechanical Sys	\$ 800.00	\$ 800.00	\$ -		\$ 800.00	100%	
538	230000	Electric Unit Heater - 50 Blower Bldg	Complete Mechanical Sys	\$ 3,200.00	\$ 3,200.00	\$ -		\$ 3,200.00	100%	
539	230000	Louvers - 50 Blower Bldg	Complete Mechanical Sys	\$ 800.00	\$ 800.00	\$ -		\$ 800.00	100%	
540	230000	Dampers - 50 Blower Bldg	Complete Mechanical Sys	\$ 14,403.00	\$ 14,403.00	\$ -		\$ 14,403.00	100%	
541	230000	Duct & Fittings - 50 Blower Bldg	Complete Mechanical Sys	\$ 7,350.00	\$ -	\$ -		\$ -		\$7,350.00
542	230000	Insulation - 50 Blower Bldg	Complete Mechanical Sys	\$ 2,470.00	\$ -	\$ -		\$ -		\$2,470.00
543	230000	Grilles - 50 Blower Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ 1,140.00	\$ -		\$ 1,140.00	100%	
544	230000	Test & Balance - 50 Blower Bldg	Complete Mechanical Sys	\$ 2,100.00	\$ -	\$ -		\$ -		\$2,100.00
545	230000	Training - 50 Blower Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
546	230000	Rooftop Unit - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 35,000.00	\$ 35,000.00	\$ -		\$ 35,000.00	100%	
547	230000	Makeup Air Unit - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
548	230000	Stainless Steel Duct - In & Out - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
549	230000	Exhaust Fan - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 7,000.00	\$ 7,000.00	\$ -		\$ 7,000.00	100%	
550	230000	Water Source Heat Pump - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 9,992.00	\$ 9,992.00	\$ -		\$ 9,992.00	100%	
551	230000	Electric Duct Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 5,400.00	\$ 5,400.00	\$ -		\$ 5,400.00	100%	
552	230000	Electric Wall Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 3,500.00	\$ 3,500.00	\$ -		\$ 3,500.00	100%	
553	230000	Electric Unit Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 3,500.00	\$ 3,500.00	\$ -		\$ 3,500.00	100%	
554	230000	Duct & Fittings - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
555	230000	Insulation - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 13,800.00	\$ -	\$ -		\$ -		\$13,800.00
556	230000	Dampers - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 2,384.00	\$ 2,384.00	\$ -		\$ 2,384.00	100%	
557	230000	Grilles - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 1,140.00	\$ 1,140.00	\$ -		\$ 1,140.00	100%	
558	230000	Test & Balance - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 2,100.00	\$ -	\$ -		\$ -		\$2,100.00
559	230000	Training - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	\$ 1,000.00	\$ -	\$ -		\$ -		\$1,000.00
560	230000	Temperature Controls Wiring (all)	Complete Mechanical Sys	\$ 12,800.00	\$ -	\$ -		\$ -		\$12,800.00
561	230000	Overhead & Profit	Complete Mechanical Sys	\$ 151,841.25	\$ 68,773.25	\$ -		\$ 68,773.25	45%	\$83,068.00
562		<b>DIVISION 26 - ELECTRICAL</b>								
563	260000	Moblization	Connelly Electric	\$ 210,000.00	\$ 210,000.00	\$ -		\$ 210,000.00	100%	
564	260000	Short Circuit Study	Connelly Electric	\$ 20,000.00	\$ 2,000.00	\$ -		\$ 2,000.00	10%	\$18,000.00
565	260000	Closeout	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
566	260000	Site - Demolition	Connelly Electric	\$ 100,000.00	\$ 40,000.00	\$ 35,000.00		\$ 75,000.00	75%	\$25,000.00
567	260000	Site - Temporary feeds to B20 - Labor	Connelly Electric	\$ 60,000.00	\$ 8,700.00	\$ -		\$ 8,700.00	15%	\$51,300.00
568	260000	Site - Temporary feeds to B20 - Material	Connelly Electric	\$ 40,000.00	\$ 800.00	\$ -		\$ 800.00	2%	\$39,200.00
569	260000	Temporary Feeds to Aeration Tanks - Labor	Connelly Electric	\$ 48,000.00	\$ 48,000.00	\$ -		\$ 48,000.00	100%	
570	260000	Temporary Feeds to Aeration Tanks - Material	Connelly Electric	\$ 32,000.00	\$ 32,000.00	\$ -		\$ 32,000.00	100%	
571	260000	Site - Miscellaneous work at Entrance Gate	Connelly Electric	\$ 22,000.00	\$ -	\$ -		\$ -		\$22,000.00
572	260544	Site - Raceways & Handholes-EHH1	Connelly Electric	\$ 66,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	2%	\$65,000.00
573	260544	Site - Raceways & Handholes-EHH2	Connelly Electric	\$ 66,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	2%	\$65,000.00
574	260544	Site - Raceways & Handholes-EHH3	Connelly Electric	\$ 68,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	1%	\$67,000.00
575	260544	Site - Raceways & Handholes-EHH4	Connelly Electric	\$ 66,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	2%	\$65,000.00
576	260544	Site - Raceways & Handholes-EHH5	Connelly Electric	\$ 66,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	2%	\$65,000.00
577	260544	Site - Raceways & Handholes-EHH6	Connelly Electric	\$ 66,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	2%	\$65,000.00
578	260544	Site - Raceways & Handholes-EHH7	Connelly Electric	\$ 66,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	2%	\$65,000.00
579	260000	Site - Pole Bases	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
580	260526	Site - Grounding	Connelly Electric	\$ 20,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	5%	\$19,000.00
581	260523	Site - Cabling	Connelly Electric	\$ 300,000.00	\$ -	\$ -		\$ -		\$300,000.00

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18									
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ					Application Date: 06.30.2024									
		Application Period: 06.01.2024 - 06.30.2024														
									Work Completed							
		A			B		C		D		E		F		G	
Row #	Item Specification Section No.	Description		Contractor / Supplier	Scheduled Value	From Previous Application (C+D)		This Period		Materials Stored (not in C or D)		Total Completed and Stored to Date (C + D + E)		% (F) B	Balance to Finish (B - F)	
582	260000	Site - Poles & Luminaries -Materials		Connelly Electric	\$ 50,000.00	\$ 50,000.00		\$ -				\$ 50,000.00		100%		
583	260000	Voice/Data		Connelly Electric	\$ 250,000.00	\$ -		\$ -				\$ -			\$250,000.00	
584	260000	CCTV		Connelly Electric	\$ 50,000.00	\$ 17,813.25		\$ -				\$ 17,813.25		36%	\$32,186.75	
585	260000	Access Control		Connelly Electric	\$ 20,000.00	\$ -		\$ -				\$ -			\$20,000.00	
586	260000	Branch Raceways - A10 Prelim Treatment		Connelly Electric	\$ 25,000.00	\$ 6,500.00		\$ 2,000.00				\$ 8,500.00		34%	\$16,500.00	
587	260000	Feeder Raceways - A10 Prelim Treatment		Connelly Electric	\$ 10,000.00	\$ 8,500.00		\$ 1,000.00				\$ 9,500.00		95%	\$500.00	
588	260000	Branch Wiring - A10 Prelim Treatment		Connelly Electric	\$ 10,000.00	\$ -		\$ -				\$ -			\$10,000.00	
589	260000	Feeder Cables - A10 Prelim Treatment		Connelly Electric	\$ 50,000.00	\$ -		\$ -				\$ -			\$50,000.00	
590	265113/265629	Lighting -Material - A10 Prelim Treatment		Connelly Electric	\$ 50,000.00	\$ 50,000.00		\$ -				\$ 50,000.00		100%		
591	265113/265629	Lighting - Labor - A10 Prelim Treatment		Connelly Electric	\$ 50,000.00	\$ -		\$ -				\$ -			\$50,000.00	
592	260000	Switchgear - Material - A10 Prelim Treatment		Connelly Electric	\$ 10,000.00	\$ -		\$ -				\$ -			\$10,000.00	
593	260000	Switchgear - Labor - A10 Prelim Treatment		Connelly Electric	\$ 15,000.00	\$ -		\$ -				\$ -			\$15,000.00	
594	260000	Power Devices - A10 Prelim Treatment		Connelly Electric	\$ 50,000.00	\$ -		\$ -				\$ -			\$50,000.00	
595	263614	Generator Docking Station - A10 Prelim Treatment		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
596	260000	Connect Motors - A10 Prelim Treatment		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
597	260000	Connect Instruments - A10 Prelim Treatment		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
598	284600	Fire Alarm - A10 Prelim Treatment		Connelly Electric	\$ 10,000.00	\$ -		\$ -				\$ -			\$10,000.00	
599	280000	Access Control - A10 Prelim Treatment		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
600	260000	Branch Raceways - 15-Influent PS		Connelly Electric	\$ 10,000.00	\$ -		\$ -				\$ -			\$10,000.00	
601	260000	Feeder Raceways - 15 Influent PS		Connelly Electric	\$ 15,000.00	\$ -		\$ -				\$ -			\$15,000.00	
602	260000	Branch Wiring - 15 Influent PS		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
603	260000	Feeder Cables - 15 Influent PS		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
604	260000	Switchgear - Material - 15 Influent PS		Connelly Electric	\$ 20,000.00	\$ -		\$ -				\$ -			\$20,000.00	
605	260000	Switchgear - Labor - 15 Influent PS		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
606	260000	Connect Motors, etc - 15 Influent PS		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
607	260000	Connect Instruments - 15 Influent PS		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
608	260000	Branch Raceways - 16 Grit Tank		Connelly Electric	\$ 10,000.00	\$ -		\$ 2,500.00				\$ 2,500.00		25%	\$7,500.00	
609	260000	Branch Wiring - 16 Grit Tank		Connelly Electric	\$ 5,000.00	\$ -		\$ -				\$ -			\$5,000.00	
610	265113/265629	Lighting - Materials - 16 Grit Tank		Connelly Electric	\$ 5,000.00	\$ 5,000.00		\$ -				\$ 5,000.00		100%		
611	265113/265629	Lighting - Labor - 16 Grit Tank		Connelly Electric	\$ 3,000.00	\$ -		\$ -				\$ -			\$3,000.00	
612	260000	Power Devices - 16 Grit Tank		Connelly Electric	\$ 2,000.00	\$ -		\$ -				\$ -			\$2,000.00	
613	260000	Connect Motors, etc - 16 Grit Tank		Connelly Electric	\$ 2,000.00	\$ -		\$ -				\$ -			\$2,000.00	
614	260000	Connect Instruments - 16 Grit Tank		Connelly Electric	\$ 2,000.00	\$ -		\$ -				\$ -			\$2,000.00	

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
615	260000	Branch Raceways - 20 Grit Removal	Connelly Electric	\$ 40,000.00	\$ 7,000.00	\$ 1,500.00		\$ 8,500.00	21%	\$31,500.00
616	260000	Feeder Raceways - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ 12,325.00	\$ -		\$ 12,325.00	62%	\$7,675.00
617	260000	Branch Wiring - 20 Grit Removal	Connelly Electric	\$ 15,000.00	\$ 3,200.00	\$ -		\$ 3,200.00	21%	\$11,800.00
618	260000	Feeder Cables - 20 Grit Removal	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
619	265113/265629	Lighting - Materials - 20 Grit Removal	Connelly Electric	\$ 10,000.00	\$ 10,000.00	\$ -		\$ 10,000.00	100%	
620	265113/265629	Lighting - Labor - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
621	260000	Switchgear - Material - 20 Grit Removal	Connelly Electric	\$ 100,000.00	\$ 22,092.77	\$ -		\$ 22,092.77	22%	\$77,907.23
622	26000	Switchgear - Labor - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ 4,900.00	\$ -		\$ 4,900.00	25%	\$15,100.00
623	26000	Power Devices - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
624	260000	Connect Motors, etc - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
625	260000	Connect Instruments - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
626	284600	Fire Alarm - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ 15,000.00	\$ -		\$ 15,000.00	75%	\$5,000.00
627	280000	Access Control - 20 Grit Removal	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
628	271000	Voice/Data - 20 Grit Removal	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
629	260000	Branch Raceways - 25 Primary Clarifiers	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
630	260000	Branch Wiring - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
631	265113/265629	Lighting - Materials - 25 Primary Clarifiers	Connelly Electric	\$ 15,000.00	\$ 15,000.00	\$ -		\$ 15,000.00	100%	
632	260000	Lighting - Labor - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
633	260000	Power Devices - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
634	260000	Connect Motors, etc - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
635	260000	Connect Instruments - 25 Primary Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
636	260000	Branch Raceways - 30 Aeration Tanks	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
637	260000	Branch Wiring - 30 Aeration Tanks	Connelly Electric	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00
638	265113/265629	Lighting - Materials - 30 Aeration Tanks	Connelly Electric	\$ 25,000.00	\$ 25,000.00	\$ -		\$ 25,000.00	100%	
639	265113/265629	Lighting - Labor - 30 Aeration Tanks	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
640	260000	Power Devices - 30 Aeration Tanks	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
641	260000	Connect Motors, etc - 30 Aeration Tanks	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
642	260000	Connect Instruments - 30 Aeration Tanks	Connelly Electric	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00
643	260000	Branch Raceways - 40 Final Clarifiers	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
644	260000	Branch Wiring - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
645	265113/265629	Lighting - Materials - 40 Final Clarifiers	Connelly Electric	\$ 15,000.00	\$ 15,000.00	\$ -		\$ 15,000.00	100%	
646	265113/265629	Lighting - Labor - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
647	260000	Power Devices - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18				
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ					Application Date: 06.30.2024				
		Application Period: 06.01.2024 - 06.30.2024									
							Work Completed				
A					B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)	
648	260000	Connect Motors, etc - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00	
649	260000	Connect Instruments - 40 Final Clarifiers	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00	
650	260000	Branch Raceways - 45 Tertiary Filter Bldg	Connelly Electric	\$ 100,000.00	\$ 11,852.43	\$ -		\$ 11,852.43	12%	\$88,147.57	
651	260000	Feeder Raceways - 45 Tertiary Filter bldg	Connelly Electric	\$ 20,000.00	\$ 3,000.00	\$ -		\$ 3,000.00	15%	\$17,000.00	
652	260000	Branch Wirinig - 45 Tertiary Filter Bldg	Connelly Electric	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00	
653	260000	Feeder Cables - 45 Tertiary Filter Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00	
654	265113/265629	Lighting - Materials - 45 Tertiary Filter Bldg	Connelly Electric	\$ 30,000.00	\$ 30,000.00	\$ -		\$ 30,000.00	100%		
655	265113/265629	Lighting - Labor - 45 Tertiary Filter Bldg	Connelly Electric	\$ 15,000.00	\$ 1,200.00	\$ -		\$ 1,200.00	8%	\$13,800.00	
656	260000	Switchgear - Materials - 45 Tertiary Filter Bldg	Connelly Electric	\$ 20,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	100%		
657	260000	Switchgear - Labor - 45 Tertiary Filter Bldg	Connelly Electric	\$ 35,000.00	\$ -	\$ -		\$ -		\$35,000.00	
658	260000	Power Devices - 45 Tertiary Filter Bldg	Connelly Electric	\$ 5,000.00	\$ 5,000.00	\$ -		\$ 5,000.00	100%		
659	260000	Connect Motors, etc - 45 Tertiary Filter Bldg	Connelly Electric	\$ 8,000.00	\$ -	\$ -		\$ -		\$8,000.00	
660	260000	Connect Instruments - 45 Tertiary Filter Bldg	Connelly Electric	\$ 7,000.00	\$ -	\$ -		\$ -		\$7,000.00	
661	284600	Fire Alarm - 45 Tertiary Filter Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00	
662	280000	Access Control - 45 Tertiary Filter Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00	
663	271000	Voice/Data - 45 Tertiary Filter Bldg	Connelly Electric	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00	
664	260000	Branch Raceways - 47 UV Structure	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00	
665	260000	Branch Wiring - 47 UV Structure	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00	
666	265113/265629	Lighting - Materials - 47 UV Structure	Connelly Electric	\$ 5,000.00	\$ 5,000.00	\$ -		\$ 5,000.00	100%		
667	265113/265629	Lighting - Labor - 47 UV Structure	Connelly Electric	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00	
668	260000	Power Devicces - 47 UV Structure	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00	
669	260000	Connect Motors, etc - 47 UV Structure	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00	
670	260000	Connect Instruments - 47 UV Structure	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00	
671	260000	Branch Raceways - 50 Blower Bldg	Connelly Electric	\$ 150,000.00	\$ 34,570.00	\$ 1,500.00		\$ 36,070.00	24%	\$113,930.00	
672	260000	Feeder Raceways - 50 Blower Bldg	Connelly Electric	\$ 50,000.00	\$ 6,500.00	\$ 18,500.00		\$ 25,000.00	50%	\$25,000.00	
673	260000	Branch Wiring - 50 Blower Bldg	Connelly Electric	\$ 60,000.00	\$ -	\$ -		\$ -		\$60,000.00	
674	260000	Feeder Cables - 50 Blower Bldg	Connelly Electric	\$ 30,000.00	\$ -	\$ -		\$ -		\$30,000.00	
675	265113/265629	Lighting - Materials - 50 Blower Bldg	Connelly Electric	\$ 25,000.00	\$ 25,000.00	\$ -		\$ 25,000.00	100%		
676	265113/265629	Lighting - Labor - 50 Blower Bldg	Connelly Electric	\$ 15,000.00	\$ 6,000.00	\$ -		\$ 6,000.00	40%	\$9,000.00	
677	260000	Switchgear - Labor - 50 Blower Bldg	Connelly Electric	\$ 20,000.00	\$ 19,615.74	\$ -		\$ 19,615.74	98%	\$384.26	
678	260000	Switchgear - Material - 50 Blower Bldg	Connelly Electric	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00	
679	260000	Power Devices - 50 Blower Bldg	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00	
680	263614	Generator Docking Station - 50 Blower Bldg	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00	



	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
681	260000	Connect Motors, etc - 50 Blower Bldg	Connelly Electric	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00
682	260000	Connect Instruments - 50 Blower Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
683	284600	Fire Alarm - 50 Blower Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
684	271000	Voice/Data - 50 Blower Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
685	260000	Branch Raceways - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ 2,000.00	\$ -		\$ 2,000.00	20%	\$8,000.00
686	260000	Branch Wiring - 60 Excess Flow Clarifier	Connelly Electric	\$ 50,000.00	\$ 10,000.00	\$ -		\$ 10,000.00	20%	\$40,000.00
687	265113/265629	Lighting - Materials - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ 10,000.00	\$ -		\$ 10,000.00	100%	
688	265113/265629	Lighting - Labor - 60 Excess Flow Clarifier	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
689	260000	Power Devices - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
690	260000	Connect Motors, etc - 60 Excess Flow Clarifier	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
691	260000	Connect Instruments - 60 Excess Flow Clarifier	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
692	280000	CCTV - 60 Excess Flow Clarifier	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
693	260000	Branch Raceways - 65 Aerobic Digester	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
694	260000	Branch Wiring - 65 Aerobic Digester	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
695	265113/265629	Lighting - Materials - 65 Aerobic Digester	Connelly Electric	\$ 10,000.00	\$ 10,000.00	\$ -		\$ 10,000.00	100%	
696	265113/265629	Lighting - Labor - 65 Aerobic Digester	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
697	260000	Power Devices - 65 Aerobic Digester	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
698	260000	Connect Instruments - 65 Aerobic Digester	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
699	260000	Branch Raceways - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 150,000.00	\$ 38,227.07	\$ 6,773.00		\$ 45,000.07	30%	\$104,999.93
700	260000	Feeder Raceways - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 10,000.00	\$ 9,000.00	\$ -		\$ 9,000.00	90%	\$1,000.00
701	260000	Branch Wiring - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 50,000.00	\$ -	\$ -		\$ -		\$50,000.00
702	260000	Feeder Cables - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
703	265113/265629	Lighting - Materials - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 20,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	100%	
704	265113/265629	Lighting - Labor - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
705	260000	Switchgear - Material - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 20,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	100%	
706	260000	Switchgear - Labor - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
707	260000	Power Devices - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 15,000.00	\$ 15,000.00	\$ -		\$ 15,000.00	100%	
708	260000	Connect Motors, etc - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
709	260000	Connect Instruments - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
710	284600	Fire Alarm - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 25,000.00	\$ -	\$ -		\$ -		\$25,000.00
711	280000	Access Control - 70 Dewatering/Ops Bldg	Connelly Electric	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
712	260000	Branch Raceways - 75 BioSolids Storage Structure	Connelly Electric	\$ 20,000.00	\$ -	\$ -		\$ -		\$20,000.00
713	260000	Branch Wiring - 75 BioSolids Storage Structure	Connelly Electric	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18									
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ					Application Date: 06.30.2024									
		Application Period: 06.01.2024 - 06.30.2024														
									Work Completed							
A					B		C		D		E		F		G	
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (F) B	Balance to Finish (B - F)						
714	265113/265629	Lighting - Materials - 75 BioSolids Storage Structure	Connelly Electric	\$ 3,000.00	\$ 3,000.00	\$ -		\$ 3,000.00	100%							
715	265113/265629	Lighting - Labor - 75 BioSolids Storage Structure	Connelly Electric	\$ 3,000.00	\$ -	\$ -		\$ -		\$3,000.00						
716	260000	Power Devices - 75 BioSolids Storage Structure	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00						
717	260000	Connect Instruments - 75 BioSolids Storage Structure	Connelly Electric	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00						
718	260000	Lightning Protection - 75 BioSolids Storage Structure	Connelly Electric	\$ 23,000.00	\$ -	\$ -		\$ -		\$23,000.00						
719	260901	Engineering Design & Submittals	Wunderlich-Malec	\$ 231,900.00	\$ 231,900.00	\$ -		\$ 231,900.00	100%							
720		Control Panel - MCC A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 104,934.00	\$ -	\$ -		\$ -		\$104,934.00						
721		Control Panel - SCC-A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 68,934.00	\$ -	\$ -		\$ -		\$68,934.00						
722		Control Panel - MCC-B20 Grit Removal Facilities	Wunderlich-Malec	\$ 64,634.00	\$ 64,634.00	\$ -		\$ 64,634.00	100%							
723		Control Panel - SCC-B20 Grit Removal Facilities	Wunderlich-Malec	\$ 61,934.00	\$ -	\$ -		\$ -		\$61,934.00						
724		Control Panel - MCC-C45 Tertiary Bldg	Wunderlich-Malec	\$ 92,234.00	\$ 92,234.00	\$ -		\$ 92,234.00	100%							
725		Control Panel - SCC-C45 Tertiary Bldg	Wunderlich-Malec	\$ 56,934.00	\$ -	\$ -		\$ -		\$56,934.00						
726		Control Panel - MCC-D50 Blower Bldg	Wunderlich-Malec	\$ 113,184.00	\$ -	\$ -		\$ -		\$113,184.00						
727		Control Panel - SCC-D50 Blower Bldg	Wunderlich-Malec	\$ 61,934.00	\$ -	\$ -		\$ -		\$61,934.00						
728		Control Panel - SCC-E70 Dewatering & Ops Bldg	Wunderlich-Malec	\$ 54,434.00	\$ -	\$ -		\$ -		\$54,434.00						
729		Exterior Lighting Controls	Wunderlich-Malec	\$ 16,550.00	\$ -	\$ -		\$ -		\$16,550.00						
730		Small Influent Pump VFD Panel - A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 6,050.00	\$ -	\$ -		\$ -		\$6,050.00						
731		Large Influent Pump VFD Panel - A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00						
732		Mech Fin Screen VFD Panel - A10 Prelim Treatment Bldg	Wunderlich-Malec	\$ 5,550.00	\$ -	\$ -		\$ -		\$5,550.00						
733		Pri Sludge Pump VFD Panel - B20 Grit Removal Facilities	Wunderlich-Malec	\$ 5,300.00	\$ -	\$ -		\$ -		\$5,300.00						
734		Digester Sludge Xfer Pump VFD Panel - B20 Grit Removal Facilities	Wunderlich-Malec	\$ 5,450.00	\$ -	\$ -		\$ -		\$5,450.00						
735		Process Return Flow Pumps VFD Panel - C45 Tertiary Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00						
736		Mix VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00						
737		MLRP VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00						
738		NRP VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 5,150.00	\$ -	\$ -		\$ -		\$5,150.00						
739		Aerobic Digesters VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 6,050.00	\$ -	\$ -		\$ -		\$6,050.00						
740		RAS VFD Panel - D50 Blower Bldg	Wunderlich-Malec	\$ 6,050.00	\$ -	\$ -		\$ -		\$6,050.00						
741		Combination Starters EF-E70-60	Wunderlich-Malec	\$ 5,050.00	\$ -	\$ -		\$ -		\$5,050.00						
742		SWDB-MAIN Power Metering Panel	Wunderlich-Malec	\$ 9,350.00	\$ -	\$ -		\$ -		\$9,350.00						
743		PP-E70 Power Metering Panel	Wunderlich-Malec	\$ 9,350.00	\$ -	\$ -		\$ -		\$9,350.00						
744		Dewatering & Operations Building Rack	Wunderlich-Malec	\$ 12,500.00	\$ -	\$ -		\$ -		\$12,500.00						
745		Control Stations	Wunderlich-Malec	\$ 6,500.00	\$ -	\$ -		\$ -		\$6,500.00						
746		Flow Transmitter - Radar, Flume	Wunderlich-Malec	\$ 4,350.00	\$ 4,350.00	\$ -		\$ 4,350.00	100%							

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
747		Flow Transmitter - Magnetic	Wunderlich-Malec	\$ 30,300.00	\$ 30,300.00	\$ -		\$ 30,300.00	100%	
748		Flow Switch	Wunderlich-Malec	\$ 2,000.00	\$ 2,000.00	\$ -		\$ 2,000.00	100%	
749		Level Transmitter - Radar	Wunderlich-Malec	\$ 22,000.00	\$ 22,000.00	\$ -		\$ 22,000.00	100%	
750		Level Switch - Float	Wunderlich-Malec	\$ 2,350.00	\$ 2,350.00	\$ -		\$ 2,350.00	100%	
751		Pressure Transmitter	Wunderlich-Malec	\$ 14,600.00	\$ 14,600.00	\$ -		\$ 14,600.00	100%	
752		Pressure Switch	Wunderlich-Malec	\$ 950.00	\$ -	\$ -		\$ -		\$950.00
753		Combination Gas Monitor	Wunderlich-Malec	\$ 19,500.00	\$ 19,500.00	\$ -		\$ 19,500.00	100%	
754		Ventilation Monitoring System	Wunderlich-Malec	\$ 9,700.00	\$ 9,700.00	\$ -		\$ 9,700.00	100%	
755		Chemical Tank Fill - D50 Blower Bldg	Wunderlich-Malec	\$ 3,300.00	\$ 3,300.00	\$ -		\$ 3,300.00	100%	
756		Analytical Transmitter - ORP	Wunderlich-Malec	\$ 29,400.00	\$ 29,400.00	\$ -		\$ 29,400.00	100%	
757		Factory Acceptance Test/SCADA Checkout	Wunderlich-Malec	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00
758		Hardware Startup	Wunderlich-Malec	\$ 67,500.00	\$ -	\$ -		\$ -		\$67,500.00
759		Training Hardware	Wunderlich-Malec	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
760		O&M - As Installed Drawings	Wunderlich-Malec	\$ 2,494.00	\$ -	\$ -		\$ -		\$2,494.00
761		Materials (Hardware/Software) for SCADA	Wunderlich-Malec	\$ 69,000.00	\$ -	\$ -		\$ -		\$69,000.00
762		Training Program Submittal	Wunderlich-Malec	\$ 2,000.00	\$ -	\$ -		\$ -		\$2,000.00
763		Programming	Wunderlich-Malec	\$ 147,000.00	\$ -	\$ -		\$ -		\$147,000.00
764		SCADA Checkout Jobsite	Wunderlich-Malec	\$ 10,500.00	\$ -	\$ -		\$ -		\$10,500.00
765		Software Startup	Wunderlich-Malec	\$ 16,500.00	\$ -	\$ -		\$ -		\$16,500.00
766		Training (SCADA)	Wunderlich-Malec	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
767		Variable Frequency Drives	Wunderlich-Malec	\$ 139,800.00	\$ 139,800.00	\$ -		\$ 139,800.00	100%	
768		<b>DIVISION 31 - EARTHWORK</b>								
769	311000	Clearing & Grubbing - Tree Removal	Homer Tree Service	\$ 8,500.00	\$ 8,500.00	\$ -		\$ 8,500.00	100%	
770	312300	Excavation, Fill, Backfill, & Grading - 10 Pre-Treatment	Vissering Construction	\$ 115,500.00	\$ 107,500.00	\$ 8,000.00		\$ 115,500.00	100%	\$0.00
771	312300	Excavation, Fill, Backfill, & Grading - 15 Influent Pump Station	Vissering Construction	\$ 198,000.00	\$ 198,000.00	\$ -		\$ 198,000.00	100%	\$0.00
772	312300	Excavation, Fill, Backfill, & Grading - 16 Grit Splitter	Vissering Construction	\$ 88,000.00	\$ 70,000.00	\$ -		\$ 70,000.00	80%	\$18,000.00
773	312300	Excavation, Fill, Backfill, & Grading - 20 Grit Removal	Vissering Construction	\$ 165,000.00	\$ 165,000.00	\$ -		\$ 165,000.00	100%	
774	312300	Excavation, Fill, Backfill, & Grading - 25 Primary Clarifiers	Vissering Construction	\$ 165,000.00	\$ 25,000.00	\$ -		\$ 25,000.00	15%	\$140,000.00
775	312300	Excavation, Fill, Backfill, & Grading - 30 Aeration Tanks	Vissering Construction	\$ 313,500.00	\$ -	\$ -		\$ -		\$313,500.00
776	312300	Excavation, Fill, Backfill, & Grading - 40 Final Clarifiers	Vissering Construction	\$ 176,000.00	\$ 155,000.00	\$ 12,200.00		\$ 167,200.00	95%	\$8,800.00
777	312300	Excavation, Fill, Backfill, & Grading - 45 Tertiary Bldg	Vissering Construction	\$ 49,500.00	\$ -	\$ -		\$ -		\$49,500.00
778	312300	Excavation, Fill, Backfill, & Grading - 47 UV Bldg	Vissering Construction	\$ 55,000.00	\$ 55,000.00	\$ -		\$ 55,000.00	100%	\$0.00
779	312300	Excavation, Fill, Backfill, & Grading - 50 Blower Bldg	Vissering Construction	\$ 162,250.00	\$ 157,250.00	\$ -		\$ 157,250.00	97%	\$5,000.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
780	312300	Excavation, Fill, Backfill, & Grading - 60 Excess Flow Clarifier	Vissering Construction	\$ 165,000.00	\$ 155,000.00	\$ 10,000.00		\$ 165,000.00	100%	
781	312300	Excavation, Fill, Backfill & Grading - 65 Aerobic Digesters	Vissering Construction	\$ 40,700.00	\$ -	\$ -		\$ -		\$40,700.00
782	312300	Excavation, Fill, Backfill, & Grading - 70 Dewatering & Ops	Vissering Construction	\$ 82,500.00	\$ 78,000.00	\$ 4,500.00		\$ 82,500.00	100%	
783	312300	Excavation, Fill, Backfill, & Grading - 75 Biosolids Storage	Vissering Construction	\$ 198,000.00	\$ -	\$ -		\$ -		\$198,000.00
784	312300	Excavation, Fill, Backfill, & Grading - 77 Return Flow Pump	Vissering Construction	\$ 3,850.00	\$ -	\$ -		\$ -		\$3,850.00
785	312300	Excavation, Fill, Backfill & Grading - Site	Vissering Construction	\$ 313,500.00	\$ -	\$ -		\$ -		\$313,500.00
786	312500	Slope Protection & Erosion Control	Vissering Construction	\$ 20,000.00	\$ 20,000.00	\$ -		\$ 20,000.00	100%	
787	313219	Geotextiles	Vissering Construction	\$ 15,000.00	\$ 15,000.00	\$ -		\$ 15,000.00	100%	
788		<b>DIVISION 32 - EXTERIOR IMPROVEMENTS</b>								
789	321123	Hot Mix Asphalt - Site	Troch McNeil	\$ 200,000.00	\$ -	\$ -		\$ -		\$200,000.00
790	321123	Aggregate Base Course - Sidewalks	Vissering Construction	\$ 15,500.00	\$ -	\$ -		\$ -		\$15,500.00
791	321613	Concrete Sidewalks & Driveway Aprons - Paving	Vissering Construction	\$ 62,500.00	\$ -	\$ -		\$ -		\$62,500.00
792	321613	Concrete Sidewalks & Driveway Aprons - Sidewalks	Vissering Construction	\$ 59,500.00	\$ -	\$ -		\$ -		\$59,500.00
793	323111	Fence Gate Operator & Chain Link Fence	Peerless Fence	\$ 111,950.00	\$ 9,162.69	\$ -		\$ 9,162.69	8%	\$102,787.31
794	323223	Segmental Retaining Wall	Vissering Construction	\$ 18,000.00	\$ -	\$ -		\$ -		\$18,000.00
795	329219	Seeding & Sodding	Vissering Construction	\$ 43,500.00	\$ -	\$ -		\$ -		\$43,500.00
796		<b>DIVISION 34 - TRANSPORTATION</b>								
797	344323/344324	Weather Observation Equipment/Airfield Wind Cones - Labor	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
798	344323	Weather Observation Equipment - Material	Vissering Construction	\$ 1,580.00	\$ 1,580.00	\$ -		\$ 1,580.00	100%	
799	344324	Airfield Wind Cones - Material	Hali-Brite	\$ 7,250.00	\$ 7,250.00	\$ -		\$ 7,250.00	100%	
800		<b>DIVISION 40 - PROCESS INTERCONNECTIONS</b>								
801	400553	ID for Process Interconnections - Piping & Equipment	Vissering Construction	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
802	400557	Valves/Actuators - Mtl - 20 Grit Removal Facilities	LAI	\$ 200,600.00	\$ 200,600.00	\$ -		\$ 200,600.00	100%	
803	400557	Valves/Actuators - Mtl - 30 Aeration Tanks	LAI	\$ 468,300.00	\$ 447,831.10	\$ -		\$ 447,831.10	96%	\$20,468.90
804	400557	Valves/Actuators - Mtl - 40 Final Clarifier	LAI	\$ 33,400.00	\$ 25,164.44	\$ -		\$ 25,164.44	75%	\$8,235.56
805	400557	Valves/Actuators - Mtl - 45 Tertiary Bldg	LAI	\$ 351,100.00	\$ 329,401.41	\$ -		\$ 329,401.41	94%	\$21,698.59
806	400557	Valves/Actuators - Mtl - 47 UV Disinfection Structure	LAI	\$ 33,400.00	\$ 26,488.44	\$ -		\$ 26,488.44	79%	\$6,911.56
807	400557	Valves/Actuators - Mtl - 50 Blower Bldg	LAI	\$ 234,100.00	\$ 234,100.00	\$ -		\$ 234,100.00	100%	\$0.00
808	400557	Valves/Actuators - Mtl - 60 Excess Flow Clarifier	LAI	\$ 50,200.00	\$ 21,192.44	\$ -		\$ 21,192.44	42%	\$29,007.56
809	400557	Valves/Actuators - Mtl - 65 Aerobic Digesters	LAI	\$ 267,500.00	\$ 148,490.17	\$ -		\$ 148,490.17	56%	\$119,009.83
810	400557	Valves/Actuators - Mtl-70 Dewatering&Ops - 77 Process Return	LAI	\$ 33,400.00	\$ 33,400.00	\$ -		\$ 33,400.00	100%	
811	400559.20	Sluice Gates - Labor - 15 Influent Pump Station	Vissering Construction	\$ 3,200.00	\$ 3,200.00	\$ -		\$ 3,200.00	100%	
812	400559.20	Sluice Gates - Labor - 30 Aeration Tanks	Vissering Construction	\$ 25,300.00	\$ -	\$ -		\$ -		\$25,300.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
813	400559.20	Sluice Gates - Material - 15 Influent Pump Station	RW Gate	\$ 27,633.00	\$ 27,633.00	\$ -		\$ 27,633.00	100%	
814	400559.20	Sluice Gates - Material - 30 Aeration Tanks	RW Gate	\$ 103,121.00	\$ 103,121.00	\$ -		\$ 103,121.00	100%	
815	400559.23	Slide Gates - Labor - 10 Preliminary Treatment Bldg	Vissering Construction	\$ 9,700.00	\$ 9,700.00	\$ -		\$ 9,700.00	100%	
816	400559.23	Slide Gates - Labor - 15 Influent Pump Station	Vissering Construction	\$ 4,800.00	\$ 4,800.00	\$ -		\$ 4,800.00	100%	
817	400559.23	Slide Gates - Labor - 16 Grit Tank & Splitter Structure	Vissering Construction	\$ 16,900.00	\$ -	\$ -		\$ -		\$16,900.00
818	400559.23	Slide Gates - Labor - 30 Aeration Tanks	Vissering Construction	\$ 21,700.00	\$ -	\$ -		\$ -		\$21,700.00
819	400559.23	Slide Gates - Labor - 47 UV Disinfection Structure	Vissering Construction	\$ 16,900.00	\$ -	\$ 2,000.00		\$ 2,000.00	12%	\$14,900.00
820	400559.23	Slide Gate - Material - 10 Preliminary Treatment Bldg	RW Gate	\$ 94,864.00	\$ 94,864.00	\$ -		\$ 94,864.00	100%	
821	400559.23	Slide Gate - Material - 15 Influent Pump Station	RW Gate	\$ 32,072.00	\$ 32,072.00	\$ -		\$ 32,072.00	100%	
822	400559.23	Slide Gate - Material - 16 Grit Tank & Splitter Structure	RW Gate	\$ 114,206.00	\$ 114,206.00	\$ -		\$ 114,206.00	100%	
823	400559.23	Slide Gate - Material - 30 Aeration Tanks	RW Gate	\$ 161,251.00	\$ 161,251.00	\$ -		\$ 161,251.00	100%	
824	400559.23	Slide Gate - Material - 47 UV Disinfection Structure	RW Gate	\$ 118,853.00	\$ 113,659.00	\$ -		\$ 113,659.00	96%	\$5,194.00
825	407169	Flume Liners - Labor - 02 Site	Vissering Construction	\$ 786.00	\$ 786.00	\$ -		\$ 786.00	100%	
826	407169	Flume Liners - Labor - 10 Preliminary Treatment Bldg	Vissering Construction	\$ 2,357.00	\$ -	\$ 2,357.00		\$ 2,357.00	100%	
827	407169	Flume Liners - Labor - 47 UV Structure	Vissering Construction	\$ 2,357.00	\$ 2,357.00	\$ -		\$ 2,357.00	100%	
828	407169	Flume Liners - Material - 10 Prelim Building	Zimmer & Francescon	\$ 6,541.00	\$ 6,541.00	\$ -		\$ 6,541.00	100%	
829	407169	Flume Liners - Material - 47 UV Structure	Zimmer & Francescon	\$ 6,108.00	\$ 6,108.00	\$ -		\$ 6,108.00	100%	
830	407169	Mahole MH-D2 - Material - Site	Zimmer & Francescon	\$ 4,291.00	\$ 4,291.00	\$ -		\$ 4,291.00	100%	
831	412223	Hoists & Cranes - Labor - 20 Grit Removal Facilities	Vissering Construction	\$ 3,800.00	\$ -	\$ -		\$ -		\$3,800.00
832	412223	Hoists & Cranes - Labor - 30 Aeration Tanks	Vissering Construction	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00
833	412223	Hoists & Cranes - Labor - 40 Clarifiers	Vissering Construction	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00
834	412223	Hoists & Cranes - Labor - 70 Dewatering & Ops Bldg	Vissering Construction	\$ 3,700.00	\$ -	\$ -		\$ -		\$3,700.00
835	412223	Hoist & Trolley - Material - 20 Grit Removal Facilities	Tri-State Tool & Hoist	\$ 12,705.00	\$ 12,299.28	\$ -		\$ 12,299.28	97%	\$405.72
836	412223	Hoists & Trolley - Material - 70 Dewatering & Ops	Tri-State Tool & Hoist	\$ 18,170.00	\$ 17,545.68	\$ -		\$ 17,545.68	97%	\$624.32
837	412223	Davit Cranes - Material - 30 Aeration Tanks	Tri-State Tool & Hoist	\$ 18,563.00	\$ 17,922.96	\$ -		\$ 17,922.96	97%	\$640.04
838	412223	Davit Cranes - Material - 40 a & b Final Clarifiers	Tri-State Tool & Hoist	\$ 17,060.00	\$ 16,480.08	\$ -		\$ 16,480.08	97%	\$579.92
839	415000	Tote Containment System - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 2,100.00	\$ -	\$ -		\$ -		\$2,100.00
840	415000	Tote Containment System - Material - 45 Tertiary Bldg	Spec Ten	\$ 3,330.00	\$ 3,330.00	\$ -		\$ 3,330.00	100%	
841	431133.11/431133.12	Tri-Lobe PD Blowers/Rotary Lobe Blowers - Labor - 50 Blower Bldg	Vissering Construction	\$ 3,200.00	\$ -	\$ -		\$ -		\$3,200.00
842	431133.12	Rotary Lobe Blowers - 50 Blower Bldg	LAI	\$ 275,000.00	\$ -	\$ -		\$ -		\$275,000.00
843	431133.11	TriLobe Positive Displacement Blowers - 50 Blower Bldg	Aerezen	\$ 260,000.00	\$ 260,000.00	\$ -		\$ 260,000.00	100%	
844	432106	Plant Water Pumping System - Material - 45 Tertiary Bldg	Gasvoda	\$ 150,000.00	\$ 150,000.00	\$ -		\$ 150,000.00	100%	
845	432106	Plant Water Pumping System - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 2,850.00	\$ 400.00	\$ -		\$ 400.00	14%	\$2,450.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>			Application Number: <b>18</b>						
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>			Application Date: <b>06.30.2024</b>						
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
846	432321	Centrifugal Sludge Pumps - Material - 50 Blower Building	Trillium Pumps	\$ 80,000.00	\$ 53,119.50	\$ -		\$ 53,119.50	66%	\$26,880.50
847	432358	Rotary Lobe Pumps - Material - 20 Grit Removal Facilities	Boerger	\$ 136,000.00	\$ 136,000.00	\$ -		\$ 136,000.00	100%	
848	432413/432510	Submersible Pumps (1,2,5) - Mtl - 15 Influent Pump Station	Xylem(Flygt)	\$ 123,709.00	\$ 123,709.00	\$ -		\$ 123,709.00	100%	
849	432413/432510	Submersible Pumps (3,4) - Mtl - 15 Influent Pump Station	Xylem(Flygt)	\$ 285,382.00	\$ 285,382.00	\$ -		\$ 285,382.00	100%	
850	432413/432510	Submersible Pumps - 77 Process Return Flow Pump Station	Xylem(Flygt)	\$ 72,350.00	\$ 72,350.00	\$ -		\$ 72,350.00	100%	
851	460900	Samplers - Material	HACH	\$ 35,503.00	\$ 35,503.00	\$ -		\$ 35,503.00	100%	
852	460900	Samplers - Labor	Vissering Construction	\$ 4,200.00	\$ -	\$ -		\$ -		\$4,200.00
853	462153	Center Flow Screens - Material - 10 Prelim Bldg	Hydro Dyne	\$ 407,000.00	\$ -	\$ -		\$ -		\$407,000.00
854	462153	Center Flow Screens - Labor - 10 Prelim Bldg	Vissering Construction	\$ 12,750.00	\$ -	\$ -		\$ -		\$12,750.00
855	462173	Screenings Wash Presses - Material - 10 Prelim Bldg	Hydro Dyne	\$ 219,000.00	\$ -	\$ -		\$ -		\$219,000.00
856	462173	Screenings Wash Presses - Labor - 10 Prelim Bldg	Vissering Construction	\$ 12,000.00	\$ -	\$ -		\$ -		\$12,000.00
857	463300	Chemical Phosphorus Removal Equip - Labor - 50 Blower Bldg	Vissering Construction	\$ 4,000.00	\$ -	\$ -		\$ -		\$4,000.00
858	463300	Chemical Phosphorus Removal Equip - Mtl - 50 Blower Bldg	LAI	\$ 80,000.00	\$ 80,000.00	\$ -		\$ 80,000.00	100%	
859	463653	Chemical Tablet Feeding Equipment - Material- 45 Tertiary Bldg	Energenees	\$ 79,780.00	\$ 79,780.00	\$ -		\$ 79,780.00	100%	
860	463653	Chemical Tablet Feeding Equipment - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 6,200.00	\$ -	\$ -		\$ -		\$6,200.00
861	464123	Submersible Mixers - Labor - 30 Aeration Tank	Vissering Construction	\$ 9,800.00	\$ -	\$ -		\$ -		\$9,800.00
862	464123	Submersible Mixers (Anoxic Zone A1,2) - 30 Aeration Tank	Xylem(Flygt)	\$ 78,743.00	\$ 64,089.69	\$ 14,653.31		\$ 78,743.00	100%	
863	464123	Submersible Mixers (Nitrate Recycle 1,2) - 30 Aeration Tank	Xylem(Flygt)	\$ 82,629.00	\$ 67,237.35	\$ 15,391.65		\$ 82,629.00	100%	
864	464123	Submersible Mixers (Anaerobic 1,2) - 30 Aeration Tank	Xylem(Flygt)	\$ 67,266.00	\$ 54,793.32	\$ 12,472.68		\$ 67,266.00	100%	
865	464123	Submersible Mixers (Anoxic Zone 3,4) - 30 Aeration Tank	Xylem(Flygt)	\$ 76,646.00	\$ 62,391.14	\$ 14,254.86		\$ 76,646.00	100%	
866	464321	Primary Clarifier Collectors - Labor - 25 Primary Clarifiers	Vissering Construction	\$ 70,000.00	\$ -	\$ -		\$ -		\$70,000.00
867	464321	Primary Clarifier Collectors - Mtl - 25 Primary Clarifiers	Walker Process	\$ 167,670.00	\$ -	\$ -		\$ -		\$167,670.00
868	464321	Primary Clarifier Collectors - Mtl - Pipe Skimmer - 25 Primary Clarifiers	Walker Process	\$ 111,780.00	\$ -	\$ -		\$ -		\$111,780.00
869	464322	Excess Flow Clarifier Collector - Labor -60 Excess Flow Clarifier	Vissering Construction	\$ 44,000.00	\$ 44,000.00	\$ -		\$ 44,000.00	100%	
870	464322	Excess Flow Clarifier Collector - Mtl - Pier - 60 Excess Flow Clarifier	Walker Process	\$ 259,863.00	\$ 259,863.00	\$ -		\$ 259,863.00	100%	
871	464323	Final Clarifier Collectors - Labor - 40 Final Clarifier	Vissering Construction	\$ 70,000.00	\$ -	\$ 60,000.00		\$ 60,000.00	86%	\$10,000.00
872	464323	Final Clarifier Collectors -Mtl - Pier Spptd Suction Hdr Type Circular Collectors	Walker Process	\$ 410,687.00	\$ 410,687.00	\$ -		\$ 410,687.00	100%	
873	465146	Aeration Equip (Sanitare)	LAI	\$ 200,000.00	\$ -	\$ -		\$ -		\$200,000.00
874	466141	Tertiary Disc Filters - Labor - 45 Tertiary Bldg	Vissering Construction	\$ 15,500.00	\$ 15,500.00	\$ -		\$ 15,500.00	100%	
875	466141	Tertiary Disc Filters - Material - 45 Tertiary Bldg	WesTech	\$ 841,000.00	\$ 841,000.00	\$ -		\$ 841,000.00	100%	
876	466656	Ultraviolet Disinfection Equipment - Labor - 47 UV Disinfection	Vissering Construction	\$ 8,200.00	\$ -	\$ -		\$ -		\$8,200.00
877	466656	Ultraviolet Disinfection Equipment - Mtl-47 UV Disinfection	Xylem (Wedeco)	\$ 219,000.00	\$ 219,000.00	\$ -		\$ 219,000.00	100%	
878	467633	Centrifuge Dewatering Equipment - Labor - 70 Dewatering	Vissering Construction	\$ 14,000.00	\$ -	\$ -		\$ -		\$14,000.00

	For (contract): <b>CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>					
	<b>20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ</b>									
	Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>					
					Work Completed					
	A			B	C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (E) B	Balance to Finish (B - F)
879	467633	Centrifuge Dewatering Equip- Centrisys - Mtk - 70 Dewatering & Ops	LAI	\$ 600,000.00	\$ -	\$ -		\$ -		\$600,000.00
880	467633	Centrifuge Dewatering Equip-JDV - Mtl - 70 Dewatering & Ops	LAI	\$ 110,000.00	\$ -	\$ -		\$ -		\$110,000.00
881	467633	Centrifuge Dewatering Equip-UGSI - Mtl - 70 Dewatering & Ops	LAI	\$ 35,000.00	\$ 35,000.00	\$ -		\$ 35,000.00	100%	
882		<b>ALLOWANCES</b>								
883		Allowance #1-Solids Removal & Disposal by Land Application (Section 027750)	Vissering Construction	\$ 23,000.00	\$ 23,000.00	\$ -		\$ 23,000.00	100%	
884		Allowance #2-Solids Removal & Disposal by Landfill (Section 027750)	Vissering Construction	\$ 247,500.00	\$ 247,500.00	\$ -		\$ 247,500.00	100%	
885		Allowance #3- Filter Medial Removal & Disposal by Landfill (Section 027750)	Vissering Construction	\$ 77,000.00	\$ 77,000.00	\$ -		\$ 77,000.00	100%	
886		Allowance #4-Top of Wall Repairs (Section 030130)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
887		Allowance #5-Wall Vertical Surface & Underside of Slab Repairs (Section 030130)	Vissering Construction	\$ 7,500.00	\$ 126.00	\$ -		\$ 126.00	2%	\$7,374.00
888		Allowance #6-Top of Slab Surface Repairs (Section 030130)	Vissering Construction	\$ 2,500.00	\$ -	\$ -		\$ -		\$2,500.00
889		Allowance #7-Crack Injection (Section 079500)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
890		Allowance #8-Disposal of Blast Residue (Section 099100)	Vissering Construction	\$ 10,000.00	\$ -	\$ -		\$ -		\$10,000.00
891		Allowance #9 - Laboratory Equipment (Section 115300)	Vissering Construction	\$ 50,000.00	\$ 50,000.00	\$ -		\$ 50,000.00	100%	
892		Allowance #10-Office Furniture (Section 125100)	Vissering Construction	\$ 50,000.00	\$ 50,000.00	\$ -		\$ 50,000.00	100%	
893		Allowance #11-SCADA Computer Allowance (Section 260901)	Vissering Construction	\$ 40,000.00	\$ -	\$ -		\$ -		\$40,000.00
894		Allowance #12-Electric Utility Service Entrance (Section 262100)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
895		Allowance #13-VoIP Phone System (Section 271000)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
896		Allowance #14-Unsuitable Foundation Material for Structures & Roads (Section 312300)	Vissering Construction	\$ 90,000.00	\$ -	\$ -		\$ -		\$90,000.00
897		Allowance #15-Unsuitable Foundation Material for Utility Trenches (Section 312300)	Vissering Construction	\$ 90,000.00	\$ -	\$ -		\$ -		\$90,000.00
898		Allowance #16-Excavation & Disposal of Solid Waste Fill Material (Section 312300)	Vissering Construction	\$ 5,000.00	\$ -	\$ -		\$ -		\$5,000.00
899		Allowance #17-Rock Removal for Structures & Roads (Section 312316.26)	Vissering Construction	\$ 742,500.00	\$ 550,260.00	\$ -		\$ 550,260.00	74%	\$192,240.00
900		Allowance #18-Rock Removal for Utility Trenches (Section 312316.26)	Vissering Construction	\$ 412,500.00	\$ 69,750.00	\$ -		\$ 69,750.00	17%	\$342,750.00
901		Allowance #19-Natural Gas Utility Service (Section 335216)	Vissering Construction	\$ 15,000.00	\$ -	\$ -		\$ -		\$15,000.00
902		<b>CHANGE ORDERS</b>								
903	CO001/17001	CPR001 - VE Items	Vissering Construction	\$ (725,966.00)	\$ (554,000.00)	\$ -		\$ (554,000.00)	76%	(\$171,966.00)
904	CO001/17001	CPR001 - VE Items	Connelly Electric	\$ (18,611.00)	\$ (3,908.31)	\$ -		\$ (3,908.31)	21%	(\$14,702.69)
905	CO001/17001	CPR001 - VE Items	Tri-State Tool & Hoist	\$ (14,536.00)	\$ (14,536.00)	\$ -		\$ (14,536.00)	100%	
906	CO001/17001	CPR001 - VE Items	RW Gate	\$ (30,890.00)	\$ (30,890.00)	\$ -		\$ (30,890.00)	100%	
907	CO001/17001	CPR001 - VE Items	GA Rich	\$ (402,100.00)	\$ -	\$ -		\$ -		(\$402,100.00)
908	CO001/17001	CPR001 - VE Items	Vissering Construction	\$ (46,143.00)	\$ -	\$ -		\$ -		(\$46,143.00)
909	CO001/17001	CPR001 - VE Items	CMC	\$ (1,906.00)	\$ -	\$ -		\$ -		(\$1,906.00)

For (contract):		CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS					Application Number: 18			
		20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ					Application Date: 06.30.2024			
		Application Period: 06.01.2024 - 06.30.2024								
							Work Completed			
A			B		C	D	E	F		G
Row #	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (F) B	Balance to Finish (B - F)
910	CO001/17001	CPR001 - VE Items	LAI	\$ (87,942.00)	\$ -	\$ -		\$ -		(\$87,942.00)
911	CO001/17001	CPR001 - VE Items	RP Coatings	\$ 42,697.00	\$ -	\$ -		\$ -		\$42,697.00
912	CO001/17001	CPR001 - VE Items	WesTech	\$ (18,471.00)	\$ (17,106.29)	\$ -		\$ (17,106.29)	93%	(\$1,364.71)
913	CO001/17001	CPR001 - VE Items	Strescore	\$ 2,600.00	\$ -	\$ -		\$ -		\$2,600.00
914	CO001/17001	CPR001 - VE Items	Sterling Commerical Roofing	\$ (1,270.00)	\$ -	\$ -		\$ -		(\$1,270.00)
915	CO001/17001	CPR001 - VE Items	HACH	\$ (35,503.00)	\$ (35,503.00)	\$ -		\$ (35,503.00)	100%	
916	CO002/17002	Combo Vac/Jet - Labor to clean out Filter	Vissering Construction	\$ 19,757.00	\$ 19,757.00	\$ -		\$ 19,757.00	100%	
917	CO003/17003	CPR002 - Move air piping to other side of N Digester	GA Rich	\$ (7,270.00)	\$ -	\$ -		\$ -		(\$7,270.00)
918	CO003/17003	CPR002 - Move air piping to other side of N Digester	Vissering Construction	\$ (73.00)	\$ -	\$ -		\$ -		(\$73.00)
919	CO003/17004	CPR003 - Downsize yard chlorine piping	GA Rich	\$ (995.00)	\$ -	\$ -		\$ -		(\$995.00)
920	CO003/17004	CPR003 - Downsize yard chlorine piping	LAI	\$ (2,300.00)	\$ -	\$ -		\$ -		(\$2,300.00)
921	CO003/17004	CPR003 - Downsize yard chlorine piping	Vissering Construction	\$ (33.00)	\$ -	\$ -		\$ -		(\$33.00)
922	CO003/17005	CPR004 - Change to Telescoping Valve Material	LAI	\$ (3,050.00)	\$ -	\$ -		\$ -		(\$3,050.00)
923	CO003/17005	CPR004 - Change to Telescoping Valve Material	Vissering Construction	\$ (31.00)	\$ -	\$ -		\$ -		(\$31.00)
924	CO003/17006	CPR005 - I/O changes to RAS/MOV	Connelly Electric	\$ (1,218.00)	\$ (255.78)	\$ -		\$ (255.78)	21%	(\$962.22)
925	CO003/17006	CPR005 - I/O changes to RAS/MOV	Vissering Construction	\$ (12.00)	\$ -	\$ -		\$ -		(\$12.00)
926	CO003/17000	CPR006 - I/O changes to Centrifuge Motorized ball valves	Vissering Construction	\$ -	\$ -			\$ -		
927	CO003/17007	CPR007 - Addtl Light Switches E70 & Operations Bldg	Connelly Electric	\$ 1,130.00	\$ -	\$ -		\$ -		\$1,130.00
928	CO003/17007	CPR007 - Addtl Light Switches E70 & Operations Bldg	Vissering Construction	\$ 68.00	\$ -	\$ -		\$ -		\$68.00
929	CO003/17008	CPR008 - E70 Window Trim Detail	RWS	\$ 6,450.00	\$ -	\$ -		\$ -		\$6,450.00
930	CO003/17008	CPR008 - E70 Window Trim Detail	Vissering Construction	\$ 390.00	\$ -	\$ -		\$ -		\$390.00
931	CO003/17009	COR003 - Reduction of Structure 77 valve vault size	GA Rich	\$ (1,300.00)	\$ -	\$ -		\$ -		(\$1,300.00)
932	CO003/17009	COR003 - Reduction of Structure 77 valve vault size	Vissering Construction	\$ (13.00)	\$ -	\$ -		\$ -		(\$13.00)
933	CO003/17010	COR004 - H-Pile removal below existing primary clarifier	Vissering Construction	\$ 1,324.00	\$ 1,324.00	\$ -		\$ 1,324.00	100%	
934	CO004/17015	CPR009 - Str 77 pipe changes w/ enclosures	GA Rich	\$ (837.00)	\$ -	\$ -		\$ -		-\$837.00
935	CO004/17015	CPR009 - Str 77 pipe changes w/ enclosures	LAI	\$ (505.00)	\$ (505.00)	\$ -		\$ (505.00)	100%	
936	CO004/17015	CPR009 - Str 77 pipe changes w/ enclosures	Vissering Construction	\$ (13.00)	\$ -	\$ -		\$ -		-\$13.00
937	CO004/17014	COR005 - Access control system clarifications	Connelly Electric	\$ 7,236.00	\$ -	\$ -		\$ -		\$7,236.00
938	CO004/17014	COR005 - Access control system clarifications	Vissering Construction	\$ 438.00	\$ -	\$ -		\$ -		\$438.00
939	CO004/17011	CPR011 - Electric Door Strike & Rev Door Schedule	Connelly Electric	\$ (3,566.00)	\$ (748.86)	\$ -		\$ (748.86)	21%	-\$2,817.14
940	CO004/17011	CPR011 - Electric Door Strike & Rev Door Schedule	LaForce	\$ 2,712.00	\$ 2,712.00	\$ -		\$ 2,712.00	100%	
941	CO004/17011	CPR011 - Electric Door Strike & Rev Door Schedule	Vissering Construction	\$ 402.00	\$ 402.00	\$ -		\$ 402.00	100%	
942	CO004/17012	CPR012 - Modify Space Str15 mains & floor doors	GA Rich	\$ 12,888.00	\$ 2,577.60	\$ -		\$ 2,577.60	20%	\$10,310.40



	For (contract):			CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS			Application Number: 18							
				20600 City Center Blvd, Crest Hill, IL - ATTN: MICHAEL EULITZ										
	Application Period: 06.01.2024 - 06.30.2024						Application Date: 06.30.2024							
						Work Completed								
A			B		C		D		E		F		G	
	Item Specification Section No.	Description	Contractor / Supplier	Scheduled Value	From Previous Application (C+D)	This Period	Materials Stored (not in C or D)	Total Completed and Stored to Date (C + D + E)	% (F) B	Balance to Finish (B - F)				
943	CO004/17012	CPR012 - Modify Space Str15 mains & floor doors	Vissering Construction	\$ 780.00	\$ 780.00	\$ -		\$ 780.00	100%					
944	CO004/17016	CPR013 - PLW pit & filter control Panel relocation	Connelly Electric	\$ 11,041.00	\$ -	\$ -		\$ -		\$11,041.00				
945	CO004/17016	CPR013 - PLW pit & filter control Panel relocation	Wunderlich-Malec	\$ 1,730.00	\$ -	\$ -		\$ -		\$1,730.00				
946	CO004/17016	CPR013 - PLW pit & filter control Panel relocation	Vissering Construction	\$ 3,674.00	\$ -	\$ -		\$ -		\$3,674.00				
947	CO004/17017	CPR014 - Air Flow Switch	Vissering Construction	\$ -	\$ -			\$ -						
948	CO004/17018	CPR015 - UV Tray	Connelly Electric	\$ 1,130.00	\$ -	\$ -		\$ -		\$1,130.00				
949	CO004/17018	CPR015 - UV Tray	Vissering Construction	\$ 4,662.00	\$ -	\$ -		\$ -		\$4,662.00				
950	CO004/17013	COR007 - Raise Baffle Plate	Vissering Construction	\$ 1,626.00	\$ 1,626.00	\$ -		\$ 1,626.00	100%					
951	CO005/17020	CPR018 - StrE70 Fume Hood Fan	Connelly Electric	\$ 3,691.00	\$ -	\$ -		\$ -		\$3,691.00				
952	CO005/17020	CPR018 - StrE70 Fume Hood Fan	Complete Mechanical Sys	\$ 5,198.00	\$ -	\$ -		\$ -		\$5,198.00				
953	CO005/17020	CPR018 - StrE70 Fume Hood Fan	Vissering Construction	\$ 538.00	\$ -	\$ -		\$ -		\$538.00				
954	CO005/17021	CPR019 Rev1 - Str47 Mud Valve Discharge	LAI	\$ (6,000.00)	\$ -	\$ -		\$ -		-\$6,000.00				
955	CO005/17021	CPR019 Rev1 - Str47 Mud Valve Discharge	GA Rich	\$ (4,168.00)	\$ -	\$ -		\$ -		-\$4,168.00				
956	CO005/17021	CPR019 Rev1 - Str47 Mud Valve Discharge	Vissering Construction	\$ (713.00)	\$ -	\$ -		\$ -		-\$713.00				
957	CO005/17019	CPR022 - Air Piping Replacement - Aeration Basin Distr	GA Rich	\$ 9,954.00	\$ -	\$ 9,954.00		\$ 9,954.00	100%					
958	CO005/17019	CPR022 - Air Piping Replacement - Aeration Basin Distr	Vissering Construction	\$ 612.00	\$ -	\$ 612.00		\$ 612.00	100%					
959	CO005/17018	CPR015 - UV Tray - No Longer Required	Vissering Construction	\$ (4,662.00)	\$ -	\$ -		\$ -		-\$4,662.00				
960	CO005/17018	CPR015 - UV Tray - No Longer Required	Connelly Electric	\$ (1,130.00)	\$ -	\$ -		\$ -		-\$1,130.00				
961	CO005/17022	CPR023 - Str70 - Heat Pump Drain	Complete Mechanical Sys	\$ 6,084.00	\$ -	\$ -		\$ -		\$6,084.00				
962	CO005/17022	CPR023 - Str70 - Heat Pump Drain	Vissering Construction	\$ 368.00	\$ -	\$ -		\$ -		\$368.00				
963														
		TOTALS		\$ 49,367,953.00	\$ 22,839,439.85	\$ 1,076,882.17	\$ -	\$ 23,916,322.02	48%	\$ 25,451,630.98				

For (contract):	<b>CITY OF CREST HILL SEWAGE TREATMENT PLANT IMPROVEMENTS</b>	Application Number: <b>18</b>
Application Period: <b>06.01.2024 - 06.30.2024</b>		Application Date: <b>06.30.2024</b>

STORED MATERIALS LOG				Work Completed			
A			B	C	D	E	F
Item Specification Section No.	Description	Contractor / Supplier	Storage Location	In Storage from Previous Pay App	Added to Storage This Period	Removed from Storage	Total Stored to Date
	<b>GENERAL ITEMS</b>						
055000	Metal Fab - A10 Prel Treatment Bldg - Material	VCC	Onsite	\$ 9,850.00	\$ -	\$ -	\$ 9,850.00
055000	Metal Fab - 16 Grit Tank & Splitter Structure - Mtl	VCC	Onsite	\$ 255.00	\$ -	\$ -	\$ 255.00
055000	Metal Fab - B20 Grit Removal Facility - Mtl	VCC	Onsite	\$ 1,385.00	\$ -	\$ -	\$ 1,385.00
055000	Metal Fab - 30 Aeration Tanks- Mtl	VCC	Onsite	\$ 36,554.00	\$ -	\$ -	\$ 36,554.00
055000	Metal Fab - 45 Tertiary Bldg - Mtl	VCC	Onsite	\$ 47,500.00	\$ -	\$ -	\$ 47,500.00
055000	Metal Fab - 47 UV Disinfection Structure - Mtl	VCC	Onsite	\$ 7,835.00	\$ -	\$ -	\$ 7,835.00
055000	Metal Fab - E70 Dewatering & Ops Bldg - Mtl	VCC	Onsite	\$ 303.00	\$ -	\$ -	\$ 303.00
066114	Fiberglass Weirs, Baffles & Troughs - Material - 25 Primary Clarifiers	Midwestern Fabrications	Onsite	\$ 44,270.00	\$ -	\$ -	\$ 44,270.00
066114	Fiberglass Weirs, Baffles & Troughs - Material - 47 UV Disinfection	Midwestern Fabrications	Onsite	\$ 18,695.00	\$ -	\$ -	\$ 18,695.00
066160	Fiberglass Reinforced Plastic Chemical Tank - Material	Augusta Fiberglass	Onsite	\$ 38,179.00	\$ -	\$ -	\$ 38,179.00
075300	Carlisle - Roof Material-20 Grit	Sterling Commerical Roofing	SCR	\$ 13,000.00	\$ -	\$ -	\$ 13,000.00
075300	SCR - Roof Material - 10 Prelim	Sterling Commerical Roofing	SCR	\$ 13,000.00	\$ -	\$ -	\$ 13,000.00
075300	SCR-Roof Material-50 Blower	Sterling Commerical Roofing	SCR	\$ 26,000.00	\$ -	\$ -	\$ 26,000.00
075300	SCR-Roof Material - 70 Dewater & Ops	Sterling Commerical Roofing	SCR	\$ 37,000.00	\$ -	\$ -	\$ 37,000.00
083113	Access Doors & Frames - Material - 30 Aeration Tanks	Nystrom	Onsite	\$ 2,565.00	\$ -	\$ -	\$ 2,565.00
083113	Access Doors & Frames - Material - 65 Aerobic Digesters	Nystrom	Onsite	\$ 3,634.00	\$ -	\$ -	\$ 3,634.00
100020	Miscellaneous Specialties - Material	Spec Ten	Onsite	\$ 1,265.00	\$ -	\$ -	\$ 1,265.00
104316	First Aid Kit - Material	Spec Ten	Onsite	\$ 630.00	\$ -	\$ -	\$ 630.00
104443	Fire Extinguishers, Cabinets & Accessories - Material	Spec Ten	Onsite	\$ 2,830.00	\$ -	\$ -	\$ 2,830.00
107316	Architectural Canopies - Material	Mapes Canopies	Onsite	\$ 5,530.00	\$ -	\$ -	\$ 5,530.00
230000	Dampers - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	CMS	\$ 1,984.00	\$ -	\$ -	\$ 1,984.00
230000	Electric Wall Heater - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	CMS	\$ 2,000.00	\$ -	\$ -	\$ 2,000.00
230000	Exhaust Fan - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	CMS	\$ 1,910.00		\$ -	\$ 1,910.00
230000	Grilles - 10 Preliminary Treatment Bldg	Complete Mechanical Sys	CMS	\$ 1,140.00	\$ -	\$ -	\$ 1,140.00
230000	Dampers - 20 Grit Removal Bldg	Complete Mechanical Sys	CMS	\$ 4,406.00	\$ -	\$ -	\$ 4,406.00
230000	Electric Wall Heater - 20 Grit Removal Bldg	Complete Mechanical Sys	CMS	\$ 539.75	\$ -	\$ -	\$ 539.75
230000	Exhaust Fan - 20 Grit Removal Bldg	Complete Mechanical Sys	CMS	\$ 418.76	\$ -	\$ -	\$ 418.76
230000	Grilles - 20 Grit Removal Building	Complete Mechanical Sys	CMS	\$ 1,140.00	\$ -	\$ -	\$ 1,140.00
230000	Electric Unit Heater - 45 Tertiary Bldg	Complete Mechanical Sys	CMS	\$ 20,000.00	\$ -	\$ -	\$ 20,000.00
230000	Grilles - 45 Tertiary Bldg	Complete Mechanical Sys	CMS	\$ 1,140.00	\$ -	\$ -	\$ 1,140.00
230000	Louvers - 45 Tertiary Bldg	Complete Mechanical Sys	CMS	\$ 2,700.00	\$ -	\$ -	\$ 2,700.00
230000	Electric Wall Heater - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ 800.00	\$ -	\$ -	\$ 800.00
230000	Electric Unit Heater - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ 3,200.00	\$ -	\$ -	\$ 3,200.00
230000	Exhaust Fan - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ 1,077.48	\$ -	\$ -	\$ 1,077.48
230000	Grilles - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ 1,140.00	\$ -	\$ -	\$ 1,140.00

EJCDC C-620 Contractor's Application for Payment

© 2007 National Society of Professional Engineers for EJCDC. All rights reserved.

Page 33 of 37 Pages

For (contract):	<b>CITY OF CREST HILL SEWAGE TREATMENT PLANT IMPROVEMENTS</b>	Application Number: <b>18</b>
Application Period: <b>06.01.2024 - 06.30.2024</b>		Application Date: <b>06.30.2024</b>

STORED MATERIALS LOG				Work Completed			
A			B	C	D	E	F
Item Specification Section No.	Description	Contractor / Supplier	Storage Location	In Storage from Previous Pay App	Added to Storage This Period	Removed from Storage	Total Stored to Date
230000	Louvers - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ 800.00	\$ -	\$ -	\$ 800.00
230000	Electric Wall Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ 3,500.00	\$ -	\$ -	\$ 3,500.00
230000	Electric Unit Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ 3,500.00	\$ -	\$ -	\$ 3,500.00
230000	Exhaust Fan - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ 1,169.38	\$ -	\$ -	\$ 1,169.38
230000	Grilles - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ 1,140.00	\$ -	\$ -	\$ 1,140.00
230000	Electric Duct Heater - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ 5,400.00	\$ -	\$ -	\$ 5,400.00
230000	Dampers - 45 Grit Removal Bldg	Complete Mechanical Sys	CMS	\$ 14,643.00	\$ -	\$ -	\$ 14,643.00
230000	RTU - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ 18,758.00	\$ -	\$ -	\$ 18,758.00
230000	Dampers - 50 Blower Bldg	Complete Mechanical Sys	CMS	\$ 14,403.00	\$ -	\$ -	\$ 14,403.00
230000	RTU - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ 35,000.00	\$ -	\$ -	\$ 35,000.00
230000	Dampers - 70 Dewatering & Ops Bldg	Complete Mechanical Sys	CMS	\$ 2,384.00	\$ -	\$ -	\$ 2,384.00
230000	Water Source Heat Pump - 45 Tertiary Bldg	Complete Mechanical Sys	CMS	\$ 9,992.00	\$ -	\$ -	\$ 9,992.00
230000	Water Source Heat Pump - 70 Dewatering	Complete Mechanical Sys	CMS	\$ 9,992.00	\$ -	\$ -	\$ 9,992.00
260000	CCTV	Connelly Electric	Connelly Electric	\$ 17,813.25	\$ -	\$ -	\$ 17,813.25
260000	Poles & Luminaries	Connelly Electric	Connelly Electric	\$ 50,000.00	\$ -	\$ -	\$ 50,000.00
260000	Lighting Materials - A10	Connelly Electric	Connelly Electric	\$ 50,000.00	\$ -	\$ -	\$ 50,000.00
260000	Lighting Materials - 16	Connelly Electric	Connelly Electric	\$ 5,000.00	\$ -	\$ -	\$ 5,000.00
260000	Lighting Materials - B20	Connelly Electric	Connelly Electric	\$ 10,000.00	\$ -	\$ -	\$ 10,000.00
260000	Switchgear Materials - B20	Connelly Electric	Connelly Electric	\$ 19,592.77	\$ -	\$ -	\$ 19,592.77
260000	Fire Alarm Material - B20	Connelly Electric	Connelly Electric	\$ 15,000.00	\$ -	\$ -	\$ 15,000.00
260000	Lighting Materials - 25	Connelly Electric	Connelly Electric	\$ 15,000.00	\$ -	\$ -	\$ 15,000.00
260000	Lighting Materials - 30	Connelly Electric	Connelly Electric	\$ 25,000.00	\$ -	\$ -	\$ 25,000.00
260000	Lighting Materials - 40	Connelly Electric	Connelly Electric	\$ 15,000.00	\$ -	\$ -	\$ 15,000.00
260000	Lighting Materials - C45	Connelly Electric	Connelly Electric	\$ 30,000.00	\$ -	\$ -	\$ 30,000.00
260000	Branch Raceways - C45	Connelly Electric	Connelly Electric	\$ 2,852.43	\$ -	\$ -	\$ 2,852.43
260000	Switchgear Materials - C45	Connelly Electric	Connelly Electric	\$ 20,000.00	\$ -	\$ -	\$ 20,000.00
260000	Power Devices - C45	Connelly Electric	Connelly Electric	\$ 5,000.00	\$ -	\$ -	\$ 5,000.00
260000	Lighting Materials - 47	Connelly Electric	Connelly Electric	\$ 5,000.00	\$ -	\$ -	\$ 5,000.00
260000	Lighting Materials - D50	Connelly Electric	Connelly Electric	\$ 25,000.00	\$ -	\$ -	\$ 25,000.00
260000	Switchgear Material - D50	Connelly Electric	Connelly Electric	\$ 19,615.74	\$ -	\$ -	\$ 19,615.74
260000	Lighting Materials - 60	Connelly Electric	Connelly Electric	\$ 10,000.00	\$ -	\$ -	\$ 10,000.00
260000	Lighting Materials - Str65	Connelly Electric	Connelly Electric	\$ 10,000.00	\$ -	\$ -	\$ 10,000.00
260000	Lighting Materials - E70	Connelly Electric	Connelly Electric	\$ 20,000.00	\$ -	\$ -	\$ 20,000.00
260000	Branch Raceways - E70	Connelly Electric	Connelly Electric	\$ 38,227.07	\$ -	\$ -	\$ 38,227.07
260000	Switchgear Material - E70	Connelly Electric	Connelly Electric	\$ 20,000.00	\$ -	\$ -	\$ 20,000.00
260000	Power Devices - E70	Connelly Electric	Connelly Electric	\$ 15,000.00	\$ -	\$ -	\$ 15,000.00
260000	Lighting Materials - Str75	Connelly Electric	Connelly Electric	\$ 3,000.00	\$ -	\$ -	\$ 3,000.00

For (contract):	<b>CITY OF CREST HILL SEWAGE TREATMENT PLANT IMPROVEMENTS</b>	Application Number: <b>18</b>
Application Period: <b>06.01.2024 - 06.30.2024</b>		Application Date: <b>06.30.2024</b>

STORED MATERIALS LOG				Work Completed			
A			B	C	D	E	F
Item Specification Section No.	Description	Contractor / Supplier	Storage Location	In Storage from Previous Pay App	Added to Storage This Period	Removed from Storage	Total Stored to Date
	Control Panel - MCC-B20 Grit Removal Facilities	Wunderlich-Malec	Wunderlich-Malec	\$ 64,634.00	\$ -	\$ -	\$ 64,634.00
	Control Panel - MCC-C45 Tertiary Bldg	Wunderlich-Malec	Wunderlich-Malec	\$ 92,234.00	\$ -	\$ -	\$ 92,234.00
323111	Fence Gate Operator & Chain Link Fence	Peerless Fence	Peerless Fence	\$ 9,162.69	\$ -	\$ -	\$ 9,162.69
344323	Weather Observation Equipment - Material	Vissering Construction	Onsite	\$ 1,580.00	\$ -	\$ -	\$ 1,580.00
344324	Airfield Wind Cones	Hali-Brite	Onsite	\$ 7,250.00	\$ -	\$ -	\$ 7,250.00
400557	Telescoping Valves	LAI	Onsite	\$ 23,000.00	\$ -	\$ -	\$ 23,000.00
400557	Valves/Actuators - Mtl - 20 Grit Removal Facilities	LAI	Onsite	\$ 200,600.00	\$ -	\$ -	\$ 200,600.00
400557	Valves/Actuators- Mtl - 30 Aeration Tanks	LAI	Onsite	\$ 447,831.10	\$ -	\$ -	\$ 447,831.10
400557	Valves/Actuators - Mtl - Str40	LAI	Onsite	\$ 25,164.44	\$ -	\$ -	\$ 25,164.44
400557	Valves/Acturators - Mtl -45 Tertiary Filter Bldg	LAI	Onsite	\$ 329,401.38	\$ -	\$ -	\$ 329,401.38
400557	Valves/Actuators - Mtl-Str47	LAI	Onsite	\$ 26,488.44	\$ -	\$ -	\$ 26,488.44
400557	Valves/Actuators - Mtl - Str50	LAI	Onsite	\$ 104,100.00	\$ -	\$ -	\$ 104,100.00
4005577	Valves/Actuators - Mtl - Str 60	LAI	Onsite	\$ 21,192.44	\$ -	\$ -	\$ 21,192.44
400557	Valves/Actuators - Mtl - Str 65	LAI	Onsite	\$ 125,490.17	\$ -	\$ -	\$ 125,490.17
400557	Valves/Acturators - Mtl -70 &77	LAI	Onsite	\$ 33,400.00	\$ -	\$ -	\$ 33,400.00
400559.20	Sluice Gates - Bldg 30	RW Gate	Onsite	\$ 103,121.00	\$ -	\$ -	\$ 103,121.00
40059.23	Slide Gates - Bldg 16	RW Gate	Onsite	\$ 114,206.00	\$ -	\$ -	\$ 114,206.00
40059.23	Slide Gates - Bldg 47	RW Gate	Onsite	\$ 113,659.00	\$ -	\$ -	\$ 113,659.00
40059.23	Slide Gates - Bldg 30	RW Gate	Onsite	\$ 161,251.00	\$ -	\$ -	\$ 161,251.00
407000	Flow Transmitter - Radar, Flume	Wunderlich-Malec	WM	\$ 4,350.00	\$ -	\$ -	\$ 4,350.00
407000	Flow Transmitter - Magnetic	Wunderlich-Malec	WM	\$ 30,300.00	\$ -	\$ -	\$ 30,300.00
407000	Flow Switch	Wunderlich-Malec	WM	\$ 2,000.00	\$ -	\$ -	\$ 2,000.00
407000	Level Transmitter - Radar	Wunderlich-Malec	WM	\$ 22,000.00	\$ -	\$ -	\$ 22,000.00
407000	Level Switch - Float	Wunderlich-Malec	WM	\$ 2,350.00	\$ -	\$ -	\$ 2,350.00
407000	Pressure Transmitter	Wunderlich-Malec	WM	\$ 14,600.00	\$ -	\$ -	\$ 14,600.00
407000	Combination Gas Monitor	Wunderlich-Malec	WM	\$ 19,500.00	\$ -	\$ -	\$ 19,500.00
407000	Ventilation Monitoring System	Wunderlich-Malec	WM	\$ 9,700.00	\$ -	\$ -	\$ 9,700.00
407000	Chemical Tank Fill - D50 Blower Bldg	Wunderlich-Malec	WM	\$ 3,300.00	\$ -	\$ -	\$ 3,300.00
407000	Analytical Transmitter - ORP	Wunderlich-Malec	WM	\$ 29,400.00	\$ -	\$ -	\$ 29,400.00
407169	Flume Liners - Material - 10 Prelim Building	Zimmer & Franceson	Onsite	\$ 6,541.00	\$ -	\$ -	\$ 6,541.00
407169	Flume Liners - Material - 47 UV Structure	Zimmer & Franceson	Onsite	\$ 6,108.00	\$ -	\$ -	\$ 6,108.00
412223	Hoist & Trolley - Material - 20 Grit Removal Facilities	Tri-State	Onsite	\$ 12,299.28	\$ -	\$ -	\$ 12,299.28
412223	Hoists & Trolley - Material - 70 Dewatering & Ops	Tri-State		\$ 17,545.68	\$ -	\$ -	\$ 17,545.68
412223	Davit Cranes - Material - 30 Aeration Tanks	Tri-State	Onsite	\$ 17,922.96	\$ -	\$ -	\$ 17,922.96
412223	Davit Cranes - Material - 40 a & b Final Clarifiers	Tri-State	Onsite	\$ 16,480.08	\$ -	\$ -	\$ 16,480.08
415000	Tote Containment System - Material - 45 Tertiary Bldg	Spec Ten	Onsite	\$ 3,330.00	\$ -	\$ -	\$ 3,330.00
431133.11	TriLobe Positive Displacement Blowers - 50 Blower Bldg	Aerezen	Offsite-VCC	\$ 260,000.00	\$ -	\$ -	\$ 260,000.00

For (contract): <b>CITY OF CREST HILL SEWAGE TREATMENT PLANT IMPROVEMENTS</b>				Application Number: <b>18</b>			
Application Period: <b>06.01.2024 - 06.30.2024</b>				Application Date: <b>06.30.2024</b>			
<b>STORED MATERIALS LOG</b>				Work Completed			
A			B	C	D	E	F
<b>Item Specification Section No.</b>	<b>Description</b>	<b>Contractor / Supplier</b>	<b>Storage Location</b>	<b>In Storage from Previous Pay App</b>	<b>Added to Storage This Period</b>	<b>Removed from Storage</b>	<b>Total Stored to Date</b>
432321	Centrifugal Sludge Pumps - Material - 50 Blower Bldg	Trillium Pumps	Onsite	\$ 53,119.50	\$ -	\$ -	\$ 53,119.50
432413/432510	Submersible Pumps (1,2,5) - Mtl - 15 Influent Pump Station - BASES	Xylem(Flygt)	Onsite	\$ 123,709.00	\$ -	\$ -	\$ 123,709.00
432413/432510	Submersible Pumps (3,4) - Mtl - 15 Influent Pump Station-BASES	Xylem(Flygt)	Onsite	\$ 285,382.00	\$ -	\$ -	\$ 285,382.00
432413/432510	Submersible Pumps - 77 Process Return Flow Pump Station-BASES	Xylem(Flygt)	Onsite	\$ 7,235.00	\$ -	\$ -	\$ 7,235.00
43258	Rotary Lobe Pumps	Boerger	Onsite	\$ 136,000.00	\$ -	\$ -	\$ 136,000.00
463300	Chemical Phosphorus Removal Equip- Mtl - 50 Blower Bldg	LAI	Onsite	\$ 80,000.00	\$ -	\$ -	\$ 80,000.00
463653	Chemical Tablet Feeding Equipment - Material- 45 Tertiary Bldg	Energenecs	Onsite	\$ 79,780.00	\$ -	\$ -	\$ 79,780.00
464123	Submersible Mixers (Anoxic Zone A1,2) - 30 Aeration Tank-SUPPORTS	Xylem(Flygt)	Onsite	\$ 64,089.69	\$ -	\$ -	\$ 64,089.69
464123	Submersible Mixers (Nitrate Recycle 1,2) - 30 Aeration Tank-SUPPORTS	Xylem(Flygt)	Onsite	\$ 67,237.35	\$ -	\$ -	\$ 67,237.35
464123	Submersible Mixers (Anaerobic 1,2) - 30 Aeration Tank-SUPPORTS	Xylem(Flygt)	Onsite	\$ 54,793.32	\$ -	\$ -	\$ 54,793.32
464123	Submersible Mixers (Anoxic Zone 3,4) - 30 Aeration Tank-SUPPORTS	Xylem(Flygt)	Onsite	\$ 62,391.14	\$ -	\$ -	\$ 62,391.14
464323	Final Clarifier Collectors	Walker Process	Onsite	\$ 281,193.00	\$ -	\$ 281,193.00	\$ -
464323	Final Clarifier Collectors - Mtl - Pier Spptd Suction Hdr Type Circular Collectors	Walker Process	Onsite	\$ 410,687.00	\$ -	\$ 410,687.00	\$ -
	Tertiary Disc Filters - Material - 45 Tertiary Bldg	WesTech	Onsite	\$ 716,255.94	\$ -	\$ -	\$ 716,255.94
466656	Ultraviolet Disinfection Equipment - Mtl 47 UV Disinfection	Xylem (Wedeco)	Onsite	\$ 219,000.00	\$ -		\$ 219,000.00
467633	Centrifuge Dewatering Equip-UGSI-Mtl - 70 Dewatering Ops	LAI	Onsite	\$ 35,000.00	\$ -	\$ -	\$ 35,000.00
	Variable Frequency Drive	Wunderlich-Malec		\$ 139,800.00	\$ -	\$ -	\$ 139,800.00
<b>Totals</b>			\$ -	\$ 6,217,824.23	\$ -	\$ (691,880.00)	\$ 5,525,944.23

**PARTIAL WAIVER OF LIEN**

State of Illinois  
**COUNTY OF WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned **VISSERING CONSTRUCTION COMPANY**

Has been employed by **CITY OF CREST HILL, IL**

to furnish **labor, material and equipment**

for the Project known as

**CITY OF CREST HILL - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS**

City of **CREST HILL**

County of **WILL**

State of **ILLINOIS**

NOW, THEREFORE, KNOW YE, That

**VISSERING CONSTRUCTION COMPANY**


the undersigned for and in consideration of the sum of: \$969,193.95

**NINE HUNDRED SIXTY-NINE THOUSAND, ONE HUNDRED NINETY-THREE DOLLARS & 95/100**

and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company for said building premises

Subscribed and sworn to before me this 9th day of July 2024

  
\_\_\_\_\_  
Julie Eurich, Notary Public



# American Iron and Steel (AIS) Qualifying and De Minimus Materials List

Note: This form must be updated and submitted with every pay estimate.

DEMINIMIS COSTING WORKSHEET				
Project Name:		West Sewagre Treatment		
Contract Name/# (if more than one)		Plant Improvements - City		
Contractor (Company Name):		of Crest Hill, IL		
Representative:		Vissering Construction		
Date:		Tony Marzetta		
		06/30/2024		
Total Cost of All Materials (or Estimated Value at 50% of the Installed Bid Price):				
Allowable Total De Minimus Costs (5% of all materials)		\$0.00		
Total Cost of all De Minimus Items		\$21,051.00		
Remaining Amount Allowed for Future De Minimus Items		-\$21,051.00		
<b>Note 1:</b> No single De Minimus item can be more than 1% of the total material cost.		\$0.00		

No.	Detailed Description and Manufacturer or Local Source of De Minimus Material	Quantity	Cost Per Item	Total Item Cost
1	102113.13 - Metal Toilet Compartments	1 unit	\$3,090.00	\$3,090.00
2	102800 - Toilet & Bath Accessories	1 unit	\$3,175.00	\$3,175.00
3	221319 - Sanitary Drains	1 unit	\$14,786.00	\$14,786.00
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				

### American Iron and Steel (AIS) Qualifying and De Minimus Materials List

Note: This form must be updated and submitted with every pay estimate.

No.	Detailed Description and Manufacturer or Local Source of De Minimus Material	Quantity	Cost Per Item	Total Item Cost
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				
41				
42				
43				
44				
45				
46				
47				
48				
49				
50				





Case #: 24-CTP-189963

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
5/1/2024 to 5/7/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555

Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
SCOTT CCROSBY	2892	PLUMBER	121 CHILLON DR	LYNWOOD IL 60411	white	N H L	m	No	Yes	No	No	8152607284
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice

N H L- Not Hispanic or Latino

H L- Hispanic or Latino

Work Classification


Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	Dbl Tim Wage	Gross	Net	No Work
SCOTT CCROSBY	P	8.00	0.00	8.00	8.00	8.00	0.00	0.00	32.00	0.00	0.00	56.80	0.00	0.00	1817.60	1290.92	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.29	Health		15.00	Vacation		0.00	Training		0.00						

TRAVIS AWEBER	P	8.00	8.00	8.00	8.00	0.00	0.00	0.00	32.00	0.00	0.00	58.00	0.00	0.00	1856.00	1693.65	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		12.31	Health		15.81	Vacation		0.00	Training		3.90						

ADAM LWICKENHAUSER	P	8.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	0.00	0.00	56.80	0.00	0.00	2272.00	1406.22	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.29	Health		15.00	Vacation		0.00	Training		0.00						

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024



Case #: 24-CTP-189968

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
5/8/2024 to 5/14/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555

Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
SCOTT CCROSBY	2892	PLUMBER	121 CHILLON DR	LYNWOOD IL 60411	white	N H L	m	No	Yes	No	No	8152607284
STEVEN MORONES	7208	OPERATOR	1307 KINGSTON AVE	MONTGOMERY IL 60538	other	H L	m	Yes	No	No	Yes	3312038457
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice

N H L- Not Hispanic or Latino  
H L- Hispanic or Latino

Work Classification

Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	Dbl Tim Wage	Gross	Net	No Work
SCOTT CCROSBY	P	8.00	8.00	0.00	0.00	8.00	0.00	0.00	24.00	0.00	0.00	56.80	0.00	0.00	1363.20	979.84	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Pension17.29Health15.00Vacation0.00Training0.00

STEVEN MORONES	P	8.00	0.00	0.00	0.00	8.00	0.00	0.00	16.00	0.00	0.00	36.90	0.00	0.00	590.40	908.93	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Pension35.85Health58.92Vacation0.00Training0.00

TRAVIS AWEBER	P	8.00	2.00	8.50	8.00	8.00	0.00	0.00	34.00	0.50	0.00	58.00	87.00	0.00	2015.50	1500.56	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Pension9.85Health12.65Vacation0.00Training3.12

ADAM LWICKENHAUSER	P	8.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	0.00	0.00	56.80	0.00	0.00	2272.00	1406.21	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Pension17.29Health15.00Vacation0.00Training0.00

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024



Case #: 24-CTP-189980

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
5/15/2024 to 5/21/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555

Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
SCOTT CCROSBY	2892	PLUMBER	121 CHILLON DR	LYNWOOD IL 60411	white	N H L	m	No	Yes	No	No	8152607284
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice

N H L- Not Hispanic or Latino

H L- Hispanic or Latino

Work Classification


Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	Dbl Tim Wage	Gross	Net	No Work
SCOTT CCROSBY	P	8.00	8.00	0.00	0.00	8.00	0.00	0.00	24.00	0.00	0.00	56.80	0.00	0.00	1363.20	1587.51	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		28.82		Health		25.00		Vacation		0.00		Training		0.00			

TRAVIS AWEBER	P	8.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	0.00	0.00	58.00	0.00	0.00	2320.00	1693.65	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		9.85		Health		12.65		Vacation		0.00		Training		3.12			

ADAM LWICKENHAUSER	P	9.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	1.00	0.00	56.80	85.20	0.00	2357.20	1454.47	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.29		Health		15.00		Vacation		0.00		Training		0.00			

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024



Case #: 24-CTP-189982

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
5/22/2024 to 5/28/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555



Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
SCOTT CCROSBY	2892	PLUMBER	121 CHILLON DR	LYNWOOD IL 60411	white	N H L	m	No	Yes	No	No	8152607284
BILLY D.GALLION	7745	OPERATOR	1420 WATER ST	MORRIS IL 60450	white	N H L	m	No	Yes	No	No	8155312413
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice


N H L- Not Hispanic or Latino  
H L- Hispanic or Latino

Work Classification

Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	DbI Tim Wage	Gross	Net	No Work
SCOTT CCROSBY	P	0.00	8.00	8.00	8.00	5.00	0.00	0.00	29.00	0.00	0.00	56.80	0.00	0.00	1647.20	1174.27	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.29	Health		15.00		Vacation		0.00	Training		0.00					
BILLY D.GALLION	P	0.00	8.50	8.50	8.50	9.00	0.00	0.00	32.00	2.50	0.00	58.60	87.90	0.00	2094.95	1372.77	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		16.00	Health		22.95		Vacation		0.00	Training		0.00					
TRAVIS AWEBER	P	0.00	8.00	8.50	8.00	5.00	0.00	0.00	29.00	0.50	0.00	58.00	87.00	0.00	1725.50	1316.40	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		9.85	Health		12.65		Vacation		0.00	Training		3.12					
ADAM LWICKENHAUSER	P	0.00	8.00	8.00	8.00	5.00	0.00	0.00	29.00	0.00	0.00	56.80	0.00	0.00	1647.20	1062.64	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.29	Health		15.00		Vacation		0.00	Training		0.00					

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024



Case #: 24-CTP-190382

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
5/29/2024 to 6/4/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555

Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
SCOTT CCROSBY	2892	PLUMBER	121 CHILLON DR	LYNWOOD IL 60411	white	N H L	m	No	Yes	Yes	No	8152607284
BILLY D.GALLION	7745	OPERATOR	1420 WATER ST	MORRIS IL 60450	white	N H L	m	No	Yes	No	No	8155312413
KEVIN LAZAR	6971	OPERATOR	162 BERTRAM DR UNIT C	YORKVILL E IL 60560	white	N H L	m	No	No	No	Yes	3312341276
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice

N H L- Not Hispanic or Latino  
H L- Hispanic or Latino

Work Classification

Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	Dbl Tim Wage	Gross	Net	No Work
SCOTT CCROSBY	P	8.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	0.00	0.00	62.05	0.00	0.00	2482.00	1722.45	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.74	Health		15.75		Vacation		0.00	Training		0.00					
BILLY D.GALLION	P	8.50	8.50	0.00	0.00	8.50	0.00	0.00	24.00	1.50	0.00	58.60	87.90	0.00	1538.25	1575.21	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		25.79	Health		37.98		Vacation		0.00	Training		0.00					
KEVIN LAZAR	P	0.00	0.00	8.50	8.50	0.00	0.00	0.00	16.00	1.00	0.00	36.90	55.35	0.00	645.75	1071.92	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		39.53	Health		62.78		Vacation		0.00	Training		0.00					
TRAVIS AWEBER	P	8.00	8.50	8.50	8.00	8.00	0.00	0.00	40.00	1.00	0.00	60.00	90.00	0.00	2490.00	1799.36	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		9.85	Health		13.65		Vacation		0.00	Training		3.12					
ADAM LWICKENHAUSER	P	8.00	8.00	8.00	0.00	8.00	0.00	0.00	32.00	0.00	0.00	58.55	0.00	0.00	1873.60	1189.01	

	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Pension		17.74		Health		15.75		Vacation		0.00		Training		0.00		

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024



Case #: 24-CTP-190387

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
6/5/2024 to 6/11/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555

Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
SCOTT CCROSBY	2892	PLUMBER	121 CHILLON DR	LYNWOOD IL 60411	white	N H L	m	No	Yes	Yes	No	8152607284
BILLY D.GALLION	7745	OPERATOR	1420 WATER ST	MORRIS IL 60450	white	N H L	m	No	Yes	No	No	8155312413
STEVEN MORONES	7208	OPERATOR	1307 KINGSTON AVE	MONTGOMERY IL 60538	other	H L	m	Yes	No	No	Yes	3312038457
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice

N H L- Not Hispanic or Latino  
H L- Hispanic or Latino

Work Classification

Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	Dbl Tim Wage	Gross	Net	No Work
SCOTT CCROSBY	P	8.00	0.00	8.00	8.00	8.00	0.00	0.00	32.00	0.00	0.00	62.05	0.00	0.00	1985.60	1722.46	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		22.18	Health		19.69		Vacation		0.00	Training		0.00					
BILLY D.GALLION	P	0.00	0.00	8.50	8.50	8.50	0.00	0.00	24.00	1.50	0.00	58.60	87.90	0.00	1538.25	1700.43	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		27.32	Health		40.33		Vacation		0.00	Training		0.00					
STEVEN MORONES	P	8.50	0.00	0.00	0.00	0.00	0.00	0.00	8.00	0.50	0.00	36.90	55.35	0.00	322.87	1143.20	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		80.75	Health		128.25		Vacation		0.00	Training		0.00					
TRAVIS AWEBER	P	8.50	0.00	8.50	8.00	8.00	0.00	0.00	32.00	1.00	0.00	60.00	90.00	0.00	2010.00	1497.28	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		9.85	Health		13.65		Vacation		0.00	Training		3.12					

ADAM LWICKEN HAUSER	P	8.00	0.00	8.00	8.00	0.00	0.00	0.00	24.00	0.00	0.00	58.55	0.00	0.00	1405.20	1188.99	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		23.65		Health		21.00		Vacation		0.00		Training		0.00			

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024





Case #: 24-CTP-190425

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
6/12/2024 to 6/18/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555

Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
SCOTT CCROSBY	2892	PLUMBER	121 CHILLON DR	LYNWOOD IL 60411	white	N H L	m	No	Yes	Yes	No	8152607284
JACOB MKOFOID	0665	PLUMBER	3074 E 24TH RD	MARSEILLES IL 61341	white	N H L	m	No	No	No	Yes	8158301587
JEFFREY RKOFOID	8199	PLUMBER	616 7TH AVE	OTTAWA IL 61350	white	N H L	m	No	No	No	Yes	8152523369
STEVEN MORONES	7208	OPERATOR	1307 KINGSTON AVE	MONTGOMERY IL 60538	other	H L	m	Yes	No	No	Yes	3312038457
GARETT RICH	3066	PLUMBER	HANCOCK ROAD	MACKINAW IL 61755	white	N H L	m	No	No	No	Yes	3095734841
QUINTIN ASTRAHAN	6935	LABORER	615 N 5000W RD	KANKAKEE IL 60901	white	N H L	m	No	No	No	Yes	8155926117
JACOB KWALRATH	5679	PLUMBER	115 SAN CARLOS RD	MINOOKA IL 60447	white	N H L	m	No	Yes	No	No	8153479430
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice

N H L- Not Hispanic or Latino  
H L- Hispanic or Latino

Work Classification

Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	Dbl Tim Wage	Gross	Net	No Work
SCOTT CCROSBY	P	0.00	0.00	5.00	0.00	0.00	0.00	0.00	5.00	0.00	0.00	62.05	0.00	0.00	310.25	1348.33	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		76.38		Health		63.00		Vacation		0.00		Training		0.00			
JACOB MKOFOID	P	0.00	8.00	0.00	0.00	0.00	0.00	0.00	8.00	0.00	0.00	37.05	0.00	0.00	296.40	244.01	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		0.00		Health		12.65		Vacation		0.00		Training		0.00			
JEFFREY RKOFOID	P	8.00	8.00	0.00	8.00	8.00	0.00	0.00	32.00	0.00	0.00	37.05	0.00	0.00	1185.60	878.87	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		0.00		Health		12.65		Vacation		0.00		Training		0.00			

STEVEN MORONE S	P	8.00	8.00	8.50	8.50	8.50	0.00	0.00	40.00	1.50	0.00	36.90	55.35	0.00	1559.02	965.86	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		14.45		Health		22.95		Vacation		0.00		Training		0.00			

GARETT RICH	P	8.00	0.00	5.00	8.00	0.00	0.00	0.00	21.00	0.00	0.00	35.00	0.00	0.00	735.00	874.12	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		0.00		Health		20.48		Vacation		0.00		Training		0.00			

QUINTIN ASTRAHAN	P	8.00	0.00	8.00	8.00	8.00	0.00	0.00	32.00	0.00	0.00	30.09	0.00	0.00	962.88	898.91	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		21.15		Health		22.14		Vacation		0.00		Training		1.14			

JACOB KWALRATH	P	0.00	8.00	0.00	0.00	0.00	0.00	0.00	8.00	0.00	0.00	57.00	0.00	0.00	456.00	365.10	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		9.85		Health		13.65		Vacation		0.00		Training		3.12			


TRAVIS AWEBER	P	8.00	8.50	8.50	8.00	8.00	0.00	0.00	40.00	1.00	0.00	60.00	90.00	0.00	2490.00	1799.36	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		9.85		Health		13.65		Vacation		0.00		Training		3.12			

ADAM LWICKENHAUSER	P	8.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	0.00	0.00	58.55	0.00	0.00	2342.00	1446.82	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.74		Health		15.75		Vacation		0.00		Training		0.00			

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024





Case #: 24-CTP-190437

Illinois Department of Labor

160 N. LaSalle St Suite1300  
Chicago, IL 60601

Dol.certifiedpayroll@Illinois.gov • Phone: (312) 793-3600

CERTIFIED TRANSCRIPT OF PAYROLL FORM

PAY PERIOD

<b>Payroll Date</b>	<b>Project Location</b>
6/19/2024 to 6/25/2024	1631 Gaylord
<b>Contractor Number Or FEIN</b>	Cresthill IL 60403
37-971661	
<b>Project Number or Name</b>	<b>State Capital Funds</b>
1110-800	No
<b>Agency</b>	
Not a State Agency	

Contractor and/or Subcontractor

<b>Company Name</b>	<b>Contractor Location</b>
G. A. RICH & SONS INC.	PO BOX 50
<b>Contact Name</b>	DEER CREEK IL 61733
Katy O Miller	
<b>Primary Email</b>	<b>Secondary Email</b>
cp@garich.com	jeurich@vissering.com
<b>Primary Phone</b>	<b>Secondary Phone</b>
3094476231	

Public Body Information

<b>Public Body Name</b>	<b>Public Body Address</b>
City of Crest Hill	1610 PLAINFIELD RD
<b>Contact Name</b>	CREST HILL IL 60403
0 0 0	
<b>Primary Phone</b>	<b>Secondary Phone</b>
0	5555555555

Employee Details

Name	Last4SSN	Classification	Address	City	Race	Ethnicity	G	V	J	F	A	PhoneNumber
JEFFREY RKOFOID	8199	PLUMBER	616 7TH AVE	OTTAWA IL 61350	white	N H L	m	No	No	No	Yes	8152523369
STEVEN MORONES	7208	OPERATOR	1307 KINGSTON AVE	MONTGOMERY IL 60538	other	H L	m	Yes	No	No	Yes	3312038457
GARETT RICH	3066	PLUMBER	HANCOCK ROAD	MACKINAW IL 61755	white	N H L	m	No	No	No	Yes	3095734841
QUINTIN ASTRAHAN	6935	LABORER	615 N 5000W RD	KANKAKEE IL 60901	white	N H L	m	No	No	No	Yes	8155926117
TRAVIS AWEBER	5609	PLUMBER	702 W MAIN ST	LEXINGTON IL 61753	white	N H L	m	No	Yes	Yes	No	3095317155
ADAM LWICKENHAUSER	0867	PLUMBER	201 E CLEVELAND ST	HEYWORTH IL 61745	white	N H L	m	No	Yes	No	No	3098259612

G-GenderV-VeteranJ-JourneymanF-ForemanA-Apprentice

N H L- Not Hispanic or Latino  
H L- Hispanic or Latino

Work Classification

Name		Mon	Tue	Wed	Thr	Fri	Sat	Sun	Straight Hrs	Tot OT Hrs	Dub Tim Hrs	Hourly Wage	OT Wage Rate	DbI Tim Wage	Gross	Net	No Work
JEFFREY RKOFOID	P	8.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	0.00	0.00	37.05	0.00	0.00	1482.00	1064.05	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		0.00		Health		12.65		Vacation		0.00		Training		0.00			
STEVEN MORONES	P	8.00	8.00	8.00	8.00	0.00	0.00	0.00	32.00	0.00	0.00	36.90	0.00	0.00	1180.80	741.06	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		14.45		Health		22.95		Vacation		0.00		Training		0.00			
GARETT RICH	P	8.00	0.00	0.00	0.00	0.00	0.00	0.00	8.00	0.00	0.00	35.00	0.00	0.00	280.00	874.12	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		0.00		Health		53.75		Vacation		0.00		Training		0.00			
QUINTIN ASTRAHAN	P	8.00	8.00	0.00	0.00	0.00	0.00	0.00	16.00	0.00	0.00	30.09	0.00	0.00	481.44	898.92	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		42.30		Health		44.28		Vacation		0.00		Training		2.28			

TRAVIS AWEBER	P	5.00	8.00	8.00	8.00	8.00	0.00	0.00	37.00	0.00	0.00	60.00	0.00	0.00	2220.00	1630.07	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		9.85		Health		13.65		Vacation		0.00		Training		3.12			

ADAM LWICKEN HAUSER	P	8.00	8.00	8.00	8.00	8.00	0.00	0.00	40.00	0.00	0.00	58.55	0.00	0.00	2342.00	1446.82	
	NP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Pension		17.74		Health		15.75		Vacation		0.00		Training		0.00			

I, do hereby state: that I pay or supervise the payment of the persons employed on the public works project that during the payroll period commencing between mentioned above , all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said from the fully weekly wages earned by any person, and that no deductions have been made either directly or indirectly from the full weekly wages earned by any persons, other than permissible deductions as defined by Federal and/or State Law. I further certify that this payroll is correct and complete; that the wage rates herein stated and that the classification set forth for each laborers, workers, or mechanic conform to the work he/she performed

Tammy Rich Stimson  
Jul 02, 2024

NAME OF CONTRACTOR ☒ OR SUBCONTRACTOR ☐

ADDRESS

VISSERING CONSTRUCTION CO

175 BENCHMARK INDUSTRIAL DRIVE, STREATOR, IL 61364

OMB No.: 1235-0008  
Expires: 01/31/2015

PAYROLL NO.

FOR WEEK ENDING

PROJECT AND LOCATION

PROJECT OR CONTRACT NO.

072

06.04.2024

CREST HILL WWTP - 1631 GAYLORD RD, CREST HILL, IL

VCC JOB #11108.00

(1) NAME AND INDIVIDUAL IDENTIFYING NUMBER (e.g., LAST FOUR DIGITS OF SOCIAL SECURITY NUMBER) OF WORKER	(2) NO. OF WITHHOLDING EXEMPTIONS	(3) WORK CLASSIFICATION	OT. OR ST.	(4) DAY AND DATE							(5) TOTAL HOURS	(6) RATE OF PAY	(7) GROSS AMOUNT EARNED	(8) DEDUCTIONS					(9) NET WAGES PAID FOR WEEK	
				W	TH	FR	S	S	M	T				FICA	WITH- HOLDING TAX			OTHER		TOTAL DEDUCTIONS
				HOURS WORKED EACH DAY																
SEE ATTACHED BREAKDOWNS			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	

While completion of Form WH-347 is optional, it is mandatory for covered contractors and subcontractors performing work on Federally financed or assisted construction contracts to respond to the information collection contained in 29 C.F.R. §§ 3.3, 5.5(a). The Copeland Act (40 U.S.C. § 3145) contractors and subcontractors performing work on Federally financed or assisted construction contracts to "furnish weekly a statement with respect to the wages paid each employee during the preceding week." U.S. Department of Labor (DOL) regulations at 29 C.F.R. § 5.5(a)(3)(ii) require contractors to submit weekly a copy of all payrolls to the Federal agency contracting for or financing the construction project, accompanied by a signed "Statement of Compliance" indicating that the payrolls are correct and complete and that each laborer or mechanic has been paid not less than the proper Davis-Bacon prevailing wage rate for the work performed. DOL and federal contracting agencies receiving this information review the information to determine that employees have received legally required wages and fringe benefits.



Date 06.04.2024  
I, JULIE EURICH PROJECT ADMINISTRATOR  
(Name of Signatory Party) (Title)

do hereby state:

(1) That I pay or supervise the payment of the persons employed by  
VISSERING CONSTRUCTION COMPANY on the  
(Contractor or Subcontractor)

CREST HILL WWTP - CREST HILL, IL; that during the payroll period commencing on the  
(Building or Work)

29TH day of MAY, 2024, and ending the 4TH day of JUNE, 2024,

all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

VISSERING CONSTRUCTION COMPANY from the full  
(Contractor or Subcontractor)

weekly wages earned by any person and that no deductions have been made either directly or indirectly from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C. § 3145), and described below:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

(2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he performed.

(3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United States Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:  
(a) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS, OR PROGRAMS

☒ — in addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above referenced payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

(b) WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ — Each laborer or mechanic listed in the above referenced payroll has been paid, as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

(c) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

NAME AND TITLE Julie Eurich, Project Administrator	SIGNATURE 
--	--

THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.

Job:11108-0- CREST HILL WEST WWTP

COLIN ANDERSON		EMPLOYEE TRADE: LAB					LABORER												
180 W 3RD ST		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
COAL CITY, IL 60416		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-1006 Caucasian Male		Reg	8.00	8.00	8.00		8.00	8.00	40.00	48.90			1,956.00	1,956.00	273.42	96.82	73.35		
S - 0													1,956.00		149.64		1,362.77		
SHAWN M. BROWN		EMPLOYEE TRADE: BRKLYR					BRICKLAYER												
1462 NORTH 18TH ROAD		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
STREATOR, IL 61364		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-8064 Caucasian Male		Reg	8.00	8.00	8.00		8.00	8.00	40.00	50.81			2,032.40	2,032.40	197.35	100.60	115.20		
M - 0													2,032.40		155.48		1,463.77		
ERIK BRYANT		EMPLOYEE TRADE: BRKLYR					BRICK LAYER												
1612 N LEE ST		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
BLOOMINGTON, IL 61701		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-4528 Caucasian Male		Reg	8.00	8.00	8.00		8.00		32.00	50.81			1,625.92	1,625.92	200.80	57.40	92.16		
S -10													1,625.92		124.38		1,151.18		
ANTHONY CROWTHER		EMPLOYEE TRADE: CARP					APPRENTICE												
6 DOVER DR		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
SPRING VALLEY, IL 61362		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-7789 Caucasian Male		Reg	8.00	8.00	8.00		8.00	8.00	40.00	43.06			1,722.40	1,722.40	258.41	85.26	78.90		
S - 0													1,722.40		131.76		1,168.07		
VINCENT T DZIERZYNSKI		EMPLOYEE TRADE: OP ENG					OPERATOR												
512 E LINCOLN AVE		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
CHERRY, IL 61317		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-3967 Caucasian Male		Reg	8.00						8.00	58.60			468.80	2,774.96	504.50	137.36	343.33		
S - 0													468.80		212.29		1,577.48		
LUKE J FEHR		EMPLOYEE TRADE: BRKLYR					BRICKLAYER												
707 EAST ASH		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
FAIRBURY, IL 61739		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-0799 Caucasian Male		Reg		8.00			8.00		16.00	50.81			812.96	1,955.92	188.17	96.82	109.12		
M - 0													812.96		149.63		1,412.18		
THOMAS J FRANCISCO		EMPLOYEE TRADE: CEMFIN					CEMENT FINISHER												
505 W DAKOTA ST		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
SPRING VALLEY, IL 61362		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-0723 Caucasian Male		Reg	7.00						7.00	46.25			323.75	1,707.25	155.23	79.89	240.75		
H - 2													323.75		130.60		1,100.78		
DALLAS FREEMAN		EMPLOYEE TRADE: LAB					LABORER												
339 ELM ST		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
OGLESBY, IL 61348		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-8682 Caucasian Male		Reg	5.00	8.00					8.00	21.00	48.90		1,026.90	1,100.26	15.80	47.54	419.24		
S -10		OT	.50	.50					1.00	73.35			73.36				533.50		
													1,100.26		84.18				
BRIAN GUZMAN		EMPLOYEE TRADE: CARP																	
1800 FOXFIELD DRIVE		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
JOLIET, IL 60435		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-2651 Caucasian Male		Reg	8.00	8.00	8.00		8.00	8.00	40.00	53.76			2,150.40	2,150.40	331.74	106.44	96.02		
M - 0													2,150.40		164.51		1,451.69		
JOSE GUZMAN		EMPLOYEE TRADE: CEMFIN					APPRENTICE												
430 BURKE DRIVE		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
JOLIET, IL 60433		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-3575 Hispanic Male		Reg	8.00	8.00	8.00				24.00	37.00			888.00	888.00	88.25	41.65	78.96		
S - 0													888.00		67.94		611.20		
JUSTIN HALLIDAY		EMPLOYEE TRADE: CARP					CARPENTER												
245 S ROBIN CT		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
COAL CITY, IL 60416		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-6675 Caucasian Male		Reg	8.00	8.00	8.00		8.00	8.00	40.00	53.76			2,150.40	2,150.40	354.61	106.44	96.02		
S - 0													2,150.40		164.50		1,428.83		
BRIAN HINTZ		EMPLOYEE TRADE: IRWRK					IRONWORKER												
2805 GRANDE PINES BLVD		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
PLAINFIELD, IL 60585		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts		
XXX-XX-7390 Caucasian Male		Reg	8.00						8.00	16.00	49.00		784.00	1,960.00	188.66	97.02	86.40		
M - 0													784.00		149.94		1,437.98		
MICHAEL JOHNSON		EMPLOYEE TRADE: BRKLYR					BRICKLAYER												
4813 ATLANTIC AVE		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other			
OLITON, IL 60419		Male	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	
S - 0		Reg	8.00	8.00	8.00		8.00	8.00	40.00	50.81			2,032.40	2,032.40	242.15	93.68	115.20		
													2,032.40		155.48		1,425.89		

Job:11108-0- CREST HILL WEST WWTP

JOSEPH A. KINTNER  
1211 CHALLIS DRIVE  
BLOOMINGTON, IL 61704  
XXX-XX-9052 Caucasian Male  
S - 4  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00					24.00	55.89			1,341.36	2,593.58	381.58	119.15	69.12	1,825.33
											1,000.00					
											2,341.36		198.40			

LIAM LOCKRIDGE  
1104 CALHOUN STREET  
PERU, IL 61354  
XXX-XX-5730 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: BRKLYR APPRENTICE

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00						16.00	30.49			487.84	1,194.64	105.92	59.13	106.08	832.12
											487.84		91.39			

RYAN J MARENDA  
362 N 24TH ROAD  
OGLESBY, IL 61348  
XXX-XX-9445 Caucasian Male  
S - 1  
Reg

EMPLOYEE TRADE: CARP CARPENTER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	55.76			2,230.40	2,230.40	353.96	108.10	99.22	1,498.50
											2,230.40		170.62			

WAYNE A. MAURER  
29108 E 650 N RD  
FORREST, IL 61741  
XXX-XX-1718 Caucasian Male  
M - 0  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	55.89			2,235.60	2,235.60	232.60	110.66	115.20	1,606.12
											2,235.60		171.02			

DAVE MAYBERRY  
18825 EAGLE DR  
MORRIS, IL 60450  
XXX-XX-5247 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: LAB LABORER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
7.00	8.00	7.00			8.00	8.00	38.00	48.90			1,858.20	1,858.20	251.90	91.98	69.68	1,302.49
											1,658.20		142.15			

TRAVIS MCKINNEY  
1632 11TH ST  
PERU, IL 61354  
XXX-XX-0609 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00						16.00	50.81			812.96	1,822.64	280.46	90.22	106.08	1,206.45
											812.96		139.43			

EDWARD MILLS JR  
501 N 4509TH RD  
MENDOTA, IL 61342  
XXX-XX-7933 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: CEMFIN FINISHER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00		32.00	46.25			1,480.00	1,886.00	258.02	93.36	168.72	1,201.62
											1,480.00		144.28			

CALVIN NICKEL  
106 NORTH CHURCH ST  
LAMOILLE, IL 61330  
XXX-XX-3707 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: OP ENG OPERATOR

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	57.30			2,292.00	2,292.00	388.59	113.45	148.76	1,465.86
											2,292.00		175.34			

NICK D PELKA  
409 MORRIS ST  
OGLESBY, IL 61348  
XXX-XX-8119 Caucasian Male  
M - 1  
Reg

EMPLOYEE TRADE: LAB LABORER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	48.90			1,956.00	1,956.00	178.26	94.51	73.35	1,460.24
											1,956.00		149.64			

GERALD M STEVENS  
219 19TH AVE  
OTTAWA, IL 61350  
XXX-XX-5625 Caucasian Male  
S - 1  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	50.81			2,032.40	2,032.40	290.22	95.99	115.20	1,375.51
											2,032.40		155.48			

JEREMIAH S STERN  
121 STADIUM DRIVE  
JOLIET, IL 60435  
XXX-XX-1474 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: LAB LABORER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	48.90			1,956.00	1,956.00	273.42	96.82	73.35	1,362.78
											1,956.00		149.63			

MARCUS WELSH  
812 S WATER ST.  
WILMINGTON, IL 60481  
XXX-XX-6946 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: CARP CARPENTER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
7.50	8.00	8.00			8.00	8.00	39.50	53.76			2,123.52	2,123.52	348.15	105.11	94.82	1,412.99
											2,123.52		162.45			

BRADLEY ZELLERS  
2014 AUTUMNWOOD DR  
OTTAWA, IL 61350  
XXX-XX-9053 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: LAB LABORER

05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FHW	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	48.90			1,956.00	1,956.00	273.42	96.82	73.35	1,362.78
											1,956.00		149.65			

Job:11108-0- CREST HILL WEST WWTP

DRAKE ZIANO		EMPLOYEE TRADE: BRKLYR										APPRENTICE											
1104 CALHOUN STREET																							
PERU, IL 61354		05-29	05-30	05-31	06-01	06-02	06-03	06-04	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other							
XXX-XX-7676 Caucasian Male		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts						
S - 0		Reg	8.00	8.00			8.00	8.00	32.00	30.49			975.68	975.68	78.93	45.99	92.16						
													975.68		74.64		683.96						

Totals for CREST HILL WEST WWTP

05-29-24	05-30-24	05-31-24	06-01-24	06-02-24	06-03-24	06-04-24	Total	Gross	Total				
Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Hours	This Job	Gross	FICA	SWH	SDI	Net
181.50	197.50	167.50	.00	.00	152.00	144.00	842.50	42785.65	51,168.97	6,694.52	2,468.21	.00	34,722.05
										Other	3,369.74		

NAME OF CONTRACTOR ☒ OR SUBCONTRACTOR ☐

ADDRESS

VISSERING CONSTRUCTION CO

175 BENCHMARK INDUSTRIAL DRIVE, STREATOR, IL 61364

OMB No.: 1235-0008  
Expires: 01/31/2015

PAYROLL NO.

FOR WEEK ENDING

PROJECT AND LOCATION

PROJECT OR CONTRACT NO.

073

06.11.2024

CREST HILL WWTP - 1631 GAYLORD RD, CREST HILL, IL

VCC JOB #11108.00

(1) NAME AND INDIVIDUAL IDENTIFYING NUMBER (e.g., LAST FOUR DIGITS OF SOCIAL SECURITY NUMBER) OF WORKER	(2) NO. OF WITHHOLDING EXEMPTIONS	(3) WORK CLASSIFICATION	OT OR ST.	(4) DAY AND DATE							(5) TOTAL HOURS	(6) RATE OF PAY	(7) GROSS AMOUNT EARNED	(8) DEDUCTIONS					(9) NET WAGES PAID FOR WEEK	
				W	TH	FR	S	S	M	T				FICA	WITH- HOLDING TAX			OTHER		TOTAL DEDUCTIONS
				HOURS WORKED EACH DAY																
SEE ATTACHED BREAKDOWNS			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	

While completion of Form WH-347 is optional, it is mandatory for covered contractors and subcontractors performing work on Federally financed or assisted construction contracts to respond to the information collection contained in 29 C.F.R. §§ 3.3, 5.5(a). The Copeland Act (40 U.S.C. § 3145) contractors and subcontractors performing work on Federally financed or assisted construction contracts to "furnish weekly a statement with respect to the wages paid each employee during the preceding week." U.S. Department of Labor (DOL) regulations at 29 C.F.R. § 5.5(a)(3)(ii) require contractors to submit weekly a copy of all payrolls to the Federal agency contracting for or financing the construction project, accompanied by a signed "Statement of Compliance" indicating that the payrolls are correct and complete and that each laborer or mechanic has been paid not less than the proper Davis-Bacon prevailing wage rate for the work performed. DOL and federal contracting agencies receiving this information review the information to determine that employees have received legally required wages and fringe benefits.

Date 06.11.2024  
I, JULIE EURICH PROJECT ADMINISTRATOR  
(Name of Signatory Party) (Title)

do hereby state:

(1) That I pay or supervise the payment of the persons employed by  
VISSERING CONSTRUCTION COMPANY on the  
(Contractor or Subcontractor)

CREST HILL WWTP - CREST HILL, IL; that during the payroll period commencing on the  
(Building or Work)

5TH day of JUNE, 2024, and ending the 11TH day of JUNE, 2024,

all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

VISSERING CONSTRUCTION COMPANY from the full  
(Contractor or Subcontractor)

weekly wages earned by any person and that no deductions have been made either directly or indirectly from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C. § 3145), and described below:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

(2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he performed.

(3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United States Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:  
(a) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS, OR PROGRAMS

☒ — in addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above referenced payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

(b) WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ — Each laborer or mechanic listed in the above referenced payroll has been paid, as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

(c) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

NAME AND TITLE Julie Eurich, Project Administrator	SIGNATURE 
--	--

THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.

Job:11108-0- CREST HILL WEST WWTP

JOSEPH A. KINTNER  
1211 CHALLIS DRIVE  
BLOOMINGTON, IL 61704  
XXX-XX-9052 Caucasian Male  
S - 4 Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
					8.00	8.00	16.00	55.89			894.24	894.24	49.31	35.03	46.08	695.41
											894.24		68.41			

LIAM LOCKRIDGE  
1104 CALHOUN STREET  
PERU, IL 61354  
XXX-XX-5730 Caucasian Male  
S - 0 Reg

EMPLOYEE TRADE: BRKLYR APPRENTICE

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
					8.00	8.00	16.00	35.57			569.12	1,040.32	86.68	51.50	86.08	736.47
											569.12		79.59			

RYAN J MAREDA  
362 N 24TH ROAD  
OGLESBY, IL 61348  
XXX-XX-9445 Caucasian Male  
S - 1 Reg

EMPLOYEE TRADE: CARP CARPENTER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00	8.00		8.00	8.00	40.00	57.81			2,312.40	2,312.40	373.64	112.16	120.50	1,529.20
											2,312.40		176.90			

WAYNE A. MAURER  
2910A E 650 N RD  
FORREST, IL 61741  
XXX-XX-1718 Caucasian Male  
M - 0 Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00	8.00		8.00		32.00	55.89			1,788.48	2,169.04	217.96	107.37	112.16	1,565.62
											1,788.48		165.93			

DAVE MAYBERRY  
18825 EAGLE DR  
MORRIS, IL 60450  
XXX-XX-5247 Caucasian Male  
S - 0 Reg

EMPLOYEE TRADE: LAB LABORER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00	8.00				24.00	50.15			1,203.60	1,203.60	107.89	59.58	45.14	898.91
											1,203.60		92.08			

CHARLES R. MILLER  
22636 S FARMVIEW RD  
NEW LENOX, IL 60451  
XXX-XX-5246 Caucasian Male  
M - 8 Reg  
OT

EMPLOYEE TRADE: CEMFIN CEMENT FINISHER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
		8.00					8.00	47.70			381.60	429.30	11.58	21.25	34.60	329.03
		.50					.50	95.40			47.70					
											429.30		32.84			

EDWARD MILLS JR  
501 N 4509TH RD  
MENDOTA, IL 61342  
XXX-XX-7933 Caucasian Male  
S - 0 Reg

EMPLOYEE TRADE: CEMFIN FINISHER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00	8.00				24.00	47.70			1,144.80	1,921.62	265.85	95.12	165.08	1,248.57
											1,144.80		147.00			

CALVIN NICKEL  
106 NORTH CHURCH ST  
LAMOILLE, IL 61330  
XXX-XX-3707 Caucasian Male  
S - 0 Reg

EMPLOYEE TRADE: OP ENG OPERATOR

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00			8.00	8.00	32.00	57.30			1,833.60	1,833.60	282.87	90.76	119.01	1,200.69
											1,833.60		140.27			

NICK D PELKA  
409 MORRIS ST  
OGLESBY, IL 61348  
XXX-XX-8119 Caucasian Male  
M - 1 Reg

EMPLOYEE TRADE: LAB LABORER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00	8.00		8.00	8.00	40.00	50.15			2,006.00	2,006.00	184.26	96.99	75.23	1,496.06
											2,006.00		153.46			

GERALD M STEVENS  
219 19TH AVE  
OTTAWA, IL 61350  
XXX-XX-5625 Caucasian Male  
S - 1 Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00		8.00		8.00	8.00	32.00	50.81			1,625.92	1,625.92	200.80	75.87	92.16	1,132.71
											1,625.92		124.38			

JEREMIAH S STERR  
121 STADIUM DRIVE  
JOLIET, IL 60435  
XXX-XX-1474 Caucasian Male  
S - 0 Reg

EMPLOYEE TRADE: LAB LABORER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00	8.00		8.00	8.00	40.00	50.15			2,006.00	2,006.00	284.42	99.30	75.23	1,393.59
											2,006.00		153.46			

CHARLES F TABER  
716 W DEVLIN STREET  
SPRING VALLEY, IL 61362  
XXX-XX-8973 Caucasian Male  
S - 0 Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
					8.00	8.00	16.00	50.81			812.96	812.96	79.25	40.24	46.08	665.21
											812.96		62.18			

MARCUS WELSH  
812 S WATER ST.  
WILMINGTON, IL 60481  
XXX-XX-6946 Caucasian Male  
S - 0 Reg

EMPLOYEE TRADE: CARP CARPENTER

06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net	
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00	8.00		8.00	8.00	40.00	55.81			2,232.40	2,232.40	374.29	110.50	117.30	1,459.54
											2,232.40		170.77			



Job:11108-D- CREST HILL WEST WWTP

COLIN ANDERSON		EMPLOYEE TRADE: LAB		LABORER													
180 W 3RD ST		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
COAL CITY, IL 60416		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-1006 Caucasian Male	Reg	8.00	8.00	8.00			8.00	8.00	40.00	50.15			2,006.00	2,006.00	284.42	99.30	75.23
S - 0													2,006.00		153.45		1,393.60

SHAWN M. BROWN		EMPLOYEE TRADE: BRKLYR		BRICKLAYER													
1462 NORTH 18TH ROAD		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
STREATOR, IL 61364		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-8064 Caucasian Male	Reg	8.00	5.00	8.00			8.00	8.00	37.00	50.81			1,879.97	1,879.97	179.06	93.06	106.56
M - 0													1,879.97		143.82		1,357.47

ACHILLE P. BRUNO		EMPLOYEE TRADE: CEMFIN		CEMENT FINISHER													
24827 SOUTH WALNUT STREET		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
ELWOOD, IL 60421		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-0551 Caucasian Male	Reg			8.00					8.00	47.70			381.60	429.30	11.58	21.25	34.60
M - 0	OT			.50					.50	95.40			47.70				329.03
													429.30		32.84		

ERIK BRYANT		EMPLOYEE TRADE: BRKLYR		BRICK LAYER													
1612 N LEE ST		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
BLOOMINGTON, IL 61701		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-4528 Caucasian Male	Reg	8.00	8.00						16.00	50.81			812.96	812.96	59.40	17.16	46.08
S -10													812.96		62.20		628.12

ANTHONY CROWTHER		EMPLOYEE TRADE: CARP		APPRENTICE													
6 DOVER DR		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
SPRING VALLEY, IL 61362		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-7789 Caucasian Male	Reg	8.00	8.00	8.00			8.00	8.00	40.00	44.79			1,791.60	1,791.60	273.63	88.68	99.66
S - 0													1,791.60		137.06		1,192.57

MICHAEL J DAPPEN		EMPLOYEE TRADE: IRWRK		IRONWORKER													
1600 11TH STREET		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
PERU, IL 61354		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-0115 Caucasian Male	Reg						8.00	8.00	16.00	50.50			808.00	1,807.70	277.17	87.17	79.71
S - 0													808.00		138.28		1,225.37

THOMAS J FRANCISCO		EMPLOYEE TRADE: CEMFIN		CEMENT FINISHER													
505 W DAKOTA ST		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
SPRING VALLEY, IL 61362		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-0723 Caucasian Male	Reg			8.00					8.00	47.70			381.60	1,908.02	199.40	89.80	214.36
H - 2													381.60		145.97		1,258.46

DALLAS FREEMAN		EMPLOYEE TRADE: LAB		LABORER													
339 ELM ST		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
OGLESBY, IL 61348		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-8682 Caucasian Male	Reg	8.00	8.00	8.00			8.00	8.00	40.00	50.15			2,006.00	2,081.22	195.43	96.10	524.70
S -10	OT		.50	.50					1.00	75.23			75.22				1,145.78
													2,081.22		159.21		

DOMINIC GUERRINI		EMPLOYEE TRADE: MILL		APPRENTICE													
1104 N RAILROAD ST		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
SEATONVILLE, IL 61359		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-6384 Caucasian Male	Reg						8.00	8.00	16.00	28.74			459.84	1,143.60	80.33	56.61	91.13
H - 0													459.84		87.48		828.05

BRIAN GUZMAN		EMPLOYEE TRADE: CARP															
1800 FOXFIELD DRIVE		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
JOLIET, IL 60435		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-2651 Caucasian Male	Reg	8.00	8.00	8.00			8.00	8.00	40.00	55.81			2,232.40	2,232.40	341.58	110.50	117.30
M - 0													2,232.40		170.78		1,492.24

JUSTIN HALLIDAY		EMPLOYEE TRADE: CARP		CARPENTER													
245 S ROBIN CT		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
COAL CITY, IL 60416		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-6675 Caucasian Male	Reg	8.00	8.00	8.00			8.00	8.00	40.00	55.81			2,232.40	2,232.40	374.29	110.50	117.30
S - 0													2,232.40		170.78		1,459.53

MICHAEL JOHNSON		EMPLOYEE TRADE: BRKLYR		BRICKLAYER													
14813 ATLANTIC AVE		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
DOLTON, IL 60419		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-6574 Black	Reg	8.00	8.00	8.00			8.00	8.00	40.00	50.81			2,032.40	2,032.40	242.15	93.68	115.20
S - 0													2,032.40		155.48		1,425.69



Job:11108-0- CREST HILL WEST WWTP

BRADLEY ZELLERS		EMPLOYEE TRADE: LAB					LABORER										
2014 AUTUMNWOOD DR																	
OTTAWA, IL 61350		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	PWH	SWN	Other	
XXX-XX-9053	Caucasian Male	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
S - 9	Reg	8.00	8.00	8.00			8.00	8.00	40.00	50.15			2,006.00	2,006.00	284.42	99.30	75.23
													2,006.00		153.45		1,393.60

DRAKE ZIANO		EMPLOYEE TRADE: BRKLYR										APPRENTICE									
1104 CALHOUN STREET																					
PERU, IL 61354		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWR	SWR	Other					
XXX-XX-7676	Caucasian Male	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net			
S - 0	Reg		8.00	8.00			8.00	8.00	32.00	35.57			1,138.24	1,138.24	98.44	54.03	92.16	806.54			
													1,138.24		87.07						

JOHN W ZIEL		EMPLOYEE TRADE: MILL					MILLWRIGHT																
404 ELM STREET																							
SEATONVILLE, IL 61359		06-05	06-06	06-07	06-08	06-09	06-10	06-11	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other							
XXX-XX-9288 Caucasian Male		Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts						
M - 0		Reg																					
							4.00	8.00	16.00	57.23			915.68	2,283.20	243.07	113.02	75.25-					1,827.70	
												915.68											
												174.66											

Totals for CREST HILL WEST WWTP

[illegible]

NAME OF CONTRACTOR ☒ OR SUBCONTRACTOR ☐

ADDRESS

VISSERING CONSTRUCTION CO

175 BENCHMARK INDUSTRIAL DRIVE, STREATOR, IL 61364

OMB No.: 1235-0008  
Expires: 01/31/2015

PAYROLL NO.  
074

FOR WEEK ENDING  
06.18.2024

PROJECT AND LOCATION  
CREST HILL WWTP - 1631 GAYLORD RD, CREST HILL, IL

PROJECT OR CONTRACT NO.  
VCC JOB #11108.00

(1) NAME AND INDIVIDUAL IDENTIFYING NUMBER (e.g., LAST FOUR DIGITS OF SOCIAL SECURITY NUMBER) OF WORKER	(2) NO. OF WITHHOLDING EXEMPTIONS	(3) WORK CLASSIFICATION	OT. OR ST.	(4) DAY AND DATE							(5) TOTAL HOURS	(6) RATE OF PAY	(7) GROSS AMOUNT EARNED	(8) DEDUCTIONS					(9) NET WAGES PAID FOR WEEK	
				W	TH	FR	S	S	M	T				FICA	WITH- HOLDING TAX			OTHER		TOTAL DEDUCTIONS
				HOURS WORKED EACH DAY																
SEE ATTACHED BREAKDOWNS			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	

While completion of Form WH-347 is optional, it is mandatory for covered contractors and subcontractors performing work on Federally financed or assisted construction contracts to respond to the information collection contained in 29 C.F.R. §§ 3.3, 5.5(a). The Copeland Act (40 U.S.C. § 3145) contractors and subcontractors performing work on Federally financed or assisted construction contracts to "furnish weekly a statement with respect to the wages paid each employee during the preceding week." U.S. Department of Labor (DOL) regulations at 29 C.F.R. § 5.5(a)(3)(ii) require contractors to submit weekly a copy of all payrolls to the Federal agency contracting for or financing the construction project, accompanied by a signed "Statement of Compliance" indicating that the payrolls are correct and complete and that each laborer or mechanic has been paid not less than the proper Davis-Bacon prevailing wage rate for the work performed. DOL and federal contracting agencies receiving this information review the information to determine that employees have received legally required wages and fringe benefits.

Date 06.18.2024

I, JULIE EURICH PROJECT ADMINISTRATOR  
(Name of Signatory Party) (Title)

do hereby state:

(1) That I pay or supervise the payment of the persons employed by  
VISSERER CONSTRUCTION COMPANY on the  
(Contractor or Subcontractor)

CREST HILL WWTP - CREST HILL, IL; that during the payroll period commencing on the  
(Building or Work)

12TH day of JUNE, 2024, and ending the 18TH day of JUNE, 2024,

all persons employed on said project have been paid the full weekly wages earned, that no rebates have  
been or will be made either directly or indirectly to or on behalf of said

VISSERER CONSTRUCTION COMPANY from the full  
(Contractor or Subcontractor)

weekly wages earned by any person and that no deductions have been made either directly or indirectly  
from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part  
3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948,  
63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C. § 3145), and described below:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

(2) That any payrolls otherwise under this contract required to be submitted for the above period are  
correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the  
applicable wage rates contained in any wage determination incorporated into the contract; that the classifications  
set forth therein for each laborer or mechanic conform with the work he performed.

(3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship  
program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and  
Training, United States Department of Labor, or if no such recognized agency exists in a State, are registered  
with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:

(a) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS, OR PROGRAMS

☒ — in addition to the basic hourly wage rates paid to each laborer or mechanic listed in  
the above referenced payroll, payments of fringe benefits as listed in the contract  
have been or will be made to appropriate programs for the benefit of such employees,  
except as noted in section 4(c) below.

(b) WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ — Each laborer or mechanic listed in the above referenced payroll has been paid,  
as indicated on the payroll, an amount not less than the sum of the applicable  
basic hourly wage rate plus the amount of the required fringe benefits as listed  
in the contract, except as noted in section 4(c) below.

(c) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

NAME AND TITLE Julie Eurich, Project Administrator	SIGNATURE 
--	--

THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR  
SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE  
31 OF THE UNITED STATES CODE.

Job:11108-0- CREST HILL WEST WWTP

COLIN ANDERSON  
180 W 3RD ST  
COAL CITY, IL 60416  
XXX-XX-1006 Caucasian Male  
S - 0  
Reg  
OT

EMPLOYEE TRADE: LAB LABORER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	50.15			2,006.01	2,063.62	297.09	102.15	77.39
		.50					.50	75.23			37.61				1,429.11
											20.00				
											2,063.62		157.88		

MITCHELL E ANDREINA  
271 NORTH MAPLE  
HERSCHER, IL 60941  
XXX-XX-2247 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
					8.00	8.00	16.00	52.06			416.48	416.48	31.67	20.62	23.84
											416.48		31.86		308.49

SHAWN M. BROWN  
1462 NORTH 18TH ROAD  
STREATOR, IL 61364  
XXX-XX-8064 Caucasian Male  
M - 0  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
7.00	8.00	8.00			8.00	8.00	39.00	52.06			2,030.34	2,096.59	205.05	103.78	116.22
											66.25				1,511.16
											2,096.59		160.38		

ANTHONY CROWTHER  
6 DOVER DR  
SPRING VALLEY, IL 61362  
XXX-XX-7789 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: CARP APPRENTICE

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	44.79			1,791.61	1,819.29	279.72	90.05	100.77
											27.68				1,209.57
											1,819.29		139.18		

MICHAEL J DAPPEN  
1600 11TH STREET  
PERU, IL 61354  
XXX-XX-0115 Caucasian Male  
S - 0  
Reg  
OT

EMPLOYEE TRADE: IRWRK IRONWORKER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	50.50			2,020.00	2,472.00	431.79	120.06	107.68
					2.00	2.00	4.00	101.00			404.00				1,623.36
											24.00				
											2,448.00		189.11		

DALLAS FREEMAN  
339 ELM ST  
OGLESBY, IL 61348  
XXX-XX-8682 Caucasian Male  
S - 10  
Reg

EMPLOYEE TRADE: LAB LABORER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	50.15			2,006.00	2,016.00	141.08	92.87	417.68
											10.00				1,210.15
											2,016.00		154.22		

DOMINIC GUERRINI  
1104 N RAILROAD ST  
SEATONVILLE, IL 61359  
XXX-XX-6384 Caucasian Male  
H - 0  
Reg  
OT

EMPLOYEE TRADE: MILL APPRENTICE

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	30.26			1,210.40	1,512.40	124.58	74.86	93.43
					2.00	2.00	4.00	60.52			242.08				1,103.83
											17.12				
											1,469.60		115.70		

BRIAN GUZMAN  
1800 FOXFIELD DRIVE  
JOLIET, IL 60435  
XXX-XX-2651 Caucasian Male  
M - 0  
Reg

EMPLOYEE TRADE: CARP

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	55.81			2,232.41	2,265.21	345.52	112.13	118.61
											32.80				1,515.66
											2,265.21		173.29		

JUSTIN HALLIDAY  
245 S ROBIN CT  
COAL CITY, IL 60416  
XXX-XX-6675 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: CARP CARPENTER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	55.81			2,232.41	2,265.21	382.16	112.13	118.61
											32.80				1,479.02
											2,265.21		173.29		

Job:11108-0- CREST HILL WEST WWTP

JOEDON HUNTER  
1514 LOCUST ST  
STERLING, IL 61081  
XXX-XX-1746 Caucasian Male  
M - 2  
Reg  
OT

EMPLOYEE TRADE: MILL MILLWRIGHT

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
					8.00	8.00	16.00	55.81			892.96	1,227.82		53.85	62.41
					1.00	2.00	3.00	11.62			334.86				
											1,227.82		93.92		1,017.64

MICHAEL JOHNSON  
14813 ATLANTIC AVE  
DOLTON, IL 60419  
XXX-XX-6574 Black Male  
S - 0  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	52.06			2,082.40	2,152.40	268.55	99.62	119.20
											70.00				
											2,152.40		164.66		1,500.37

JOSEPH A. KINTNER  
1211 CHALLIS DRIVE  
BLOOMINGTON, IL 61704  
XXX-XX-9052 Caucasian Male  
S - 4  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	40.00	57.27			2,290.80	2,308.18	314.51	105.02	119.20
											17.38				
											2,308.18		176.56		1,592.87

LIAM LOCKRIDGE  
1104 CALHOUN STREET  
PERU, IL 61354  
XXX-XX-5730 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: BRKLYR APPRENTICE

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
7.50	8.00	8.00					23.50	36.44			856.34	1,377.94	146.24	68.21	99.10
											26.08				
											882.42		105.41		958.98

RYAN J MAREDA  
362 N 24TH ROAD  
OGLESBY, IL 61348  
XXX-XX-9445 Caucasian Male  
S - 1  
Reg

EMPLOYEE TRADE: CARP CARPENTER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00	8.00			8.00	8.00	16.00	61.32			1,387.44	2,401.36	394.99	116.56	124.05
											981.12				
											32.80				
											2,401.36		183.71		1,582.05

DAVE MAYBERRY  
18825 EAGLE DR  
MORRIS, IL 60450  
XXX-XX-5247 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: LAB LABORER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
					8.00	8.00	16.00	50.15			802.41	822.41	60.54	40.71	30.84
											20.00				
											822.41		62.91		627.41

TRAVIS MCKINNEY  
1632 11TH ST  
PERU, IL 61354  
XXX-XX-0609 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	8.00						16.00	52.06			832.96	1,928.16	303.68	95.44	110.32
											832.96		147.51		1,271.21

CHARLES R. MILLER  
22636 S FARMVIEW RD  
NEW LENOX, IL 60451  
XXX-XX-5246 Caucasian Male  
M - 0  
Reg  
OT

EMPLOYEE TRADE: CEMFIN CEMENT FINISHER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
		8.00					8.00	47.70			381.60	417.38	10.39	20.66	34.60
		.50					.50	71.55			35.78				
											417.38		31.93		319.80

EDWARD MILLS JR  
501 N 4509TH RD  
MENDOTA, IL 61342  
XXX-XX-7933 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: CEMFIN FINISHER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
		8.00			8.00	8.00	24.00	47.70			1,144.80	1,938.56	269.58	95.96	164.56
											43.12				
											1,187.92		148.30		1,260.16

CALVIN NICKEL  
106 NORTH CHURCH ST  
LAMOILLE, IL 61330  
XXX-XX-3707 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: OP ENG OPERATOR

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
8.00	7.50	8.00			8.00	8.00	39.50	57.30			2,263.35	2,263.35	381.71	112.04	146.90
											2,263.35		173.15		1,449.55

Job:11108-0- CREST HILL WEST WWTP

NICK D PELKA  
409 MORRIS ST  
OGLESBY, IL 61348  
XXX-XX-8119 Caucasian Male  
M - 1  
Reg

EMPLOYEE TRADE: LAB LABORER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	7.00			8.00	8.00	39.00	50.15		1,955.85	1,975.85	180.64	95.50	74.09	1,474.47
										20.00					
										1,975.85		151.13			

GERALD M STEVENS  
219 19TH AVE  
OTTAWA, IL 61350  
XXX-XX-5625 Caucasian Male  
S - 1  
Reg

EMPLOYEE TRADE: BRKLYR BRICKLAYER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
7.00	8.00	8.00			8.00		31.00	52.06		1,613.86	1,673.86	211.35	78.24	92.38	1,163.84
										60.00					
										1,673.86		128.05			

JEREMIAH S STERR  
121 STADIUM DRIVE  
JOLIET, IL 60435  
XXX-XX-1474 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: LAB LABORER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	50.15		2,006.02	2,076.02	299.82	102.76	77.85	1,436.77
										70.00					
										2,076.02		158.62			

MARCUS WELSH  
812 S WATER ST.  
WILMINGTON, IL 60481  
XXX-XX-6946 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: CARP CARPENTER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
8.00	8.00	8.00			8.00	8.00	40.00	55.81		2,232.41	2,265.21	382.16	117.13	118.61	1,479.02
										32.80					
										2,265.21		173.29			

BRADLEY ZELLERS  
2014 AUTUMNWOOD DR  
OTTAWA, IL 61350  
XXX-XX-9053 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: LAB LABORER

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
6.50	8.00	8.00			8.00		30.50	50.15		1,529.58	1,988.39	280.54	98.43	74.56	1,382.75
										20.00					
										1,549.58		152.11			

DRAKE ZIANO  
1104 CALHOUN STREET  
PERU, IL 61354  
XXX-XX-7676 Caucasian Male  
S - 0  
Reg

EMPLOYEE TRADE: BRKLYR APPRENTICE

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
7.50	8.00	8.00			8.00	8.00	39.50	31.24		1,233.98	1,245.98	117.21	59.37	94.40	879.68
										12.00					
										1,245.98		95.32			

JOHN W ZIEL  
404 ELM STREET  
SEATONVILLE, IL 61359  
XXX-XX-9288 Caucasian Male  
M - 0  
Reg  
OT  
OT

EMPLOYEE TRADE: MILL MILLWRIGHT

06-12	06-13	06-14	06-15	06-16	06-17	06-18	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts	Net
	8.00	8.00			8.00	8.00	32.00	59.82		1,914.24	2,521.84	295.97	124.83	132.66	1,775.85
						2.00	2.00	118.24		236.48					
					2.00		2.00	119.64		239.28					
										2,390.00		192.93			

Totals for CREST HILL WEST WWTP

06-12-24	06-13-24	06-14-24	06-15-24	06-16-24	06-17-24	06-18-24	Total	Gross	Total	Deductions	Net
Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Hours	This Job	Gross	FICA	Net
155.50	167.50	176.00	.00	.00	183.00	176.00	858.00	44726.84	53,315.27	6,807.11	36,671.78
										4,078.64	
										2,593.79	
										.00	
										3,163.95	

NAME OF CONTRACTOR ☒ OR SUBCONTRACTOR ☐

ADDRESS

VISSERING CONSTRUCTION CO

175 BENCHMARK INDUSTRIAL DRIVE, STREATOR, IL 61364

OMB No.: 1235-0008  
Expires: 01/31/2015

PAYROLL NO.

FOR WEEK ENDING

PROJECT AND LOCATION

PROJECT OR CONTRACT NO.

075

06.25.2024

CREST HILL WWTP - 1631 GAYLORD RD, CREST HILL, IL

VCC JOB #11108.00

(1) NAME AND INDIVIDUAL IDENTIFYING NUMBER (e.g., LAST FOUR DIGITS OF SOCIAL SECURITY NUMBER) OF WORKER	(2) NO. OF WITHHOLDING EXEMPTIONS	(3) WORK CLASSIFICATION	OT OR ST.	(4) DAY AND DATE							(5) TOTAL HOURS	(6) RATE OF PAY	(7) GROSS AMOUNT EARNED	(8) DEDUCTIONS					(9) NET WAGES PAID FOR WEEK	
				W	TH	FR	S	S	M	T				FICA	WITH- HOLDING TAX			OTHER		TOTAL DEDUCTIONS
				HOURS WORKED EACH DAY																
SEE ATTACHED BREAKDOWNS			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	
			O																	
			S																	

While completion of Form WH-347 is optional, it is mandatory for covered contractors and subcontractors performing work on Federally financed or assisted construction contracts to respond to the information collection contained in 29 C.F.R. §§ 3.3, 5.5(a). The Copeland Act (40 U.S.C. § 3145) contractors and subcontractors performing work on Federally financed or assisted construction contracts to "furnish weekly a statement with respect to the wages paid each employee during the preceding week." U.S. Department of Labor (DOL) regulations at 29 C.F.R. § 5.5(a)(3)(ii) require contractors to submit weekly a copy of all payrolls to the Federal agency contracting for or financing the construction project, accompanied by a signed "Statement of Compliance" indicating that the payrolls are correct and complete and that each laborer or mechanic has been paid not less than the proper Davis-Bacon prevailing wage rate for the work performed. DOL and federal contracting agencies receiving this information review the information to determine that employees have received legally required wages and fringe benefits.

Date 06.25.2024

I, JULIE EURICH PROJECT ADMINISTRATOR  
(Name of Signatory Party) (Title)

do hereby state:

(1) That I pay or supervise the payment of the persons employed by  
VISSERER CONSTRUCTION COMPANY on the  
(Contractor or Subcontractor)

CREST HILL WWTP - CREST HILL, IL; that during the payroll period commencing on the  
(Building or Work)

19TH day of JUNE, 2024, and ending the 25TH day of JUNE, 2024,

all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

VISSERER CONSTRUCTION COMPANY from the full  
(Contractor or Subcontractor)

weekly wages earned by any person and that no deductions have been made either directly or indirectly from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C. § 3145), and described below:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

(2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he performed.

(3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United States Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:  
(a) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS, OR PROGRAMS

☒ — in addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above referenced payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

(b) WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ — Each laborer or mechanic listed in the above referenced payroll has been paid, as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

(c) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

NAME AND TITLE Julie Eurich, Project Administrator	SIGNATURE 
--	--

THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.





Job:11108-D- CREST HILL WEST WWTP

LIAM LOCKRIDGE EMPLOYEE TRADE: BRKLYR APPRENTICE

1104 CALHOUN STREET  
PERU, IL 61354

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-5730 Caucasian Male	8.00	5.00	8.00			8.00	6.00	37.00	36.44			1,348.28	1,348.28	139.72	66.74	90.28
S - 0 Reg												1,348.28		103.14		948.40

RYAN J MARENDA EMPLOYEE TRADE: CARP CARPENTER

362 N 24TH ROAD  
OGLESBY, IL 61348

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-9445 Caucasian Male							6.00	6.00	57.81			346.86	2,281.02	366.11	110.60	117.84
S - 1 Reg								20.00	61.32			1,226.40				1,511.98
Reg	8.00	6.00	6.00									1,573.26		174.49		

DAVE MAYBERRY EMPLOYEE TRADE: LAB LABORER

18825 EAGLE DR  
MORRIS, IL 60450

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-5247 Caucasian Male	8.00	8.00	8.00			8.00	8.00	40.00	50.15			2,006.00	2,006.00	284.42	99.30	75.23
S - 0 Reg												2,006.00		153.47		1,393.58

EDWARD MILLS JR EMPLOYEE TRADE: CEMFIN FINISHER

501 N 450TH RD  
MENDOTA, IL 61342

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-7933 Caucasian Male				8.00				8.00	47.70			381.60	1,596.68	194.37	79.04	141.90
S - 0 Reg												381.60		122.14		1,059.23

CALVIN NICKEL EMPLOYEE TRADE: OP ENG OPERATOR

106 NORTH CHURCH ST  
LAMOILLE, IL 61330

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-3707 Caucasian Male	8.00	8.00	8.00			8.00	8.00	40.00	61.80			2,472.00	2,839.50	519.99	140.56	165.19
S - 0 Reg												367.50				1,796.54
--												2,839.50		217.22		

NICK D PELKA EMPLOYEE TRADE: LAB LABORER

409 MORRIS ST  
OGLESBY, IL 61348

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-8119 Caucasian Male	8.00	8.00	8.00				8.00	32.00	50.15			1,604.80	1,604.80	136.11	77.13	60.18
M - 1 Reg												1,604.80		122.77		1,208.81

DAVID STEVENSON EMPLOYEE TRADE: MILL JOURNEYMAN

17402 QUEEN MARY LANE  
TINLEY PARK, IL 60477

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-3458 Caucasian Male						8.00	8.00	16.00	55.81			892.96	892.96			46.92
M - 99 Reg												892.96		68.31		777.73

GERALD M STEVENS EMPLOYEE TRADE: BRKLYR BRICKLAYER

219 19TH AVE  
OTTAWA, IL 61350

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-5625 Caucasian Male	8.00	5.00	5.00			8.00		26.00	52.06			1,353.56	1,353.56	140.88	62.38	77.48
S - 1 Reg												1,353.56		103.54		969.28

JEREMIAH S STERR EMPLOYEE TRADE: LAB LABORER

121 STADIUM DRIVE  
JOLIET, IL 60435

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-1474 Caucasian Male	8.00	6.00	6.00			8.00	8.00	36.00	50.15			1,805.40	1,805.40	240.28	89.37	67.70
S - 0 Reg												1,805.40		138.11		1,269.94

MARCUS WELSH EMPLOYEE TRADE: CARP CARPENTER

812 S WATER ST.  
WILMINGTON, IL 60481

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-6946 Caucasian Male	8.00	6.00	6.00			8.00		28.00	55.81			1,562.68	1,562.68	223.27	77.35	82.11
S - 0 Reg												1,562.68		119.54		1,060.41

DRAKE ZIANO EMPLOYEE TRADE: BRKLYR APPRENTICE

1104 CALHOUN STREET  
PERU, IL 61354

	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net
	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts
XXX-XX-7676 Caucasian Male	8.00	5.00	5.00			8.00	8.00	34.00	31.24			1,062.16	1,062.16	89.31	50.27	80.92
S - 0 Reg												1,062.16		81.26		760.40

Job:11108-0- CREST HILL WEST WWTP

JOHN W ZIEL	EMPLOYEE TRADE: MILL										MILLWRIGHT									
404 ELM STREET																				
SEATONVILLE, IL 61359	06-19	06-20	06-21	06-22	06-23	06-24	06-25	Total	Cash	Hrly	Gross	Total	FWH	SWH	Other	Net				
XXX-XX-9288 Caucasian Male	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Hours	Rate	Fringe	Fringe	This Job	Gross	FICA	SUI/SDI	Deducts				
M - 0	Reg	8.00	8.00	8.00		8.00	8.00	40.00	59.82			2,392.60	2,632.08	319.83	130.29	134.68				
	OT	2.00							2.00	119.64		239.28				1,845.94				
												2,632.08		201.34						

Totals for CREST HILL WEST WWTP

06-19-24	06-20-24	06-21-24	06-22-24	06-23-24	06-24-24	06-25-24	Total	Gross	Total		
Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Hours	This Job	Gross	Deductions	Net
168.00	133.50	149.00	.00	.00	160.00	152.00	762.50	39329.44	43,486.68	FICA 5,248.32	30,075.76
										FICA 3,326.70	
										SWH 2,864.55	
										SDI .00	
										Other 2,771.35	

# CERTIFIED PAYROLL REPORT

CONTRACTOR OR SUBCONTRACTOR											ADDRESS														
COMPLETE MECHANICAL SERVICES INC											2551 DUKANE DR STE A2, ST CHARLES, IL 60174														
PAYROLL NO.					FOR WEEK ENDING					PROJECT AND LOCATION															
36					6/3/2024					West Sewage Treatment Plant Improvements - City of Crest Hill, Crest Hill, IL 60403															
NAME, ADDRESS AND SOCIAL SECURITY NUMBER OF EMPLOYEE		1 Hire	2 Sec. 3	3 Income	4 Status	5 Gender	6 Ethnic Group	WORK CLASSIFICATION	DAY AND DATE							TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS					NET WAGES PAID FOR WEEK	
									S	M	T	W	T	F	S				FICA	WITHHOLD TAX	STATE	OTHER	TOTAL DEDUCT		
									6/2	6/3	5/28	5/29	5/30	5/31	6/1										
									HOURS WORKED DAILY																
DANIEL J SEELEY 23507 W DUPAGE COURT PLAINFIELD, IL 60544 358-70-6612		12/26/1993			J	M	W	SU	O								0.00	0.00	123.92	9.48	15.08	6.20	4.46	35.22	88.70
									T																
MATTHEW P TIBERI 1415 S PRINCETON AVE ARLINGTON HTS, IL 60005 327-88-5835		10/6/2022			J	M	W	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
									T																
RUBEN N VALENCIA 71 SONORA DR MONTGOMERY, IL 60538 349-64-8172		8/30/2023			J	M	H	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
									T																
									O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
									T																
CHRISTOPHER A TERREL 322 HILL AVE N AURORA, IL 60542 355-82-2503		7/22/2019			J	M	H	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
									T																
ALEXANDER R GARRETT 108 McKINLEY STREET ST CHARLES, IL 60174 349-92-6063		9/1/2022			A	M	W	AP	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
									T																
1. DATE OF HIRE									TOTAL HRS. (COMBINED) THIS PAGE							2.00									
2. IDENTIFIED SECTION 3 RESIDENT																									
3. AFFIDAVIT FOR SECTION 3 NEW HIRES									TOTAL HRS. (COMBINED) CHICAGO RESIDENT							0.00									
4. STATUS																									
5. GENDER																									
6. ETHNIC GROUP									TOTAL HRS. (COMBINED) NON-RESIDENT							0.00									

# STATEMENT OF COMPLIANCE

DATE: June 6, 2024

I, Michael J. Wagner, President  
(Name of signatory party) (Title)

Do hereby state:

(1) That I pay or supervise the payment of the persons employed by \_\_\_\_

Complete Mechanical Services, Inc. on the West Sewage Treatment Plant  
(Contractor) (Building or Work)

Improvements - City of Crest Hill project; that during  
the payroll period commencing on 5/28/24  
and ending on 6/3/24, all persons employed on said project  
have been paid the full weekly wages earned, that no rebates have  
been or will be made either directly or indirectly to or on behalf of said

Complete Mechanical Services, Inc.

(Contractor or Subcontractor)  
from the full weekly wages earned by any person and that no deductions have been  
made either directly or indirectly from the full wages earned by any person, other  
than permissible deductions as defined in Regulations, Part 3 (29 CFR Subtitle A),  
issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat.  
948. 63 Stat. 108. 72 Stat. 967: 76 Stat. 357: 40 U.S.C. 276c) and described below:

(2) That any payrolls otherwise under the contract required to be submitted  
for the above period are correct and complete; that the wage rates for  
laborers or mechanics contained therein are not less than the applicable  
wage rates contained in any wage determination incorporated into the  
contract, that the classifications set forth therein for each laborer or  
mechanic conform with the work he performed.

(3) That any apprentices employed in the above period are registered with the  
Bureau of Apprenticeship and Training, United States Department of  
Labor.

(4) That:

a. WHERE FRINGE BENEFITS ARE PAID TO  
APPROVED PLANS, FUNDS OR PROGRAMS

☒ In addition to the basic hourly wage rates paid to each laborer or mechanic listed  
in the above referenced payroll, payments of fringe benefits as listed in the contract  
have been or will be made to appropriate programs for the benefits of such  
employer, except as noted in Section 4 © below.

b. WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ Each laborer or mechanic listed in the above referenced payroll has been paid,  
as indicated on the payroll, an amount not less than the sum of the applicable basic  
hourly wage rate plus the amount of the required fringe benefits as listed in the  
contract, except as noted in Section 4 © below.

c. EXCEPTIONS

EXCEPTIONS (CRAFT)	EXPLANATION
REMARKS	

NAME AND TITLE	SIGNATURE
Michael J. Wagner, President	Michael Wagner
THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.	

# CERTIFIED PAYROLL REPORT

CONTRACTOR OR SUBCONTRACTOR										ADDRESS														
COMPLETE MECHANICAL SERVICES INC										2551 DUKANE DR STE A2, ST CHARLES, IL 60174														
PAYROLL NO.					FOR WEEK ENDING					PROJECT AND LOCATION														
37					6/10/2024					West Sewage Treatment Plant Improvements - City of Crest Hill, Crest Hill, IL 60403														
NAME, ADDRESS AND SOCIAL SECURITY NUMBER OF EMPLOYEE	1 Hire	2 Sec. 3	3 Income	4 Status	5 Gender	6 Ethnic Group	WORK CLASSIFICATION	DAY AND DATE								TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS					NET WAGES PAID FOR WEEK
								S	M	T	W	T	F	S	FICA				WITHHOLD TAX	STATE	OTHER	TOTAL DEDUCT		
								6/9	6/10	6/4	6/5	6/6	6/7	6/8										
								HOURS WORKED DAILY																
DANIEL J SEELEY 23507 W DUPAGE COURT PLAINFIELD, IL 60544 358-70-6612	12/26/1993			J	M	W	SU	O								0.00	0.00	263.44	20.15	36.48	13.17	9.32	79.12	184.32
								T		1				1	2		4.00							
MATTHEW P TIBERI 1415 S PRINCETON AVE ARLINGTON HTS, IL 60005 327-88-5835	10/6/2022			J	M	W	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T									0.00							
RUBEN N VALENCIA 71 SONORA DR MONTGOMERY, IL 60538 349-64-8172	8/30/2023			J	M	H	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T									0.00							
DAVID KOLARIK 3306 VERONICA STREET PLANO, IL 60545 355-76-7230	10/10/2023			J	M	W	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T									0.00							
CHRISTOPHER A TERREL 322 HILL AVE N AURORA, IL 60542 355-82-2503	7/22/2019			J	M	H	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T									0.00							
ALEXANDER R GARRETT 108 McKINLEY STREET ST CHARLES, IL 60174 349-92-6063	9/1/2022			A	M	W	AP	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T									0.00							

1. DATE OF HIRE
2. IDENTIFIED SECTION 3 RESIDENT
3. AFFIDAVIT FOR SECTION 3 NEW HIRES
4. STATUS
5. GENDER
6. ETHNIC GROUP

TOTAL HRS. (COMBINED) THIS PAGE	4.00
TOTAL HRS. (COMBINED) CHICAGO RESIDENT	0.00
TOTAL HRS. (COMBINED) NON-RESIDENT	0.00

# STATEMENT OF COMPLIANCE

DATE: June 13, 2024

I, Michael J. Wagner, President  
(Name of signatory party) (Title)

Do hereby state:

(1) That I pay or supervise the payment of the persons employed by \_\_\_\_

Complete Mechanical Services, Inc. on the West Sewage Treatment Plant  
(Contractor) (Building or Work)

Improvements - City of Crest Hill project; that during the payroll period commencing on 6/4/24 and ending on 6/10/24, all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said Complete Mechanical Services, Inc.  
Contractor or Subcontractor

from the full weekly wages earned by any person and that no deductions have been made either directly or indirectly from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part 3 (29 CFR Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948. 63 Stat. 108. 72 Stat. 967: 76 Stat. 357: 40 U.S.C. 276c) and described below:

---

---

---

---

- (2) That any payrolls otherwise under the contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract, that the classifications set forth therein for each laborer or mechanic conform with the work he performed.
- (3) That any apprentices employed in the above period are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:

a. WHERE FRINGE BENEFITS ARE PAID TO  
APPROVED PLANS, FUNDS OR PROGRAMS

☒ In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above referenced payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefits of such employer, except as noted in Section 4 © below.

b. WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ Each laborer or mechanic listed in the above referenced payroll has been paid, as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in Section 4 © below.

c. EXCEPTIONS

EXCEPTIONS (CRAFT)	EXPLANATION
REMARKS	

NAME AND TITLE	SIGNATURE
Michael J. Wagner, President	Michael Wagner
THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.	

# CERTIFIED PAYROLL REPORT

CONTRACTOR OR SUBCONTRACTOR										ADDRESS														
COMPLETE MECHANICAL SERVICES INC										2551 DUKANE DR STE A2, ST CHARLES, IL 60174														
PAYROLL NO.					FOR WEEK ENDING					PROJECT AND LOCATION														
38					6/17/2024					West Sewage Treatment Plant Improvements - City of Crest Hill, Crest Hill, IL 60403														
NAME, ADDRESS AND SOCIAL SECURITY NUMBER OF EMPLOYEE	1 Hire	2 Sec. 3	3 Income	4 Status	5 Gender	6 Ethnic Group	WORK CLASSIFICATION	DAY AND DATE							TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS					NET WAGES PAID FOR WEEK	
								S	M	T	W	T	F	S				FICA	WITHHOLD TAX	STATE	OTHER	TOTAL DEDUCT		
								6/16	6/17	6/11	6/12	6/13	6/14	6/15										
								HOURS WORKED DAILY																
DANIEL J SEELEY 23507 W DUPAGE COURT PLAINFIELD, IL 60544 358-70-6612	12/26/1993			J	M	W	SU	O								0.00	0.00	131.72	10.08	18.52	6.59	4.66	39.85	91.87
								T								2.00	65.86							
MATTHEW P TIBERI 1415 S PRINCETON AVE ARLINGTON HTS, IL 60005 327-88-5835	10/6/2022			J	M	W	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T								0.00	56.35							
RUBEN N VALENCIA 71 SONORA DR MONTGOMERY, IL 60538 349-64-8172	8/30/2023			J	M	H	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T								0.00	56.35							
DAVID KOLARIK 3306 VERONICA STREET PLANO, IL 60545 355-76-7230	10/10/2023			J	M	W	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T								0.00	57.35							
CHRISTOPHER A TERREL 322 HILL AVE N AURORA, IL 60542 355-82-2503	7/22/2019			J	M	H	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T								0.00	58.35							
ALEXANDER R GARRETT 108 McKINLEY STREET ST CHARLES, IL 60174 349-92-6063	9/1/2022			A	M	W	AP	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T								0.00	31.47							

1. DATE OF HIRE
2. IDENTIFIED SECTION 3 RESIDENT
3. AFFIDAVIT FOR SECTION 3 NEW HIRES
4. STATUS
5. GENDER
6. ETHNIC GROUP

TOTAL HRS. (COMBINED) THIS PAGE	2.00
TOTAL HRS. (COMBINED) CHICAGO RESIDENT	0.00
TOTAL HRS. (COMBINED) NON-RESIDENT	0.00



# STATEMENT OF COMPLIANCE

DATE: June 20, 2024

I, Michael J. Wagner, President  
(Name of signatory party) (Title)

Do hereby state:

(1) That I pay or supervise the payment of the persons employed by \_\_\_\_

Complete Mechanical Services, Inc. on the West Sewage Treatment Plant  
(Contractor) (Building or Work)

Improvements - City of Crest Hill project; that during the payroll period commencing on 6/11/24 and ending on 6/17/24, all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said Complete Mechanical Services, Inc.  
Contractor or Subcontractor

from the full weekly wages earned by any person and that no deductions have been made either directly or indirectly from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part 3 (29 CFR Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948. 63 Stat. 108. 72 Stat. 967: 76 Stat. 357: 40 U.S.C. 276c) and described below:

---

---

---

---

- (2) That any payrolls otherwise under the contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract, that the classifications set forth therein for each laborer or mechanic conform with the work he performed.
- (3) That any apprentices employed in the above period are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:

a. WHERE FRINGE BENEFITS ARE PAID TO  
APPROVED PLANS, FUNDS OR PROGRAMS

☒ In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above referenced payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefits of such employer, except as noted in Section 4 © below.

b. WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ Each laborer or mechanic listed in the above referenced payroll has been paid, as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in Section 4 © below.

c. EXCEPTIONS

EXCEPTIONS (CRAFT)	EXPLANATION
REMARKS	

NAME AND TITLE	SIGNATURE
Michael J. Wagner, President	Michael Wagner
THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.	

# CERTIFIED PAYROLL REPORT

<b>CONTRACTOR OR SUBCONTRACTOR</b>													<b>ADDRESS</b>											
COMPLETE MECHANICAL SERVICES INC													2551 DUKANE DR STE A2, ST CHARLES, IL 60174											
<b>PAYROLL NO.</b>						<b>FOR WEEK ENDING</b>						<b>PROJECT AND LOCATION</b>												
39						6/24/2024						West Sewage Treatment Plant Improvements - City of Crest Hill, Crest Hill, IL 60403												
NAME, ADDRESS AND SOCIAL SECURITY NUMBER OF EMPLOYEE	1 Hire	2 Sec. 3	3 Income	4 Status	5 Gender	6 Ethnic Group	WORK CLASSIFICATION	O T	DAY AND DATE							TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS					NET WAGES PAID FOR WEEK
									S	M	T	W	T	F	S				FICA	WITHHOLD TAX	STATE	OTHER	TOTAL DEDUCT	
									6/23	6/24	6/18	6/19	6/20	6/21	6/22									
HOURS WORKED DAILY																								
DANIEL J SEELEY 23507 W DUPAGE COURT PLAINFIELD, IL 60544 358-70-6612	12/26/1993			J	M	W	SU	O T								0.00	0.00	131.72	10.08	17.96	6.59	4.66	39.29	92.43
							S T						2			2.00	65.86							
MATTHEW P TIBERI 1415 S PRINCETON AVE ARLINGTON HTS, IL 60005 327-88-5835	10/6/2022			J	M	W	LA	O T								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
							S T									0.00	56.35							
RUBEN N VALENCIA 71 SONORA DR MONTGOMERY, IL 60538 349-64-8172	8/30/2023			J	M	H	LA	O T								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
							S T									0.00	56.35							
DAVID KOLARIK 3306 VERONICA STREET PLANO, IL 60545 355-76-7230	10/10/2023			J	M	W	LA	O T								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
							S T									0.00	57.35							
CHRISTOPHER A TERREL 322 HILL AVE N AURORA, IL 60542 355-82-2503	7/22/2019			J	M	H	LA	O T								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
							S T									0.00	58.35							
ALEXANDER R GARRETT 108 McKINLEY STREET ST CHARLES, IL 60174 349-92-6063	9/1/2022			A	M	W	AP	O T								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
							S T									0.00	31.47							

1. DATE OF HIRE	
2. IDENTIFIED SECTION 3 RESIDENT	TOTAL HRS. (COMBINED) THIS PAGE
3. AFFIDAVIT FOR SECTION 3 NEW HIRES	2.00
4. STATUS	TOTAL HRS. (COMBINED) CHICAGO RESIDENT
5. GENDER	0.00
6. ETHNIC GROUP	TOTAL HRS. (COMBINED) NON-RESIDENT
	0.00

# STATEMENT OF COMPLIANCE

DATE: June 27, 2024

I, Michael J. Wagner, President  
(Name of signatory party) (Title)

Do hereby state:

(1) That I pay or supervise the payment of the persons employed by \_\_\_\_

Complete Mechanical Services, Inc. on the West Sewage Treatment Plant  
(Contractor) (Building or Work)

Improvements - City of Crest Hill project; that during the payroll period commencing on 6/18/24 and ending on 6/24/24, all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said Complete Mechanical Services, Inc.  
Contractor or Subcontractor

from the full weekly wages earned by any person and that no deductions have been made either directly or indirectly from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part 3 (29 CFR Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948. 63 Stat. 108. 72 Stat. 967: 76 Stat. 357: 40 U.S.C. 276c) and described below:

---

---

---

---

- (2) That any payrolls otherwise under the contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract, that the classifications set forth therein for each laborer or mechanic conform with the work he performed.
- (3) That any apprentices employed in the above period are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:

a. WHERE FRINGE BENEFITS ARE PAID TO  
APPROVED PLANS, FUNDS OR PROGRAMS

☒ In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above referenced payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefits of such employer, except as noted in Section 4 © below.

b. WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ Each laborer or mechanic listed in the above referenced payroll has been paid, as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in Section 4 © below.

c. EXCEPTIONS

EXCEPTIONS (CRAFT)	EXPLANATION
REMARKS	

NAME AND TITLE	SIGNATURE
Michael J. Wagner, President	Michael Wagner
THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.	

# CERTIFIED PAYROLL REPORT

CONTRACTOR OR SUBCONTRACTOR										ADDRESS														
COMPLETE MECHANICAL SERVICES INC										2551 DUKANE DR STE A2, ST CHARLES, IL 60174														
PAYROLL NO.					FOR WEEK ENDING					PROJECT AND LOCATION														
40					7/1/2024					West Sewage Treatment Plant Improvements - City of Crest Hill, Crest Hill, IL 60403														
NAME, ADDRESS AND SOCIAL SECURITY NUMBER OF EMPLOYEE	1 Hire	2 Sec. 3	3 Income	4 Status	5 Gender	6 Ethnic Group	WORK CLASSIFICATION	DAY AND DATE								TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS					NET WAGES PAID FOR WEEK
								S	M	T	W	T	F	S	FICA				WITHHOLD TAX	STATE	OTHER	TOTAL DEDUCT		
								6/30	7/1	6/25	6/26	6/27	6/28	6/29										
								HOURS WORKED DAILY																
DANIEL J SEELEY 23507 W DUPAGE COURT PLAINFIELD, IL 60544 358-70-6612	12/26/1993			J	M	W	SU	O								0.00	0.00	658.60	50.38	92.60	32.93	23.30	199.21	459.39
								T		4	2	2		2		10.00	65.86							
MATTHEW P TIBERI 1415 S PRINCETON AVE ARLINGTON HTS, IL 60005 327-88-5835	10/6/2022			J	M	W	LA	O								0.00	0.00	450.80	34.49	69.28	22.54	18.64	144.95	305.85
								T		8						8.00	56.35							
RUBEN N VALENCIA 71 SONORA DR MONTGOMERY, IL 60538 349-64-8172	8/30/2023			J	M	H	LA	O								0.00	0.00	507.15	38.80	66.78	25.36	20.97	151.91	355.24
								T		8				1		9.00	56.35							
DAVID KOLARIK 3306 VERONICA STREET PLANO, IL 60545 355-76-7230	10/10/2023			J	M	W	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T								0.00	57.35							
CHRISTOPHER A TERREL 322 HILL AVE N AURORA, IL 60542 355-82-2503	7/22/2019			J	M	H	LA	O								0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
								T								0.00	58.35							
ALEXANDER R GARRETT 108 McKINLEY STREET ST CHARLES, IL 60174 349-92-6063	9/1/2022			A	M	W	AP	O								0.00	0.00	251.76	19.26	18.48	12.59	14.16	64.49	187.27
								T		8						8.00	31.47							

1. DATE OF HIRE
2. IDENTIFIED SECTION 3 RESIDENT
3. AFFIDAVIT FOR SECTION 3 NEW HIRES
4. STATUS
5. GENDER
6. ETHNIC GROUP

TOTAL HRS. (COMBINED) THIS PAGE	35.00
TOTAL HRS. (COMBINED) CHICAGO RESIDENT	0.00
TOTAL HRS. (COMBINED) NON-RESIDENT	0.00

# STATEMENT OF COMPLIANCE

DATE: July 3, 2024

I, Michael J. Wagner, President  
(Name of signatory party) (Title)

Do hereby state:

(1) That I pay or supervise the payment of the persons employed by \_\_\_\_

Complete Mechanical Services, Inc. on the West Sewage Treatment Plant  
(Contractor) (Building or Work)

Improvements - City of Crest Hill project; that during the payroll period commencing on 6/25/24 and ending on 7/1/24, all persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said Complete Mechanical Services, Inc.  
Contractor or Subcontractor

from the full weekly wages earned by any person and that no deductions have been made either directly or indirectly from the full wages earned by any person, other than permissible deductions as defined in Regulations, Part 3 (29 CFR Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948. 63 Stat. 108. 72 Stat. 967: 76 Stat. 357: 40 U.S.C. 276c) and described below:

---

---

---

---

- (2) That any payrolls otherwise under the contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract, that the classifications set forth therein for each laborer or mechanic conform with the work he performed.
- (3) That any apprentices employed in the above period are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) That:

a. WHERE FRINGE BENEFITS ARE PAID TO  
APPROVED PLANS, FUNDS OR PROGRAMS

☒ In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above referenced payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefits of such employer, except as noted in Section 4 © below.

b. WHERE FRINGE BENEFITS ARE PAID IN CASH

☐ Each laborer or mechanic listed in the above referenced payroll has been paid, as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in Section 4 © below.

c. EXCEPTIONS

EXCEPTIONS (CRAFT)	EXPLANATION
REMARKS	

NAME AND TITLE	SIGNATURE
Michael J. Wagner, President	Michael Wagner
THE WILLFUL FALSIFICATION OF ANY OF THE ABOVE STATEMENTS MAY SUBJECT THE CONTRACTOR OR SUBCONTRACTOR TO CIVIL OR CRIMINAL PROSECUTION. SEE SECTION 1001 OF TITLE 18 AND SECTION 231 OF TITLE 31 OF THE UNITED STATES CODE.	

Date 6/4/2024

I, **Trisha Connelly**  
(Name of Signatory Party)

**Assistant Payroll**  
(Title)

Do hereby state:

- (1) That I pay or supervise the payment of the persons employed by

**Connelly Electric Co.**  
(Contractor or Subcontractor)

on the

**Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd., Crest Hill, IL 60403;** that during the payroll period  
commencing on the  
(Building or Work)

**27<sup>th</sup> day of May 2024** and ending the **2<sup>nd</sup> day of June 2024.**

All persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

**Connelly Electric Co.**  
(Contractor or Subcontractor)

from the full

Weekly wages earned by any person and that no deduction have been made either directly or indirectly from the full wages earned by any person, other than permissible deduction as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C 3145), and described below:

---

---

---

- (2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he/she performed.
- (3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United State Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) THAT

- (A) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS OR PROGRAMS



In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above reference payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

- (B) WHERE FRINGE BENEFITS ARE PAID IN CASH



Each laborer or mechanic listed in the above reference payroll has been paid as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

- (C) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

Name and Title

Signature

Trisha Connelly; Payroll\_\_\_\_\_

The willful falsification of any of the above statements may subject the contractor or subcontractors to civil or criminal prosecution.

## CERTIFIED PAYROLL REPORT

US DEPARTMENT OF LABOR  
Employment Standards Administration

CONTRACTOR OR SUBCONTRACTOR		Connelly Electric		ADDRESS		40 S Addison Rd., Suite 100 Addison, IL 60101																
PAYROLL NO. #71		FOR WEEK ENDING 6/02/2024		PROJECT AND LOCATION		Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd. Crest Hill, IL 60403																
NAME, ADDRESS CITY, STATE ZIP CODE, TELEPHONE NUMBER AND SOCIAL SECURTIY NUMBER OF EMPLOYEE	NO. OF WITHOLDING EXEMPTIONS	WORK CLASSIFICATION		DAY AND RATE							TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS					NET WAGES PAID FOR WEEK			
				S	M	T	W	T	F	S				FICA	FEDERAL WITHOLDING	STATE	OTHER	UNION DUES		TOTAL DEDUCTIONS		
				5/27	5/28	5/29	5/30	5/31	6/1	6/2												
				HOURS WORKED DAILY																		
Kevin Delphi 2320 9th Street Peru, IL 61354 XXX-XX-2095 815-252-5143	0	Electrician Journeyman	O T								0											
			S T			8	8	8	8		32	52	1664	127.3	209.18	79.73		107.9	524.11	1139.89		
Dustin Fleischauer 4279 Main St. Kankakee, IL 60901 XXX-XX-3063 815-545-3531	0	Electrician Apprentice	O T								0											
			S T			8	8	8			24	28.6	686.4	52.51	44.21	33.98		44.63	175.33	511.07		
Griffin Hays 445 W. Chandler Blvd. Chandler, AZ 85225 XXX-XX-2788 815-573-1951	0	Electrician Journeyman	O T								0											
			S T			8	8		8		24	52	1248	95.48	117.66		80.93	294.07	953.93			
Zane Roth 1100 N Raynor Ave. Joliet, IL 60435 XXX-XX-4077 815-953-1086	1	Electrician Foreman	O T								0											
			S T			8	8	8	8		32	56.68	1813.76	138.76	260.32	87.14	113.29	599.51	1214.25			
			O T								0											
			S T								0							0	0			
			O T								0											
			S T								0							0	0			
			O T								0											
			S T								0							0	0			

(1) Date of Hire  
(2) Gender  
(3) Ethnic

A. -White American  
C. - Native American  
E. - Asian/Pacific Amercian

B. -Black American  
D. - Hispanic American

Date 6/4/2024

I, **Trisha Connelly**  
(Name of Signatory Party)

**Assistant Payroll**  
(Title)

Do hereby state:

- (1) That I pay or supervise the payment of the persons employed by

**Connelly Electric Co.**  
(Contractor or Subcontractor)

on the

**Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd., Crest Hill, IL 60403;** that during the payroll period  
commencing on the  
(Building or Work)

**3<sup>rd</sup> day of June 2024** and ending the **9<sup>th</sup> day of June 2024.**

All persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

**Connelly Electric Co.**  
(Contractor or Subcontractor)

from the full

Weekly wages earned by any person and that no deduction have been made either directly or indirectly from the full wages earned by any person, other than permissible deduction as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C 3145), and described below:

---

---

---

- (2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he/she performed.
- (3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United State Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) THAT

- (A) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS OR PROGRAMS



In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above reference payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

- (B) WHERE FRINGE BENEFITS ARE PAID IN CASH



Each laborer or mechanic listed in the above reference payroll has been paid as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

- (C) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

Name and Title

Signature

Trisha Connelly; Payroll

**Trisha Connelly**

Digitally signed by Trisha Connelly  
DN: cn=US,  
Email=trisha.connelly@connellyelectric.com,  
c=Connelly Electric, cn=Trisha Connelly  
Date: 2024.06.17 15:36:24-0500

The willful falsification of any of the above statements may subject the contractor or subcontractors to civil or criminal prosecution.



## CERTIFIED PAYROLL REPORT

US DEPARTMENT OF LABOR  
Employment Standards Administration

CONTRACTOR OR SUBCONTRACTOR		Connelly Electric		ADDRESS		40 S Addison Rd., Suite 100 Addison, IL 60101																
PAYROLL NO. #72		FOR WEEK ENDING 6/09/2024		PROJECT AND LOCATION		Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd. Crest Hill, IL 60403																
NAME, ADDRESS CITY, STATE ZIP CODE, TELEPHONE NUMBER AND SOCIAL SECURTIY NUMBER OF EMPLOYEE	NO. OF WITHOLDING EXEMPTIONS	WORK CLASSIFICATION		DAY AND RATE								TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS						NET WAGES PAID FOR WEEK	
				S	M	T	W	T	F	S	FICA				FEDERAL WITHHOLDING	STATE	OTHER	UNION DUES	TOTAL DEDUCTIONS			
				6/2	6/3	6/4	6/5	6/6	6/7	6/8												
Kevin Delphi 2320 9th Street Peru, IL 61354 XXX-XX-2095 815-252-5143	0	Electrician Journeyman	O T									0										
			S T			8	8	8	7.5			31.5	54	1701	130.12	217.32	81.56		108.49	537.49	1163.51	
Dustin Fleischauer 4279 Main St. Kankakee, IL 60901 XXX-XX-3063 815-545-3531	0	Electrician Apprentice	O T									0										
			S T			8	8	8	6.5			30.5	35.1	1070.55	81.89	90.31	52.99		68.43	293.62	776.93	
Griffin Hays 445 W. Chandler Blvd. Chandler, AZ 85225 XXX-XX-2788 815-573-1951	0	Electrician Journeyman	O T									0										
			S T		8	8	8	8				32	54	1728	132.18	223.26			110.21	465.65	1262.35	
Zane Roth 1100 N Raynor Ave. Joliet, IL 60435 XXX-XX-4077 815-953-1086	1	Electrician Foreman	O T									0										
			S T		8	8	8	8	8			40	58.86	2354.4	180.11	383.72	113.9		144.75	822.48	1531.92	
			O T									0										
			S T									0							0	0		
			O T									0										
			S T									0							0	0		
			O T									0										
			S T									0							0	0		

- (1) Date of Hire  
(2) Gender  
(3) Ethnic

A. -White American  
C. - Native American  
E. - Asian/Pacific Amercian

B. -Black American  
D. - Hispanic American

Date 6/19/2024

I, **Trisha Connelly**  
(Name of Signatory Party)

**Assistant Payroll**  
(Title)

Do hereby state:

- (1) That I pay or supervise the payment of the persons employed by

**Connelly Electric Co.**  
(Contractor or Subcontractor)

on the

**Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd., Crest Hill, IL 60403;** that during the payroll period  
commencing on the  
(Building or Work)

**10<sup>th</sup> day of June 2024** and ending the **16<sup>th</sup> day of June 2024.**

All persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

**Connelly Electric Co.**  
(Contractor or Subcontractor)

from the full

Weekly wages earned by any person and that no deduction have been made either directly or indirectly from the full wages earned by any person, other than permissible deduction as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C 3145), and described below:

---

---

---

- (2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he/she performed.
- (3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United State Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) THAT

- (A) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS OR PROGRAMS



In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above reference payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

- (B) WHERE FRINGE BENEFITS ARE PAID IN CASH



Each laborer or mechanic listed in the above reference payroll has been paid as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

- (C) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

Name and Title

Signature

Trisha Connelly; Payroll

**Trisha Connelly**

Digitally signed by Trisha Connelly  
DN: cn=Trisha Connelly, email=Trisha.Connelly@connellyelectric.com,  
c=United States, ou=Trisha Connelly  
Date: 2024.06.21 14:38:39-0500

The willful falsification of any of the above statements may subject the contractor or subcontractors to civil or criminal prosecution.

## CERTIFIED PAYROLL REPORT

US DEPARTMENT OF LABOR  
Employment Standards Administration

CONTRACTOR OR SUBCONTRACTOR		Connelly Electric		ADDRESS		40 S Addison Rd., Suite 100 Addison, IL 60101														
PAYROLL NO. #73		FOR WEEK ENDING 6/16/2024		PROJECT AND LOCATION		Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd. Crest Hill, IL 60403														
NAME, ADDRESS CITY, STATE ZIP CODE, TELEPHONE NUMBER AND SOCIAL SECURTIY NUMBER OF EMPLOYEE	NO. OF WITHOLDING EXEMPTIONS	WORK CLASSIFICATION		DAY AND RATE							TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS					NET WAGES PAID FOR WEEK	
				S	M	T	W	T	F	S				FICA	FEDERAL WITHHOLDING	STATE	OTHER	UNION DUES		TOTAL DEDUCTIONS
				6/9	6/10	6/11	6/12	6/13	6/14	6/15										
				HOURS WORKED DAILY																
Kevin Delphi 2320 9th Street Peru, IL 61354 XXX-XX-2095 815-252-5143	0	Electrician Journeyman	O T								0									
			S T		8	8	8	8	8	8	40	54	2160	165.24	318.3	104.28		137.76	725.58	1434.42
Dustin Fleischauer 4279 Main St. Kankakee, IL 60901 XXX-XX-3063 815-545-3531	0	Electrician Apprentice	O T								0									
			S T		8	8	8	8	8	8	40	35.1	1404	107.41	151.98	69.5		89.74	418.63	985.37
Griffin Hays 445 W. Chandler Blvd. Chandler, AZ 85225 XXX-XX-2788 815-573-1951	0	Electrician Journeyman	O T								0									
			S T		8	8	8	8	8	8	40	54	2160	165.24	318.3			137.76	621.3	1538.7
Zane Roth 1100 N Raynor Ave. Joliet, IL 60435 XXX-XX-4077 815-953-1086	1	Electrician Foreman	O T								0									
			S T		8	8	8	8	8	8	40	58.86	2354.4	180.1	383.72	113.9		144.75	822.47	1531.93
			O T								0									
			S T								0							0	0	
			O T								0									
			S T								0							0	0	
			O T								0									
			S T								0							0	0	

(1) Date of Hire  
(2) Gender  
(3) Ethnic

A. -White American  
C. - Native American  
E. - Asian/Pacific Amercian

B. -Black American  
D. - Hispanic American

Date 6/27/2024

I, **Trisha Connelly**  
(Name of Signatory Party)

**Assistant Payroll**  
(Title)

Do hereby state:

- (1) That I pay or supervise the payment of the persons employed by

**Connelly Electric Co.**  
(Contractor or Subcontractor)

on the

**Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd., Crest Hill, IL 60403;** that during the payroll period  
commencing on the  
(Building or Work)

**17<sup>th</sup> day of June 2024** and ending the **23<sup>rd</sup> day of June 2024.**

All persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

**Connelly Electric Co.**  
(Contractor or Subcontractor)

from the full

Weekly wages earned by any person and that no deduction have been made either directly or indirectly from the full wages earned by any person, other than permissible deduction as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C 3145), and described below:

---

---

---

- (2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he/she performed.
- (3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United State Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) THAT

- (A) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS OR PROGRAMS



In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above reference payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

- (B) WHERE FRINGE BENEFITS ARE PAID IN CASH



Each laborer or mechanic listed in the above reference payroll has been paid as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

- (C) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

Name and Title

Signature

Trisha Connelly; Payroll

**Trisha Connelly**

Digitally signed by Trisha Connelly  
DN: cn=US,  
e=trisha.connelly@connelyelectric.com,  
c=Connelly Electric, cn=Trisha Connelly  
Date: 2024.07.05 09:34:11-0500

The willful falsification of any of the above statements may subject the contractor or subcontractors to civil or criminal prosecution.

## CERTIFIED PAYROLL REPORT

US DEPARTMENT OF LABOR  
Employment Standards Administration

CONTRACTOR OR SUBCONTRACTOR		Connelly Electric		ADDRESS		40 S Addison Rd., Suite 100 Addison, IL 60101																		
PAYROLL NO. #74		FOR WEEK ENDING 6/23/2024		PROJECT AND LOCATION		Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd. Crest Hill, IL 60403																		
NAME, ADDRESS CITY, STATE ZIP CODE, TELEPHONE NUMBER AND SOCIAL SECURTIY NUMBER OF EMPLOYEE	NO. OF WITHOLDING EXEMPTIONS	WORK CLASSIFICATION		DAY AND RATE							TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS						NET WAGES PAID FOR WEEK				
				S	M	T	W	T	F	S				FICA	FEDERAL WITHHOLDING	STATE	OTHER	UNION DUES	TOTAL DEDUCTIONS					
				6/16	6/17	6/18	6/19	6/20	6/21	6/22														
				HOURS WORKED DAILY																				
Kevin Delphi 2320 9th Street Peru, IL 61354 XXX-XX-2095 815-252-5143	0	Electrician Journeyman	O T								0													
			S T		8	8	8	5			29	54	1890	144.58	258.9	90.91		120.54	614.93	1275.07				
Dustin Fleischauer 4279 Main St. Kankakee, IL 60901 XXX-XX-3063 815-545-3531	0	Electrician Apprentice	O T								0													
			S T			8	8	8	8		32	35.1	1123.2	85.93	96.63	55.6		71.79	309.95	813.25				
Griffin Hays 445 W. Chandler Blvd. Chandler, AZ 85225 XXX-XX-2788 815-573-1951	0	Electrician Journeyman	O T								0													
			S T		7		8	8	8		31	54	1674	128.07	211.38		106.76	446.21	1227.79					
Zane Roth 1100 N Raynor Ave. Joliet, IL 60435 XXX-XX-4077 815-953-1086	1	Electrician Foreman	O T								0													
			S T		8	8	8	8	8		40	58.86	2354.4	180.11	383.72	113.9		144.75	822.48	1531.92				
Kyle Szepelek 5065 W. 9000 N Rd. Manteno, IL 60950 XXX-XX-4781 815-791-9780	0	Electrician Foreman	O T								0													
			S T					4			4	58.86	2318.71	177.38	355.31	114.78		126.51	773.98	1544.73				
			O T								0													
			S T								0							0	0					
			O T								0													
			S T								0							0	0					

(1) Date of Hire  
(2) Gender  
(3) Ethnic

A. -White American  
C. - Native American  
E. - Asian/Pacific Amercian

B. -Black American  
D. - Hispanic American

Date 7/2/2024

I, **Trisha Connelly**  
(Name of Signatory Party)

**Assistant Payroll**  
(Title)

Do hereby state:

- (1) That I pay or supervise the payment of the persons employed by

**Connelly Electric Co.**  
(Contractor or Subcontractor)

on the

**Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd., Crest Hill, IL 60403;** that during the payroll period  
commencing on the  
(Building or Work)

**24<sup>th</sup> day of June 2024** and ending the **30<sup>th</sup> day of June 2024.**

All persons employed on said project have been paid the full weekly wages earned, that no rebates have been or will be made either directly or indirectly to or on behalf of said

**Connelly Electric Co.**  
(Contractor or Subcontractor)

from the full

Weekly wages earned by any person and that no deduction have been made either directly or indirectly from the full wages earned by any person, other than permissible deduction as defined in Regulations, Part 3 (29 C.F.R. Subtitle A), issued by the Secretary of Labor under the Copeland Act, as amended (48 Stat. 948, 63 Stat. 108, 72 Stat. 967; 76 Stat. 357; 40 U.S.C 3145), and described below:

---

---

---

- (2) That any payrolls otherwise under this contract required to be submitted for the above period are correct and complete; that the wage rates for laborers or mechanics contained therein are not less than the applicable wage rates contained in any wage determination incorporated into the contract; that the classifications set forth therein for each laborer or mechanic conform with the work he/she performed.
- (3) That any apprentices employed in the above period are duly registered in a bona fide apprenticeship program registered with a State apprenticeship agency recognized by the Bureau of Apprenticeship and Training, United State Department of Labor, or if no such recognized agency exists in a State, are registered with the Bureau of Apprenticeship and Training, United States Department of Labor.

(4) THAT

- (A) WHERE FRINGE BENEFITS ARE PAID TO APPROVED PLANS, FUNDS OR PROGRAMS



In addition to the basic hourly wage rates paid to each laborer or mechanic listed in the above reference payroll, payments of fringe benefits as listed in the contract have been or will be made to appropriate programs for the benefit of such employees, except as noted in section 4(c) below.

- (B) WHERE FRINGE BENEFITS ARE PAID IN CASH



Each laborer or mechanic listed in the above reference payroll has been paid as indicated on the payroll, an amount not less than the sum of the applicable basic hourly wage rate plus the amount of the required fringe benefits as listed in the contract, except as noted in section 4(c) below.

- (C) EXCEPTIONS

EXCEPTION (CRAFT)	EXPLANATION

REMARKS:

Name and Title

Signature

Trisha Connelly; Payroll

**Trisha Connelly**

Digitally signed by Trisha Connelly  
DN: cn=US,  
e=trisha.connelly@connelyelectric.com,  
o=Connely Electric, cn=Trisha Connelly  
Date: 2024.07.05.09:35:51-0500

The willful falsification of any of the above statements may subject the contractor or subcontractors to civil or criminal prosecution.

## CERTIFIED PAYROLL REPORT

US DEPARTMENT OF LABOR  
Employment Standards Administration

CONTRACTOR OR SUBCONTRACTOR		Connelly Electric		ADDRESS		40 S Addison Rd., Suite 100 Addison, IL 60101																			
PAYROLL NO. #75		FOR WEEK ENDING 6/30/2024		PROJECT AND LOCATION		Crest Hill Sewage Treatment Plant; 1631 Gaylord Rd. Crest Hill, IL 60403																			
NAME, ADDRESS CITY, STATE ZIP CODE, TELEPHONE NUMBER AND SOCIAL SECURTIY NUMBER OF EMPLOYEE	NO. OF WITHOLDING EXEMPTIONS	WORK CLASSIFICATION		DAY AND RATE							TOTAL HOURS	RATE OF PAY	GROSS AMOUNT EARNED	DEDUCTIONS						NET WAGES PAID FOR WEEK					
				S	M	T	W	T	F	S				FICA	FEDERAL WITHOLDING	STATE	OTHER	UNION DUES	TOTAL DEDUCTIONS						
				6/23	6/24	6/25	6/26	6/27	6/28	6/29															
				HOURS WORKED DAILY																					
Dustin Fleischauer 4279 Main St. Kankakee, IL 60901 XXX-XX-3063 815-545-3531	0	Electrician Apprentice	O T								0														
			S T		8	2			8	6		24	35.1	842.4	64.44	62.93	41.7			53.84	222.91		619.49		
Griffin Hays 445 W. Chandler Blvd. Chandler, AZ 85225 XXX-XX-2788 815-573-1951	0	Electrician Journeyman	O T								0														
			S T		8	2	8		8	6		32	54	1728	132.19	223.26				110.21	465.66		1262.34		
Michael McConville 16513 Siegal Dr. Crest Hill, IL 60403 XXX-XX-2788 815-343-2072	0	Electrician Journeyman	O T								0														
			S T		8			8	5	4		25	54	1350	103.27	85.69	64.18			86.1	339.24		1010.76		
Zane Roth 1100 N Raynor Ave. Joliet, IL 60435 XXX-XX-4077 815-953-1086	1	Electrician Foreman	O T								0														
			S T		8	8	8		4	8		36	58.86	2118.96	162.11	327.46	102.25			130.86	722.68		1396.28		
			O T								0														
			S T								0											0		0	
			O T								0														
			S T								0											0		0	
			O T								0														
			S T								0											0		0	

- (1) Date of Hire  
(2) Gender  
(3) Ethnic

A. -White American  
C. - Native American  
E. - Asian/Pacific Amercian

B. -Black American  
D. - Hispanic American

PLEASE SIGN AND EMAIL TO: [jeurich@vissering.com](mailto:jeurich@vissering.com)  
ORIGINAL COPIES ARE NOT REQUIRED

PARTIAL WAIVER OF LIEN

Invoice: 1475586  
04.18.2024  
VCC DRAW #16

State of **ILLINOIS**  
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **G.A. RICH & SONS, INC.** the undersigned for and in consideration of the sum of **\$180,879.53 (ONE HUNDRED EIGHTY THOUSAND, EIGHT HUNDRED SEVENTY-NINE DOLLARS & 53/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 8th day of July, 2024

BY:

Sammy Slush Stinson  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 8th day of July, 2024

BY:

Brittany J Lape  
(Notary Public)





PLEASE SIGN AND EMAIL TO: jeurich@vissering.com  
ORIGINAL COPIES ARE NOT REQUIRED

PARTIAL WAIVER OF LIEN

Invoice: 1  
VCC DRAW #16

State of **ILLINOIS**  
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS - CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **LAFORCE, LLC.**

the undersigned for and in consideration of the sum of **\$11,371.00 (ELEVEN THOUSAND, THREE HUNDRED SEVENTY-ONE DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 9 day of May, 2024

BY:

*Brian Manning*  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 9 day of May, 2024

BY:

*Tara Langin*

(Notary Public) My Commission Expires: April 15, 2025



**PARTIAL WAIVER OF LIEN**

Invoice: 22-19861-6B  
03.30.2024  
**VCC DRAW #16**

State of **ILLINOIS**  
County of ~~WILL~~ Cook

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**


to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **LAI, LLC**  
the undersigned for and in consideration of the sum of **\$59,450.00 (FIFTY-NINE THOUSAND, FOUR HUNDRED FIFTY DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 24<sup>th</sup> day of April, 2024

BY:

  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 24<sup>th</sup> day of April, 2024

BY:

  
(Notary Public)

MARY S HEALY  
Official Seal  
Notary Public - State of Illinois  
My Commission Expires Jul 28, 2024

PLEASE SIGN AND EMAIL TO: [jeurich@vissering.com](mailto:jeurich@vissering.com)  
ORIGINAL COPIES ARE NOT REQUIRED

**PARTIAL WAIVER OF LIEN**

Invoice: 22-19861-8  
04.09.2024  
**VCC DRAW #16**

State of **ILLINOIS**  
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **LAI, LLC**  
the undersigned for and in consideration of the sum of **\$45,480.00 (FORTY-FIVE THOUSAND, FOUR HUNDRED EIGHTY DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 30<sup>th</sup> day of April, 2024

BY: 

(Signature of Sole Owner or Authorized  
Representative of Corporation or  
Partnership)

Subscribed and sworn to before me this 30<sup>th</sup> day of April, 2024

BY: 

(Notary Public)



PLEASE SIGN AND EMAIL TO: [jeurich@vissering.com](mailto:jeurich@vissering.com)  
ORIGINAL COPIES ARE NOT REQUIRED

PARTIAL WAIVER OF LIEN

Invoice: 22-19861-8  
04.19.2024  
VCC DRAW #16

State of **ILLINOIS**  
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL**


NOW, THEREFORE, KNOW YE, THAT **LAI, LLC**  
the undersigned for and in consideration of the sum of **\$143,743.00 (ONE HUNDRED FORTY-THREE THOUSAND, SEVEN HUNDRED FORTY-THREE DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 15<sup>th</sup> day of May, 2024

BY: [Signature]  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 15<sup>th</sup> day of May, 2024

BY: Mary S Healy  
(Notary Public)



**PLEASE SIGN AND EMAIL TO: [jeurich@vissering.com](mailto:jeurich@vissering.com)**  
**ORIGINAL COPIES ARE NOT REQUIRED**

**PARTIAL WAIVER OF LIEN**

Invoice: 23300  
04.16.2024  
VCC DRAW #16

State of OH  
County of Columbiana

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **TRI STATE TOOL & HOIST, INC.** the undersigned for and in consideration of the sum of **\$49,712.00 (FORTY-NINE THOUSAND, SEVEN HUNDRED TWELVE DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 13th day of May, 2024



BY: Brent Sico  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 13th day of May, 2024  
BY: Renae K Unkefer  
(Notary Public) **RENAE K UNKEFER**  
My commission expires April 23, 2026

**PARTIAL WAIVER OF LIEN**

INV025696  
VCC DRAW #16

State of **IL**  
County of Kane

**TO ALL WHOM IT MAY CONCERN:**

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **WALKER PROCESS EQUIPMENT** the undersigned for and in consideration of the sum of **\$238,165.00 (TWO HUNDRED THIRTY-EIGHT THOUSAND, ONE HUNDRED SIXTY-FIVE DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 6th day of May, 2024

Walker Process Equipment, division of McNish Corp

BY: Suzanne Robbins  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 6th day of May, 2024

BY: [Signature]  
(Notary Public)



PLEASE SIGN AND EMAIL TO: [jeurich@vissering.com](mailto:jeurich@vissering.com)  
ORIGINAL COPIES ARE NOT REQUIRED

PARTIAL WAIVER OF LIEN

Invoice: 1475707  
05.16.2024  
VCC DRAW #17

State of **ILLINOIS**  
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS - CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **G.A. RICH & SONS, INC.**  
the undersigned for and in consideration of the sum of **\$169,475.67 (ONE HUNDRED SIXTY-NINE THOUSAND, FOUR HUNDRED SEVENTY-FIVE DOLLARS & 67/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 8th day of July, 2024

BY: Sammy Leah Stinson  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 8th day of July, 2024

BY: Brittany J. LaPe  
(Notary Public)





PLEASE SIGN AND EMAIL TO: [jeurich@vissering.com](mailto:jeurich@vissering.com)  
ORIGINAL COPIES ARE NOT REQUIRED

PARTIAL WAIVER OF LIEN

Invoice: 2  
VCC DRAW #17

State of **ILLINOIS**  
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by

**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 - WEST SEWAGE TREATMENT PLANT IMPROVEMENTS - CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **LAFORCE, LLC.**  
the undersigned for and in consideration of the sum of **\$50,958.00 (FIFTY THOUSAND, NINE HUNDRED FIFTY-EIGHT DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statues of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.

Signed this 26 day of June, 2024

BY:

*Brian Manning*  
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 26 day of June, 2024

BY:

*Jessica Koenig*  
(Notary Public) My Commission Expires: April 16, 2027





PARTIAL WAIVER OF LIEN

Invoice: 22-19861-6A  
04.30.2024  
VCC DRAW #17

State of **ILLINOIS**  
County of **WILL**

TO ALL WHOM IT MAY CONCERN:

Whereas the undersigned, has been employed by


**VISSERING CONSTRUCTION COMPANY**

to furnish labor or materials or both in the construction of the following project at it's said location

**11108.00 – WEST SEWAGE TREATMENT PLANT IMPROVEMENTS – CITY OF CREST HILL, IL**

NOW, THEREFORE, KNOW YE, THAT **LAI, LLC**  
the undersigned for and in consideration of the sum of **\$39,960.00 (THIRTY-NINE THOUSAND, NINE HUNDRED SIXTY DOLLARS & 00/100)** and other good and valuable considerations, the receipt whereof is hereby acknowledged, do hereby waive and release any and all lien, or claim or right to lien on said above described building and premises under the Statutes of the State of Illinois relating to Mechanic' Liens, on account of labor or materials, or both, furnished or which may be furnished by the undersigned to or on account of the said Vissering Construction Company.


Signed this 29th day of May, 2024

BY:   
(Signature of Sole Owner or Authorized Representative of Corporation or Partnership)

Subscribed and sworn to before me this 29th day of May, 2024

BY:

Mary S. Healy  
(Notary Public)



## Illinois Works Apprenticeship Initiative Periodic Grantee Report

Please provide information in this chart for the entire project if the apprenticeship goal applies to the entire project.

Provide information for only the state contribution if the apprenticeship goal applies only to state appropriated capital funds.

**JUNE 2024**

Prevailing Wage Classification	Total Hours for Classification in Reporting Period	Total Apprenticeship Hours for Classification in Reporting Period	% of Apprenticeship Hours	Total Hours for Classification YTD	Total Apprenticeship Hours YTD	% of Apprenticeship Hours YTD	If no apprenticeship hours recorded, explain.
BRICKLAYER	993.00	230.00	23.16%	2,646.50	654.00	24.71%	
CARPENTER	737.00	149.00	20.22%	9,435.00	2,244.00	23.78%	
CEMENT FINISHER/MASON	152.50	24.00	15.74%	1,835.50	497.50	27.10%	
CERAMIC TILE INSTALLERS	0.00	0.00	0.00%	0.00	0.00	0.00%	
ELECTRICIAN	112.00	24.00	21.43%	1,901.00	473.00	24.88%	
FIRE SPRINKLER FITTERS	0.00	0.00	0.00%	0.00	0.00	0.00%	
GLAZIER	0.00	0.00	0.00%	0.00	0.00	0.00%	
IRONWORKER	118.00	0.00	0.00%	4,169.00	649.00	15.57%	
LABORER	896.00	56.00	6.25%	9,159.50	342.50	3.74%	
MILLWRIGHT	271.00	102.00	37.64%	570.00	233.00	40.88%	
OPERATOR	360.00	115.00	31.94%	5,943.00	1,970.00	33.15%	
PAINTER	0.00	0.00	0.00%	341.00	44.00	12.90%	
PIPEFITTER	0.00	0.00	0.00%	715.00	5.00	0.70%	
PLUMBER	876.00	109.00	12.44%	3,811.00	750.50	19.69%	
ROOFING	0.00	0.00	0.00%	239.50	23.50	9.81%	
SHEET METAL	51.50	0.00	0.00%	74.50	0.00	0.00%	
SUPERINTENDENT	20.00	0.00	0.00%	76.00	0.00	0.00%	
<b>RESULTS</b>	<b>4,587.00</b>	<b>809.00</b>	<b>17.64%</b>	<b>40,916.50</b>	<b>7,886.00</b>	<b>19.27%</b>	