

August 15, 2022

Rindt Engineering 334 Cherokee Streeet Marietta, GA 30060

RE: City of Cartersville - Mission Road Gravity Sewer Replacement Phase 3

Subject: Request for Time Extension

We are sending this letter to request a time extension in order to complete the above referenced project. The original NTP was dated for January 31, 2022. However, K.M. Davis (KMD) did not receive authorization from CSX Roadmaster to commence with the permitted work until the week of April 4<sup>th</sup>. CSX had to reschedule the start date until the week of May 23<sup>rd</sup> and at that time KMD completed the work in the CSX right of way.

The start time was also delayed through the manhole submittal process. First, I would like to mention that KMD took special precautions to avoid any delays by having all the PVC pipe ordered and delivered to the project before the contract was signed because we had experienced unusual pipe delivery delays on other projects. We did not anticipate the extremely lengthy delay by the manhole manufacturer because their shop drawing submittals were not meeting the engineer's specifications. This was a five month process to get it correct. We apologize for the confusion and delays by the manufacturer during the submittal process and wished KMD could have been of more assistance. Because of these delays KMD would like to request a **185** day extension to complete the project.

We greatly appreciate your cooperation and looking forward to working together during this project.

Please feel free to reach out with any questions.

Sincerely. Brent Davis

K.M. Davis Contracting

↔ Water & Sewer Pipeline Installation ↔ Storm Drainage Systems ↔ Water Meter Installation & Services ↔