



# STAFF REPORT

---

**MEETING DATE:** 05/01/2023

**PRESENTED BY:** Brandon Rakestraw – Public Works

---

**AGENDA ITEM DESCRIPTION (Agenda Content):**

May Public Works Report - Transportation

---

**COMMENTS:**

Project Update:

1- Battlefield Trail Phase II

- a- Contractor is 90% complete with trail segments along Nathan Dean, Henry Y Holland, and Paulding Lane.
- b- Contractor is actively working to construct trail segments within the Scott Smith Preserve.
- c- Contractor is working to finish trail segment and bridge within railroad Right-of-Way. Bridge is scheduled for delivery and placement by late May or 1st of June.

2- Battlefield Trail Phase II – Trail Connector

- a. Construction activities are being scheduled.

3- Battlefield Trail Phase III – Scoping Study

- a. Project is currently on-going.

4- Old Acworth & Veterans Road Culvert Replacement Project

- a. Right-of-Way acquisition is currently on-going.
- b. Project bid let is scheduled for July 2023.

Street Department:

Currently working to complete street and storm water projects. Crews are transitioning into grass cutting season, along with completing ditch maintenance and right of way cleanup. Street sweeping activities are continuing, along with daily work orders, and working on budgeted small projects.

---

**REPORT/INFORMATION:**