

Out of the through 11/10/2020	Budgeted Amounts		_ Actual Spend Remaining		
				Remaining	
	Original Budget	Revised Budget	to Date	Balance	Comments
CONSTRUCTION COSTS					
Cost of Work - Construction	\$ 32,510,428	\$ 38,168,204	\$ 25,186,089	\$ 12,982,115	Pence Contract (includes October Pay App #25)
Contractor's Contingency	\$ 1,641,965	\$ 1,641,965	\$ 140,774	\$ 1,501,191	10.36% Contractor's Contingency Remaining
Subtotal	34,152,393	39,810,169	25,326,863	14,483,306	
AJ Tucker - Demolition, Stone Salvage, and Storage		138,182	138,182		
Subtotal Construction Costs	34,152,393	39,948,351	25,465,045	14,483,306	
DIRECT COSTS					
DIRECT COSTS Architecture / Engineering / Interiore / Low Voltage	2 000 207	2.071.602	0.040.754	101 000	LDC ACA (added #11 10 14 15 16 10 20D1 21 22)
Architecture / Engineering / Interiors / Low Voltage CM/GC Pre-Construction	2,800,397 62,040	2,971,693	2,849,754	121,939	LRS ASAs (added #11,12,14,15,16,19,20R1,21,22) Pence Contract
Land Use Attorney	50,000	62,040	62,040	-	rence contract
Land / Building Survey / TOPO	40,000	30,000	15,150	14,850	
		30,000	13,130	14,030	
Arborist / Tree Surgeon Historic Conservationist/Tribal Survey	9,799 20,000	-	-	-	
Geotechnical Reports and Inspections	20,000 39,197	17,314	17,314	-	
Commissioning	97,000	97,000	35,814	61,186	
Traffic Impact Analysis	35,000 35,000	6,500	6,500	01,100	
Hazmat Assessment / Abatement	60,000	30,000	5,430	24,570	
Construction Testing and Special Inspections	100,000	130,383	103,228	27,155	
Miscellaneous (Marketing, Postcards, Prints/reprographics)	-	-	1,661	(1,661)	
Unknown Additional Services Contingency	165,672	-	-	(2,002)	
Subtotal Direct Costs	3,479,105	3,344,930	3,096,890	248,040	
ADMINISTRATION COSTS					
Project Management / Owners Representative	401,220	589,754	448,511	141,243	Cumming Contract thru ASA #3
Subtotal Administration Costs	401,220	589,754	448,511	141,243	
OTHER PROFESSIONAL FEES					
Miscellaneous / Insurance	78,394	69,889	69,889	_	
Subtotal Other Professional Fees	78,394	69,889	69,889		
PERMITS AND FEES					
Land Use Approval	48,996	48,996	-	48,996	Used for Plan Check and Permits
Plan Check and Permits	342,974	442,974	1,003,254	(560,280)	
System Development Charges (SDC's) and Engineering Review	385,320	485,320	-	485,320	Used for Plan Check and Permits
BOLI Fee	7,500	7,500	9,655	(2,155)	
Unknown Additional Permits and Fees Contingency	117,719	147,719	148,166	(448)	Used for Plan Check and Permits
Subtotal Permits and Fees	902,509	1,132,509	1,161,075	(28,567)	



Current Through: 11/18/2025	Budgeted Amounts		Actual Spend	Domaining	
	Original Budget	Revised Budget		Remaining Balance	Comments
OWNER COCTS / TURB BARTY CONTRACTS	Original budget	neviseu buuget	to Date	DatailCe	Comments
OWNER COSTS / THIRD PARTY CONTRACTS FFE (incl A-V Systems / communications, fit-out)	900,000	1,089,092		1,089,092	
External / Internal Signage	25,000	25,000		24,790	
Telephone / Data / Network Build	58,796	58,796		58,796	
Mover / Relocation / Temp Facilities/ Fairgrounds Building Rental	50,000	50,000		38,822	
Misc / Bldg & Grounds R&M / Supplies / Furn & Fixt. / Travel	50,000	75,000		15,641	10/22/25 - Moved Travel expenses to this category. Allocated \$75,000 to
Thise / Blag & Grounds Hat I / Supplies / Taill & Tixt. / Havet		75,000	00,000	10,041	Revised Budget from County Contingency. Actual Spend to Date includes
					\$2,418 for AJ Tucker plaque.
City Services & Street Improvements & Utility Connections	215,584	165,584	25,858	139,726	
Green Energy Costs Mandated per Oregon State (1.5%)	600,000	658,457		405,380	
County Contingency	1,114,438	1,195,644	-	1,195,644	6.71% 10/22/25 - includes Pence OCO #9
Subtotal Owner Costs / Third Party Contracts	2,963,818	3,317,573	349,682	2,967,891	
PROJECT TOTALS	\$ 41,977,438	\$ 48,403,006	\$ 30,591,093	\$ 17,811,913	
PROJECTIONES	φ 41,977,436	φ 40,403,000	φ 30,391,093	\$ 17,811,913	
	Original Budget	\$ 42,000,000			
	Budget Adjustment		(2/21/2024)		
	Budget Adjustment		(1/29/2025)		
	Subtotal	\$ 46,800,000	•		
	Courthouse Expansio	n Funding Source	s		
	Bond Proceeds	\$ 20,500,000	_		
St	ate of Oregon Expansion	15,000,000			
S	State of Oregon Remodel	1,500,000			
	LATCF	4,622,145			
	Interest	3,525,000			
	Reserves	1,652,855	-		
	Total	\$ 46,800,000	:		
	Worked tracked by Co	ounty with funds f	rom other sourc	es	
	AJ Tucker	\$ 172,426			
	OJD FF&E	\$ 500,000			

OJD FF&E \$

Total Budget \$ 48,403,006

Existing Courthouse Re-Roof (Fund 070) \$

800,000

130,580