

## **Dodgeville Public Library**

Design Schedule

HGA Architects

September 15, 2024

Grant Requirements: Start Construction prior to July 1, 2025; Complete by Sept. 30, 2026

<b>Council Approval</b>	<b>October 15</b>
<b>Project Kick-off Meeting</b>	<b>October 24</b>
<b>Schematic Design (SD)</b>	<b>October 21 – November 15 (4 weeks)</b>
<b>Design Development (DD)</b>	<b>November 18 – January 3, 2025 (7 weeks)</b>
<b>Construction Documents (CD)</b>	<b>January 6 – February 21 (7 weeks)</b>
<b>Out to Bid</b>	<b>February 25</b>
(Note: Design Team will work with City/Library to potentially create 2 bid pkgs to bid earlier in Jan.)	
<b>Bid Opening</b>	<b>April 3 (5 week bid period)</b>
<b>Contracts</b>	<b>April 3 – April 18 (2 weeks)</b>
<b>City Hall Library Move-out</b>	<b>April 28 – May 16 (Proposed)</b>
<b>Start of Construction</b>	<b>June 2</b>
<b>Active Construction (12-14M)</b>	<b>June 2, 2025 – July 31, 2026</b>
<b>Library Move-in</b>	<b>August 2026</b>
<b>Library Re-opening</b>	<b>September 2026</b>