



Progress Report

Old Fitzhugh Road PS&E

June 2024

Description of Work Performed During the Past Period – June 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Continued adjustments based on utility conflicts and required drainage updates

DRAINAGE DESIGN

- Coordination with roadway design team on curb design on east

ILLUMINATION

- Continue on illumination design
- Coordination with utility and proposed OHE locations to avoid conflicts

UTILITY COORDINATION

- Internal design team meetings to clear utility comments
- Utility assignments
- Update utility conflict matrix and exhibit (ongoing)

ENVIRONMENTAL

- No tasks this period; awaiting TxDOT meeting

ROW SURVEYING

- Research on DSWS easements

LANDSCAPE, STREETScape, URBAN DESIGN

- Coordination on pollinator garden design
- Overall schematic rendering update
- Prepare for Historic Preservation meeting

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Task complete

PS&E PREPARATION

- No tasks this period

PUBLIC ENGAGEMENT

- No tasks this period



Anticipated Work to be Performed Next Period – July 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Minor roadway work as subconsultants update plans
- Traffic control plan revisit

DRAINAGE DESIGN

- Adjustments based on utility conflicts
- Drainage modeling updates to reflect curb line on the east
- Proceed with 90% design

ILLUMINATION

- Continue on illumination design
- Coordination with utility and proposed OHE locations to avoid conflicts

UTILITY COORDINATION

- Utility assignments to providers
- Meetings with City of Dripping Springs, Frontier, PEC, DSWS
- Update utility conflict matrix (ongoing)

ENVIRONMENTAL

- Coordinate environmental forms for TxDOT post meeting

ROW SURVEYING

- Metes+bounds for drainage easements (cont.)

LANDSCAPE, STREETScape, URBAN DESIGN

- 90% landscape and hardscape design production
- Irrigation design

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Tasks completed

PS&E PREPARATION

- No tasks anticipated next period

PUBLIC ENGAGEMENT

- Coordination with City on easements needed

Project Needs – *This Period*

- None this period

Project Challenges and Resolutions – *This Period*

- Utility assignments require minor shift of roadway alignment to west and potentially easements or trenching for utilities on the east side of Old Fitzhugh Road. Consolidating



assignments into a “preferred” assignment and returning to utility provides. Utility provider coordination will continue on the reassignments, team will need support from City staff during coordination. Shift completed, making adjustments to drainage with respect to design.

- Drainage modeling could require “buy-in” from utility providers on new assignments, impacting deliverable schedule. Will continue coordination. Utility relocation and easement acquisition are still critical path items, not PS&E.
- Utility providers also seeking funding for relocation of the utilities on Old Fitzhugh Road. Discussions on funding / responsibility will continue.

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.