



# Progress Report

## Old Fitzhugh Road PS&E

### August 2024

#### Description of Work Performed During the Past Period – August 2024

##### PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

##### ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Minor roadway work as subconsultants update plans

##### DRAINAGE DESIGN

- Coordination with roadway design team on curb design on east
- Adjustments based on utility conflicts
- Drainage modeling updates to reflect curb line on the east
- Proceed with 90% design

##### ILLUMINATION

- Continue on illumination design

##### UTILITY COORDINATION

- Ongoing coordination meetings with City of Dripping Springs, Frontier, PEC, DSWS

##### ENVIRONMENTAL

- TxDOT meeting to discuss environmental scope
- Coordinate environmental forms for TxDOT post meeting

##### ROW SURVEYING

- No tasks this period

##### LANDSCAPE, STREETScape, URBAN DESIGN

- 90% landscape and hardscape design production

##### GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Task complete

##### PS&E PREPARATION

- No tasks this period

##### PUBLIC ENGAGEMENT

- TIRZ Board Update preparation



## Anticipated Work to be Performed Next Period – September 2024

### PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

### ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Minor roadway work as subconsultants update plans
- Traffic control plan revisit

### DRAINAGE DESIGN

- Drainage modeling updates to reflect curb line on the east
- 90% design updates

### ILLUMINATION

- Continue on 90% illumination design

### UTILITY COORDINATION

- Coordination with City of Dripping Springs, Frontier, PEC, DSWS
- Documentation on DSWS easements – review and pricing review

### ENVIRONMENTAL

- Submit environmental documentation to TxDOT post meeting
- Coordinate for CE

### ROW SURVEYING

- No tasks anticipated next period

### LANDSCAPE, STREETScape, URBAN DESIGN

- 90% landscape and hardscape design production
- Irrigation design

### GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Tasks completed

### PS&E PREPARATION

- No tasks anticipated next period

### PUBLIC ENGAGEMENT

- TIRZ Board Update attendance

### Project Needs – *This Period*

- None this period

### Project Challenges and Resolutions – *This Period*

- Utility assignments require minor shift of roadway alignment to west and potentially easements or trenching for utilities on the east side of Old Fitzhugh Road. Consolidating assignments into a “preferred” assignment and returning to utility providers. Utility provider coordination will continue on the reassignments, team will need support from



City staff during coordination. Shift completed, making adjustments to drainage with respect to design. Alignments submitted to utility providers and under their review. PEC ball in court.

- Drainage infrastructure could require small temporary easements or permanent easements on east side of Old Fitzhugh Road for minor swales with updated drainage modeling. Identifying locations and coordinating with City on design / size.
- Utility provider (DSWS) seeking funding for relocation of the utilities on Old Fitzhugh Road. Discussions on funding / responsibility will continue. Working to identify responsibility and estimates costs.

*This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.*