



# Progress Report

## Old Fitzhugh Road PS&E

### March 2026

#### Description of Work Performed During the Past Period – March 2026

##### PROJECT MANAGEMENT

- Project management and administration
- TxDOT progress meetings – 2
- City progress meetings – 1
- TxDOT coordination
- Support City with exhibits for Property owner coordination on TCEs

##### ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Address TxDOT comments on 100% design package

##### DRAINAGE DESIGN

- No tasks this period

##### ILLUMINATION

- No tasks this period

##### UTILITY COORDINATION

- Coordination with PEC on project close out

##### ENVIRONMENTAL

- Submit final exemption package to City

##### ROW SURVEYING

- No tasks this period

##### LANDSCAPE, STREETScape, URBAN DESIGN

- Address TxDOT comments on 100% design package

##### PS&E PREPARATION

- Address TxDOT comments on the submission package

##### PUBLIC ENGAGEMENT

- No tasks this period

#### Anticipated Work to be Performed Next Period – April 2026

##### PROJECT MANAGEMENT

- Project management and administration
- TxDOT progress meetings – 1



- City progress meetings – 1
- TxDOT coordination
- Support City with exhibits for Property owner coordination on TCEs

#### ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- No tasks anticipated next period

#### DRAINAGE DESIGN

- No tasks anticipated next period

#### ILLUMINATION

- No tasks anticipated next period

#### UTILITY COORDINATION

- No tasks anticipated next period

#### ENVIRONMENTAL

- Submit final exemption package to TCEQ

#### ROW SURVEYING

- No tasks anticipated next period

#### LANDSCAPE, STREETScape, URBAN DESIGN

- No tasks anticipated next period

#### PS&E PREPARATION

- No tasks anticipated next period

#### PUBLIC ENGAGEMENT

- No tasks anticipated next period

#### **Project Needs – *This Period***

- City to provide ROW and easement acquisition documentation to TxDOT – in progress
- Temporary easements identified on east side of Old Fitzhugh Road for minor swales with updated drainage modeling. Need City support in obtaining construction easements – In progress

#### **Project Challenges and Resolutions – *This Period***

*This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.*



Submission	Extended TxDOT Schedule	Actual Dates and Planned Schedule	Notes
	<i>TxDOT Adjusted 2026 Letting Schedule</i>	<i>Escalated ahead of 2026 Letting Schedule</i>	
<b>90% PS&amp;E Submission</b>	N/A	January 2025	Completed. TxDOT is tracking this as a 60% submittal package.
<b>90% PS&amp;E Resubmission</b>	October 2025	July 2025	TxDOT will require a second 90% submission since the 60% design plans were reviewed by TxDOT "over-the-shoulder" without TxDOT paperwork. Design plans will be at 100% design stage with this submission.
<b>100% PS&amp;E Submission</b>	December 2025	01/09/26	TxDOT Comments Received: 12/8/25
<b>Ready to Let PS&amp;E Submission</b>	March 2026	02/13/26 03/02/26 03/13/26 03/27/26	Individual sheet submissions per TxDOT request to close 100% for RTL.
<b>Let Date</b>	May 2026	May 2026	On Schedule for May 2026

**Current Utility Status**

- PEC – Construction started 07/04/25. Completed.
- Frontier – Construction started 07/28/25. Completed.
- Spectrum – Construction started 11/8/2025. Completed.
- Fiberlight – Completed.
- Dripping Springs Water Supply – Joint Bid, 100% design plans received.