



Progress Report

Old Fitzhugh Road PS&E

July 2023

Description of Work Performed During the Past Period – July 2023

PROJECT MANAGEMENT

- Project management and administration
- Internal team coordination
- TxDOT coordination meeting

ROADWAY DESIGN

- Continued adjustment of shared-use path alignment based on landscaping and illumination
- Provide design files to entire team and subconsultants for updates

DRAINAGE DESIGN

- Pond sizing for Drainage Basin A
- 60% design progress with finalization of roadway files and any alignment updates

ILLUMINATION

- Continue 60% design based on new shared-use path alignments and tree placement – located pedestrian level illumination through corridor
- Check lighting levels and adjustments

UTILITY COORDINATION

- Finalize existing utility layouts
- Continue proposed utility assignments
- Updates of utility conflict matrix

ENVIRONMENTAL

- No tasks this period

ROW SURVEYING

- No tasks this period

LANDSCAPE, STREETSCAPE, URBAN DESIGN

- Updated 60% landscape design with shared-use path and roadway alignment updates and feedback from TxDOT coordination meeting

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Finalize pavement design recommendation
- Pavement Design Memo updates per City comments



PS&E PREPARATION

- No PS&E Preparation Tasks This Period

PUBLIC ENGAGEMENT

- No Public Engagement tasks this period

Anticipated Work to be Performed Next Period – August 2023

PROJECT MANAGEMENT

- Project management and administration
- Internal team coordination

ROADWAY DESIGN

- Minor adjustments if required due to final drainage / landscaping layouts
- Finalize 60% design

DRAINAGE DESIGN

- 60% design updates for storm system and water quality ponds
- Exhibit updates for Drainage Basins A and B

ILLUMINATION

- Coordination with landscape/hardscape on final luminaire placement; adjustment if required
- Finalize 60% design based on new shared-use path alignments

UTILITY COORDINATION

- Continue proposed utility assignments
- Finalize 60% utility conflict matrix

ENVIRONMENTAL

- No tasks anticipated next period

ROW SURVEYING

- No tasks anticipated next period

LANDSCAPE, STREETSCAPE, URBAN DESIGN

- Coordination with illumination on luminaire placement
- Irrigation updates with finalized landscape / trail design
- Finalize 60% design

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Finalize pavement design memo

PS&E PREPARATION

- 60% PS&E package development – consolidate plan set from disciplines
- Quality control reviews of entire package
- 60% submittal to City end of August



PUBLIC ENGAGEMENT

- No tasks anticipated next period

Project Needs – *This Period*

- None this period

Project Challenges and Resolutions – *This Period*

- Potential delays in finalizing 60% drainage design due to continued coordination on drainage approach (water quality vs detention). Potential for this to delay 60% design package submittal into September from August.

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.