

| ID | Task Name | Duration | Start | Finish | f 1, 2021 | | | | | | | | | | | | Half 2, 2021 | | | | | Half 1, 2022 | | | | | Half 2, 2022 | | | | | Half 1, 2023 | | | | | Half 2, 2023 | | | | | Half 1, 2024 | | | | | Half 2, 2024 | | | | | | | | | | | |
|-----|---|-----------------|---------------------|---------------------|--------------------------------------|---|---|---|---|---|---|---|---|---|---|---|--------------|---|---|---|---|--------------|---|---|---|---|--------------|---|---|---|---|--------------|---|---|---|---|--------------|---|---|---|---|--------------|---|---|---|---|--------------|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J |
| 1 | Rob Shelton Blvd Pedestrian Sidewalk Project | 546 days | Mon 3/1/21 | Mon 4/3/23 | [Gantt bar from 3/1/21 to 4/3/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Contract Execution (NTP) | 0 days | Mon 3/1/21 | Mon 3/1/21 | ◆ 3/1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Design Survey (D&A) | 20 days | Mon 3/1/21 | Fri 3/26/21 | [Gantt bar from 3/1/21 to 3/26/21] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Environmental Documents and Permitting | 218 days | Mon 3/1/21 | Wed 12/29/21 | [Gantt bar from 3/1/21 to 12/29/21] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | PS&E Design | 241 days | Mon 3/29/21 | Mon 2/28/22 | [Gantt bar from 3/29/21 to 2/28/22] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 33 | 30% Design | 64 days | Mon 3/29/21 | Thu 6/24/21 | [Gantt bar from 3/29/21 to 6/24/21] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 43 | 60% Design | 102 days | Fri 6/25/21 | Mon 11/15/21 | [Gantt bar from 6/25/21 to 11/15/21] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50 | 90% Design | 52 days | Tue 11/2/21 | Wed 1/12/22 | [Gantt bar from 11/2/21 to 1/12/22] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 57 | Final Design | 33 days | Thu 1/13/22 | Mon 2/28/22 | [Gantt bar from 1/13/22 to 2/28/22] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | FPAA - Letting | 1 day | Tue 3/1/22 | Tue 3/1/22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 63 | Ready To Let | 1 day | Tue 3/1/22 | Tue 3/1/22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 | Project Letting | 0 days | Mon 6/13/22 | Mon 6/13/22 | ◆ 6/13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65 | Pre-construction Meeting | 0 days | Mon 8/8/22 | Mon 8/8/22 | ◆ 8/8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 66 | Construction | 160 days | Tue 8/9/22 | Mon 3/20/23 | [Gantt bar from 8/9/22 to 3/20/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 67 | Construction Closeout | 10 days | Tue 3/21/23 | Mon 4/3/23 | [Gantt bar from 3/21/23 to 4/3/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 68 | Middle School STRS/TA SUP/Sidewalk Project | 596 days | Mon 9/5/22 | Mon 12/16/24 | [Gantt bar from 9/5/22 to 12/16/24] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 69 | Contract Execution (NTP) | 0 days | Mon 9/5/22 | Mon 9/5/22 | ◆ 9/5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 70 | Design Survey (D&A) | 20 days | Mon 9/5/22 | Fri 9/30/22 | [Gantt bar from 9/5/22 to 9/30/22] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 71 | Environmental Documents and Permitting | 218 days | Mon 9/5/22 | Wed 7/5/23 | [Gantt bar from 9/5/22 to 7/5/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99 | PS&E Design | 241 days | Mon 10/3/22 | Mon 9/4/23 | [Gantt bar from 10/3/22 to 9/4/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 100 | 30% Design | 64 days | Mon 10/3/22 | Thu 12/29/22 | [Gantt bar from 10/3/22 to 12/29/22] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 110 | 60% Design | 102 days | Fri 12/30/22 | Mon 5/22/23 | [Gantt bar from 12/30/22 to 5/22/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 117 | 90% Design | 52 days | Tue 5/9/23 | Wed 7/19/23 | [Gantt bar from 5/9/23 to 7/19/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124 | Final Design | 33 days | Thu 7/20/23 | Mon 9/4/23 | [Gantt bar from 7/20/23 to 9/4/23] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 129 | FPAA - Letting | 1 day | Tue 9/5/23 | Tue 9/5/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 130 | Ready To Let | 1 day | Tue 9/5/23 | Tue 9/5/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 131 | Project Letting | 0 days | Mon 12/18/23 | Mon 12/18/23 | ◆ 12/18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132 | Pre-construction Meeting | 0 days | Mon 2/12/24 | Mon 2/12/24 | ◆ 2/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133 | Construction | 210 days | Tue 2/13/24 | Mon 12/2/24 | [Gantt bar from 2/13/24 to 12/2/24] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 134 | Construction Closeout | 10 days | Tue 12/3/24 | Mon 12/16/24 | [Gantt bar from 12/3/24 to 12/16/24] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |