



Progress Report

Old Fitzhugh Road PS&E

May 2023

Description of Work Performed During the Past Period – May 2023

PROJECT MANAGEMENT

- Project management and administration
- Internal team coordination

ROADWAY DESIGN

- Evaluate updated survey files; ROW comparison and questions to survey team
- Review roadway alignments to adjust for the following: ROW line changes, continuous pedestrian illumination, avoid ¼ critical root zone for trees.

DRAINAGE DESIGN

- Pond sizing for Drainage Basin B

ILLUMINATION

- 60% design phase, incorporation of additional pedestrian level lighting fixtures
- Coordination on power supply needs with irrigation team

UTILITY COORDINATION

- Coordination with illumination
- Continued utility assignments

ENVIRONMENTAL

- No tasks this period, received Letter of No Effect from THC

ROW SURVEYING

- Additional research on property lines with updated survey questions
- Survey of Drainage Outfall A and adjacent property owners lots (impervious cover)

LANDSCAPE, STREETScape, URBAN DESIGN

- 60% design layout internal submission – landscape
- 60% design layout – illumination
- Coordination on power supply needs with illumination team

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Pavement design recommendation

PS&E PREPARATION

- No PS&E Preparation Tasks This Period



PUBLIC ENGAGEMENT

- No Public Engagement tasks this period

Anticipated Work to be Performed Next Period – June 2023

PROJECT MANAGEMENT

- Project management and administration
- Internal team coordination

ROADWAY DESIGN

- Update roadway alignments to adjust pending final determination on ROW line changes, continuous pedestrian illumination, avoid ¼ critical root zone for trees.
- Finalize 60% design

DRAINAGE DESIGN

- Drainage design meeting on Drainage Basin B
- Pond sizing for Drainage Basin A
- 60% design initiation with finalization of roadway files and any alignment updates

ILLUMINATION

- Continue 60% design

UTILITY COORDINATION

- Continue utility assignments

ENVIRONMENTAL

- No tasks anticipated next period

ROW SURVEYING

- Processing of survey data for Drainage Outfall A and adjacent property owners lots (impervious cover)

LANDSCAPE, STREETScape, URBAN DESIGN

- Address HDR comments on 60% design plans pending any alignment updates

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Finalize pavement design recommendation

PS&E PREPARATION

- Begin 60% PS&E package development

PUBLIC ENGAGEMENT

- No tasks anticipated next period

Project Needs

- Key property owner coordination to provide direction on drainage easement locations pending Pond Evaluation (underway currently)



Project Challenges and Resolutions – *This Period*

- Updated survey results in ROW line changes throughout Old Fitzhugh Road. Evaluating minor alignment changes as required. Final resolution next month.

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.