

Potential Change Orders (PCOs)									
Number	Revision	Title	Status	Executed	Amount	Schedule Impact	Date Initiated	Change Reason	PCCO
033	0	Temporary ROW Approaches	Draft	No	\$0.00	--	7/21/2026	Design Development	
032	0	Paseo & Stephenson Earthwork Tie-in	Pending - In Review	No	\$42,879.39	0 days	7/21/2026	Client Request	
031	0	Mercer Street Paseo	Draft	No	\$0.00	30 days	7/14/2026	Client Request	
030	0	Windows	Draft	No	\$0.00	--	7/1/2026	--	
029	0	RFI 035 Existing Wastewater Routing (Additional Scope)	Pending - In Review	No	\$14,951.94	--	7/1/2026	Design Development	
028	0	Window Shade Fabric	Pending - In Review	No	(\$909.70)	--	6/24/2026	Design Development	
027	0	RFI 056 Fire Lane Requirements	Pending - In Review	No	\$2,552.60	--	6/3/2026	Design Development	
026	0	RFI 053 New Electrical Pole Location	Pending - In Review	No	\$46,566.84	--	6/3/2026	Design Development	
025	0	Additional AV Electrical	Draft	No	\$0.00	--	5/26/2026	Client Request	
024	0	Electrical Panel KAIC Rating	Pending - Proceeding	No	\$9,231.93	--	5/19/2026	Design Development	
023	0	RFI 051 Soffit, Fascia, and Rafter Tail Material Selection	Draft	No	\$0.00	--	5/19/2026	Design Development	
022	0	PR 06, RFI 044 Existing Bldg Trusses and Equipment	Pending - Proceeding	No	\$1,827.15	--	5/13/2026	Design Development	
021	0	RFI 45 West Elevation Steel Columns Conflict	Draft	No	\$0.00	--	5/12/2026	Design Development	
020	0	PR 05	Pending - In Review	No	\$1,043.37	--	4/28/2026	Design Development	
019	0	PR 03	Draft	No	\$0.00	--	3/25/2026	Design Development	
018	0	PR 04	Pending - In Review	No	(\$662.91)	--	3/25/2026	Client Request	
017	0	PR 02	Approved	No	(\$677.52)	--	3/25/2026	Design Development	PCCO #007
016	0	RFI 035 Existing Wastewater Routing	Pending - Proceeding	No	\$2,108.41	--	3/18/2026	Existing Condition	
015	0	RFI 033 Waterproofing at Porch Steel	Approved	No	\$1,310.06	--	3/11/2026	Design Development	PCCO #008
014	0	RFI 026 Reroute of SS Line Around Vestibule - Clean Out Locations in Existing Building	Pending - In Review	No	\$2,930.35	--	2/27/2026	Design Development	
013	0	RFI 065 Dumpster Pad and Enclosure Deletion	Draft	No	\$7,115.13	--	2/12/2026	Client Request	
012	0	RFI 22 RPZ Placement	Pending - In Review	No	\$9,391.60	--	2/10/2026	Design Development	
011	0	RFI 023 Existing Wood Blocking in Plaster Walls	Approved	No	\$0.00	--	2/4/2026	Existing Condition	PCCO #003
010	0	ASI 05	Pending - Proceeding	No	\$2,521.80	--	1/28/2026	Design Development	
009	0	PR 01	Approved	No	\$19,960.60	--	1/26/2026	Design Development	PCCO #004
008	0	RFI 020 Galvanized steel at girders	Approved	No	\$3,119.97	--	1/22/2026	Design Development	PCCO #005
007	0	RFI 015 Girder Reinforcement	Approved	No	\$1,909.41	--	1/20/2026	Design Development	PCCO #003
006	0	Wood flooring replacement at water damaged areas	Draft	No	\$0.00	--	1/8/2026	Existing Condition	
005	0	RFI 006 Termite Damaged Joints on North Side of Gallery	Approved	No	\$0.00	--	1/8/2026	Existing Condition	PCCO #009
004	0	RFI 011 Main Water Line Access	Pending - Proceeding	No	\$3,944.39	--	1/7/2026	Design Development	
003	0	RFI 034 Parking Lot Electrical Scope	Approved	No	\$9,172.84	--	1/7/2026	Design Development	PCCO #006
002	0	RFI 013 Underfloor Insulation at Existing Building	Approved	No	\$18,809.86	--	1/6/2026	Existing Condition	PCCO #002
001	0	Audio-Video and Sound Reinforcement System	Approved	No	\$189,681.06	--	1/6/2026	Client Request	PCCO #001
Grand Totals:					\$388,778.57				

Pending Change Orders