



# Progress Report

## Old Fitzhugh Road PS&E

### January 2025

#### Description of Work Performed During the Past Period – January 2025

##### PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

##### ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Update cross-sections
- Incorporate subconsultant sheets when received
- QAQC
- 90% plan sheet finalization

##### DRAINAGE DESIGN

- Coordination with roadway team for submission
- QAQC
- 90% plan sheet finalization

##### ILLUMINATION

- QAQC
- 90% plan sheet finalization

##### UTILITY COORDINATION

- Ongoing coordination meetings with City of Dripping Springs, Frontier, PEC, DSWS (biweekly)
- Review design plans for DSWS
- General coordination to facilitate relocations

##### ENVIRONMENTAL

- No tasks pending City ROW acquisition

##### ROW SURVEYING

- Prepare survey control sheet

##### LANDSCAPE, STREETScape, URBAN DESIGN

- QAQC
- 90% plan sheet finalization

##### PS&E PREPARATION

- QC of entire plan set



- 90% PS&E package finalize
- Construction cost estimate
- TxDOT Forms and paperwork
- Prepare project Manual and Spec Book

#### **PUBLIC ENGAGEMENT**

- No tasks this period

### **Anticipated Work to be Performed Next Period – February 2025**

#### **PROJECT MANAGEMENT**

- Project management and administration

#### **ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING**

- Construction easement map.

#### **DRAINAGE DESIGN**

- Reviews of drainage easements on Brandy Wolf Tract

#### **ILLUMINATION**

- No tasks anticipated next period

#### **UTILITY COORDINATION**

- Ongoing coordination meetings with City of Dripping Springs, Frontier, PEC, DSWS (biweekly)
- Engage Spectrum

#### **ENVIRONMENTAL**

- No tasks pending City ROW acquisition
- Verify THC and TCEQ scope met and have approvals

#### **ROW SURVEYING**

- Drainage easements metes+bounds (with City go ahead)

#### **LANDSCAPE, STREETSCAPE, URBAN DESIGN**

- No tasks anticipated next period

#### **PS&E PREPARATION**

- No tasks anticipated next period

#### **PUBLIC ENGAGEMENT**

- No tasks anticipated next period

### **Project Needs – *This Period***

- City support in continued coordination with DSWS.
- Obtain ROW for properties on Old Fitz to obtain CE.
- Obtain drainage easements on Old Fitz prior to construction.



### **Project Challenges and Resolutions – *This Period***

- Utility provider (DSWS) seeking funding for relocation of the utilities on Old Fitzhugh Road. Discussions on funding / responsibility will continue. City staff engaged and will need continue direction from City to approach DSWS.
- Utility provider (DSWS) schedule. Need support from City staff to continue negotiations and coordination with DSWS. DSWS has progressed design plans for water line relocations; planning on March 1 submission to team for incorporation into set.
- Utility provider coordination continuing on reassignments, team will need support from City staff during coordination. Alignments submitted to utility providers and under their review. PEC preliminary alignment are updated and align with Old Fitzhugh plan. Coordination with Frontier continues, they are progressing design and plans anticipated in February.
- PEC requesting construction staking outside scope. Need City support on next steps.
- Drainage infrastructure could require small temporary easements or permanent easements on east side of Old Fitzhugh Road for minor swales with updated drainage modeling. Preparing map of construction easements. Need City support in obtaining construction easements.
- Additional adjustments to trees / landscaping plan will be needed once final DSWS plan received.

*This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.*