

Fagle House Moving / Roger Fagle  
2821 E. SH 29  
Bertram, TX 78605

Contractors Invoice

WORK PERFORMED AT:

TO: City of Dripping Springs

Dripping Springs I.S.D.

DATE 4-26-2022

OUR WORK NO. (512) 355-3941 Office

OUR NO. (512) 917-0326 cell

DESCRIPTION OF WORK PERFORMED

Move two 24' x 64' Portable Classrooms from the High School to new location @ Administration building area.  
Move approximately 2 miles.

Buildings to be set level on block and pad foundation; tied down.

Fagle House Moving not responsible for any electrical, plumbing, or under-pinning.

Total \$10,750.00 per building =  
\$21,500.00

payments to be made as follows:

1st payment due when first building delivered - \$10,750.00

remaining balance due when second building delivered  
and set level on block & pad foundation \$10,750.00

Final payment due with-in 5 days upon completion

Thank You,  
Roger Fagle

All Material is guaranteed to be as specified, and the above work was performed in accordance with the drawings and specifications provided for the above work and was completed in a substantial workmanlike manner for the agreed sum of Twenty-One Thousand Five Hundred Dollars (\$ 21,500.00).

This is a  Partial  Full invoice due and payable by:

in accordance with our  Agreement  Proposal

No.

Dated

Month

Day

Year

Month

Day

Year