



Progress Report

Old Fitzhugh Road PS&E

September 2024

Description of Work Performed During the Past Period – September 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Finalize traffic control plans

DRAINAGE DESIGN

- Coordination with roadway design team on curb design on east
- Drainage modeling updates to reflect curb line on the east
- Proceed with 90% design

ILLUMINATION

- Minor updates to illumination design

UTILITY COORDINATION

- Ongoing coordination meetings with City of Dripping Springs, Frontier, PEC, DSWS

ENVIRONMENTAL

- Submit environmental documentation to TxDOT post meeting
- Coordinate for CE

LANDSCAPE, STREETScape, URBAN DESIGN

- 90% landscape and hardscape design production
- Task complete

PUBLIC ENGAGEMENT

- TIRZ Board Update meeting

Anticipated Work to be Performed Next Period – October 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Minor roadway work once PEC and Doucet plans received



DRAINAGE DESIGN

- 90% design updates

ILLUMINATION

- Update 90% design when PEC alignments received

UTILITY COORDINATION

- Coordination with with City of Dripping Springs, Frontier, PEC, DSWS
- DSWS – easement review and water supply alignment review
- DSWS – cost estimate review
- Review PEC alignments (submitted)

ENVIRONMENTAL

- No tasks anticipated next period

ROW SURVEYING

- No tasks anticipated next period

LANDSCAPE, STREETScape, URBAN DESIGN

- Update 90% illumination design when PEC alignments received
- Irrigation design

PS&E PREPARATION

- No tasks anticipated next period

PUBLIC ENGAGEMENT

- No tasks anticipated next period

Project Needs – *This Period*

- None this period

Project Challenges and Resolutions – *This Period*

- Utility provider (DSWS) seeking funding for relocation of the utilities on Old Fitzhugh Road. Received easement mapping from DSWS. Pending construction cost estimates. Discussions on funding / responsibility will continue. DSWS timeline is now critical and need City support to escalate DSWS schedule.
- Utility provider coordination continuing on reassignments, team will need support from City staff during coordination. Alignments submitted to utility providers and under their review. PEC submitted preliminary alignment and under review.
- Drainage infrastructure could require small temporary easements or permanent easements on east side of Old Fitzhugh Road for minor swales with updated drainage modeling. Identifying locations and coordinating with City on design / size.

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.