



Progress Report

Old Fitzhugh Road PS&E

May 2024

Description of Work Performed During the Past Period – May 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- 90% design production
- Minor adjustments based on utility conflicts
- Addressed TxDOT comments

DRAINAGE DESIGN

- Discussion on ribbon curb / curb and gutter on east side of Old Fitz
- Proceed with 90% design and addressing offsite comments

ILLUMINATION

- Illumination design
- Develop deduct-alternate for continuous illumination
- Coordination with utility and proposed OHE locations to avoid conflicts

UTILITY COORDINATION

- Provide design adjustments to internal team
- Utility assignments to providers
- Continued coordination with DSWS
- Update utility conflict matrix and exhibit (ongoing)

ENVIRONMENTAL

- No tasks this period; awaiting TxDOT meeting

ROW SURVEYING

- Research on DSWS easements

LANDSCAPE, STREETScape, URBAN DESIGN

- Update trail alignment to connect to Roger Hanks Parkway
- Gateway at RM 12 – preliminary design concept and renderings
- Coordination on pollinator garden design (design charrette)
- Overall schematic rendering update



GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Task complete

PS&E PREPARATION

- No tasks this period

PUBLIC ENGAGEMENT

- No tasks this period

Anticipated Work to be Performed Next Period – June 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Continued adjustments based on utility conflicts and required drainage updates

DRAINAGE DESIGN

- Adjustments based on utility conflicts
- Coordination with roadway design team on curb design on east and potentially initiate drainage modeling updates
- Proceed with 90% design

ILLUMINATION

- Continue on illumination design
- Coordination with utility and proposed OHE locations to avoid conflicts

UTILITY COORDINATION

- Utility assignments to providers
- Meetings with City of Dripping Springs, Frontier, PEC, DSWS
- Update utility conflict matrix (ongoing)

ENVIRONMENTAL

- Coordinate environmental forms for TxDOT post meeting

ROW SURVEYING

- Metes+bounds for drainage easements (cont.)

LANDSCAPE, STREETScape, URBAN DESIGN

- Coordination on pollinator garden design
- Overall schematic rendering update
- Attend Historic Preservation meeting
- 90% landscape and hardscape design production
- Irrigation design

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Tasks completed



PS&E PREPARATION

- No tasks anticipated next period

PUBLIC ENGAGEMENT

- Coordination with City on easements needed

Project Needs – *This Period*

- None this period

Project Challenges and Resolutions – *This Period*

- Utility assignments and utility pole clearances require minor shift of roadway alignment to west and potential easements or trenching for utilities on the east side of Old Fitzhugh Road. Consolidating assignments into a “preferred” assignment and returning to utility provides. Utility provider coordination will continue on the reassignments, team will need support from City staff during coordination.
- Drainage modeling could require “buy-in” from utility providers on new assignments, possibly impacting deliverable schedule. Will continue coordination. Utility relocation agreements and easement acquisition are still critical path items, rather than the production schedule for the PS&E’s.
- Some utility providers are also seeking funding for relocation of the utilities on Old Fitzhugh Road. Discussions on funding / responsibility / possible cost sharing will continue with the City and utility providers.

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.