



Progress Report

Old Fitzhugh Road PS&E

July 2024

Description of Work Performed During the Past Period – July 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Continued adjustments based on utility conflicts and required drainage updates
- Minor roadway work as subconsultants update plans
- Traffic control plan revisit

DRAINAGE DESIGN

- Coordination with roadway design team on curb design on east
- Adjustments based on utility conflicts
- Drainage modeling updates to reflect curb line on the east

ILLUMINATION

- Continue on illumination design
- Coordination with utility and proposed OHE locations to avoid conflicts

UTILITY COORDINATION

- Utility assignments to providers
- Meetings with City of Dripping Springs, Frontier, PEC, DSWS

ENVIRONMENTAL

- TxDOT meeting to discuss environmental scope
- Coordinate environmental forms for TxDOT post meeting

ROW SURVEYING

- No tasks this period

LANDSCAPE, STREETScape, URBAN DESIGN

- 90% landscape and hardscape design production

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Task complete

PS&E PREPARATION

- No tasks this period



PUBLIC ENGAGEMENT

- No tasks this period

Anticipated Work to be Performed Next Period – August 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Minor roadway work as subconsultants update plans
- Traffic control plan revisit

DRAINAGE DESIGN

- Adjustments based on utility conflicts
- Drainage modeling updates to reflect curb line on the east
- Proceed with 90% design

ILLUMINATION

- Continue on illumination design

UTILITY COORDINATION

- Ongoing coordination meetings with City of Dripping Springs, Frontier, PEC, DSWS

ENVIRONMENTAL

- Submit environmental forms for TxDOT post meeting

ROW SURVEYING

- No tasks anticipated next period

LANDSCAPE, STREETSCAPE, URBAN DESIGN

- 90% landscape and hardscape design production
- Irrigation design

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Tasks completed

PS&E PREPARATION

- No tasks anticipated next period

PUBLIC ENGAGEMENT

- TIRZ Board Update

Project Needs – *This Period*

- None this period

Project Challenges and Resolutions – *This Period*

- Utility assignments require minor shift of roadway alignment to west and potentially easements or trenching for utilities on the east side of Old Fitzhugh Road. Consolidating assignments into a “preferred” assignment and returning to utility provides. Utility



provider coordination will continue on the reassignments, team will need support from City staff during coordination. Shift completed, making adjustments to drainage with respect to design. Alignments submitted to utility providers and under their review.

- Drainage modeling could require “buy-in” from utility providers on new assignments, impacting deliverable schedule. Will continue coordination. Utility relocation and easement acquisition are still critical path items, not PS&E.
- Utility providers also seeking funding for relocation of the utilities on Old Fitzhugh Road. Discussions on funding / responsibility will continue.

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.