



# Progress Report

## Old Fitzhugh Road PS&E

### November 2024

#### Description of Work Performed During the Past Period – November 2024

##### PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

##### ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Minor roadway work to address Doucet comments on road slope needs
- 90% plan print; initiate QC

##### DRAINAGE DESIGN

- Coordination with roadway design team on road slope needs
- Drainage modeling updates
- 90% design updates

##### ILLUMINATION

- No tasks this period; awaiting final alignments from PEC and Frontier

##### UTILITY COORDINATION

- Ongoing coordination meetings with City of Dripping Springs, Frontier, PEC, DSWS (biweekly)
- DSWS – coordination on City strategy for cost participation
- Frontier one-on-one meetings

##### ENVIRONMENTAL

- No tasks this period

##### LANDSCAPE, STREETScape, URBAN DESIGN

- No tasks this period; awaiting final alignments from PEC and Frontier

##### PUBLIC ENGAGEMENT

- No tasks this period

#### Anticipated Work to be Performed Next Period – December 2024

##### PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination



#### ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Minor roadway work to address Doucet comments on road slope needs
- Add negotiated driveways into plans, as appropriate
- 90% plan finalization

#### DRAINAGE DESIGN

- 90% design updates
- 90% plan finalization

#### ILLUMINATION

- Update 90% design (PEC alignments received, awaiting Frontier)

#### UTILITY COORDINATION

- Ongoing coordination meetings with City of Dripping Springs, Frontier, PEC, DSWS (biweekly)
- DSWS – coordination on City strategy for cost participation
- Frontier one-on-one meetings

#### ENVIRONMENTAL

- Coordinate for CE

#### ROW SURVEYING

- No tasks anticipated next period

#### LANDSCAPE, STREETScape, URBAN DESIGN

- Update 90% design (PEC alignments received, awaiting Frontier)
- Irrigation design

#### PS&E PREPARATION

- PS&E package finalize

#### PUBLIC ENGAGEMENT

- No tasks anticipated next period

#### **Project Needs – *This Period***

- None this period

#### **Project Challenges and Resolutions – *This Period***

- Utility provider (DSWS) seeking funding for relocation of the utilities on Old Fitzhugh Road. Received easement mapping and construction cost estimates from DSWS. Discussions on funding / responsibility will continue. City staff engaged and will need continue direction from City to approach DSWS. Based on recent meetings the easements provided by DSWS were mapped improperly, additional documentation needed from DSWS. DSWS has not started design plans for water line relocations; continuing to coordinate to request design start.
- Utility provider coordination continuing on reassignments, team will need support from City staff during coordination. Alignments submitted to utility providers and under their



review. PEC preliminary alignment are updated and align with Old Fitzhugh plan. Coordination with Frontier continues.

- Drainage infrastructure could require small temporary easements or permanent easements on east side of Old Fitzhugh Road for minor swales with updated drainage modeling. Identifying locations and coordinating with City on design / size – ongoing.

*This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.*