



Progress Report

Old Fitzhugh Road PS&E

April 2024

Description of Work Performed During the Past Period – April 2024

PROJECT MANAGEMENT

- Project management and administration
- Coordination to execute amendments with Subconsultants

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- TxDOT comments received on 60% design plan
- Review and begin to address TxDOT comments
- 90% design plans
 - Corridor model, terrain, alignment
 - Send to consultants

DRAINAGE DESIGN

- No tasks this period

ILLUMINATION

- Illumination design
- Develop deduct-alternate for continuous illumination

UTILITY COORDINATION

- Utility kick-off meeting
- Utility coordination with DSWS
- Update utility mapping with newer files from utility providers
- Update utility conflict matrix (ongoing)
- Provide design adjustments to internal team

ENVIRONMENTAL

- No tasks this period; awaiting TxDOT meeting

ROW SURVEYING

- Coordination on metes+bounds for first easement
- Coordination DSWS easements

LANDSCAPE, STREETSCAPE, URBAN DESIGN

- Landscape/Streetscape meeting
- Update trail alignment so connect to Roger Hanks Parkway
- Gateway at RM 12 – preliminary design concept and renderings
- Coordination on pollinator garden design



- Overall schematic rendering update

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Task complete

PS&E PREPARATION

- No PS&E tasks this period

PUBLIC ENGAGEMENT

- No tasks this period

Anticipated Work to be Performed Next Period – May 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- 90% design production
- Adjustments based on utility conflicts

DRAINAGE DESIGN

- Adjustments based on utility conflicts
- Discussion on ribbon curb on east side of Old Fitz
- Proceed with 90% design

ILLUMINATION

- Continue on illumination design
- Coordination with utility and proposed OHE locations to avoid conflicts

UTILITY COORDINATION

- Utility assignments to providers
- Continued coordination with DSWS
- Update utility conflict matrix (ongoing)

ENVIRONMENTAL

- Coordinate environmental forms for TxDOT post meeting

ROW SURVEYING

- Metes+bounds for drainage easements (cont.)
- Review DSWS easements

LANDSCAPE, STREETSCAPE, URBAN DESIGN

- Coordination on pollinator garden design
- Overall schematic rendering update
- 90% landscape and hardscape design production
- Irrigation design
- Attend Historic Preservation meeting



GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- Tasks completed

PS&E PREPARATION

- No tasks anticipated next period

PUBLIC ENGAGEMENT

- Coordination with City on easements needed

Project Needs – *This Period*

- None this period

Project Challenges and Resolutions – *This Period*

- TxDOT comments on 60% design received. Addressing for 90% submission.

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.