

October 30, 2024

Honorable Mayor Jeff Jacque and Council Members
c/o Mick Michel, City Administrator
City of Dyersville
340 1st Avenue East
Dyersville, IA 52040

RE: **Water System Improvements 2019**
Contract A Southeast Water Pumping Facility
Project Completion
Project No.: 18134

Dear Mayor Jacque and Council Members:

Boomerang Corp. of Anamosa, Iowa, completed construction of the Water System Improvements 2019 Contract A Southeast Water Pumping Facility project in compliance with the drawings and specifications as of November 7, 2022, and the project is ready for acceptance. The final project construction cost including previously approved Change Order No. 3 Final is \$910,338.30.

Enclosed is Payment No. 6 in the amount of \$3,249.00 for additional patching the contractor performed at the request of the city to take care of damaged pavement (covered under previously approved Change Order No. 3 Final). Once the city has approved the payment form, please send one signed copy to Boomerang along with payment, one signed copy is for city records, and please forward one signed copy to our office.

We recommend that the City of Dyersville approve and accept the Water System Improvements 2019 Contract A Southeast Water Pumping Facility project work. The total retainage amount is \$45,516.92, however the city assessed liquidated damages for the period from December 26, 2020 – February 17, 2021 which is a total of 54 days at \$750.00/day for a total of \$40,500.00. The total retainage amount less the liquidated damages amount will make the final retainage amount \$5,016.92. Retainage will be held for 30 days after city acceptance and paid at that time. We will prepare Contract Payment No. 7 Final for the retainage due the contractor at the appropriate time.

Sincerely,
Origin Design Co.

A handwritten signature in blue ink, appearing to read "Marc Ruden".

Marc D. Ruden, P.E.
Water Resources Team Leader

Copy: Boomerang Corp.