

Activity ID	Activity Name	Activity % Complete	Start	Finish	Remaining Duration	Original Duration	Total Float	2026				2027		
								Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>Central School Renovation</b>								12-Feb-27, Centr						
A1010	NTP	100%	01-Sep-25		0	0								
A1020	Mobilization	100%	02-Sep-25	04-Sep-25	0	3								
<b>SITWORK</b>								21-Dec-26, SITEWORK						
A1030	Initial Erosion Control	100%	08-Sep-25	12-Sep-25	0	14								
A1060	Retention Pond	85%	23-Sep-25	22-Jun-26	2	16	28							
A1000	Site Demolition	70%	09-Sep-25	01-Jul-26	11	38	0							
A1650	Upgrade GA Power Pole/Transformer	25%	30-Mar-26 A	20-Jul-26	19	25	18							
A1070	Storm Drainage	0%	01-Jul-26	31-Jul-26	30	30	19							
A1110	Sanitary Sewer Utility	0%	01-Jul-26	07-Aug-26	37	37	0							
A1840	Water Utility	0%	03-Aug-26	21-Sep-26	36	36	10							
A1040	Rough Grading	70%	24-Sep-25	02-Oct-26	11	35	14							
A1050	GAB	65%	03-Oct-25 A	14-Oct-26	12	35	14							
A1090	Sidewalks	35%	13-Mar-26 A	19-Oct-26	17	26	28							
A1630	Fencing	0%	19-Oct-26	09-Nov-26	21	21	28							
A1080	Asphalt Paving	0%	14-Oct-26	23-Nov-26	40	40	14							
A1100	Striping & Signage	0%	23-Nov-26	07-Dec-26	14	14	28							
A1120	Fine Grading	0%	23-Nov-26	07-Dec-26	14	14	14							
A1670	Seeding	0%	07-Dec-26	21-Dec-26	14	14	14							
<b>Civil Revisions Timeline</b>								20-Jun-26, Civil Revisions Timeline						
A4250	Sub De-mobilized pending Civil Revisions	100%	28-Oct-25 A		0	0								
A4260	Revised Civil Plans Released	100%		24-Feb-26	0	0								
A4270	Change Order Pricing & Approval	84%	25-Feb-26 A	05-May-26	11	70	0							
A4280	Revised Civil Submittals, Approval, Obtain Materials	0%	06-May-26	20-Jun-26	45	45	0							
A4290	Sub Re-mobilized to Site	0%	20-Jun-26*		0	0	0							
<b>Electrical Revisions Timeline</b>								20-Jul-26, Electrical Revisions Timeline						
A4300	Revised Electrical Plans 1	100%		07-Nov-25	0	0								
A4310	Revised Electrical Plans 2	100%		05-Dec-25	0	0								
A4320	Change Order Pricing & Approval	100%	08-Dec-25	20-Mar-26	0	74								
A4330	Revised Electrical Submittals	96%	20-Mar-26 A	25-Apr-26	2	40	34							
A4340	Order Gear	0%	27-Apr-26*	27-Apr-26	1	1	33							
A4350	Gear Estimated Lead/Arrival	0%	28-Apr-26*	20-Jul-26	84	84	33							
<b>RENO - 4/5/7</b>								03-Dec-26, RENO - 4/5/7						
A1130	4/5/7 - Selective Building Demolition	100%	04-Sep-25	02-Dec-25	0	30								
A1240	4/5/7 - Electrical Underground Rough-in	100%	10-Nov-25	12-Dec-25	0	22								
A1230	4/5/7 - Plumbing Underground Rough-in	100%	02-Oct-25 A	02-Jan-26	0	18								
A1200	4/5/7 - Concrete Pourback Trenches	100%	12-Jan-26 A	19-Jan-26	0	12								
A1250	4/5/7 - Metal Stud Framing	100%	13-Nov-25	20-Jan-26	0	19								
A1680	4/5/7 - Sheathing	100%	08-Jan-26 A	21-Jan-26	0	16								
A1440	4/5/7 - Plumbing Wall Rough-in	100%	21-Jan-26 A	20-Feb-26	0	18								
A1700	4/5/7 - Plumbing Overhead Rough-in	100%	23-Jan-26 A	23-Feb-26	0	21								
A1220	4/5/7 - Concrete Slab	100%	02-Mar-26 A	12-Mar-26	0	12								
A1260	4/5/7 - Masonry Block/Brick Infills	100%	05-Nov-25	03-Apr-26	0	30								



Activity ID	Activity Name	Activity % Complete	Start	Finish	Remaining Duration	Original Duration	Total Float	2026				2027							
								Q4	Q1	Q2	Q3	Q4	Q1	Q2					
A1470	4/5/7 - Electrical Wall Rough-in	90%	06-Oct-25 A	26-Apr-26	3	30	103												
A1290	4/5/7 - Electrical Overhead Rough-in	90%	02-Oct-25 A	27-Apr-26	3	32	107												
A1300	4/5/7 - Spray Foam	80%	18-Nov-25 /	27-Apr-26	4	18	90												
A1450	4/5/7 - HVAC Wall Rough-in	75%	09-Feb-26 A	28-Apr-26	5	19	101												
A1660	4/5/7 - Fire Alarm Rough-in	75%	02-Dec-25 /	30-Apr-26	4	15	152												
A1750	4/5/7 - Voice & Data Rough-in	75%	04-Dec-25 /	02-May-26	5	21	168												
A1210	4/5/7 - Column Footings	0%	24-Apr-26	07-May-26	14	14	101												
A1390	4/5/7 - Canopies	0%	24-Apr-26	12-May-26	19	19	181												
A1740	4/5/7 - Fire Alarm Devices	0%	30-Apr-26	14-May-26	14	14	204												
A1770	4/5/7 - Cameras Rough-in	0%	27-Apr-26	16-May-26	19	19	107												
A1550	4/5/7 - Aluminum Soffit	0%	27-Apr-26	18-May-26	21	21	170												
A1460	4/5/7 - HVAC Overhead Rough-in	20%	02-Apr-26 A	18-May-26	21	26	90												
A1760	4/5/7 - Voice & Data Devices	0%	02-May-26	21-May-26	19	19	190												
A1280	4/5/7 - Structural Steel	0%	08-May-26	28-May-26	21	21	101												
A1510	4/5/7 - Acoustical Ceiling Grid	0%	18-May-26	04-Jun-26	17	17	90												
A1600	4/5/7 - Exterior Light Fixtures	0%	18-May-26	05-Jun-26	18	18	175												
A1830	4/5/7 - Membrane Roofing	0%	29-May-26	12-Jun-26	15	15	101												
A1800	4/5/7 - Elec. Permanent Power ON	0%	27-Jul-26		0	0	33												
A1690	4/5/7 - HVAC Start Up	0%	27-Jul-26	31-Jul-26	5	5	33												
A1270	4/5/7 - Door Frames	90%	23-Mar-26 A	09-Aug-26	2	17	23												
A1780	4/5/7 - Intrusion Rough-in	70%	09-Dec-25 /	11-Aug-26	4	14	81												
A1520	4/5/7 - Acoustical Ceiling Tile	0%	01-Aug-26	15-Aug-26	15	15	33												
A1310	4/5/7 - Batt Insulation	0%	07-Aug-26	21-Aug-26	14	14	0												
A1640	4/5/7 - Waterproofing	0%	07-Aug-26	22-Aug-26	15	15	32												
A1820	4/5/7 - Intrusion Devices	0%	11-Aug-26	24-Aug-26	13	13	81												
A1480	4/5/7 - Storefront Windows, Doors, & Hardware	5%	16-Mar-26 A	26-Aug-26	19	20	33												
A1350	4/5/7 - Wood Doors	0%	09-Aug-26	27-Aug-26	18	18	25												
A1360	4/5/7 - Metal Doors	0%	09-Aug-26	29-Aug-26	20	20	23												
A1560	4/5/7 - EIFS	0%	22-Aug-26	13-Sep-26	22	22	32												
A1380	4/5/7 - Exterior Painting Primer & First Coat	0%	29-Aug-26	16-Sep-26	18	18	54												
A1490	4/5/7 - Gypsum Walls & Ceilings	0%	21-Aug-26	16-Sep-26	26	26	0												
A1340	4/5/7 - Door Hardware	0%	29-Aug-26	23-Sep-26	25	25	23												
A1530	4/5/7 - FRP Panels	0%	16-Sep-26	24-Sep-26	8	8	31												
A1320	4/5/7 - Access Control Rough-in	75%	09-Dec-25 /	27-Sep-26	4	15	23												
A1580	4/5/7 - Carpet	0%	16-Sep-26	02-Oct-26	16	16	48												
A1500	4/5/7 - Cabinets & Countertops	0%	16-Sep-26	04-Oct-26	18	18	5												
A1590	4/5/7 - LVT	0%	16-Sep-26	04-Oct-26	18	18	5												
A1540	4/5/7 - Glazing	0%	23-Sep-26	06-Oct-26	13	13	52												
A1430	4/5/7 - Plumbing Fixtures	0%	16-Sep-26	06-Oct-26	20	20	14												
A1620	4/5/7 - Electrical Devices & Plates	0%	16-Sep-26	09-Oct-26	23	23	0												
A1330	4/5/7 - Access Control Devices	0%	27-Sep-26	11-Oct-26	14	14	59												
A1610	4/5/7 - Interior Light Fixtures	0%	16-Sep-26	11-Oct-26	25	25	1												
A1710	4/5/7 - HVAC Test & Balance	0%	06-Oct-26	15-Oct-26	9	9	61												
A1570	4/5/7 - Rubber Base	0%	02-Oct-26	16-Oct-26	14	14	52												



Activity ID	Activity Name	Activity % Complete	Start	Finish	Remaining Duration	Original Duration	Total Float	2026				2027			
								Q4	Q1	Q2	Q3	Q4	Q1	Q2	
A1810	4/5/7 - Residential Appliances	0%	09-Oct-26	20-Oct-26	7	7	18								
A1400	4/5/7 - Ceramic Tile	0%	06-Oct-26	29-Oct-26	23	23	14								
A1370	4/5/7 - Interior Painting Primer & First Coat	0%	09-Oct-26	31-Oct-26	22	22	0								
A1790	4/5/7 - Interior & Exterior Signage	0%	31-Oct-26	10-Nov-26	10	10	0								
A1410	4/5/7 - Toilet Partitions	0%	29-Oct-26	12-Nov-26	14	14	17								
A1420	4/5/7 - Toilet Accessories	0%	12-Nov-26	26-Nov-26	14	14	17								
A1720	4/5/7 - Exterior Painting - Final Coat	0%	10-Nov-26	28-Nov-26	18	18	0								
A1730	4/5/7 - Interior Painting - Final Coat	0%	10-Nov-26	03-Dec-26	23	23	3								
<b>RENO - 6/9</b>			<b>04-Sep-25</b>	<b>16-Dec-26</b>	<b>169</b>	<b>323</b>	<b>5</b>	<b>16-Dec-26, RENO - 6/9</b>							
A2830	6/9 - Plumbing Underground Rough-in	100%	02-Oct-25 A	05-Jan-26	0	18									
A3060	6/9 - Concrete Pourback Trenches	100%	12-Jan-26 A	19-Jan-26	0	10									
A3090	6/9 - Metal Stud Framing	100%	14-Nov-25 /	21-Jan-26	0	16									
A2870	6/9 - Plumbing Overhead Rough-in	100%	23-Jan-26 A	24-Feb-26	0	20									
A2990	6/9 - Electrical Underground Rough-in	100%	11-Nov-25 /	26-Mar-26	0	18									
A2820	6/9 - Selective Building Demolition	100%	04-Sep-25 /	09-Apr-26	0	30									
A2920	6/9 - Masonry Block/Brick Infills	100%	07-Nov-25 /	10-Apr-26	0	27									
A2850	6/9 - Electrical Wall Rough-in	90%	09-Oct-25 A	29-Apr-26	3	28	178								
A2840	6/9 - Electrical Overhead Rough-in	90%	02-Oct-25 A	30-Apr-26	3	30	185								
A2970	6/9 - Spray Foam	80%	26-Apr-26 A	30-Apr-26	3	14	141								
A2860	6/9 - HVAC Wall Rough-in	75%	09-Feb-26 A	03-May-26	5	18	180								
A3010	6/9 - Fire Alarm Rough-in	75%	03-Dec-25 /	04-May-26	3	13	152								
A3020	6/9 - Voice & Data Rough-in	75%	09-Dec-25 /	06-May-26	4	17	168								
A2960	6/9 - Structural Steel	0%	24-Apr-26	07-May-26	14	14	216								
A2980	6/9 - Overhead Door	0%	08-May-26	13-May-26	6	6	216								
A2930	6/9 - Canopies	0%	13-May-26	24-May-26	12	12	205								
A3050	6/9 - Fire Alarm Devices	0%	14-May-26	26-May-26	12	12	204								
A3030	6/9 - Cameras Rough-in	0%	16-May-26	31-May-26	15	15	107								
A3040	6/9 - HVAC Overhead Rough-in	40%	11-Feb-26 A	31-May-26	13	22	114								
A2940	6/9 - Upgrade GA Power Transformer	25%	20-Mar-26 A	04-Jun-26	41	55	85								
A3000	6/9 - Aluminum Soffit	0%	18-May-26	05-Jun-26	18	18	170								
A3080	6/9 - Voice & Data Devices	0%	21-May-26	06-Jun-26	16	16	190								
A3100	6/9 - Acoustical Ceiling Grid	0%	04-Jun-26	18-Jun-26	14	14	111								
A3070	6/9 - Exterior Light Fixtures	0%	05-Jun-26	19-Jun-26	14	14	175								
A3140	6/9 - Sheathing	100%	09-Jan-26 A	25-Jun-26	0	14									
A3260	6/9 - Elec. Permanent Power ON	0%	27-Jul-26	27-Jul-26	1	1	88								
A3250	6/9 - HVAC Start Up	0%	28-Jul-26	01-Aug-26	5	5	88								
A3110	6/9 - Door Frames	90%	23-Mar-26 A	10-Aug-26	2	15	72								
A2900	6/9 - Intrusion Rough-in	75%	08-Dec-25 /	14-Aug-26	3	12	95								
A3120	6/9 - Plumbing Wall Rough-in	0%	07-Aug-26	22-Aug-26	15	15	65								
A3150	6/9 - Acoustical Ceiling Tile	0%	16-Aug-26	27-Aug-26	12	12	74								
A3170	6/9 - Batt Insulation	0%	21-Aug-26	03-Sep-26	13	13	32								
A3160	6/9 - Waterproofing	0%	22-Aug-26	04-Sep-26	13	13	41								
A3240	6/9 - Intrusion Devices	0%	24-Aug-26	04-Sep-26	11	11	85								
A3180	6/9 - Wood Doors	0%	27-Aug-26	10-Sep-26	14	14	45								

█ Actual Work   
 █ Critical Remaining Work   
  Summary  
█ Remaining Work   
 ◆ Milestone



Activity ID	Activity Name	Activity % Complete	Start	Finish	Remaining Duration	Original Duration	Total Float	2026				2027		
								Q4	Q1	Q2	Q3	Q4	Q1	Q2
A3130	6/9 - Storefront Windows, Doors, & Hardware	0%	26-Aug-26	12-Sep-26	17	17	33							6/9 - Storefront Windows, Doors, & Hardware
A3190	6/9 - Metal Doors	0%	29-Aug-26	13-Sep-26	15	15	42							6/9 - Metal Doors
A3350	6/9 - Access Control Rough-in	75%	08-Dec-25	30-Sep-26	3	13	23							6/9 - Access Control Rough-in
A3200	6/9 - EIFS	0%	13-Sep-26	01-Oct-26	18	18	32							6/9 - EIFS
A3230	6/9 - Exterior Painting Primer & First Coat	0%	16-Sep-26	02-Oct-26	16	16	54							6/9 - Exterior Painting Primer & First Coat
A3310	6/9 - FRP Panels	0%	24-Sep-26	04-Oct-26	10	10	31							6/9 - FRP Panels
A3210	6/9 - Gypsum Walls & Ceilings	0%	16-Sep-26	08-Oct-26	22	22	19							6/9 - Gypsum Walls & Ceilings
A3220	6/9 - Door Hardware	0%	23-Sep-26	15-Oct-26	22	22	32							6/9 - Door Hardware
A3320	6/9 - Carpet	0%	02-Oct-26	15-Oct-26	13	13	48							6/9 - Carpet
A3360	6/9 - Glazing	0%	06-Oct-26	18-Oct-26	12	12	52							6/9 - Glazing
A3300	6/9 - Cabinets & Countertops	0%	04-Oct-26	19-Oct-26	15	15	7							6/9 - Cabinets & Countertops
A3420	6/9 - LVT	0%	04-Oct-26	20-Oct-26	16	16	10							6/9 - LVT
A3290	6/9 - Plumbing Fixtures	0%	06-Oct-26	21-Oct-26	15	15	34							6/9 - Plumbing Fixtures
A3410	6/9 - Access Control Devices	0%	11-Oct-26	22-Oct-26	11	11	59							6/9 - Access Control Devices
A3380	6/9 - HVAC Test & Balance	0%	18-Oct-26	26-Oct-26	8	8	58							6/9 - HVAC Test & Balance
A3370	6/9 - Rubber Base	0%	16-Oct-26	28-Oct-26	12	12	52							6/9 - Rubber Base
A3400	6/9 - Residential Appliances	0%	20-Oct-26	28-Oct-26	6	6	22							6/9 - Residential Appliances
A3340	6/9 - Electrical Devices & Plates	0%	09-Oct-26	29-Oct-26	20	20	41							6/9 - Electrical Devices & Plates
A3330	6/9 - Interior Light Fixtures	0%	11-Oct-26	03-Nov-26	23	23	1							6/9 - Interior Light Fixtures
A3440	6/9 - Interior Painting Primer & First Coat	0%	23-Oct-26	11-Nov-26	19	19	7							6/9 - Interior Painting Primer & First Coat
A3390	6/9 - Ceramic Tile	0%	29-Oct-26	18-Nov-26	20	20	14							6/9 - Ceramic Tile
A3460	6/9 - Interior & Exterior Signage	0%	11-Nov-26	19-Nov-26	8	8	9							6/9 - Interior & Exterior Signage
A3470	6/9 - Lockers	0%	11-Nov-26	21-Nov-26	10	10	7							6/9 - Lockers
A3430	6/9 - Toilet Partitions	0%	18-Nov-26	28-Nov-26	10	10	14							6/9 - Toilet Partitions
A3450	6/9 - Toilet Accessories	0%	28-Nov-26	08-Dec-26	10	10	15							6/9 - Toilet Accessories
A3480	6/9 - Exterior Painting - Final Coat	0%	28-Nov-26	14-Dec-26	16	16	0							6/9 - Exterior Painting - Final Coat
A3490	6/9 - Interior Painting - Final Coat	0%	25-Nov-26	16-Dec-26	21	21	3							6/9 - Interior Painting - Final Coat
<b>RENO - 8/10/11/12/13</b>			<b>04-Sep-25</b>	<b>02-Jan-27</b>	<b>254</b>	<b>468</b>	<b>0</b>					<b>02-Jan-27, RENO - 8/10/11/13</b>		
A3750	8/10/11/12/13 - Electrical Underground Rough-in	100%	13-Nov-25	19-Dec-25	0	14								8/10/11/12/13 - Electrical Underground Rough-in
A3610	8/10/11/12/13 - Plumbing Underground Rough-in	100%	02-Oct-25 A	08-Jan-26	0	18								8/10/11/12/13 - Plumbing Underground Rough-in
A3820	8/10/11/12/13 - Concrete Pourback Trenches	100%	12-Jan-26 A	20-Jan-26	0	10								8/10/11/12/13 - Concrete Pourback Trenches
A3650	8/10/11/12/13 - Plumbing Overhead Rough-in	100%	23-Jan-26 A	03-Mar-26	0	22								8/10/11/12/13 - Plumbing Overhead Rough-in
A3850	8/10/11/12/13 - Metal Stud Framing	100%	14-Nov-25	03-Apr-26	0	18								8/10/11/12/13 - Metal Stud Framing
A3900	8/10/11/12/13 - Sheathing	100%	09-Jan-26 A	06-Apr-26	0	16								8/10/11/12/13 - Sheathing
A3680	8/10/11/12/13 - Masonry Block/Brick Infills	100%	10-Nov-25	16-Apr-26	0	32								8/10/11/12/13 - Masonry Block/Brick Infills
A3600	8/10/11/12/13 - Selective Building Demolition	95%	04-Sep-25	25-Apr-26	2	30	173							8/10/11/12/13 - Selective Building Demolition
A3630	8/10/11/12/13 - Electrical Wall Rough-in	90%	09-Oct-25 A	02-May-26	3	32	178							8/10/11/12/13 - Electrical Wall Rough-in
A3620	8/10/11/12/13 - Electrical Overhead Rough-in	90%	02-Oct-25 A	03-May-26	3	34	185							8/10/11/12/13 - Electrical Overhead Rough-in
A3730	8/10/11/12/13 - Spray Foam	80%	18-Nov-25	04-May-26	4	21	141							8/10/11/12/13 - Spray Foam
A3640	8/10/11/12/13 - HVAC Wall Rough-in	70%	09-Feb-26 A	08-May-26	6	19	180							8/10/11/12/13 - HVAC Wall Rough-in
A3770	8/10/11/12/13 - Fire Alarm Rough-in	75%	04-Dec-25	08-May-26	5	19	152							8/10/11/12/13 - Fire Alarm Rough-in
A3780	8/10/11/12/13 - Voice & Data Rough-in	75%	09-Dec-25	12-May-26	6	24	168							8/10/11/12/13 - Voice & Data Rough-in
A3690	8/10/11/12/13 - Canopies	0%	25-May-26	11-Jun-26	18	18	205							8/10/11/12/13 - Canopies
A3800	8/10/11/12/13 - HVAC Overhead Rough-in	45%	13-Feb-26 A	15-Jun-26	15	28	114							8/10/11/12/13 - HVAC Overhead Rough-in

█ Actual Work   
 █ Critical Remaining Work   
  Summary  
█ Remaining Work   
 ◆ Milestone



Activity ID	Activity Name	Activity % Complete	Start	Finish	Remaining Duration	Original Duration	Total Float	2026				2027		
								Q4	Q1	Q2	Q3	Q4	Q1	Q2
A3790	8/10/11/12/13 - Cameras Rough-in	0%	31-May-26	22-Jun-26	22	22	107					8/10/11/12/13 - Cameras Rough-in		
A3840	8/10/11/12/13 - Voice & Data Devices	0%	06-Jun-26	26-Jun-26	20	20	190					8/10/11/12/13 - Voice & Data Devices		
A3860	8/10/11/12/13 - Acoustical Ceiling Grid	0%	22-Jun-26	10-Jul-26	18	18	107					8/10/11/12/13 - Acoustical Ceiling Grid		
A3830	8/10/11/12/13 - Exterior Light Fixtures	0%	19-Jun-26	11-Jul-26	22	22	175					8/10/11/12/13 - Exterior Light Fixtures		
A3810	8/10/11/12/13 - Fire Alarm Devices	0%	10-Jul-26	27-Jul-26	17	17	159					8/10/11/12/13 - Fire Alarm Devices		
A3920	8/10/11/12/13 - Elec. Permanent Power ON	0%	27-Jul-26	27-Jul-26	1	1	100					8/10/11/12/13 - Elec. Permanent Power ON		
A3870	8/10/11/12/13 - Door Frames	70%	24-Mar-26 A	16-Aug-26	5	18	72					8/10/11/12/13 - Door Frames		
A3660	8/10/11/12/13 - Intrusion Rough-in	75%	08-Dec-25 /	18-Aug-26	4	15	102					8/10/11/12/13 - Intrusion Rough-in		
A3880	8/10/11/12/13 - Plumbing Wall Rough-in	95%	04-Jul-26 A	23-Aug-26	1	17	65					8/10/11/12/13 - Plumbing Wall Rough-in		
A3960	8/10/11/12/13 - Batt Insulation	0%	03-Sep-26	17-Sep-26	14	14	40					8/10/11/12/13 - Batt Insulation		
A4240	8/10/11/12/13 - Intrusion Devices	0%	04-Sep-26	18-Sep-26	14	14	85					8/10/11/12/13 - Intrusion Devices		
A3950	8/10/11/12/13 - Waterproofing	0%	04-Sep-26	19-Sep-26	15	15	44					8/10/11/12/13 - Waterproofing		
A3970	8/10/11/12/13 - Wood Doors	0%	10-Sep-26	28-Sep-26	18	18	49					8/10/11/12/13 - Wood Doors		
A3980	8/10/11/12/13 - Metal Doors	0%	13-Sep-26	02-Oct-26	19	19	45					8/10/11/12/13 - Metal Doors		
A3890	8/10/11/12/13 - Storefront Windows, Doors, & Hard	0%	12-Sep-26	02-Oct-26	20	20	33					8/10/11/12/13 - Storefront Windows, Doors, & Hardware		
A4090	8/10/11/12/13 - Access Control Rough-in	75%	09-Dec-25 /	04-Oct-26	4	16	23					8/10/11/12/13 - Access Control Rough-in		
A3910	8/10/11/12/13 - HVAC Start Up	0%	02-Oct-26	07-Oct-26	5	5	33					8/10/11/12/13 - HVAC Start Up		
A4050	8/10/11/12/13 - FRP Panels	0%	04-Oct-26	13-Oct-26	9	9	31					8/10/11/12/13 - FRP Panels		
A4020	8/10/11/12/13 - Exterior Painting Primer & First Coa	0%	02-Oct-26	21-Oct-26	19	19	54					8/10/11/12/13 - Exterior Painting Primer & First Coat		
A3990	8/10/11/12/13 - EIFS	0%	01-Oct-26	21-Oct-26	20	20	32					8/10/11/12/13 - EIFS		
A4100	8/10/11/12/13 - Glazing	0%	18-Oct-26	01-Nov-26	14	14	52					8/10/11/12/13 - Glazing		
A4060	8/10/11/12/13 - Carpet	0%	15-Oct-26	01-Nov-26	17	17	48					8/10/11/12/13 - Carpet		
A4000	8/10/11/12/13 - Gypsum Walls & Ceilings	0%	08-Oct-26	02-Nov-26	25	25	19					8/10/11/12/13 - Gypsum Walls & Ceilings		
A4150	8/10/11/12/13 - Access Control Devices	0%	22-Oct-26	05-Nov-26	14	14	59					8/10/11/12/13 - Access Control Devices		
A4040	8/10/11/12/13 - Cabinets & Countertops	0%	19-Oct-26	06-Nov-26	18	18	7					8/10/11/12/13 - Cabinets & Countertops		
A4030	8/10/11/12/13 - Plumbing Fixtures	0%	21-Oct-26	08-Nov-26	18	18	34					8/10/11/12/13 - Plumbing Fixtures		
A4010	8/10/11/12/13 - Door Hardware	0%	15-Oct-26	10-Nov-26	26	26	32					8/10/11/12/13 - Door Hardware		
A4120	8/10/11/12/13 - HVAC Test & Balance	0%	01-Nov-26	11-Nov-26	10	10	52					8/10/11/12/13 - HVAC Test & Balance		
A3760	8/10/11/12/13 - Aluminum Soffit	0%	21-Oct-26	12-Nov-26	22	22	32					8/10/11/12/13 - Aluminum Soffit		
A4110	8/10/11/12/13 - Rubber Base	0%	01-Nov-26	15-Nov-26	14	14	48					8/10/11/12/13 - Rubber Base		
A4070	8/10/11/12/13 - Interior Light Fixtures	0%	24-Oct-26	18-Nov-26	25	25	1					8/10/11/12/13 - Interior Light Fixtures		
A3940	8/10/11/12/13 - Acoustical Ceiling Tile	0%	08-Nov-26	22-Nov-26	14	14	1					8/10/11/12/13 - Acoustical Ceiling Tile		
A4080	8/10/11/12/13 - Electrical Devices & Plates	0%	29-Oct-26	22-Nov-26	24	24	41					8/10/11/12/13 - Electrical Devices & Plates		
A4160	8/10/11/12/13 - LVT	0%	12-Nov-26	30-Nov-26	18	18	1					8/10/11/12/13 - LVT		
A4130	8/10/11/12/13 - Ceramic Tile	0%	10-Nov-26	03-Dec-26	23	23	14					8/10/11/12/13 - Ceramic Tile		
A4170	8/10/11/12/13 - Toilet Partitions	0%	28-Nov-26	12-Dec-26	14	14	14					8/10/11/12/13 - Toilet Partitions		
A4180	8/10/11/12/13 - Interior Painting Primer & First Coat	0%	20-Nov-26	14-Dec-26	24	24	1					8/10/11/12/13 - Interior Painting Primer & First Coat		
A4200	8/10/11/12/13 - Interior & Exterior Signage	0%	06-Dec-26	16-Dec-26	10	10	1					8/10/11/12/13 - Interior & Exterior Signage		
A4190	8/10/11/12/13 - Toilet Accessories	0%	09-Dec-26	19-Dec-26	10	10	14					8/10/11/12/13 - Toilet Accessories		
A4230	8/10/11/12/13 - Interior Painting - Final Coat	0%	11-Dec-26	01-Jan-27	21	21	1					8/10/11/12/13 - Interior Painting - Final Coat		
A4220	8/10/11/12/13 - Exterior Painting - Final Coat	0%	14-Dec-26	02-Jan-27	19	19	0					8/10/11/12/13 - Exterior Painting - Final Coat		
<b>CLOSEOUT</b>			02-Jan-27	12-Feb-27	41	41	0							
A1850	Project Substantial Completion	0%		02-Jan-27	0	0	0							
A1140	Contractor Punch List Inspection	0%	02-Jan-27	04-Jan-27	2	2	0							



Activity ID	Activity Name	Activity % Complete	Start	Finish	Remaining Duration	Original Duration	Total Float	2026								2027		
								Q4	Q1	Q2	Q3	Q4	Q1	Q2				
A1150	Contractor Punch List Corrections	0%	04-Jan-27	22-Jan-27	18	18	0											Contractor Punch List C
A1160	Owner/Arch Punch List Inspection	0%	22-Jan-27	24-Jan-27	2	2	0											Owner/Arch Punch List
A1170	Owner/Arch Punch List Corrections	0%	24-Jan-27	11-Feb-27	18	18	0											Owner/Arch Punc
A1180	Owner/Arch Final Inspection	0%	11-Feb-27	12-Feb-27	1	1	0											Owner/Arch Final
A1190	Project Complete	0%		12-Feb-27	0	0	0											Project Complete