

## Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		<p>Conceptual layout for 110 N. Main Street still in progress. Layout for 91 N. Main nearing completion.</p> <p>Searching for "fill" to raise 110 N. Main Street property.</p> <p>Regarding electrification: Study near completion. HVAC and Fire Protection engineers reviewing systems to determine requirements for fully charging a fleet of buses.</p>
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

## Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	<p>Space program for Maintenance Facility has been reviewed and is being tweaked based on comments from Comerford and Hevrin.</p> <p>Layout scheme for 110 N. Main Street still in development.</p> <p>Title VI and NEPA are being reviewed for a final time.</p>
Shoreline Facility		3/22	Old Saybrook no longer a consideration. Feasibility Study of Westbrook property continues.

Middletown Terminal Renovation		7/22	Project on hold. Special Committee to meet with City of Middletown mayor.
--------------------------------	--	------	---

**Construction**

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		