

**Architecture & Engineering**

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		Permits to be issued. DOT to provide City with Site plan of easement location.  Public Outreach continues.
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		Sketches of plans are expected soon
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

**Right of Way Acquisition**

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	Master plan and equity analysis complete.
Middletown Terminal Renovation		7/22	Study complete.

**Construction**

<b>Activity</b>	<b>Est Date</b>	<b>Actual Start</b>	<b>Progress</b>
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		

**ADDITIONAL TOPICS:**

**Bus shelter pilot program** – The District continues to work with CTDOT and the City of Middletown to install the shelters by the first of the year. Design approval needed from the City of Middletown.