

## Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		Construction easement and permits needed. Wetland soil being reviewed  Public Outreach continues.
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		Draft recommendations from VHB were sent to the City of Middletown and are being reviewed
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

## Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	Master plan and equity analysis complete.
Middletown Terminal Renovation		7/22	Draft sketches completed and reviewed by City. Bus staging site visit planned

## Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property Westbrook site-walk conducted
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		

## ADDITIONAL TOPICS:

**Bus shelter pilot program** – Process delayed due to zoning permits requirement from the City of Middletown.