

Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		<p>Space design for 110 N. Main Street is being “tweaked” based on comments from Comerford and McDonald.</p> <p>Search for “fill” to raise 110 N. Main Street property continues.</p> <p>Regarding electrification: Study near completion. Fire protections are still being reviewed. Update on Statewide electrification project needed.</p>
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	<p>Space design for Maintenance Facility has been reviewed and is being tweaked based on comments from Comerford and Hevrin.</p> <p>Generator capacity to do some level of charging at all 3 locations is being studied.</p> <p>Title VI and NEPA are still being reviewed.</p>
Shoreline Facility		3/22	<p>Soil testing to be conducted.</p> <p>Space design is being reviewed and tweaked.</p>

Middletown Terminal Renovation		7/22	Special Committee met with the City of Middletown Mayor on October 26, 2023.
--------------------------------	--	------	--

Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		