

## Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		Plan has been completed; waiting for final comments.  Compensatory fill has been found; waiting for CTDOT rail group to sign off.  Electrification Study complete and is being reviewed; meetings continue with Eversource
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

## Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	The State is seeking federal funding through LoNo program.
Shoreline Facility		3/22	A conceptual septic system plan has been developed and has been sent to State health department.  Space design is being reviewed in terms of future electrification needs  Potential redevelopment of outlet mall and its impact on property purchase continues to be monitored
Middletown Terminal Renovation		7/22	Discussions continue.

## Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		