

## Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		<p>A conceptual layout is being developed for both facilities and conceptual plans will be available at the end of July.</p> <p>The City of Middletown will conduct a fire flow test on July 10.</p> <p>Regarding electrification: A charging strategy for the pilot program, which calls for charging and storing the BEBs outside until the fire protection systems are upgraded, is being discussed.</p>
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

## Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	<p>Layout schemes will be available to review at the end of July.</p> <p>Title VI and NEPA are being reviewed for a final time.</p> <p>Fire Flow test conducted July 10 (see Facilities Master Plan).</p>
Shoreline Facility		3/22	<p>Conceptual layout expected at the end of July.</p> <p>A septic feasibility study is being done.</p>
Middletown Terminal Renovation		7/22	Test fit conducted at 40 Union Street, Middletown.

**Construction**

<b>Activity</b>	<b>Est Date</b>	<b>Actual Start</b>	<b>Progress</b>
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		