

## Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		Scoping to be completed in December 2022. Energy consultant to visit Middletown site in December to review the facility for power upgrades.
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

## Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	Phase I completed. Awaiting funding for Phase II (additional soil testing of N. Main Street).
Shoreline Facility		3/22	Arrangements being made to schedule a walkthrough
Middletown Terminal Renovation		7/22	Test fit completed. No action to be taken until new Bureau Chief of Public Transit takes office.

## Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		